പതിമൂന്നാം കേരള നിയമസഭ പതിമൂന്നാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1320

12.03.2015 ലെ മറ്റപടിയ്

ചേലക്കര നിയോജക മണ്ഡലത്തിലെ കെട്ടിട നിർമ്മാണ പ്രവർത്തികൾ

ചോദ്യം

ഉത്തരം

ശ്രീ.കെ.രാധാകൃഷ്ണൻ

ശ്രീ.വി.കെ.ഇബ്രാഹിം കുഞ്ഞ് (പൊതുമരാമത്ത് വകപ്പ് മന്ത്രി)

- (എ) ചേലക്കര നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകപ്പിനു കീഴിൽ നടന്നുവരുന്ന വിവിധ കെട്ടിട നിർമ്മാണ പ്രവർത്തനങ്ങളുടെ (എ), വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ;
- (ബി) ഇവ ഓരോന്നും എന്നാണാരംഭിച്ച-തെന്നും ഭരണാനമതി ഇക (സി), എത്രയാണെന്നും അറിയിക്കുമോ;
- (സി) ഇവയിൽ മുടങ്ങിക്കിടക്കുന്ന ^(ഡി), പണികൾ ഏതെല്ലാമാണെന്നും അവയുടെ നിർമ്മാണം മുടങ്ങുവാ-ന്രണ്ടായ കാരണങ്ങളും വ്യക്തമാക്കാമോ;
- (ഡി) നിർമ്മാണം മുടങ്ങിയവയുടെ പണി പുനരാരംഭിക്കുവാൻ സ്വീകരിച്ച നടപടികൾ വിശദമാക്കാമോ;
- (ഇ) ഇവയിൽ ഓരോ പ്രവൃത്തിയും എപ്പോൾ പൂർത്തിയാക്കാൻ കഴിയുമെന്ന് വൃക്തമാക്കാമോ?

(ബി), ചേലക്കര നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകപ്പിന കീഴിൽ (സി), നടന്നവരുന്ന വിവിധ കെട്ടിട നിർമ്മാണ പ്രവർത്തനങ്ങളുടെ (ഡി), വിശദ വിവരങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

amana sanima

anassana

DETAILS OF BUILDING WORKS UNDER PWD IN CHELAKKARA CONSTITUENCY

N	DET 1	ω	2	⊢ [<u>8</u> 8
Construction of Class room block for SMTGHSS, Chelakkara	DETAILS OF WORKS UNDER LAC ADS 2013-14 1 Construction of First ₹50 Lakh 1 floor of Class room [G.O.(Rt)No.4704/block for GHSS, 2013/G.Edn dated Pazhayannur 06-11-2013]	IHRD- College of Applied Science, Chelakkara-Construction of 1st Floor of Academic block	Construction of Class room block for GHSS, Thiruvilwamala	Construction of Class rooms for Govt.VHSS, Desamangalam	1 2 3	Name of the work
₹ 100 Lakh [G.O.(Rt)No.4711/ 2013/G.Edn dated 06-11-2013]	₹ 50 Lakh [G.O.(Rt)No.4704/ 2013/G.Edn dated 06-11-2013]	₹ 50 Lakh [G.O.(Rt)No.1027/ 2013/H.Edn dated 03-06-2013]	₹ 100 Lakh [G.O.(Rt)No.826/ 2013/G.Edn dated 19-02-2013]	₹ 100 Lakh [G.O.(Rt)No.951/ 2013/G.Edn dated 27-02-2013]	3 LAC ADS 2012-13	Details of Administrative sanction
₹ 100 Lakh [No.3/14-15/EE (B) TSR dated 26-04-2014	₹50 Lakh [No.96/13-14/EE (B) TSR dated 03-01-2014	₹ 50 Lakh [No.51/13-14/EE (B) TSR dated 16-07-2013	₹ 100 Lakh [No.27/13-14/EE Bdn TSR dated 08-05-2013	₹ 100 Lakh [No.26/13-14/EE Bdn TSR dated 08-05-2013	4	Details of Technical Sanction
₹91,30,017	₹46,49,661	₹ 45,69,673	₹93,58,883	₹94,63,761	ហ	Estimate PAC
₹1,18,69,025	₹ 52,74,110	₹ 53,60,226	₹ 1,21,66,548	₹ 1,04,00,673	6	Agreed PAC
	21-02-14	11-10-13	15-10-13	19-11-13	7	Date of commencement
12 months	31-05-15				8	Expected date of completion
As per G.O. (Rt)No.336/2015/P WD dated 03-03-2015 orders have been issued accepting the quotation.	Work in good progress	Work completed	Work completed	Work completed	9	Progress/ Status of the work/ Percentage of completion

₹37,49,145
_
₹69,64,782
₹53,84,888 19-11-14

work completed	,			₹34,76,226	₹ 35 Lakh [No.128/13-14/ EE (B) TSR dated 18-03- 2014	₹ 35 Lakh [Order No.Edn-C1- 23812/13(1) dated 26-12-2013]	Auditorium for Model Residential School, Thiruvilwamala	4
Steps are bein taken to issue Technical sanction						₹ 590 Lakh [G.O.(Ms)No.100/ 2014/SCSTDD dated 27-12-2014]	Construction of building for Chelakkara Model Residential School	ω
HDSC Block masonry, sunshade concreting and plastering works in progress. 64% of the work completed. Contractor has been instructed to speed up the execution	30-09-15	04-04-12	₹3,01,64,847	₹3,13,82,488	₹3,44,42,500 [No.CE/BLDGS/T CR/11564/11 dated 19-01- 2012	₹ 299.5 Lakh [G.O.(Ms)No.17/ 2011/LBR dated 05- 02-2011]	Construction of building for ITI, Chelakkara, Desamangalam	N
	12 months		₹1,99,91,297	₹1,67,15,130		₹ 155 Lakh [G.O.(Rt)No.4780/ 2013/G.Edn dated 12-11-2013]	Infrastructure Development of Govt.HSS, Cheruthuruthy, Thrissur	Ц
			RTMENT	ATION DEPAR	RKS UNDER EDUC	DGET & ONGOING WO	PROGRESS REPORT OF BUDGET & ONGOING WORKS UNDER EDUCATION DEPARTMENT	PRC
tor administrative sanction							Construction of tirst and second floor for Academic block of Govt Arts and Science College Chelakkara at Killimangalam	4

_	_
_	+

	D (
of existing compound construction of et block for ITI, or	
< 20.10 Lakn [Order No.T1- 6429/10 dated 22-11- 2013]	or ₹65 Lakh for [Order No.Edn-C1- ntial 23812/13 dated 26- 12-2013]
₹ 20.10 Lakh [No.98/13-14 EE (B) TSR dated 18-01-2014	₹65 Lakh [No.14/14- 15/EE(B) TSR dated 26-05- 2014
₹20,09,593	
₹ 19,37,248	
Work completed	Work in opposite the progress
٥	good

Section Efficer