

പതിമൂന്നാം കേരള നിയമസഭ
രണ്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിട്ട
ചോദ്യം നമ്പർ : 395

18.10.2011-ൽ മറുപടിയിൽ

മുസിരീസ് പൈതൃക ടൂറിസം പദ്ധതി

ചോദ്യം

ഡോ.ടി.എം.തോമസ് ഐസക്
ശ്രീ. എസ്. ശർമ്മ
ശ്രീ. കെ. രാധാകൃഷ്ണൻ
ശ്രീ. കെ.വി. അബ്ദുൾ ഖാദർ

ഉത്തരം

ശ്രീ. എ.പി.അനിൽകുമാർ
(പട്ടികജാതി-പിന്നോക്കസമുദായക്ഷേമവും
വിനോദസഞ്ചാരവും വകുപ്പുമന്ത്രി).

എ) മുസിരീസ് പൈതൃക ടൂറിസം പദ്ധതി അവലോകനം നടത്തിയിട്ടുണ്ടോ;

എ) ഉണ്ട്.

ബി) ഭരണാനുമതി നൽകിയ ഏതെല്ലാം പ്രവൃത്തികൾ, ഏതെല്ലാം ഘട്ടത്തിലാണെന്ന് വിശദമാക്കാമോ; അവ ഓരോന്നും എന്ന് പൂർത്തിയാക്കാൻ കഴിയുമെന്ന് അറിയിക്കുമോ;

ബി) ഭരണാനുമതി നൽകിയ പ്രവൃത്തികൾ ഏത് ഘട്ടത്തിലാണെന്നും അവ എന്ന് പൂർത്തിയാക്കാൻ കഴിയുമെന്നുമുള്ള വിവരം അനുബന്ധം "എ" ആയി ചേർത്തിട്ടുണ്ട്.

സി) ഇനിയും ഭരണാനുമതിക്കായി പരിഗണനയിലിരിക്കുന്ന പദ്ധതികൾ ഏതെല്ലാം;

സി) പുതിയതായി പദ്ധതികളൊന്നും തന്നെ ഭരണാനുമതിക്കായി പരിഗണനയിലില്ല.

ഡി) കേന്ദ്രാനുമതി ലഭിച്ച എല്ലാ പ്രവൃത്തികൾക്കും ഭരണാനുമതി നൽകിക്കഴിഞ്ഞിട്ടുണ്ടോ; ടെണ്ടർ വിളിച്ചെങ്കിലും അവാർഡ് ചെയ്തിട്ടില്ലാത്ത പ്രവൃത്തികൾ ഏതെല്ലാം; കാരണം വെളിപ്പെടുത്താമോ;

ഡി) കേന്ദ്രാനുമതി ലഭിച്ച എല്ലാ പ്രവൃത്തികൾക്കും ഭരണാനുമതി നൽകിക്കഴിഞ്ഞിട്ടുണ്ട്. ടെണ്ടർ വിളിച്ചെങ്കിലും അവാർഡ് ചെയ്തിട്ടില്ലാത്ത പ്രവൃത്തികളും അതിനുള്ള കാരണവും അനുബന്ധം "ബി" ആയി ചേർത്തിട്ടുണ്ട്.

ഇ) പ്രസ്തുത പദ്ധതിയുടെ കോ-ഓർഡിനേഷൻ കമ്മിറ്റി ഈ സർക്കാർ അധികാരമേറ്റശേഷം എത്രതവണ കൂടുകയുണ്ടായി?

ഇ) ഈ സർക്കാർ അധികാരമേറ്റ ശേഷം കോ-ഓർഡിനേഷൻ കമ്മിറ്റി കൂടിയിട്ടില്ലെങ്കിലും വകുപ്പുമന്ത്രിയുടെ നേതൃത്വത്തിൽ പ്രോജക്ടുമായി ബന്ധപ്പെട്ട ഉദ്യോഗസ്ഥരുമായി 28.9.2011 ൽ പദ്ധതിയെക്കുറിച്ച് അവലോകനം നടത്തിയിട്ടുണ്ട്.



സെക്ഷൻ ഓഫീസർ

1,87,43,000/-)

Physical Progress: 90% of the work is completed. Revised Estimate for Rs. 3.35 crore submitted as the original AS amount is only Rs. 1.87 crore. Landscaping work is in progress. Expected to complete by 31/1/2012

2. Renovation of Jewish Synagogue, North Paravur (KITCO- Rs. 12116000/-)

Physical Progress: 85% of the work is completed. Expected to complete by 31/1/2012

3. Conservation works at Kottapuram Fort, Kottappuram (KITCO- Rs. 6836000/-)

Physical Progress: 20% of the work is completed. Balance can be started only after the archeological excavation is over. Expected to complete by 31/8/2012

4. Revitalization of Kottapuram Market - Development of Water front area (KITCO- Rs. 26930000/-)

Physical Progress: 30% of the work is completed. Expected to complete by 31/12/2011

5. Revitalization of Kottapuram Market - Development of Pathways & Driveways - Phase I (KITCO- Rs. 21750000/-)

Physical Progress: 10% of the work is completed. Expected to complete by 31/3/2012

6. Setting up of Paliyam Palace Museum and Paliyam Nalukettu Museum at Chennamangalam and Sahodaran Ayyappan Museum at Cherai ((KITCO- Rs. 29925000/-)

Physical Progress: 70% of Paliyam Palace Museum and Paliyam Nalukettu Museum at Chennamangalam is completed. These are expected to complete by 31/3/2012. Sahodaran Ayyappan Museum at Cherai not started. Committee of Historians to finalise details

7. Setting up of Museum in Paravoor Synagogue, Museum in Chennamangalam Synagogue, Museum on Abdul rahman Sahib, Eriad and Kesari Balakrishnan Museum in North Paravoor (KITCO- Rs. 29960000/-)

15. Excavation of pattanam (KCHR- Rs. 100.00 lakhs)

Physical Progress: Work in progress.

16. Procurement of Land at Pattanam excavation (KCHR- Rs. 200.00 lakhs)

Physical Progress: Work in progress.

17. Compensation to legal heirs of Sri Muhammed Abdul Rahman Sahib in connection with the acquisition of his birth place ((Archaeology- Rs. 1958000 lakhs)

Physical Progress: Completed

18. Maintenance of Office of the Special Implementation team at Kodungalloor (Rs. 5946700/-) and improvements to Muziris waterways- Paravoor puzha and Paliyam thodu (Rs. 6417300) (KITCO- Rs. 12364000/-)


Physical Progress: Office functioning. Improvements to Muziris waterways- Paravoor puzha and Paliyam thodu

Projects for which AS is issued from Central Sector

Ministry of Tourism, Government of India vide order No. 5-PSW(32)/2007 dated 26/09/2007 and State G.O. (Rt) No. 9344/2010/TSM dated 21/12/2010


Sl. No.	Particulars	Amount (Rs. in lakhs)	Physical Status
1	Development Works		
A	Developments at Cheraman Parambu (History museum)		
1	Entrance Gate	6.05	Details to be worked out
2	Tourist Arrival Centre and Interpretation centre	352.23	Excavation in progress. Work to be tendered after preparation of detailed drawing. To complete by 31/12/2012
B	Developments at Pattanam (Maritime Museum)		
1	Tourist Reception Centre	182.07	Land to be aquired. Process is progressing.
2	Tourist Interpretation Centre	20.42	Land to be aquired. Process is progressing. To complete by 31/3/2013
C	Developments at Chennamangalam		
1	Tourist Arrival Centre at Chennamangalam Junction	52.00	Being retendered. Expected to completed by 31/3/2012
2	Tourist Interpretation Centre at Paliyam complex	37.71	35% of the work is completed. Expected to complete by 31/1/2012

3	Traditional markets for Tourists	1337.00	Details being worked out. Discussions with various agencies held. To complete by 31/3/2013
4	Infrastructure and common amenities		
a	Signages	301.52	First phase tendered for Rs.30.00 lakhs. This can be finished by 31/3/2012. Balance details to be worked out
b	Bicycle Park	406.80	First phase to be retendered. This can be finished by 31/3/2012. Balance details to be worked out
c	Toilet blocks	171.68	First phase to be tendered after receiving details from the consultant and finallising locations. This can be finished by 31/3/2012. Balance details to be worked out
	Total	4052.83	


 റവറർ

Chennamangalam - 621

CENTRAL FINANCIAL ASSISTANCE PROJECTS - WORK TENDERED BUT CANCELLED		
Sl. No	Name of Work	Reason
1	Revitalization of Kottappuram Market - Development of pathway and driveways - Phase II, Traditional Market for Tourists	Due to nonavailability of execution drawings from the conservation consultant
2	Development of pathways in Muziris area, bicycle park	Due to nonavailability of execution drawings from the conservation consultant
3	Civil works for the Development of Tourist Arrival Centre at Chennamangalam	Due to nonavailability of execution drawings from the conservation consultant
4	Development of Tourist Interpretation Centre at Chennamangalam, North Paravur	Due to nonavailability of execution drawings from the conservation consultant
5	Civil works for the Development of Traditional Market in North Paravur	Due to nonavailability of execution drawings from the conservation consultant
6	Civil works for the Construction of Visitor's Centre at Kondungallur- Phase II - Developments at Kodungallur	(a) Due to nonavailability of execution drawings from the conservation consultant. (b) The Municipality has demanded some land for public busstand from the total land (2.75 acres) allotted for the Visitors centre. So the tender has cancelled for modification of the proposal.


മുഖ്യമന്ത്രി 03.2019