

14 -ാം കേരള നിയമസഭ

22 -ാം സമ്മേളനം

നഷ്ടപ്പെട്ട ഫീഡ് ഹില്ലാത്ത പോദ്യു നം. 1171

18-01-2021 - ഒരു മറ്റപട്ടിക്ക്

ബേശീയപാത വികസനം

| പ്രോഡ്യൂസ് | | ഉത്തരം | |
|---------------------|---|--|--|
| ശ്രീ. വി. ഡി. സതീഷൻ | | Shri G. Sudhakaran (പൊതുമരാമത്തും റജിസ്ട്രേഷൻ വകുപ്പുമന്ത്രി) | |
| (എ) | ബേശീയപാത 66 നാലുവർഷായി വികസിപ്പിക്കുന്ന പദ്ധതിയുടെ നിലവിലെ സഫിതി വിശദമാക്കുമോ; | (എ) | ബേശീയപാത 66 നാലുവർഷായി വികസിപ്പിക്കുന്ന പദ്ധതിയുടെ നിലവിലെ സഫിതി അനുബന്ധം 1 ആയി ചേർക്കുന്നു. |
| (ബി) | ബേശീയപാത വികസനത്തിനായി സ്ഥലമേറ്റുകുന്ന കാര്യത്തിൽ ഉണ്ടായിട്ടുള്ള പുരോഗതി വിശദമാക്കുമോ; ഇന്നി എത്ര ഹെക്ടർ ഭൂമിയാണ് എടുട്ടക്കേണ്ടത്; | (ബി) | ബേശീയപാത വികസനത്തിനായി സ്ഥലമേറ്റുകുന്നതിൽന്നും നിലവിലെ സഫിതി അനുബന്ധം II ആയി ചേർക്കുന്നു. |
| (സി) | തലപ്പാടി-ചെങ്ങള പാത, ചെങ്ങള-നീലേശ്വരം ടൗൺ റെയിൽവേ ഗേറ്റ് പാത, തുറവുർ-പറവുർ പാത, പറവുർ-കൊറ്റംകുളങ്ങര എന്നീ പാതകളുടെ നിർമ്മാണം എത്ര ഘട്ടത്തിലാണ്; വിശദാംശം ലഭ്യമാക്കുമോ; | (സി) | തലപ്പാടി-ചെങ്ങള പാത, ചെങ്ങള-നീലേശ്വരം ടൗൺ റെയിൽവേ ഗേറ്റ് പാത, തുറവുർ-പറവുർ പാത, പറവുർ-കൊറ്റംകുളങ്ങര എന്നീ പാതകളുടെ നിർമ്മാണം സംബന്ധിച്ച വിശദാംശം അനുബന്ധം III ആയി ചേർക്കുന്നു. |
| (ഡി) | ബേശീയ പാതയുടെ അലൈൻമെന്റിൽ എത്തെങ്കിലും ഭാഗത്ത് വൃത്ത്യാസം വരുത്തിയിട്ടുണ്ടോ; ഉണ്ടെങ്കിൽ എവിടെയാണ് വരുത്തിയിട്ടുള്ളത്; | (ഡി) | ആലപ്പുഴ ജില്ലിയിലെ നാല് സ്ഥലങ്ങളിൽ ബേശീയപാത അതോറിറ്റി മൂൻ അലൈൻമെന്റിന് മാറ്റം വരുത്തുകയും സംസ്ഥാന സർക്കാർ അംഗീകാരം നൽകകയും ചെയ്തിട്ടുണ്ട്. മറ്റൊരു ഭാഗം അലൈൻമെന്റിന് മാറ്റം വരുത്തിയിട്ടില്ല. |
| (ഇ) | മർട്ടിലെവൽ ലോജിസ്റ്റിക് പാർക്കിംഗ് വേണ്ടി മുപ്പത്തിയഞ്ച് എക്കർ സ്ഥലം സൗജന്യമായി നൽകാമെന്ന സംസ്ഥാന നിർദ്ദേശത്തിൽന്നും അടിസ്ഥാനത്തിൽ കേന്ദ്ര രോധ്യ ഗതാഗത മാനുംബയം എന്തെങ്കിലും നടപടി സ്വീകരിച്ചോയെന്ന് അറിയിക്കാമോ? | (ഇ) | 28/04/2018 തീയതിയിൽ ബഹു. കേന്ദ്ര ഉപരിതല ഗതാഗത വകുപ്പ് മന്ത്രി നടത്തിയ യോഗത്തിലെ തീയതിയ പ്രകാരം മർട്ടി മോഡൽ ലോജിസ്റ്റിക് പാർക്ക് സ്ഥാപിക്കുന്നതിന് 35 എക്കർ സ്ഥലം ബേശീയപാത അതോറിറ്റിയിൽ കൈമാറണമെന്ന് റവന്യൂ വകുപ്പിനോട് ആവശ്യപ്പെട്ടിരുന്നു. എന്നാൽ മർട്ടിലെവൽ ലോജിസ്റ്റിക് പാർക്കിനായി കാസർഗോഡ് ജില്ലാ കളക്ടർ നിർദ്ദേശിച്ച 35 എക്കർ സ്ഥലം പ്രസ്തുത പ്രവൃത്തിക്ക് അനുയോജ്യമല്ലാത്തതിനാൽ പെൻഡ വില്ലേജിന് സമീപ Kerala Cashew Plantation Corporation എന്നും കൈവശമുള്ളതും നിലവിൽ ഉപയോഗിക്കാത്തതുമായ ഭൂമി കൈമാറണമെന്ന് |

31/12/2018 ലെ ഭേദഗതിപ്പാത അനേകാരിറ്റി
അപേക്ഷിച്ചിരുന്നു. പ്രസ്തുത അപേക്ഷയിൽ റവന്യൂ
വകുപ്പിന്റെ അഭിപ്രായം തെടിയിരിക്കുകയാണ്

സമക്ഷൻ ഓഫീസർ

130 mm2mwo - I

Annexure - A

| Sl. No. | Project name | Total Length (Km.) | Physical progress (%) / Status |
|---------|--|--------------------|--|
| 1 | 4 Laning of NH-66 (Old NH-47) Thiruvananthapuram Bypass from Mukkola (Km. 26.500) to Kerala / Tamilnadu Border (Km. 43.000) in the State of Kerala | 16.202 | 85.19 |
| 2 | 4-laning of Thalassery - Mahe Bypass from Muzhipilangadu (Km. 170.600) to Azhiyur (Km. 188.000) | 18.600 | 54.72 |
| 3 | Construction of 4-lane ROB near Neleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450) | 0.78 | 50.87 |
| 4 | Construction of new 4 lane elevated highway (2 x 10.50 wide twin two lane structures) including approaches and service roads connecting Kazhakkottom Junction and Technopark Junction of NH-47 (New NH-66) from KM 547/080 to KM 549/801 in Kerala- Kazhakuttom Elevated Highway. | 2.721 | 36.90 |
| 5. | Construction of Six lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moorad) at Km 204.895 & allied works like 6 lane Main Carriageway with Service Road for the section Km.203.000 to Km.205.100 (length of 2.1 Km) of NH-17 (New NH-66) under Bharatmala Pariyojna in the State of Kerala on EPC mode | 2.100 | Commenced the work on 09.12.2020 |
| 6. | Thirapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17) | 39.00 | Bids opened on 17.08.2020. Evaluation under process. |
| 7. | Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH-17) | 37.27 | Project awarded, Work yet to be Commenced. |
| 8. | Perole (Neleshwaram town) to Thalipparamba Km 96.450 to Km. 137.900 NH-66 (Old NH-17) | 40.10 | Project awarded, Work yet to be Commenced. |
| 9. | Thalipparamba to Muzhapilangad Km 137.900 to Km. 170.600 NH-66) | 30.30 | Bids opened. Evaluation under process. |
| 10 | 4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 NH-66) (Old NH-17) | 40.80 | Bids opened. Evaluation under process. |
| 11 | Ramanattukara to Kuttippuram from 258.800 to 318.000 of NH-66 (Old NH-17) | 53.14 | Under bidding |
| 12 | 4 laning of Kuttippuram - Kappirikkad from Km 318.000 to Km 349.190 of 66 (Old NH-17 & 47) | 23.85 | Under bidding |
| 13 | 4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of 66 (Old NH-17 & 47) | 89.00 | Under bidding |

| | | | |
|----|---|-------|---------------|
| 14 | 4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47) | 37.90 | Under bidding |
| 15 | 4 laning of Paravoor Km. 417.000- Kottankulangara Km. 454.500 of NH-66 (Old NH-47) | 37.50 | Under bidding |
| 16 | 4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47) | 31.50 | Under bidding |
| 17 | 4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47) | 31.25 | Under bidding |
| 18 | Kadambattukonam Km. 517.800 - KazhakuttamJn Km. 547.320 of NH-66 (Old NH-47) | 29.83 | Under bidding |

ഒന്നാഴ്ച രൂപയ്ക്ക്

അനുസ്ഥിതി-II

Project-wise LA Details for the month of December 2020

| Sl. No. | Project | Length (in km) | Total Land required (in Hec) | Land already in Possession | Total additional land to be acquired (Hec) | Status of project/ land acquisition |
|---------|---|----------------|------------------------------|----------------------------|--|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| | Kerala | 614.888 | 2813.106 | 1597.856 | 1214.611 | |
| 1 | Package I - Section I. 6-laning of Kerala / Karnataka Border-Thalappady to Chengala (Km 17.200 to Km. 57.200) (De. Ch: 17.200 to De Ch. 56.200) | 39.000 | 175.5000 | 139.9894 | 35.5106 | 100 % 3D Completed. 3G in progress |
| 2 | Package I - Section II - 6-laning of Chengala to Nileschwaram Town Railway Gate (Km. 57.200 to Km.95.650) (De. Ch: 56.200 to De Ch. 93.468) | 37.268 | 167.7060 | 126.7789 | 40.9271 | 100 % 3D Completed. 3G in progress. LoA issued on 15.10.2020. |
| 3 | Construction of 4-lane ROB near Neleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450) | 0.780 | 3.5100 | 2.7576 | 0.7524 | Work Commenced on 13.05.2018. |
| 4 | Package II - Section I- 4/6-laning of Perole (End of Neleshwaram ROB) (Km. 96.450) to Thalipparamba (Km. 137.900) | 40.110 | 181.5660 | 76.0430 | 105.5230 | 100 % 3D Completed. 3G in progress. LoA issued on 15.10.2020. |
| 5 | Package II - Section II- 4/6-laning of Thalipparamba Km. 137.900 to Muzhipilangadu (Start of Thalassery - Mahe Bypass) Km. 170.600 | 29.948 | 135.9450 | 24.1272 | 111.8178 | Remaining 3D proposal is expected from CALA by 10.11.2020 |
| 6 | Package III - Thalassery - Mahe Bypass ((Km 170.600 to 188.000) (De.Ch:170.600 to De Ch. 189.200) | 18.600 | 82.8046 | 45.7486 | 37.0560 | Work in Progress. |
| 7 | Package IV - 4/6-laning of Azhiyur to (Km. 188.000) to Vengalam (Km. 230.400) | 40.800 | 183.6000 | 75.236 | 108.3636 | 100 % 3D Completed. 3G in progress |
| 8 | Construction of four lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway with Service Road in the State of Kerala on EPC mode. | 2.100 | 9.4500 | 5.6895 | 3.7605 | 100 % 3D Completed. 3G in progress. LoA issued on 17.09.2020 |
| 9 | 4/6-laning of Kozhikode Bypass from Vengalam to Ramanattukara (Km. 230.400 to KM. 258.800) | 28.400 | 127.8000 | 127.0331 | 0.7669 | Agreement Signed on 18.04.2018. |
| 10 | 6-laning of Ramanattukara to Start of Valanchery Bypass of NH-17 (New NH-66) (from De: Ch. km 258.818 to Km 298.500) | 39.682 | 178.5690 | 64.7549 | 113.8141 | 3G is in progress |
| 11 | 6-laning of Valanchery to Kappirkkad of NH-17 (New NH-66) (from De: Ch. km 298.500 to Km 335.850) | 37.350 | 168.0750 | 77.6591 | 90.4159 | |
| 12 | 6 laning of Kappirkkad to Thalikulam (from De: Ch. Km. 335.850 to from De: Ch. Km. 369.015) Section of NH-66 (Old No-17) | 33.165 | 169.7387 | 59.7271 | 109.3777 | |
| 13 | 6 laning of Thalikulam to Kodungallur (from De: Ch. Km. 369.015 to from De: Ch. Km. 397.850) Section of NH-66 (Old No-17) | 28.835 | 144.6404 | 47.9914 | 96.0099 | 3D has been completed. |
| 14 | 4 laning of Kodungallur to Edappally (from De: Ch. Km. 397.850 to from De: Ch. Km. 423.000) Section of NH-66 (Old No-17) | 25.150 | 112.5304 | 74.6400 | 38.5219 | 3D is in progress |
| 15 | 4 laning of Thuravoor – Paravoor (Km. 379.100 to Km. 417.000) -HAM-NH-66 (Old NH-47) | 37.9 | 170.550 | 123.750 | 46.800 | |

| | | | | | | |
|----|--|--------|---------|---------|---------|--|
| 16 | 4 laning of Paravoor Kottankulangara (Km. 417.000 to Km. 454.500) -HAM -NH-66 (Old NH-47) | 37.5 | 168.750 | 112.500 | 56.250 | Balance 3A notified on 24.01.2020. 3D published on 03.12.2020 and remaining 3D publication work is in progress. |
| 17 | 4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 | 31.5 | 141.750 | 98.156 | 43.594 | |
| 18 | 4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 | 31.25 | 143.100 | 117.034 | 26.0659 | 3D Published on 09.06.2020 |
| 19 | Kadambattukonam Km. 517.800 - KazhakuttamJn Km. 547.320 | 29.83 | 138.610 | 61.960 | 76.650 | 3D Published on 20.09.2020 |
| 20 | Construction of New 4-lane Elevated Highway connecting Kazhakuttom Jn & Technopark Jn) | 2.72 | 15.23 | 13.740 | 1.4931 | 3G works is in progress . Work awarded to M/s RDS & CVCC (JV) on 25.09.2018.Agreement signed on 09.10.2018. Joint Memorandum signed on 07.03.2019. Appointed Date fixed on 05.04.2019. |
| 21 | 4 laning of Thiruvananthapuram Bypass from Kazhakuttom (Km 0.000) to Mukkola (Km 26.500) | 26.798 | 122.540 | 122.540 | 0.000 | The project awarded with M/s KNR Constructions Ltd., Hyderabad and appointed date fixed on 12.06.2015 and the project completed on 31.01.2020. |
| 22 | 4 laning of Thiruvananthapuram Bypass from Mukkola (Km 26.500) to Kerala/Tamil Nadu Border (Km 43.000) | 16.202 | 71.1404 | 0.000 | 71.1404 | The project awarded to M/s Larsen & Toubro Ltd, Mumbai and Agreement signed on 03.05.2016 & appointed date fixed on 15.06.2016. Physical Progress is 84.37% . The Authority's Engineer requested additional land required for sufficient accomodation of the service road, Utility Corridor and Drain at Ch.34+700 to 35+220 and also to maintain sufficient turning radius on the RHS side at 34+709, VOP and at 34+900 Cross Road. 3D published on 15.05.2020 and 3G is in progress. |
| | | | | | | രണ്ടാം പാദ്ധ്യത്വം |

അമ്പലമ്പു-III

| Sl. No. | Project Name | Total Length (Km.) | Physical progress (%)/Status |
|--------------------|--|-----------------------------------|---|
| 1 | Thalapady Km.17.200 to Changala Km. 57.200 of NH-66 (Old NH-17) | 39.00 | Bids opened on 17.08.2020. Evaluation under process |
| 2 | Changala Km. 57.200 to Neleshwaram Km.95.650 of NH-66 (Old NH-17) | 37.27 | Project awarded, Work yet to be commenced |
| 3 | 4 laning of Thuravoor Thekku Km. 379.100 – Paravoor Km. 417.000 of NH-66 (Old NH-47) | 37.90 | Under bidding |
| 4 | 4 laning of Paravoor Km.417.000-Kottankulangara Km.454.500 of NH-66 (Old NH-47) | 37.50 | Under bidding |

സെക്ഷൻ ഓഫീസർ