

**പതിനാലാം കേരള നിയമസഭ  
ഇരുപത്തിരണ്ടാം സമ്മേളനം**

<u>നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 1581</u>	<u>19.01.2021-ൽ മറുപടിയ്ക്ക്</u>
<b>അമൃത് പദ്ധതി</b>	
<b>ചോദ്യം</b>	<b>ഉത്തരം</b>
<b>ശ്രീ. എം. മുഹമ്മദ്</b>	<b>എ.സി. മൊയ്തീൻ തദ്ദേശസ്വയംഭരണ വകുപ്പ് മന്ത്രി</b>
<p>കൊല്ലം നിയോജകമണ്ഡല പരിധിയിൽ കൊല്ലം കോർപ്പറേഷൻ മുഖേന നടപ്പിലാക്കിവരുന്ന അമൃത് പദ്ധതികളുടെ പുരോഗതി വിശദമാക്കുമോ?</p>	<p>അമൃത് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 212.94 കോടി രൂപയുടെ 60 പദ്ധതികളാണ് കൊല്ലം കോർപ്പറേഷനിൽ നടപ്പിൽ വരുത്തുന്നത്. എല്ലാ പ്രവൃത്തികൾക്കും ഭരണാനുമതിയും സാങ്കേതികാനുമതിയും ലഭ്യമായിട്ടുണ്ട്. എല്ലാ പ്രവൃത്തികളുടെയും ടെൻഡർ നടപടികൾ പൂർത്തീകരിച്ച് 4 പ്രവൃത്തികൾക്ക് കരാർ ഉടമ്പടിയിൽ ഏർപ്പെടുവാൻ സാധിച്ചിട്ടില്ല. 28 പദ്ധതികൾ ഇതിനകം പൂർത്തീകരിച്ച് പദ്ധതിയിലെ നിലവിലെ സ്ഥിതി അനുബന്ധമായി ഉള്ളടക്കം ചെയ്യുന്നു. സിവിൽ വേലയിലെ രണ്ട് പദ്ധതികൾ റദ്ദ് ചെയ്യുവാൻ കോർപ്പറേഷൻ കാൺസിൽ തീരുമാനം എടുത്തിട്ടുണ്ട്.</p>

*Banilumar*

സെക്ഷൻ ഓഫീസർ

For mmsms

AMRUT-Kollam Corporation																		
Details of KWA Works in Progress																		
Sl. No	Sector	Project ID	Name of Work	Implementing Agency	AS amount	Date of Agreement	Period in Months	Scheduled Date of Completion	Expected Date of Completion	Physical Progress (%)	Expenditure in Cr.				Financial Progress (0)/(AS)*100	Remarks(Specify the details regarding the work in detail)		
											Work	Utility shifting	Road Restoration	Total (D)				
1	SEW	KER-KOL-008	Sewage Treatment Plant - Zone A1 - Phase 1	KWA	25	28.10.2020	12	27.10.2021	27.10.2021	0%	0	0	0	0	0.00%	Agreement executed on 28.10.2020, Soil testing completed.		
2	SEW	KER-KOL-017	Sewage Treatment Plant - Zone A1 - Phase 2	KWA	6.91	28.10.2020	12	27.10.2021	27.10.2021	0%	0	0	0	0				
3	WS	KER-KOL-007	Construction of weir at Njnkadavu across Kallada river	KWA	25.85	04.06.2020	18	03.11.2021	03.12.2021	0%	0	0	0	0	0.00%	Work in progress		
4	WS	KER-KOL-028	Providing new Water connections with metering system - Phase 2	KWA	7.9	3-1-2020	12	2-1-2021	03.07.2021	4%	0	0	0	0	0.00%	work in progress		
5	WS	KER-KOL-064	Comprehensive WSS to Kollam Municipal Corporation-Supplying laying commissioning and maintaining 500mm DI K9 CWPM from TP to OHSR at Vadakkevila (3520m)	KWA	4.33	23/07/2018	15	30/10/2019	30.1.2021	98%	3.072	0	0	3.072	70.95%	98 % of the work completed .work restarted on 16.10.20 after Covid lockdown		
6	WS	KER-KOL-015	Comprehensive WSS to Kollam Municipal Corporation-Design, Construction, Commissioning and maintaining of 100MLD WTP at Vasoorichira.	KWA	57.12	20/12/2018	18	30/3/2020	31.03.2022	1%	8.78	0	0	8.78	15.37%	Design approved by the external committee.Work started on 17.09.2020.105 piles completed		
7	WS	KER-KOL-014	Providing new water meter connection in Kollam Corporation 2016-'17	KWA	7	10-03-2018	6	04-06-2019	31.03.2021	90%	6.825	0	0	6.825	97.50%	8500 connectios completed.AS revision approved by 26 th SHPSC		
8	WS	KER-KOL-074	Transformer,Powerline extension	KWA	2.75	21/2/2018	24	30/3/2020	02.02.2022	80%	2.42	0	0	2.42	88.00%	Amount deposited at KSEB		
					104.95											21.097	20.10%	

**ULB-WORK IN PROGRESS**

Sl.No	Sector	Project ID	Project Name	AS amount	Expenditure	Physical Progress	Financial Progress	Expected Date of completion
1	SEW	KER-KOL-009	Septage Treatment Plant -Andamukkam	4.22	0	0%	0.00%	
2	SWD	KER-KOL-010	Uliyakovil-Ashtamudi Phase 2	2.255	1.1672	70	51.76%	31.03.2021
3	SWD	KER-KOL-019	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Uliakovil Area	2.278	0.1538	50	6.75%	31.03.2021
4	SWD	KER-KOL-039	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Mangad - Arunoottimangalam - Karikkodu Area	2.267	1.115	71	49.18%	15.03.2021
5	0	KER-KOL-040	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Thangasserry Area	2.631	0.747	70	28.39%	28.02.2021
6	SWD	KER-KOL-041	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Sakthikulangara Area	4.792	1.07703	42	22.48%	31.03.2021
7	SWD	KER-KOL-029	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III-Vadakkevila-Eravipuram Area	3.34	1.36	70	40.80%	28.02.2021
8	SWD	KER-KOL-042	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III-Pullikkada Colony	1.23	0	5	0.00%	30.06.2021
9	SWD	KER-KOL-043	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III-SMP Colony-Contonment	0.701	0.3451	69	49.23%	28.02.2021
10	SWD	KER-KOL-046	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Kuttichira-Kilikkollur Area	1.212	0.7747057	98	63.92%	31.1.2021
11	SWD	KER-KOL-049	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Sakthikulangara Area	0.711	0.6081	90	85.53%	28.02.2021

12	SWD	KER-KOL-052	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Kavanad Area	1.598	0.8293	80	51.90%	28.02.2021
13	UT	KER-KOL-022	Construction and Renovation of Footpath and Supporting Structures phase II	2.32	0.4304	80	18.55%	31.03.2021
14	UT	KER-KOL-031	Construction and Renovation of Foot Path and supporting structures - Phase III	2.69	0.262	50	9.74%	31.03.2021
15	UT	KER-KOL-036	Construction and Renovation of Foot Path and supporting structures - Phase IV	1.781	0	6	0.00%	31.03.2021
16	UT	KER-KOL-053	Construction of FOB at various locations-Phase 1-St. Joseph-Parvathy Mill Jn.	0.93	0.14774	1	15.89%	31.03.2021
17	Park	KER-KOL-033	Development of Existing Parks and Construction of New Parks - Phase II-Veliyilkulangara	0.3	0	85	0.00%	28.02.2021
18	WS	KER-KOL-005	Rain water harvesting phase I	2.67	0	2	0.00%	31.06.2021
19	WS	KER-KOL-016	Rain water harvesting phase II	2.67	0	2	0.00%	31.06.2021

**ULB COMPLETED WORKS**

Sl.No	Sector	Project ID	Project Name	AS amount	Expenditure	Date of completion
1	SWD	KER-KOL-001	Uliakovil-Ashtamudi Drain-Phase I	0.5	0.395	23/1/2017
2	SWD	KER-KOL-035	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Uliakovil Area Phase 3	0.144	0.13	23/12/2018
3	SWD	KER-KOL-051	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Mundakkal Area	0.206	0.18	30/6/2019
4	SWD	KER-KOL-047	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Mangad - Arunoottimangalam - Karikkodu Area	0.15	0.0969	7-11-2019
5	SWD	KER-KOL-050	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase IV-Vadakkavila - Eravipuram Area	1.799	1.69	7-2-2020
6	UT	KER-KOL-002	Foot path from AR camp to Railway station	0.4	0.31	15/11/2017
7	PARK	KER-KOL-003	Improvement of Parks-phase 1(TK Divakaran Park , Nehru Park)	0.3	0.27	28/1/2017
8	PARK	KER-KOL-033	Development of Existing Parks and Construction of New Parks - Phase III -Corporation Park	0.4	0.398	30/6/2019
9	PARK	KER-KOL-057	Development of Existing Parks and Construction of New Parks - Phase I-Kambiyilkkulam (Thrikkadavoor)	0.272	0.22	30/6/2019
10	PARK	KER-KOL-024	Development of Existing Parks and Construction of New Parks - Phase I-Asraamom Park	1.296	0.96	7-11-2019
11	PARK	KER-KOL-056	Improvement of Parks-phase II -T.M Vargheese Park	0.66	0.566	7-11-2019
12	PARK	KER-KOL-013	Improvement of Parks-phase II -TK Divakaran Park & Nehru Park	0.518	0.39	30/11/2019
13	UT	KER-KOL-012	Construction of FOB at various locations-Phase 1-High School Jn	0.742	0.61	24/2/2020
14	SWD	KER-KOL-044	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III-Mundakkal Area	0.678	0.592	16/03/2020
15	SWD	KER-KOL-045	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III-Kavanad Area	1.062	1.03	05-05-2010
16	UT	KER-KOL-055	Construction of FOB at various locations-Phase 2-Chemmanmukku	0.811	0.5462	11-5-2020

17	UT	KER-KOL-020	Stair case in over bridge near Municipal building chinnakkada	0.2	0.10238	04.02.2020
18	SWD	KER-KOL-038	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase II-Kuttichira- Kilikkollur Area	1.067	1.04277	04.08.2019
19	SWD	KER-KOL-048	Construction of Drains at Various Municipal Corporation Roads/Locations-Phase III Thangasseri	0.546	0.326	30.10.2019

**KWA COMPLETED WORKS**

<b>Sl.No</b>	<b>Sector</b>	<b>Project ID</b>	<b>Project Name</b>	<b>AS amount</b>	<b>Expenditure</b>	<b>Date of completion</b>
1	WS	KER-KOL-004	Improvement of existing WS System-Replacement of contaminated AC pipe lines in Kollam Corporation.	1.42	0.95	30/9/2018
2	WS	KER-KOL-067	Improvement of existing WS System- Division No. 7 to 11 in Kollam Corporation (Laying 110mm PVC 2500m, 90mm PVC 4500m).	0.65	0.404	03-11-2017
3	WS	KER-KOL-068	Improvement of existing WS System- Division No. 7 to 11 in Kollam Corporation - Replacement of damaged pumpset.	0.1	0.08	16/3/2017
4	WS	KER-KOL-069	Improvement of existing WS System-Replacement of 50HP/75HP VT pumpsets at booster pumphouse at Ananathavalleeswaram.	0.57	0.55	03-01-2017
5	WS	KER-KOL-070	Improvement of existing WS System-Supply,errection and commissioning of Chlorinator system to Tubewell pumphouses in Kollam corporation.	0.17	0.09	#REF!
6	WS	KER-KOL-071	Improvement of existing WS System-Supply,errection and commissioning of Chlorinator system to booster pumphouse at Ananathavalleeswaram with 100Kg Chlorine cylinder.	0.12	0.086	30/07/2017
7	WS	KER-KOL-066	Improvement of existing WS System-Replacement of contaminated AC pipe lines - from Andamukkam, Thamarakulam, in Kollam Corporation	2.73	2.66	23/5/2019
8	WS	KER-KOL-072	Comprehensive WSS to Kollam Municipal Corporation-Construction of 12m dia intake well at Njankadavu	1.93	1.77	15.02.2020
9	WS	KER-KOL-065	Improvement of existing WS System-Extension of 250mm DI K9 pipe line from Madan Nada Junction to Polyathodu Junction in Kollam Corporation.	0.92	0.7647	08.06.2020

Award pending status									
SI No	Sector	Implementing Agency	Project ID	Name of Project	SAAP Year	AS amount in Cr.	TS Amount	Last Tendered date	Current Status
1	UT	ULB	KER-KOL-021	Construction of Multi Level Parking System near Railway Station -PH 1	2016-17	3.00	3.00	28.05.2019	Legal case progresses in High Court which has to be closed. Leasing process of land is in progress parallelly but could be finishes after the case gets disposed off.
2	UT	ULB	KER-KOL-030	Construction of Multi Level Parking System near Railway Station -PH 2	2017-18	7.92	7.40	28.05.2019	Legal case progresses in High Court which has to be closed. Leasing process of land is in progress parallelly but could be finishes after the case gets disposed off.
3	WS	KWA	KER-KOL-073	Clear water pumping main from WTP to 20 LL OHSR	2017-18	0.10	0.10	16.01.2020	Selection notice issued to the contractor 16.10.2020. Agreement is not yet signed.