

പതിനാലാം കേരള നിയമസഭ
നാലാം സമ്മേളനം
നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 2363
08.03.2017 ലെ മറുപടിക്ക്

ആറന്മുള നിയോജക മണ്ഡലത്തിൽ ഭരണാനുമതി നൽകിയ പ്രവർത്തികൾ

ചോദ്യം ശ്രീമതി.വിണാ ജോർജ്ജ്		ഉത്തരം ഡോ.ടി.എം.തോമസ് ഐസക് (ബഹു. ധനകാര്യവും കയറും വകുപ്പ് മന്ത്രി)
(എ)	ആസ്തി വികസന ഫണ്ട് പ്രകാരം ആറന്മുള നിയോജക മണ്ഡലത്തിൽ 2012-13, 2013-14, 2014-15, 2015-16 സാമ്പത്തിക വർഷങ്ങളിൽ ഭരണാനുമതി നൽകിയ പ്രവൃത്തികളുടെ നിർവ്വഹണം ആരെല്ലാം വഴി ആയിരുന്നു എന്ന് വിശദമാക്കുമോ;	വിശദവിവരങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.
(ബി)	പ്രസ്തുത പ്രവൃത്തികളിൽ ഏതെല്ലാം പൂർത്തീകരിച്ചിട്ടുണ്ട് എന്ന് വ്യക്തമാക്കുമോ;	
(സി)	പൂർത്തീകരിക്കാത്ത പ്രവൃത്തികൾ ഉണ്ടെങ്കിൽ വിശദാംശങ്ങൾ നൽകുമോ?	


സെക്ഷൻ ഓഫീസർ

ARANMULA

Legislative Assembly Constituency-Asset Development Scheme

District : Pathanamthitta

Constituency : Aranmula

MLA : Adv. K. Sivadasan Nair

2012-13

Sl. No	Name of Work	Estimate Amount (Rs. In lakh)	Expenditure	Implementing Agency	Present Stage
1	Construction of a building for Govt HSS, Tumbamon	55.30	7048324.00	Executive Engineer, PWD (buildings)	Completed
2	Construction of a building for Govt. GHSS, Pathanathitta	53.00	5894754.00	Executive Engineer, PWD (buildings)	Completed
3	Construction of a new building for the second floor of the W&C Hospital	82.00	7734818.00	Executive Engineer, PWD (buildings)	Completed
4	Construction of Trolley path, conference Hall and visitors area with GI roof truss in General Hospital, PTA	40.00	3150200.00	Executive Engineer, PWD (buildings)	Completed
5	Construction of a building for PHC, Aranmula	34.50	3184730.00	Executive Engineer, PWD (buildings)	Completed
6	Construction of building for balance work of Mooloor Library and Office building	30.00	2323301.00	Executive Engineer, PWD (buildings)	Completed
7	Construction of a building for HSS, Koippuram	80.00	7688458.00	Executive Engineer, PWD (buildings)	Completed
8	New building with conference Hall for Govt HSS, Naranganam	80.00	6352525.00	Executive Engineer, PWD (buildings)	Completed
9	Stadium project in Pathanamthitta Municipality	100.00	4210024.00	Executive Engineer, PWD (buildings)	Completed

2013-14

10	Construction of a building for GHSS, Omallur	65.00	1696395.00	Executive Engineer, PWD (buildings)	Nearing completion
11	Construction of Municipal stadium at Pathanamthitta 2 nd phase	100.00	9163352.00	Executive Engineer, PWD (buildings), Pathanamthitta.	Completed
12	Construction of Building for PHC, Kadamanitta	60.00	7331865.00	Executive Engineer, PWD (buildings)	Completed
13	Construction of Bus Station building at KSRTC Pattanamthitta Depot	200.00		KSRTC	Vide Lr No. DB/Civil/QP/2016 dated 28-01-2017 it is informed that 50 % of the project is completed.

14	Construction of new building for GVHS Elanthoor	70.00		Executive Engineer, PWD (buildings)	40% completed
15	WSS to Peringamala Mavunilkumpathal bhagham in Pathanamthitta LAC	19.00	19 lakhs	Executive Engineer, PWD (buildings)	the project is completed and commissioned at an estimate of Rs. 19 lakhs
2014-15					
16	Construction of 3 rd floor of W&C Block of District Hospital, Kozhenchery Pathanamthitta	130.00		Executive Engineer, PWD (buildings)	Tendered. Tender not finalized
17	Public Amenity Centre beside MC road at Kulanada town in PTA District	75.00		Executive Engineer, PWD (buildings), Pathanamthitta.	work not started
18	Construction of building for Samskarikanilayam at Aranmula	55.00		Executive Engineer, PWD (buildings)	In progress
19	Construction of new building for PHC, Cherneerkara, Pathanamthitta	36.00		Executive Engineer, PWD (buildings)	In progress
20	Construction of New Building for GVHSS, Aranmula	109.00		Executive Engineer, PWD (buildings)	work not started estimate under scrutiny
2015-16					
21	Construction of a new OP block for General Hospital, Pathanamthitta	200.00		Executive Engineer, PWD (buildings)	work not started
22	Protective works to Kanjirappara-Elararuthy road in Naranganam GP	14.00		Deposit works through PWD (Roads & Bridges)	Works not started yet because LSGD has not deposited the amount since they are deposit work.
23	Construction of Protective wall at Variyapuram- Priyadarsini road in Elanthoor GP	20.00			

[Handwritten Signature]