

15 -ാം കേരള നിയമസഭ

16 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1118

02-02-2026 - ൽ മറുപടിയ്ക്ക്

ഹരിപ്പാട് കടവെള്ള പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ രമേശ് ചെന്നിത്തല		ശ്രീ റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	<p>ഹരിപ്പാട് കടവെള്ള പദ്ധതിയുടെ നിർവ്വഹണ പുരോഗതി അറിയിക്കാമോ;</p>	(എ)	<p>ഹരിപ്പാട് മുനിസിപ്പാലിറ്റിയും സമീപ പഞ്ചായത്തുകളും ഉൾപ്പെടുത്തി ജൽജീവൻ മിഷൻ (JJM) പദ്ധതിയുടെ ഭാഗമായി നടപ്പിലാക്കുന്ന CWSS to Haripad and Adjoining Panchayats പദ്ധതിയിൽ വിവിധ പഞ്ചായത്തുകളിലായി വിതരണ ശൃംഖലയുടെ നിർമ്മാണം, പൈപ്പ് ലൈൻ സ്ഥാപിക്കൽ, ടാപ്പ് കണക്ഷനുകൾ (FHTC) നൽകൽ തുടങ്ങിയ പ്രവൃത്തികൾ വിവിധ ഘട്ടങ്ങളിലായി പുരോഗമിച്ചു വരുന്നുണ്ട്. ഫേസ്-1 ന്റെ ഭാഗമായി 50 MLD WTP, പള്ളിപ്പാട് OHSR, മുല്ലശ്ശേരിക്കടവിലെ ഇൻടേക്ക് വെൽ തുടങ്ങിയ പ്രധാന പ്രവൃത്തികൾ ഇതിനകം പൂർത്തീകരിച്ചിട്ടുണ്ട്. പ്രവൃത്തികളുടെ പുരോഗതി സംബന്ധിച്ചും ഇനി നടത്തേണ്ട പ്രവർത്തനങ്ങളെക്കുറിച്ചും വിശദാംശം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.</p>
(ബി)	<p>ഹരിപ്പാട് കടവെള്ള പദ്ധതിയുടെ പൂർത്തീകരണത്തിനായി ഇനി എന്തെല്ലാം പ്രവർത്തനങ്ങളാണ് നടത്തേണ്ടതെന്ന് അറിയിക്കാമോ;</p>	(ബി)	<p>അനുബന്ധമായി ചേർക്കുന്നു.</p>
(സി)	<p>നിയതമായ സമയക്രമം നിശ്ചയിച്ചുകൊണ്ട് ഹരിപ്പാട് കടവെള്ള പദ്ധതിയുടെ ശേഷിക്കുന്ന നിർവ്വഹണ പ്രവർത്തനങ്ങൾ എത്രയും വേഗം പൂർത്തീകരിച്ച് തുക്കുന്നപ്പുഴ, ആറാട്ടുപ്പുഴ എന്നിവ അടക്കം മണ്ഡലത്തിലെ വിവിധ പ്രദേശങ്ങൾ നേരിടുന്ന കടവെള്ള ക്ഷാമം പരിഹരിക്കുന്നതിന് അടിയന്തര നടപടി സ്വീകരിക്കുമോ;</p>	(സി)	<p>ഹരിപ്പാട് കടവെള്ള പദ്ധതിയുടെ ശേഷിക്കുന്ന നിർവ്വഹണ പ്രവർത്തനങ്ങൾ എത്രയും വേഗം പൂർത്തീകരിച്ച് തുക്കുന്നപ്പുഴ, ആറാട്ടുപ്പുഴ എന്നിവ അടക്കം മണ്ഡലത്തിലെ വിവിധ പ്രദേശങ്ങൾ നേരിടുന്ന കടവെള്ളക്ഷാമം പരിഹരിക്കുന്നതിനായി നടപടികൾ സ്വീകരിച്ചു വരുന്നു. ദർഘകാലം ലഭിക്കാത്ത പ്രവൃത്തികൾക്ക് പുതുക്കിയ എസ്റ്റിമേറ്റുകൾ തയ്യാറാക്കി അംഗീകാരം നേടുന്ന നടപടികൾ പുരോഗമിച്ചു വരികയാണ്.</p>
(ഡി)	<p>സംസ്ഥാനത്ത് നടപ്പിലാക്കി വരുന്ന വിവിധ ജൽജീവൻ മിഷൻ പദ്ധതികളുടെ നിർവ്വഹണ കാലാവധി ദീർഘിപ്പിച്ചുകൊണ്ടുള്ള കേന്ദ്ര</p>	(ഡി)	<p>2025-26 ലെ കേന്ദ്ര ബഡ്ജറ്റിൽ ജൽജീവൻ മിഷൻ പദ്ധതിയുടെ കാലാവധി 2028 വരെ നീട്ടിയതായി പ്രഖ്യാപിച്ചിട്ടുണ്ട്. എന്നാൽ നിർവ്വഹണ കാലാവധി</p>

	സർക്കാരിന്റെ ഉത്തരവ് ലഭ്യമായിട്ടുണ്ടോ; ഇല്ലെങ്കിൽ കാലതാമസത്തിന്റെ കാരണം അറിയിക്കാമോ;		രീറ്ഫിപ്പിച്ചുകൊണ്ടുള്ള കേന്ദ്ര സർക്കാരിന്റെ ഉത്തരവ് ലഭ്യമായിട്ടില്ല.
(ഇ)	ഇതുമായി ബന്ധപ്പെട്ട കേന്ദ്ര സർക്കാർ ഉത്തരവ് അടിയന്തിരമായി ലഭ്യമാക്കുന്നതിന് സംസ്ഥാന സർക്കാർ തലത്തിൽ സ്വീകരിച്ച നടപടികൾ എന്തെല്ലാമാണെന്ന് അറിയിക്കാമോ?	(ഇ)	ജൽജീവൻ മിഷന്റെ നിർവഹണ കാലാവധി 2028 വരെ നീട്ടിയതായി ബഡ്ജറ്റിൽ പ്രഖ്യാപിച്ച നീട്ടിയിരിക്കുന്ന സാഹചര്യത്തിൽ, Letter of Acceptance (LoA) നൽകുന്നതിനുള്ള കാലാവധി നീട്ടണമെന്നാവശ്യപ്പെട്ടുകൊണ്ട് നാഷണൽ ജലജീവൻ മിഷൻ 29.10.2024, 03.07.2025 തീയതികളിൽ കത്ത് നൽകിയിട്ടുണ്ട്. കൂടാതെ പ്രസ്തുത വിഷയം നാഷണൽ ജൽജീവൻ മിഷന്റെ അവലോകന യോഗങ്ങളിൽ നിരന്തരം ഉന്നയിച്ചിട്ടുള്ളതുമാണ്.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

Sl No.	Name of work	Present Status
1	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Arattupuzha Panchayath	26% completed
2	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Chingoli Panchayath	39% completed
3	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Cheruthana Panchayath	35% completed
4	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Cheppad Panchayath	58% completed
5	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Devikulangara Panchayath	65% completed
6	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Karuvatta Panchayath	51% completed
7	Haripadu and adjoining Panchayaths-Construction of 6LL OHSR at Karuvatta Panchayath	Agreement executed. Work yet to start.
8	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Karthikappally Panchayath	86% completed
9	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Kandallloor Panchayath	36% completed
10	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Kumarapuram Panchayath	56% completed
11	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Pallippad Panchayath	56% completed
12	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Pathiyoor Panchayath	60% completed

13	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Thrikkunnappuzha Panchayath	50% completed
14	Jal Jeevan Mission - CWSS to Haripad Municipality and adjoining panchayaths - Supplying and laying of distribution network and providing Functional Household Tap Connections (FHTC) for Muthukulam Panchayath	51% completed
15	Supplying and laying of 800 mm Raw water Pumping Main using Spirally Welded MS pipe 10 mm thick from intake well at Mannar to WTP Pallippad	Ongoing
16	Laying transmission main to newly proposed OHSR at Thrippakudam & Construction of 7 LL OHSR at Thrippakudam	Ongoing
17	Electromechanical works- Pumps, Transformer, VCB, Main Control Panel, RMU etc. in WTP at Pallippad, and Sump at Muthukulam	Agreement executed. To be started

Packages yet to arrange.

Sl No.	Zone	Grama Panchayat	Components	Tender status
1	Zone -I	Pallippad, Cheppad Pathiyoor	6LL OHSR at Cheppad, 7LL OHSR at Pathiyoor, Transmission Main from WTP Pallippadu to Cheppad and Pathiyoor OHSR.	No bidders participated in tender. Hence, the retender procedures are being arranged by recasting the estimate based on SoR 2021
2	Zone -II	Cheruthana Kumarapuram	5LL OHSR at Cheruthana, 6LL OHSR at Kumarapuram, Transmission Main from Pump No.3,4 & 5 up to Haripad Block Office Junction up to Kumarapuram OHSR	No bidders participated in tender. Hence, the retender procedures are being arranged by recasting the estimate based on SoR 2021
3	Zone -III	Thrikkunnappuzha, Karthikappally, Chingoli	7.5 5LL OHSR at Thrikkunnappuzha, 6LL OHSR at Karthikappally, 5LL OHSR at Chingoli, Pumping main from Haripad Block Office Junction to Karuvatta OHSR From Haripad Block Office Junction to Thrikkunnappuzha, Karthikappally, Chingoli tanks up to St.Thomas Church then to Chingoli Tanks.	No bidders participated in tender. Hence, the retender procedures are being arranged by recasting the estimate based on SoR 2021
4	Zone -IV	Muthukulam	6 LL OHSR and 10 LL Sump at Muthukulam, Pumping main from St.Thomas Church then to Muthukulam Sump	No bidders participated in tender. Hence, the retender procedures are being arranged by recasting the estimate based on SoR 2021

			From St.Thomas Church to VettathukadavuJn to MallikattukadavuJn to Pattoli Market Jn (Not Crossing Canal) From MallikkattukadavuJn to Existing Mallikkattukadavu OHSR,	
5	Zone -V	Arattupuzha Kandalloor Devikulangara	9 LL OHSR at Arattupuzha, 6 LL OHSR at Kandalloor 6 LL OHSR at Devikulangara. Pumping main from Pattoli Market Jn To Arattupuzha OHSR From Pattoli Market Jn to Perumpally bridge east Jn To existing Perumpally Sump. From Perumpally east Jn to Kandalloor OHSR and Devikulangara OHSR	No bidders participated in tender. Hence, the retender procedures are being arranged by recasting the estimate based on SoR 2021