

15 -ാം കേരള നിയമസഭ

16 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2879

24-02-2026 - ൽ മറുപടിയ്ക്ക്

മണലൂർ മണ്ഡലത്തിലെ വാട്ടർ അതോറിറ്റി പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. മുരളി പെരുന്നേല്ലി		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	മണലൂർ മണ്ഡലത്തിൽ വാട്ടർ അതോറിറ്റിയുടെ കീഴിൽ നിലവിൽ പുരോഗമിച്ച് വരുന്ന പ്രവൃത്തികൾ ഏതെല്ലാമാണ്; പ്രസ്തുത ഓരോ പ്രവൃത്തിയും ഏത് ഘട്ടത്തിലാണെന്നും ഇവ എന്നത്തേക്ക് പൂർത്തീകരിക്കാനാകുമെന്നും വ്യക്തമാക്കാമോ?	(എ)	കേരള വാട്ടർ അതോറിറ്റി കീഴിൽ മണലൂർ മണ്ഡലത്തിൽ നിലവിൽ പുരോഗമിച്ചുവരുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ <u>അനുബന്ധമായി</u> ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Progress of works under Manalur Constituency (Revised)

SI No	Head	AS No.	AS amount (lakhs)	Expenditure (Lakhs)	Name of work	Progress (%)	Status of work	Expected date of completion	Remarks
1	RKI	GO (Rt)123/2020 P&EA Dtd 3.3.2020	5480	1453	RKI - WSS to Pavaratty & Mullassery Panchayaths in Chavakkad Taluk (phase 2) - Supplying, laying, testing and commissioning of distribution network of 109km, with 350mm to 80mm DI/PVC/GI pipelines for Mullassery and Pavaratty Panchayaths	91%	91% work completed.	31-03-2026	The contractor has been instructed to complete the work
2				102	RKI -WSS to Pavaratty - Mullassery Panchayath in Chavakkad Taluk - Balance work - street main Extension	44%	44% work completed.	31-03-2026	The contractor has been instructed to complete the work
3	JJM	GO(Rt) No: 401/2022/WRD Dt TVM 13/05/2022	6983.63	42.99	(JJM)-2022-23 Phase II- WSS to Choondal Panchayath- Providing Distribution Network & FHTC -General Civil Work-	5%	Pipe laying 4.91 km/115.9km Completed and 3.315km GSB-WMM completed. Now work is not progressing.	-	The panchayat permission for laying pipes in this area is not obtained
4					Construction of 13.5 LL OHSR at Choondal	1%	<ul style="list-style-type: none"> •Site clearance completed. •Design obtained after vetting. Work not started 	31-03-2027	Design need to be changed
5	JJM		4750.04	96.33	JJM 2021-24 Phase II- WSS to Kandanassery Panchayath- Providing Distribution Network and FHTC to Kandanassery Panchayath	27%	Pipe laying 21.57 km/73.716km Completed. 7.21km Tarring completed. Work ongoing.	31-12-2026	
6					Construction of 10 LL OHSR at Kandanassery	-	Work is under tender stage, not bids received yet.	-	work not awarded

Progress of works under Manalur Constituency (Revised)

SI No	Head	AS No.	AS amount (lakhs)	Expenditure (Lakhs)	Name of work	Progress (%)	Status of work	Expected date of completion	Remarks
					CWSS to Nattika Firka				
7	JJM	AS No: G.O.(Rt)No.541 /2020, WRD Thiruvananthapuram, dated 21.08.2020	1491	561.71	Jal Jeevan Mission 2020 - 2021 - Phase I - Vadanappilly Grama Panchayat - Providing FHTC to Rural house holds by augmentation of existing schemes and by ongoing schemes (MVS).	86%	On going, 86% work completed	30.06.2026	
8		and AS No: G.O.(Rt)No.541 /2020 ,WRD Thiruvananthapuram, dated 24.12.2020		11.41	Jal Jeevan Mission (JJM)-Jal Jeevan Mission-Vadanappally Panchayath Phase I-Additional work at Chilanka Beach Road & Atmavu Junction-Supplying and Laying 90mm PVC Pipe line Work	50%	On going, 50% work completed	30.06.2026	
9	KIIFB	KWA/JB/P-I/1035/2016-17 Part 2 Vol. III-I dtd. 29.4.23 from Dy CE (PIU Unit 2),	5278.92	787.52	WRD005-127-07 Package Name : Project 6 - CWSS to Nattika Firka-Replacing 500mm & 400mm premo pipe with 600mm, 500mm & 400mm DI K9 pipe from Valapad - Sethukulam to Vadanappally Ganeshamangalam sump under P . H. Section Vadanappally.	30%	500mm DI pipe -2868m out of 3300m, 400mm DI pipe-2282m out of 2790m Laying completed	13.03.2026	
10		G.O.(Rt) No. 134/2022/WRD Dt.2022-02-23	4782	196.87	Jal Jeevan Mission--2021-22 PHASE -II-Providing WSS and FHTC in Manalur Panchayathin Thrissur District- (Supplying and Laying Distribution and 3516nos of FHTC)	40%	Given 309 FHTCSs & 396 HTCS. 24.32 km pipe laid	31-05-2026	
11		G.O.(Rt) No. 134/2022/WRD Dt.2022-02-23	4782		Jal Jeevan Mission (JJM)-WSS to Manalur Panchayath PH 2- Construction of 7.0 L L OHSR at Manalur Thrikkunathu in Thrissur District (5th SLSSC - Package II)-General Civil Work	nil	Pre-termination order issued by SE		

Progress of works under Manalur Constituency (Revised)

SI No	Head	AS No.	AS amount (lakhs)	Expenditure (Lakhs)	Name of work	Progress (%)	Status of work	Expected date of completion	Remarks
12	JJM	G.O.(Rt) No. 134/2022/WRD Dt.2022-02-23	4782	117.65	Jal Jeevan Mission (JJM)-WSS to Manalur Panchayath PH 2-5th SLSSC Arimbur and Manalur common Gravity Line -Laying 355 mm HDPE Pipe through KLDC seepage drain, canal from Rachamuttu Bridge to Manalur Panchayath Crematorium- Pipeline Work	30%	Materials supplied. EIA study completed on April 2025. Work execution period is only during April-may (post harvesting period). Work will start on March 2026	30-05-2026	
13		G.O.(Rt) No. 134/2022/WRD Dt.2022-02-23	4782	136.27	Jal Jeevan Mission (JJM)-WSS to Manalur Panchayath PH 2-5th SLSSC-Laying 350 mm DI Pipe from Manalur Panchayath Crematorium to Manalur Water Tank via Anakkad and Jai Hind Road-Pipeline Work	60%	1.2 Km pipe laid Road restoration work will start within one week	31-05-2026	
14		G.O.(Rt) No. 134/2022/WRD Dt.2022-02-23	4782		Jal Jeevan Mission (JJM)-WSS to Manalur Panchayath PH 2-5th SLSSC Arimbur and Manalur common Gravity Line - Laying 355 mm HDPE Pipe through KLDC seepage drain from Varattuhaal to Rachamuttu Bridge	2%	Materials supplied (650M)partially.Letter forwarded to the contractor directing to complete the work urgently. Contractor infromed that will start the work within one week by phone.	31-05-2026	
15		GO(Rt) No.134/2022/WRD, 23/2/2022,	5949		Jal Jeevan Mission (JJM)-5th SLSSC-Arimpur Gramapachayth laying 500 mm DI Gravity line in Aranattukara Chettupuzha PWD Road-Pipeline Work	0%	As PWD road under DLP, contractor requested to close the work. DLP is expired, but contractor is not willing to execute the work.		
16		GO(Rt) No.134/2022/WRD, 23/2/2022,	5949	416.08	Jal Jeevan Mission –2021-22 - 5th SLSSC-PHASE 1 - Laying distribution and providing FHTC in Arimpur Panchayath in Thrissur District.	52%	Given 102 FHTCS & 678 HTCs. 30.306 km pipe laid ; 14.5 KM ROAD RESTORATION COMPLETED	31-05-2026	

Progress of works under Manalur Constituency (Revised)

SI No	Head	AS No.	AS amount (lakhs)	Expenditure (Lakhs)	Name of work	Progress (%)	Status of work	Expected date of completion	Remarks
17		GO(Rt) No.134/2022/WRD, 23/2/2022,	5949	191.19	Jal Jeevan Mission (JJM)- WSS to Arimpur Panchayath PH 3-5th SLSSC-Arampur Gramapachayath laying 560 mm Gravity-HDPE from Chettupuzha Parayanthazham to Kayal road Bund Arimpur.- Pipeline Work	80%	Pipe line work Progressing . 1132 m pipe laid.	31-05-2026	
18		GO(Rt) No.134/2022/WRD, 23/2/2022,	5949	64.06	Jal Jeevan Mission (JJM) 2021-22 - Jal Jeevan Mission - 5th SLSSC Phase 1 - Construction of 10LL capacity OHSR at Mullamkuzhy	80%	Revised estimate approved. Distribution pipe from tank is to be completed	30-06-2026	
19		GO(Rt) No.134/2022/WRD,	3843	883.78	Jal Jeevan Mission (JJM) - Venkitengu Panchayath (Phase 3) - JJM 2021-22 - Providing line extension and balance functional household tap connections (FHTCs) at Venkitangu Panchayath	57%	3897 FHTCs Given. 33870.5m pipe laid	30-06-2026	
20		AE/16/LSGD/M NLR/2019	920	78.26	DEPOSIT-KVP-Vanchikadavu-(PART-VII)-Water Supply Scheme to Vanchikadavu at Manalur Panchayth -Constructing RCC Platform of 10000Ltr Over Head PVC Tank -General Civil Work	90%	Steel Ladder and balance finishing work progressing	20-03-2026	
21	DEPOSIT	SC1-1156/24	10	NIL	DEPOSIT-Arampur Grama Panchayath (2022-23)-Annual Project-Water Supply to Arimpur Panchayath Office & Panchayath Community Hall from Kothakulam, Laying Pumping main, Tank, filter etc.-Pipeline Work	60%	Finishing work is progressing	30-03-2026	
22	JJM	GO (Rt)489/2021/WRD Dtd 18.09.2021	1102	NIL	JJM - CWSS to Nattika Firka - Vatanappilly Grama Panchayath - Pipe line extension in bund road - ward 9 - Pipe line work	70%	Ongoing	31.03.2026	
23	JJM	GO (Rt)89/2023 WRD Dtd 26.10.2023	389.91	NIL	JJM -2022-23 - WSS to Adat - Avanur, Tholur, Kaiparambu, Manalur, Arimbur, Venkitangu, MG Kavu, Kolazhy GP and Medical college in Thrissur District - Reappropriation works - Laying of pipes for clear water Gravity main from 100MLD scheme - General Civil work -Providing line extension and balance FHTC	0%	Tender stage	31.03.2028	