

15 -ാം കേരള നിയമസഭ

6 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2273

01-09-2022 - ൽ മറുപടിയ്ക്ക്

തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ ജി സ്റ്റീഫൻ		ശ്രീ എം.വി.ഗോവിന്ദൻ മാസ്റ്റർ (തദ്ദേശ സ്വയംഭരണ, ഗ്രാമവികസനം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി പ്രകാരം അരുവിക്കര മണ്ഡലത്തിൽ ഭരണാനുമതി നൽകിയ റോഡുകളിൽ ഇപ്പോൾ നടന്നു കൊണ്ടിരിക്കുന്ന പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി അറിയിക്കാമോ;	(എ)	മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതിയിൽ അരുവിക്കര മണ്ഡലത്തിൽ ഭരണാനുമതി നൽകിയ 14 റോഡ് പ്രവൃത്തികളിൽ 7 പ്രവൃത്തികൾ ഇപ്പോൾ നടന്നു കൊണ്ടിരിക്കുന്നു. ടി പദ്ധതി പ്രകാരം ഭരണാനുമതി ലഭിച്ചിട്ടും 7 പ്രവൃത്തികൾ ഇതുവരെ ആരംഭിച്ചിട്ടില്ല. പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും പ്രവൃത്തി ആരംഭിക്കാത്തതിന്റെ കാരണവും അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതി പ്രകാരം ഭരണാനുമതി ലഭിച്ചിട്ടും ആരംഭിക്കാത്ത പ്രവൃത്തികൾ ഉണ്ടോ; എങ്കിൽ കാരണം വ്യക്തമാക്കുമോ?	(ബി)	മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതിയിൽ അരുവിക്കര മണ്ഡലത്തിൽ ഭരണാനുമതി നൽകിയ 14 റോഡ് പ്രവൃത്തികളിൽ 7 പ്രവൃത്തികൾ ഇപ്പോൾ നടന്നു കൊണ്ടിരിക്കുന്നു. ടി പദ്ധതി പ്രകാരം ഭരണാനുമതി ലഭിച്ചിട്ടും 7 പ്രവൃത്തികൾ ഇതുവരെ ആരംഭിച്ചിട്ടില്ല. പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും പ്രവൃത്തി ആരംഭിക്കാത്തതിന്റെ കാരണവും അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Answer A: Details of CMLRRP Started Work in Aruvikkara LAC

SI No.	LAC	Name of Block Panchayath	Project Name	Status as in MIS	Reason for Delay in Completion of Work	Proposed Date of Completion
1	Aruvikkara	Vellanad BP	Cherukulam Kaxuvakuzhi Road	Work Awarded	Work Started	30/10/2022
2	Aruvikkara	Vellanad BP	Kulakkode Attukal Road Retarring	Work Awarded	Work Completed, Bill under preparation	Bill under preparation
3	Aruvikkara	Vellanad BP	Chennanpara Lekshmi Estate Memala Road	CE Approved payment request	Part bill submitted, On going	30/10/2022
4	Kattakkada	Vellanad BP	Kulaviyode Thazhathottam Road	Work Awarded	50% Completed(Retaining Wall), RE Required, Site dispute	10/30/2022
5	Aruvikkara	Vellanad BP	Kiliyannur Balavadi Kavumoola Murukkumoodu	Work Awarded	Work Ongoing, Culvert Completed, Site Issue	30/11/2022
6	Aruvikkara	Vellanad BP	Kannampalli Seethamkuzhi Road	AEE forwarded payment request to EE – accounts	85% Completed	30/10/2022
7	Aruvikkara	Nedumangad Bp	Prekonam-Thoppil Road	Taring Completed		Before September 15

Answer B: Details of CMLRRP Not Started Work in Aruvikkara LAC

SI No.	LAC	Name of Block Panchayath	Project Name	Status as in MIS	Reason for Delay in Completion of Work	Proposed Date of Completion
1	Aruvikkara	Vellnad BP	Podiyam - Mukkothivayal Tribal Settlement Road	Tender Opened	Forest NOC delayed	
2	Aruvikkara	Vellnad BP	Kadukkamood Kinkutti Road Re tarring	Work Awarded		30/10/2022
3	Aruvikkara	Vellnad BP	Vithura Kaliyikkal Road Tarring	Work Awarded	Site issue, RE required	30/11/2022
4	Aruvikkara	Vellnad BP	Pathayakunnu Kuruviod Road	Work Awarded	site dispute	30.10.2022
5	Aruvikkara	Vellnad BP	Athiyara Kanakuzhi Road	AE forwarded payment request to AEE	site dispute	Site dispute
6	Aruvikkara	Vellnad BP	Sreekrishnapuram Civil Station Road	AS Approved	TS approved & Work Tendered	
7	Aruvikkara	Vellnad BP	Kamukinkuzhi kamplara mukkonivattam cheruvakkonam road	TS Approved		