

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3

16-09-2025 - ൽ മറുപടിയ്ക്ക്

ഇടുക്കി വികസന പാക്കേജ്

ചോദ്യം		ഉത്തരം	
ശ്രീ എ. രാജ		ശ്രീ പിണറായി വിജയൻ (മുഖ്യമന്ത്രി)	
(എ)	ഇടുക്കി വികസന പാക്കേജിൽ എത്ര തുകയുടെ വികസന പ്രവൃത്തികളാണ് നടപ്പിലാക്കുന്നത് പ്രഖ്യാപിച്ചിരുന്നതെന്ന് അറിയിക്കാമോ;	(എ)	ഇടുക്കി വികസന പാക്കേജുമായി ബന്ധപ്പെട്ട് 2022-23, 2023-24, 2024-25, 2025-26 സാമ്പത്തികവർഷങ്ങളിലായി ആകെ 54.35 കോടി രൂപയ്ക്കുള്ള 17 പദ്ധതികൾക്കാണ് ഭരണാനുമതി നൽകിയിട്ടുള്ളത്. ഇതിൽ 2 കോടി രൂപയ്ക്ക് ഭരണാനുമതി നൽകിയ 'Construction of model watershed development projects in Idukki, (Rajakkad, Munnar, Bison valley, Velliyamattom)' എന്ന പദ്ധതി പൂർത്തീകരിച്ചിട്ടുണ്ട്. മറ്റ് പദ്ധതികൾ പൂർത്തീകരണത്തിന്റെ വിവിധ ഘട്ടങ്ങളിലാണ്. മണ്ഡലം തിരിച്ചുള്ള വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.
(ബി)	ഇതിൽ എത്ര തുക ഇതുവരെ അനുവദിച്ചിട്ടുണ്ട്; എത്ര തുകയുടെ പ്രവൃത്തികൾ ഇതുവരെ നടപ്പിലാക്കിയിട്ടുണ്ട്; വിശദാംശങ്ങൾ മണ്ഡലം തിരിച്ച് ലഭ്യമാക്കാമോ;	(ബി)	ഇടുക്കി വികസന പാക്കേജുമായി ബന്ധപ്പെട്ട് 2022-23, 2023-24, 2024-25, 2025-26 സാമ്പത്തികവർഷങ്ങളിലായി ആകെ 54.35 കോടി രൂപയ്ക്കുള്ള 17 പദ്ധതികൾക്കാണ് ഭരണാനുമതി നൽകിയിട്ടുള്ളത്. ഇതിൽ 2 കോടി രൂപയ്ക്ക് ഭരണാനുമതി നൽകിയ 'Construction of model watershed development projects in Idukki, (Rajakkad, Munnar, Bison valley, Velliyamattom)' എന്ന പദ്ധതി പൂർത്തീകരിച്ചിട്ടുണ്ട്. മറ്റ് പദ്ധതികൾ പൂർത്തീകരണത്തിന്റെ വിവിധ ഘട്ടങ്ങളിലാണ്. മണ്ഡലം തിരിച്ചുള്ള വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.
(സി)	ദേവികുളം മണ്ഡലത്തിൽ നിന്നും പ്രൊപ്പോസൽ സമർപ്പിച്ച മൂന്നാർ ഹൈആൾറ്റിറ്റ്യൂഡ് സ്റ്റേഡിയത്തിന്റെ നവീകരണം എന്ന പ്രവൃത്തിയുടെ വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ; ഈ പ്രവൃത്തിയുടെ നിലവിലെ സ്ഥിതി വിശദമാക്കാമോ; ഈ പ്രവൃത്തിയുടെ ഇതുവരെ സീകരിച്ച നടപടി വിശദമാക്കാമോ?	(സി)	ഇടുക്കി വികസന പാക്കേജിലുൾപ്പെടുത്തി നടപ്പിലാക്കുന്നതിനായി നിർദ്ദേശിച്ച High Altitude Training Centre and Sports Hub at Munnar എന്ന പ്രവൃത്തിക്ക് 28.09.2024 ന് ചേർന്ന ചീഫ് സെക്രട്ടറി അധ്യക്ഷനായ സംസ്ഥാനതല എംപവേർഡ് കമ്മിറ്റി (SLEC) യോഗം അംഗീകാരം നൽകിയില്ല. ടി പദ്ധതിക്ക് പകരം , അത് ലറ്റുകളുടെ പ്രകടനം മെച്ചപ്പെടുത്തുന്ന തരത്തിൽ പ്രയോജനകരമായ

		രീതിയിൽ പുതിയ പ്രൊജക്ട് രൂപീകരിക്കുന്നതിന് ജില്ലാ കളക്ടർക്ക് നിർദ്ദേശം നൽകുവാനാണ് SLEC യോഗം തീരുമാനിച്ചത്.
--	--	--

സെക്ഷൻ ഓഫീസർ

IDUKKI DEVELOPMENT -DEVIKULAM CONSTITUENCY PROJECT DETAILS

Sl No.	Schemes	Approved Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	LA Constituency	Expenditure (RS)	Present Status
1	Construction of Model Watershed Development Projects in Idukki (Rajakkad, Munnar, Bisonvalley and Velliayamattom) (Due date of Completion 30.06.2025)	2.00	District Soil Conservation Officer	2022-23	SPB/93/2023-Agri dated 31.03.2023	01/21/DP O/IDK (1) dated 31.03.2023 and 05.03.2024	2.00	Devikulam,	13752302.00	Implementing officer reported that out of four works, three works physically completed. 1)Velliayamattom - Completed. 2) Rajakkad - Work Completed. 3) Bisonvalley - Completed. 4) Munnar - The works have been executed on the field, and ratification shall be obtained from the Directorate for processing the final payments.
2	Installation of Solar Fencing in Human - Animal Conflict Areas (10.11.2024)	2.234	DFO Munnar	2023-24	SPB/93/2023-Agri dated 24.07.2023	130755/2023-24/DPO/IDK (1) dated: 10/11/2023	2.234	Devikulam		The Implementing Officer reported that the work at EPT-Thattekannan Tribal Settlement has been completed at a cost of ₹7.52 lakh, and the payment has been made. Revised Estimate approved on 17-06-2025. the work is tendered.
3	Installation of Solar street lights in Human - Animal Conflict Areas (Due date is 6 months from the date of agreement)	0.759	Tribal Development Officer, Adimali	2023-24	SPB/93/2023-Agri dated 24.07.2023	206106/2024/IDP/DPO/IDK dated 28.02.2025 & 14.03.2025	0.76	Devikulam		The Implementing Officer requested for advance amount to ANERT. Letter sent to CEO ANERT to exclude from advance payment. idukki development package guidelines doesn't permit advance payment. Replay from CEO ANERT awaiting.

4	Construction of 10 Model Anganwadi Centres in Plantation areas/other backward areas (Due date is 10 months from the date of agreement)	2.9326	Executive Engineer LID & EW, Idukki	2023-24	SPB/93/2023-Agri dated 14.09.2023	206106/2024/IDP/D PO/IDK dated 14.03.2025	2.23	Devikul am,	The Implementing Officer reported that Totally 7 Anganwadies Present status given below Edamalakudy GP - 1)Idaliparakudy - No Bidders participated. The work has been re-tendered, 2) Mulakutharakudy - The estimate has been submitted and Technical Sanction from LSGD has been accorded. The work is to be tendered. 3) Meenkuthikudy - No Bidders participated. The work has been re-tendered, 4)Puthukudy - No Bidders participated. The work has been re-tendered, 5) Shedukudy - No Bidders participated. The work has been re-tendered. Vandanmedu GP- Meppara Anganwadi - No Bidders participated. The work has been re-tendered. Adimali GP - Kattamudi Anganwadi - The estimate was returned for correction. Letter sent to implementing officer for submitting revised Estimates of Anapallam & Memmari Anganawadies of Upputhara G.P after incorporating the suggestions priscibe by the SPB.
---	--	--------	-------------------------------------	---------	-----------------------------------	---	------	-------------	--

[illegible]

IDUKKI DEVELOPMENT -UDUMBANCHOLA CONSTITUENCY PROJECT DETAILS

Sl No	Schemes	Approved Amount (in Crore)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	LA Constituency	Expenditure (RS)	Present Status
1	Construction of Model Watershed Development Projects in Idukki (Rajakkad, Munnar, Bisonvally and Velliayamattom) (Due date of Completion 30.06.2025)	2.00	District Soil Conservation Officer	2022-23	SPB/93/2023-Agri dated 31.03.2023	01/21/DPO /IDK (1) dated 31.03.2023 and 05.03.2024	2.00	Udumpanchola,	13752302.00	Implementing officer reported that out of four works, three works physically completed. 1) Velliayamattom - Completed. 2) Rajakkad - Work Completed. 3) Bisonvally - Completed. 4) Munnar - The works have been executed on the field, and ratification shall be obtained from the Directorate for processing the final payments.
2	Development of Government Ayurveda Medical College, Udumbranchola (12 months from the Sanction Order)	10.00	Special Officer, Ayurveda Medical Education Department	2023-24	GO (Rt) No. 377/2023/P&EA dated 24.09.2023	GO (Rt) No. 377/2023/P&EA dated 24.09.2023	10.00	Udumpanchola		The estimate, prepared as per PRICE 3.0, was submitted and approved by the District Level Technical Committee, and technical sanction was granted on 01/08/2025. Subsequently, the implementing agency, WAPCOS Limited has initiated the tender procedures. If the tendered is approved work can be completed with in 12 Months.

Construction of 10 Model Anganwadi Centres in Plantation areas/other backward areas (Due date is 10 months from the date of agreement)	2.9326	Executive Engineer LID & EW, Idukki	2023-24	SPB/93/2023-Agri dated 14.09.2023	206106/2024/IDP/DP O/IDK dated 14.03.2025	2.23	Udumpanchola	The Implementing Officer reported that Totally 7 Anganwadies Present status given below Edamalakudy GP - 1)Idaliparakudy - No Bidders participated. The work has been re-tendered, 2)Mulakutharakudy - The estimate has been submitted and Technical Sanction from LSGD has been accorded. The work is to be tendered. 3) Meenkuthikudy - No Bidders participated. The work has been re-tendered, 4)Puthukudy-No Bidders participated. The work has been re-tendered, 5) Shedukudy - No Bidders participated. The work has been re-tendered. Vandanmedu GP- Meppara Anganwadi - No Bidders participated. The work has been re-tendered. Adimali GP-Kattamudi Anganwadi - The estimate was returned for correction. Letter sent to implementing officer for submitting revised Estimates of Anapallam & Memmari Anganawadies of Upputhara G.P after incorporating the suggestions prscribed by the SPB.
---	--------	-------------------------------------	---------	-----------------------------------	---	------	--------------	--

4	Comprehensive Dairy Development: Provision of infrastructure for DCS's. (Due date is 10 months from the date of agreement)	0.9225	Deputy Director, Dairy Development	2023-24	SPB/93/20 23-Agri dated 24.07.2023	223470/2025/IDP/DPO/IDK Dated 25-04-2025, (Revised AS Dated - (12-06-2025))	0.92	Udumpanchola	The Implementing Officer reported that steps have been initiated for the purchase of materials under the need-based assistance scheme for dairy cooperatives. The construction works are being taken up as per the revised DPR.District Nirmithi Kendra Idukki was entrusted to prepare the estimate.
5	Construction of Staff Quarters for Govt. Polytechnic College, Nedumkandam (Due date is 18 months from the date of agreement)	4.5	Executive Engineer, PWD, Buildings	2024-25	SPB/125/2024-AGRI dated 02/07/2024	193260/2024-25/IDP/DP O/IDK dated 16.02.2025	4.50	Udumpanchola	The Implementing Officer reported that the Part-TS for investigation work was approved in the 2nd DLTC meeting conducted on 21.06.2025. The soil investigation is presently at the agreement stage.

19.65

IDUKKI DEVELOPMENT - THODUPUZHA CONSTITUENCY PROJECT DETAILS

Sl No.	Schemes	Approved Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	LA Constituency	Expenditure (RS)	Present Status
1	Construction of Model Watershed Development Projects in Idukki (Rajakkad, Munnar, Bisonvally and Velliynamattom) (Due date of Completion 30.06.2025)	2.00	District Soil Conservation Officer	2022-23	SPB/93/202 3-Agri dated 31.03.2023	01/21/DPO /IDK (1) dated 31.03.2023 and 05.03.2024	2.00	Thodupuzha	13752302.00	Implementing officer reported that out of four works, three works physically completed. 1) Velliynamattom - Completed. 2) Rajakkad - Work Completed. 3) Bisonvalley - Completed. 4) Munnar - The works have been executed on the field, and ratification shall be obtained from the Directorate for processing the final payments.
2	Comprehensive Dairy Development: Provision of infrastructure for DCS's. (Due date is 10 months from the date of agreement)	0.9225	Deputy Director, Dairy Development	2023-24	SPB/93/202 3-Agri dated 24.07.2023	223470/202 5/IDP/DPO/I DK Dated 25-04-2025, (Revised AS Dated - (12-06-2025))	0.92	Thodupuzha		The Implementing Officer reported that steps have been initiated for the purchase of materials under the need-based assistance scheme for dairy cooperatives. The construction works are being taken up as per the revised DPR. District Nirmithi Kendra Idukki was entrusted to prepare the estimate.

[illegible]

IDUKKI DEVELOPMENT - IDIKKI CONSTITUENCY PROJECT DETAILS

Sl No.	Schemes	Approved Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	LA Constituency	Expenditure (Rs)	Present Status
1	Construction of a Multipurpose Gym and Amenity Centre at Government Engineering College, Idukki (30.09.2025)	2.00	Executive Engineer , PWD, Building S	2022-23	SPB/93/202 3-Agri dated 31.03.2023	01/21/DPO/ IDK (3) dated 31.03.2023 and 16.03.2024	2.00	Idukki		The Implementing Officer reported that the final AR drawing was approved by the client on 17.12.2024. Subsequently, the soil investigation report along with the AR drawing was submitted to CET for structural design. A tentative structural design has been obtained, and the preparation of the TS estimate is currently in progress
2	Establishment of tourist boating facility in Idukki Dam reservoir (31.03.2025)	1.20	Wild life Warden Idukki	2022-23	SPB/93/202 3-Agri dated 31.03.2023	01/21/DPO/ IDK (5) dated 31.03.2023, 07.12.2023 and 11.03.2024	1.20	Idukki		The Implementing Officer reported that more clarification regarding the Budget Head of the Idukki Package has to be submitted to the Government.
3	Construction of a Working Women's and Men's Hostel in Painav (Due date of completion to be specified in the TS Order)	7.00	Executive Engineer , PWD, Building S	2023-24	GO (Rt) No. 379/2023/P &EA dated 25.09.2023	GO (Rt) No. 379/2023/P &EA dated 25.09.2023	7.00	Idukki		The Implementing Officer reported that soil investigation work has given LOA.

4	Construction of well-equipped modern laboratories in Government College, Kattappana (04.07.2025)	5.00	Principal, Government College Kattappana	2023-24	SPB/93/2023-3-Agri dated 14.09.2023	130755/2023-24/DPO/ID K (3) dated: 04/07/2024	5.00	Idukki	Status of 11 major components are:- 1) Modernization / Interior Furnishing Work of Laboratories - Work ordered placed, work is in Progress. 2) Purchase of Desktop and UPS under various Proposal - Order have been Placed in GEM, Delivery of items costing Rs. 11161304/- have been completed and paid the Amount. Purchase and installation of printer and air conditioner received at the rate Rs. 665996/- 3) Purchase of Furniture - Work order placed with ARTCO, Delivery of furniture have been completed and paid the Amount. 4) Purchase of sophisticated analytical instruments or generalized instrumentation centre - All the firm have been provided with instruments and installation in progress. 5) Purchase of Books (Physics Department) - Supply order Given. 6) Library Net working - work completed by KELTRON. 7) Purchase of Chemicals and Glasswares - Re-Quotation called again. 8) Lab instruments for Physics core Laboratory - Supply order given to Six firms. (Total Supply order Amount - 5,59,886/-). 9) Purchase of Electronic Components - Re- Quotation called again. 10) Purchase of Astronomic Observatory Instrument - Only one firm Participated in E-Tender, So college Purchase committee decided to go for open tender. 11) Purchase of Chemical Synthesis Instrument - Supply Order given.
---	--	------	--	---------	-------------------------------------	---	------	--------	--

5	Comprehensive Dairy Development: Provision of infrastructure for DCS's. (Due date is 10 months from the date of agreement)	0.9225	Deputy Director, Dairy Development	2023-24	SPB/93/202 3-Agri dated 24.07.2023	223470/202 5/IDP/DPO/ IDK Dated 25-04-2025 , (Revised AS Deted - (12-06-2025))	0.92	Idukki	The Implementing Officer reported that steps have been initiated for the purchase of materials under the need-based assistance scheme for dairy cooperatives. The construction works are being taken up as per the revised DPR. District Nirmithi Kendra Idukki was entrusted to prepare the estimate.
---	--	--------	------------------------------------	---------	------------------------------------	--	------	--------	--

16.12

IDUKKI DEVELOPMENT -PEERMEDU CONSTITUENCY PROJECT DETAILS

Sl No.	Schemes	Approved Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	L.A Constituency	Expenditure (RS)	Present Status
1	Vandiperiyar canal rejuvenation and flood protection works (31.03.2026)	2.00	Executive Engineer, Minor Irrigation	2022-23	SPB/93/20 23-Agri dated 31.03.2023	01/21/D PO/IDK (2) dated 31.03.2023 and 15.03.2024	2.00	Peermad e		The Implementing Officer reported that Re-tender, opened on 14.08.2025. Two bidders Participated. Procedure Initiated to get approval for Tender Excess, from the office of the Chief Engineer I&A Trivandrum.
2	Infrastructural Development of Govt. High School, Chermannu, Elappara (30.09.2025)	3.00	Executive Engineer, PWD, Buildings	2022-23	SPB/93/20 23-Agri dated 31.03.2023	01/21/D PO/IDK (4) dated 31.03.2023	3.00	Peermad e		The Implementing Officer reported that the single tender was approved in the 2nd DLTC meeting conducted on 21.06.2025. The agreement was executed on 07.07.2025, and the site was handed over to the contractor. Initial level has been recorded and submitted.

3	Assistance to LSGs to complete the construction of bridges- Noolampara Bridge completion in Kumily GP, Narakakuzhy Palam in Vagamon, Kochukarinttharuvi Pullattupadi Bridge in Elappara GP (12.06.2025)	1.83	Executive Engineer LID & EW, Idukki	2023-24	SPB/93/2023-Agri dated 10.10.2023	130755/2023-24/DPO/IDK (2) dated: 12/06/2024	1.83	Peermede,	Implementing officer reported that Construction of bridges - 1) Noolampara Bridge completion in Kumily GP -The work was tendered, and the agreement was executed on 05/11/2024. The site was handed over to the contractor on 27/11/2024. The work is currently in progress, with 20% of the Work completed. 2) Narakakuzhy Palam in Vagamon - Implementing Officer reported that the work was tendered and agreement executed on 22/11/2024. The site was handed over on 12/12/2024, and the work has been completed in full (100%). 3) The implementing officer reported that the Estimate for the construction of the Kochukarinttharuvi-Pullattupadi Bridge in Elappara Grama Panchayat has been returned for correction.
4	Construction of well-equipped modern laboratories in Government College, Kattappana (04.07.2025)	5.00	Principal, Government College Kattappana	2023-24	SPB/93/2023-Agri dated 14.09.2023	130755/2023-24/DPO/IDK (3) dated: 04/07/2024	5.00	Idukki	Status of 11 major components are;- 1) Modernization / Interior Furnishing Work of Laboratories - Work ordered placed, work is in Progress. 2) Purchase of Desktop and UPS under various Proposal - Order have been Placed in GEM. Delivery of items costing Rs. 11161304/- have been completed and paid the Amount. Purchase and installation of

								printer and air conditioner received at the rate Rs. 665996/-
								3) Purchase of Furniture - Work order placed with ARTCO, Delivery of furniture have been completed and paid the Amount. 4) Purchase of sophisticated analytical instruments or generalized instrumentation centre - All the firm have been provided with instruments and installation in progress. 5) Purchase of Books (Physics Department) - Supply order Given. 6) Library Net working - work completed by KELTRON. 7) Purchase of Chemicals and Glassware's - Re-Quotation called again. 8) Lab instruments for Physics core Laboratory - Supply order given to Six firms. (Total Supply order Amount - 5,59,886/-). 9) Purchase of Electronic Components - Re-Quotation called again. 10) Purchase of Astronomic Observatory Instrument - Only one firm Participated in E-Tender, So college Purchase committee decided to go for open tender. 11) Purchase of Chemical Synthesis Instrument - Supply Order given.

5	Comprehensive Dairy Development: Provision of infrastructure for DCS's. (Due date is 10 months from the date of agreement)	0.9225	Deputy Director, Dairy Development	2023-24	SPB/93/2023-Agri dated 24.07.2023	223470/2025/IDP/DPO/IDK Dated 25-04-2025, (Revised AS Dated - (12-06-2025))	0.92	All	The Implementing Officer reported that steps have been initiated for the purchase of materials under the need-based assistance scheme for dairy cooperatives. The construction works are being taken up as per the revised DPR.District Nirmithi Kendra Idukki was entrusted to prepare the estimate.
6	Construction of New Building for Govt. Tribal High School - Vanjivayal-Vallakkadavu	4.95	Executive Engineer, PWD, Buildings	2024-25	SPB-AGRI/2/2025-AGRI dated 03/02/2025	DPO0ID K/19/2025-ADPO (09-07-2025)	4.95	Peer made	The Implementing Officer reported that Administrative Sanction was accorded on 09.07.2025. The proposal has been submitted for Detail AR drawing.

IDUKKI DEVELOPMENT -DEVIKULAM CONSTITUENCY PROJECT DETAILS

Sl No.	Schemes	Approved Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	LA Constituency	Expenditure (RS)	Present Status
1	Construction of Model Watershed Development Projects in Idukki (Rajakkad, Munnar, Bisonvalley and Velliayamattom) (Due date of Completion 30.06.2025)	2.00	District Soil Conservation Officer	2022-23	SPB/93/2023-Agri dated 31.03.2023	01/21/DP O/IDK (1) dated 31.03.2023 and 05.03.2024	2.00	Devikulam,	13752302.00	Implementing officer reported that out of four works, three works physically completed. 1)Velliayamattom - Completed. 2) Rajakkad - Work Completed. 3) Bisonvalley - Completed. 4) Munnar - The works have been executed on the field, and ratification shall be obtained from the Directorate for processing the final payments.
2	Installation of Solar Fencing in Human - Animal Conflict Areas (10.11.2024)	2.234	DFO Munnar	2023-24	SPB/93/2023-Agri dated 24.07.2023	130755/2023-24/DPO/IDK (1) dated: 10/11/2023	2.234	Devikulam		The Implementing Officer reported that the work at EPT-Thattekannan Tribal Settlement has been completed at a cost of ₹7.52 lakh, and the payment has been made. Revised Estimate approved on 17-06-2025. the work is tendered.
3	Installation of Solar street lights in Human - Animal Conflict Areas (Due date is 6 months from the date of agreement)	0.759	Tribal Development Officer, Adimali	2023-24	SPB/93/2023-Agri dated 24.07.2023	206106/2024/IDP/DPO/IDK dated 28.02.2025 & 14.03.2025	0.76	Devikulam		The Implementing Officer requested for advance amount to ANERT. Letter sent to CEO ANERT to exclude from advance payment. idukki development package guidelines doesn't permit advance payment. Replay from CEO ANERT awaiting.

4	Construction of 10 Model Anganwadi Centres in Plantation areas/other backward areas (Due date is 10 months from the date of agreement)	2.9326	Executive Engineer LID & EW, Idukki	2023-24	SPB/93/2023-Agri dated 14.09.2023	206106/2024/IDP/D PO/IDK dated 14.03.2025	2.23	Devikul am,	The Implementing Officer reported that Totally 7 Anganwadies Present status given below Edamalakudy GP - 1)Idaliparakudy - No Bidders participated. The work has been re-tendered, 2) Mulakutharakudy - The estimate has been submitted and Technical Sanction from LSGD has been accorded. The work is to be tendered. 3) Meenkuthikudy - No Bidders participated. The work has been re-tendered, 4)Puthukudy - No Bidders participated. The work has been re-tendered, 5) Shedukudy - No Bidders participated. The work has been re-tendered. Vandanmedu GP- Meppara Anganwadi - No Bidders participated. The work has been re-tendered. Adimali GP - Kattamudi Anganwadi - The estimate was returned for correction. Letter sent to implementing officer for submitting revised Estimates of Anapallam & Memmari Anganawadies of Upputhara G.P after incorporating the suggestions priscibe by the SPB.
---	--	--------	-------------------------------------	---------	-----------------------------------	---	------	-------------	--

[illegible]

IDUKKI DEVELOPMENT -UDUMBANCHOLA CONSTITUENCY PROJECT DETAILS

Sl No	Schemes	Approved Amount (in Crore)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	LA Constituency	Expenditure (RS)	Present Status
1	Construction of Model Watershed Development Projects in Idukki (Rajakkad, Munnar, Bisonvally and Velliayamattom) (Due date of Completion 30.06.2025)	2.00	District Soil Conservation Officer	2022-23	SPB/93/2023-Agri dated 31.03.2023	01/21/DPO /IDK (I) dated 31.03.2023 and 05.03.2024	2.00	Udumpanchola,	13752302.00	Implementing officer reported that out of four works, three works physically completed. 1) Velliayamattom - Completed. 2) Rajakkad - Work Completed. 3) Bisonvally - Completed. 4) Munnar - The works have been executed on the field, and ratification shall be obtained from the Directorate for processing the final payments.
2	Development of Government Ayurveda Medical College, Udumbranchola (12 months from the Sanction Order)	10.00	Special Officer, Ayurveda Medical Education Department	2023-24	GO (Rt) No. 377/2023/P&EA dated 24.09.2023	GO (Rt) No. 377/2023/P&EA dated 24.09.2023	10.00	Udumpanchola		The estimate, prepared as per PRICE 3.0, was submitted and approved by the District Level Technical Committee, and technical sanction was granted on 01/08/2025. Subsequently, the implementing agency, WAPCOS Limited has initiated the tender procedures. If the tendered is approved work can be completed with in 12 Months.

Construction of 10 Model Anganwadi Centres in Plantation areas/other backward areas (Due date is 10 months from the date of agreement)	2.9326	Executive Engineer LID & EW, Idukki	2023-24	SPB/93/2023-Agri dated 14.09.2023	206106/2024/IDP/DP O/IDK dated 14.03.2025	2.23	Udumpanchola	The Implementing Officer reported that Totally 7 Anganwadies Present status given below Edamalakudy GP - 1)Idaliparakudy - No Bidders participated. The work has been re-tendered, 2)Mulakutharakudy - The estimate has been submitted and Technical Sanction from LSGD has been accorded. The work is to be tendered. 3) Meenkuthikudy - No Bidders participated. The work has been re-tendered, 4)Puthukudy-No Bidders participated. The work has been re-tendered, 5) Shedukudy - No Bidders participated. The work has been re-tendered. Vandanmedu GP- Meppara Anganwadi - No Bidders participated. The work has been re-tendered. Adimali GP-Kattamudi Anganwadi - The estimate was returned for correction. Letter sent to implementing officer for submitting revised Estimates of Anapallam & Memmari Anganwadies of Upputhara G.P after incorporating the suggestions priscibe by the SPB.
---	--------	-------------------------------------	---------	-----------------------------------	---	------	--------------	--

4	Comprehensive Dairy Development: Provision of infrastructure for DCS's. (Due date is 10 months from the date of agreement)	0.9225	Deputy Director, Dairy Development	2023-24	SPB/93/20 23-Agri dated 24.07.2023	223470/202 5/IDP/DPO/I DK Dated 25-04-2025, (Revised AS Dated - (12-06-2025))	0.92	Udumpanchola		The Implementing Officer reported that steps have been initiated for the purchase of materials under the need-based assistance scheme for dairy cooperatives. The construction works are being taken up as per the revised DPR.District Nirmithi Kendra Idukki was entrusted to prepare the estimate.
5	Construction of Staff Quarters for Govt. Polytechnic College, Nedumkandam (Due date is 18 months from the date of agreement)	4.5	Executive Engineer, PWD, Buildings	2024-25	SPB/125/2 024-AGRI dated 02/07/2024	193260/20 24- 25/IDP/DP O/IDK dated 16.02.2025	4.50	Udumpanchola		The Implementing Officer reported that the Part-TS for investigation work was approved in the 2nd DLTC meeting conducted on 21.06.2025. The soil investigation is presently at the agreement stage.

19.65

IDUKKI DEVELOPMENT - THODUPUZHA CONSTITUENCY PROJECT DETAILS

Sl No.	Schemes	Approved Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	LA Constituency	Expenditure (RS)	Present Status
1	Construction of Model Watershed Development Projects in Idukki (Rajakkad, Munnar, Bisonvally and Velliynamattom) (Due date of Completion 30.06.2025)	2.00	District Soil Conservation Officer	2022-23	SPB/93/202 3-Agri dated 31.03.2023	01/21/DPO /IDK (1) dated 31.03.2023 and 05.03.2024	2.00	Thodupuzha	13752302.00	Implementing officer reported that out of four works, three works physically completed. 1)Velliynamattom - Completed. 2) Rajakkad - Work Completed. 3) Bysonvalley - Completed. 4) Munnar - The works have been executed on the field, and ratification shall be obtained from the Directorate for processing the final payments.
2	Comprehensive Dairy Development: Provision of infrastructure for DCS's. (Due date is 10 months from the date of agreement)	0.9225	Deputy Director, Dairy Development	2023-24	SPB/93/202 3-Agri dated 24.07.2023	223470/202 5/IDP/DPO/I DK Dated 25-04-2025, (Revised AS Deted - (12-06-2025))	0.92	Thodupuzha		The Implementing Officer reported that steps have been initiated for the purchase of materials under the need-based assistance scheme for dairy cooperatives. The construction works are being taken up as per the revised DPR. District Nirmithi Kendra Idukki was entrusted to prepare the estimate.

[illegible]

IDUKKI DEVELOPMENT - IDIKKI CONSTITUENCY PROJECT DETAILS

Sl No.	Schemes	Approved Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	LA Constituency	Expenditure (Rs)	Present Status
1	Construction of a Multipurpose Gym and Amenity Centre at Government Engineering College, Idukki (30.09.2025)	2.00	Executive Engineer , PWD, Building S	2022-23	SPB/93/202 3-Agri dated 31.03.2023	01/21/DPO/ IDK (3) dated 31.03.2023 and 16.03.2024	2.00	Idukki		The Implementing Officer reported that the final AR drawing was approved by the client on 17.12.2024. Subsequently, the soil investigation report along with the AR drawing was submitted to CET for structural design. A tentative structural design has been obtained, and the preparation of the TS estimate is currently in progress
2	Establishment of tourist boating facility in Idukki Dam reservoir (31.03.2025)	1.20	Wild life Warden Idukki	2022-23	SPB/93/202 3-Agri dated 31.03.2023	01/21/DPO/ IDK (5) dated 31.03.2023, 07.12.2023 and 11.03.2024	1.20	Idukki		The Implementing Officer reported that more clarification regarding the Budget Head of the Idukki Package has to be submitted to the Government.
3	Construction of a Working Women's and Men's Hostel in Painav (Due date of completion to be specified in the TS Order)	7.00	Executive Engineer , PWD, Building S	2023-24	GO (Rt) No. 379/2023/P &EA dated 25.09.2023	GO (Rt) No. 379/2023/P &EA dated 25.09.2023	7.00	Idukki		The Implementing Officer reported that soil investigation work has given LOA.

4	Construction of well-equipped modern laboratories in Government College, Kattappana (04.07.2025)	5.00	Principal, Government College Kattappana	2023-24	SPB/93/2023-3-Agri dated 14.09.2023	130755/2023-24/DPO/ID K (3) dated: 04/07/2024	5.00	Idukki	Status of 11 major components are:- 1) Modernization / Interior Furnishing Work of Laboratories - Work ordered placed, work is in Progress. 2) Purchase of Desktop and UPS under various Proposal - Order have been Placed in GEM, Delivery of items costing Rs. 11161304/- have been completed and paid the Amount. Purchase and installation of printer and air conditioner received at the rate Rs. 665996/- 3) Purchase of Furniture - Work order placed with ARTCO, Delivery of furniture have been completed and paid the Amount. 4) Purchase of sophisticated analytical instruments or generalized instrumentation centre - All the firm have been provided with instruments and installation in progress. 5) Purchase of Books (Physics Department) - Supply order Given. 6) Library Net working - work completed by KELTRON. 7) Purchase of Chemicals and Glasswares - Re-Quotation called again. 8) Lab instruments for Physics core Laboratory - Supply order given to Six firms. (Total Supply order Amount - 5,59,886/-). 9) Purchase of Electronic Components - Re- Quotation called again. 10) Purchase of Astronomic Observatory Instrument - Only one firm Participated in E-Tender, So college Purchase committee decided to go for open tender. 11) Purchase of Chemical Synthesis Instrument - Supply Order given.
---	--	------	--	---------	-------------------------------------	---	------	--------	--

5	Comprehensive Dairy Development: Provision of infrastructure for DCS's. (Due date is 10 months from the date of agreement)	0.9225	Deputy Director, Dairy Development	2023-24	SPB/93/202 3-Agri dated 24.07.2023	223470/202 5/IDP/DPO/ IDK Dated 25-04-2025 , (Revised AS Deted - (12-06-2025))	0.92	Idukki	The Implementing Officer reported that steps have been initiated for the purchase of materials under the need-based assistance scheme for dairy cooperatives. The construction works are being taken up as per the revised DPR. District Nirmithi Kendra Idukki was entrusted to prepare the estimate.
---	--	--------	------------------------------------	---------	------------------------------------	--	------	--------	--

16.12

IDUKKI DEVELOPMENT -PEERMEDU CONSTITUENCY PROJECT DETAILS

Sl No.	Schemes	Approved Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	AS Amount (in crores)	L.A Constituency	Expenditure (RS)	Present Status
1	Vandiperiyar canal rejuvenation and flood protection works (31.03.2026)	2.00	Executive Engineer, Minor Irrigation	2022-23	SPB/93/20 23-Agri dated 31.03.2023	01/21/D PO/IDK (2) dated 31.03.2023 and 15.03.2024	2.00	Peermad e		The Implementing Officer reported that Re-tender, opened on 14.08.2025. Two bidders Participated. Procedure Initiated to get approval for Tender Excess, from the office of the Chief Engineer I&A Trivandrum.
2	Infrastructural Development of Govt. High School, Chermannu, Elappara (30.09.2025)	3.00	Executive Engineer, PWD, Buildings	2022-23	SPB/93/20 23-Agri dated 31.03.2023	01/21/D PO/IDK (4) dated 31.03.2023	3.00	Peermad e		The Implementing Officer reported that the single tender was approved in the 2nd DLTC meeting conducted on 21.06.2025. The agreement was executed on 07.07.2025, and the site was handed over to the contractor. Initial level has been recorded and submitted.

3	Assistance to LSGs to complete the construction of bridges- Noolampara Bridge completion in Kumily GP, Narakakuzhy Palam in Vagamon, Kochukarinttharuvi Pullattupadi Bridge in Elappara GP (12.06.2025)	1.83	Executive Engineer LID & EW, Idukki	2023-24	SPB/93/2023-Agri dated 10.10.2023	130755/2023-24/DPO/IDK (2) dated: 12/06/2024	1.83	Peermede,	Implementing officer reported that Construction of bridges - 1) Noolampara Bridge completion in Kumily GP -The work was tendered, and the agreement was executed on 05/11/2024. The site was handed over to the contractor on 27/11/2024. The work is currently in progress, with 20% of the Work completed. 2) Narakakuzhy Palam in Vagamon - Implementing Officer reported that the work was tendered and agreement executed on 22/11/2024. The site was handed over on 12/12/2024, and the work has been completed in full (100%). 3) The implementing officer reported that the Estimate for the construction of the Kochukarinttharuvi-Pullattupadi Bridge in Elappara Grama Panchayat has been returned for correction.
4	Construction of well-equipped modern laboratories in Government College, Kattappana (04.07.2025)	5.00	Principal, Government College Kattappana	2023-24	SPB/93/2023-Agri dated 14.09.2023	130755/2023-24/DPO/IDK (3) dated: 04/07/2024	5.00	Idukki	Status of 11 major components are;- 1) Modernization / Interior Furnishing Work of Laboratories - Work ordered placed, work is in Progress. 2) Purchase of Desktop and UPS under various Proposal - Order have been Placed in GEM. Delivery of items costing Rs. 11161304/- have been completed and paid the Amount. Purchase and installation of

								printer and air conditioner received at the rate Rs. 665996/-
								3) Purchase of Furniture - Work order placed with ARTCO, Delivery of furniture have been completed and paid the Amount. 4) Purchase of sophisticated analytical instruments or generalized instrumentation centre - All the firm have been provided with instruments and installation in progress. 5) Purchase of Books (Physics Department) - Supply order Given. 6) Library Net working - work completed by KELTRON. 7) Purchase of Chemicals and Glassware's - Re-Quotation called again. 8) Lab instruments for Physics core Laboratory - Supply order given to Six firms. (Total Supply order Amount - 5,59,886/-). 9) Purchase of Electronic Components - Re-Quotation called again. 10) Purchase of Astronomic Observatory Instrument - Only one firm Participated in E-Tender, So college Purchase committee decided to go for open tender. 11) Purchase of Chemical Synthesis Instrument - Supply Order given.

5	Comprehensive Dairy Development: Provision of infrastructure for DCS's. (Due date is 10 months from the date of agreement)	0.9225	Deputy Director, Dairy Development	2023-24	SPB/93/2023-Agri dated 24.07.2023	223470/2025/IDP/DPO/IDK Dated 25-04-2025, (Revised AS Dated - (12-06-2025))	0.92	All	The Implementing Officer reported that steps have been initiated for the purchase of materials under the need-based assistance scheme for dairy cooperatives. The construction works are being taken up as per the revised DPR.District Nirmithi Kendra Idukki was entrusted to prepare the estimate.
6	Construction of New Building for Govt. Tribal High School - Vanjivayal-Vallakkadavu	4.95	Executive Engineer, PWD, Buildings	2024-25	SPB-AGRI/2/2025-AGRI dated 03/02/2025	DPO0ID K/19/2025-ADPO (09-07-2025)	4.95	Peer made	The Implementing Officer reported that Administrative Sanction was accorded on 09.07.2025. The proposal has been submitted for Detail AR drawing.