

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 479

17-09-2025 - ൽ മറുപടിയ്ക്ക്

നെന്മാറ നിയോജക മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. കെ. ബാബു (നെന്മാറ)		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	നെന്മാറ നിയോജക മണ്ഡലത്തിലേക്ക് അനുവദിച്ച കിഫ്ബി പദ്ധതികൾ ഏതെല്ലാമാണെന്ന് വിശദമാക്കാമോ;	(എ)	നെന്മാറ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയതും അവയിൽ പൂർത്തീകരിച്ചിട്ടുള്ളതുമായ പദ്ധതികളുടെയും പൂർത്തീകരിച്ചിട്ടില്ലാത്ത പദ്ധതികളുടെ നിലവിൽ നടന്നുവരുന്ന നടപടിക്രമങ്ങളുടെയും വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	ഇതിൽ ഏതൊക്കെ പദ്ധതികളാണ് പൂർത്തീകരിച്ചിട്ടുള്ളത്; ആയതിന്റെ വിശദാംശം നൽകാമോ;	(ബി)	നെന്മാറ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയതും അവയിൽ പൂർത്തീകരിച്ചിട്ടുള്ളതുമായ പദ്ധതികളുടെയും പൂർത്തീകരിച്ചിട്ടില്ലാത്ത പദ്ധതികളുടെ നിലവിൽ നടന്നുവരുന്ന നടപടിക്രമങ്ങളുടെയും വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	പൂർത്തീകരിച്ചിട്ടില്ലാത്ത പദ്ധതികൾ ഓരോന്നിന്റെയും ഭരണാനുമതി ഉൾപ്പെടെയുള്ള നടപടി ക്രമങ്ങളുടെ വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ?	(സി)	നെന്മാറ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയതും അവയിൽ പൂർത്തീകരിച്ചിട്ടുള്ളതുമായ പദ്ധതികളുടെയും പൂർത്തീകരിച്ചിട്ടില്ലാത്ത പദ്ധതികളുടെ നിലവിൽ നടന്നുവരുന്ന നടപടിക്രമങ്ങളുടെയും വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

479

Dromoniywa

								Annexure
Sl. No	Department	Project Code	Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status
1	General Education	GED005-19	PPE Mission- Upgradation of one school in each constituency - Palakkad District-Phase 2 Nenmara Govt. B.H.S (Nenmara Constituency)	₹ 5.00	KITE	Nenmara	Palakkad	Work Completed
2	Water Resources	WRD003-06	Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II)	₹ 24.50	KWA	Nenmara, Alathoor, Chittur	Palakkad	Work Completed
3	Water Resources	WRD005-128	Replacement of Transmission Mains in Palakkad Circle	₹ 34.09	KWA	Nenmara, Shornur, Ottapalam, palakkad, Chittur	Palakkad	Work Completed
4	Water Resources	WRD025-17	Elevenchery- Pallassana Comprehensive Drinking water project in Palakkad District	₹ 17.58	KWA	Alathur, Tharur, Nenmara	Palakkad	Work Completed
5	PWD	PWD016-25	Construction of Uttara Bridge and Uttara Railway Over Bridge	₹ 15.99	RBDC	Nenmara	Palakkad	(Funding Sanction issued by KIIFB for the Project) Uttara Bridge- Work Tendered. Uttara Railway Over Bridge - LA Completed. Balance work can be proceeded only after obtaining approval from Indian Railways w.r.t the inclusion in pink book.
6	PWD	PWD003-05	Koduvayur Bypass	₹ 38.20	RBDC	Nenmara	Palakkad	(Funding Sanction issued by KIIFB for the Project). Land Acquisition in progress
7	PWD	PWD013-41	Hill Highway-Improvements to Kollengode-Vadakkancherry Road in Palakkad District - Stretch-3A from Panangattiri to Vithanassery (Ch 103/280 to Ch 110/350)- (7.057 km)	₹ 33.18	KRFB	Nenmara	Palakkad	Funding Sanction issued by KIIFB for the Project Needed free surrender from the land owners at the places where 12m RoW is not available. Revenue survey for boundary demarcation started by chittur taluk surveyors. About 20% of the survey work is done. Taluk revenue survey work at present is in halt due to non availability of surveyors., NOC from Irrigation Department required for acquiring land
8	PWD	PWD013-50	HILL HIGHWAY- GOPALAPURAM TO NEDUMANI REACH 2 - Kannimari Medu to Nedumani CH: 14/860 TO CH: 30/590 (15.730 KM) in Palakkad district	₹ 82.56	KRFB	Chittur, Nenmara	Palakkad	Funding Sanction issued by KIIFB for the Project Needed free surrender from the land owners at the places where 12m RoW is not available. Revenue survey for boundary demarcation started by chittur taluk surveyors. About 20% of the survey work is done. Taluk revenue survey work at present is in halt due to non availability of surveyors., NOC from Irrigation Department required for acquiring land

Sl. No	Department	Project Code	Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status
9	General Education	GED006-31	Betterment of Infrastructure facilities in 166 schools Palakkad,Thrissur,Kannur Cluster GHSS Muthalamada (Nenmara)-3,89,78,181/-	₹ 3.90	KILA	Nenmara	Palakkad	Funding Sanction issued by KIIFB for the Project Excavation and footing works are in Progress

[Handwritten Signature]
[Handwritten Signature]