

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1257

19-09-2025 - ൽ മറുപടിയ്ക്ക്

അഴീക്കോട് മണ്ഡലത്തിലെ പൊതുമരാമത്ത് വകുപ്പിന്റെ കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദ വിവരം

ചോദ്യം		ഉത്തരം	
ശ്രീ കെ.വി.സുമേഷ്		ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	അഴീക്കോട് മണ്ഡലത്തിലെ പൊതുമരാമത്ത് വകുപ്പിന്റെ കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദ വിവരം നൽകാമോ; ഓരോ പ്രവൃത്തിയുടേയും നിലവിലെ സ്ഥിതി അനുബന്ധമായി ലഭ്യമാക്കാമോ?	(എ)	നിരത്തുകൾ അനുബന്ധം 1 ആയി ചേർക്കുന്നു. കെട്ടിട വിഭാഗം അനുബന്ധം 2 ആയി ചേർക്കുന്നു. കെ.ആർ.എഫ്.ബി - പി.എം.യു കിഫ്ബി ഫണ്ട് വിനിയോഗിച്ച് നടപ്പിലാക്കുവാനുദ്ദേശിക്കുന്ന അഴീക്കോട് മണ്ഡലത്തിലെ നാറാത്ത് - പാപ്പിനിശ്ശേരി - കല്ലൂരിക്കടവ് പാലത്തിന്റെ നിർമ്മാണ പ്രവർത്തിക്ക് 34.9 കോടി രൂപയുടെ എസ്റ്റിമേറ്റ് തുക കണക്കാക്കി PWD ഡിസൈൻ വിഭാഗം തയ്യാറാക്കിയ DPR 13.12.2021 ന് KIIFB ൽ സമർപ്പിച്ചിരുന്നു, എന്നാൽ പാലത്തിന്റെ അപ്പോച്ച് റോഡുകളുടെ നീളം വർദ്ധിപ്പിക്കുകയും, എം.എൽ.എ നിർദ്ദേശിച്ച മാറ്റങ്ങൾ കൂടി ഉൾപ്പെടുത്തി തയ്യാറാക്കിയ പുതുക്കിയ അലൈൻമെന്റ് പ്രകാരം 16.113 കോടി രൂപ അധിക ചിലവ് കണക്കാക്കി approach റോഡുകളുടെ DPR തയ്യാറാക്കുകയും, ആയത് PWD ഡിസൈൻ വിഭാഗം 21.05.2024 ന് സമർപ്പിച്ചിട്ടുള്ളതുമാണ്. തുടർന്ന് പുതുക്കിയ ഷെഡ്യൂൾ ഓഫ് റേറ്റ്സ് പ്രകാരം DPR കൾ ഏകോപിപ്പിച്ച് ലഭ്യമായ 43.13 കോടി രൂപയുടെ Revised DPR സാമ്പത്തികാനുമതിക്കായി കിഫ്ബിയിൽ 28.12.2024ന് സമർപ്പിച്ചിട്ടുള്ളതുമാണ്. കിഫ്ബിയുടെ അപ്രെസൽ വിംഗ് 24.02.2025 ന് സൈറ്റ് സന്ദർശിക്കുകയും ചെയ്തു. ഭൂടമകളിൽ നിന്ന് സ്ഥലം സൗജന്യമായി ഏറ്റെടുത്താണ് പ്രവൃത്തി പൂർത്തീകരിക്കാൻ ഉദ്ദേശിക്കുന്നത്. സ്ഥലം ഉടമകളുമായുള്ള മീറ്റിങ്ങ് നടത്തേണ്ടതുണ്ട്.

2. തീരദേശ ഹൈവേ - മീൻകുന്ന് മുതൽ ചാൽ ബീച്ച് വരെ - സ്ഥലമേറ്റെടുപ്പിന്റെയും, കെട്ടിടങ്ങളുടെയും ചുമയങ്ങളുടെയും മൂല്യനിർണ്ണയ പ്രവൃത്തി പുരോഗമിക്കുന്നു.

3. പയ്യാമ്പലം മുതൽ മീൻകുന്ന് ക്ലിഫ് വരെ - അതിർത്തികൾ സ്ഥാപിക്കുന്ന പ്രവൃത്തി പൂർത്തീകരിച്ചു.

4. ചാൽ ബീച്ച് മുതൽ അഴീക്കൽ നോർത്ത് വരെ - അതിർത്തികൾ സ്ഥാപിക്കുന്ന പ്രവൃത്തി പൂർത്തീകരിച്ചു.

നിരത്ത് പരിപാലനം

അനുബന്ധം 3 ആയി ചേർക്കുന്നു.

കെ.ആർ.എഫ്.ബി

കണ്ണൂർ നഗരപാത വികസന പദ്ധതിയുടെ ഭാഗമായ നവീകരിക്കുന്ന സി-01 - മന്ന ജംഗ്ഷൻ - ന്യൂ എൻ.എച്ച് ബൈപ്പാസ് (എൻ.എച്ച്-66), സി-03 - പൊടിക്കുണ്ട് - കൊറ്റാളി റോഡ്, സി-12 - കുഞ്ഞിപ്പള്ളി - പുല്ലൂപ്പി റോഡ്, സി-02 -ചാലാട് -കുഞ്ഞിപ്പള്ളി റോഡ്, സി-04 - മിനി ബൈപ്പാസ് റോഡ്, സി-05 - കക്കാട് - മുണ്ടയാട് എന്നീ റോഡുകൾ അഴീക്കോട് മണ്ഡലത്തിന്റെ ഭാഗമായി വരുന്നവയാണ്. ടി റോഡുകളെ ഫേസ്-2 (സി-01, സി-03, സി-12) ഫേസ്-3 (സി-02, സി-04, സി-05) എന്നിങ്ങനെ 2 ഘട്ടമായി ഭൂമി ഏറ്റെടുത്താണ് നവീകരിക്കുന്നത്. കണ്ണൂർ നഗര പാത വികസന പദ്ധതിക്ക് ജി.ഒ. (ആർ.ടി) നം. 1159/2017/പിഡബ്ല്യുഡി തീയതി 03.08.2017 സർക്കാർ ഉത്തരവ് പ്രകാരം 401.467 കോടി രൂപയുടെ ഡി.പി.ആർ. അനുമതി ലഭ്യമായിട്ടുണ്ട്. പദ്ധതിക്ക് 26 ഹെക്ടർ ഭൂമി ഏറ്റെടുക്കുന്നതിനായി ജി.ഒ. (ആർ.ടി) നം. 1939/2018/പിഡബ്ല്യുഡി തീയതി 14.12.2018 സർക്കാർ ഉത്തരവ് പ്രകാരം 337.648 കോടി രൂപയുടെ ഭരണാനുമതി ലഭ്യമായിട്ടുണ്ട്.

സി-01 – (മന്ന ജംഗ്ഷൻ - ന്യൂ എൻ.എച്ച് ബൈപ്പാസ് എൻ.എച്ച് -66) റോഡിൽ സെക്ഷൻ 11(1) പ്രകാരം ഭൂമി ഏറ്റെടുക്കുന്നതിനുള്ള പ്രാരംഭ വിജ്ഞാപനം പുറപ്പെടുവിച്ച ഭൂമി ഏറ്റെടുക്കൽ നടപടികളുമായ മുന്നോട്ടുപോകവേ ബഹു കേരള ഹൈക്കോടതിവിധിയെ തുടർന്ന് സാമൂഹ്യ ആഘാത പഠനത്തിനുള്ള വിദഗ്ധ സമിതി ജില്ലാ കളക്ടർ പുനർരൂപീകരിച്ച് കൊണ്ട് റിപ്പോർട്ട് സർക്കാരിലേക്ക് സമർപ്പിച്ചു. ആയതിനു 03.06.2025-നു സർക്കാരിൽ

നിന്നും അനുമതി ലഭ്യമായിട്ടുള്ളതാകുന്നു. പ്രസ്തുത റോഡിന്റെ 11 (1) വിജ്ഞാപനം പ്രസിദ്ധീകരിക്കേണ്ടതായിട്ടുണ്ട്.

സി-03 - പൊടിക്കണ്ട് - കൊറ്റാളി റോഡ്, സി-12 - കുഞ്ഞിപ്പള്ളി - പുല്ലൂപ്പി എന്നീ കോരിഡോറുകളുടെ ഭൂമി ഏറ്റെടുക്കൽ പ്രവർത്തിയിലെ 19(1) വിജ്ഞാപനം പ്രസിദ്ധപ്പെടുത്തുന്നതിനാവശ്യമായ 113.15 കോടി രൂപയ്ക്കുള്ള ഭരണാനുമതി സർക്കാരിൽ നിന്നും ലഭ്യമായിട്ടുണ്ട്. പ്രസ്തുത തുകയ്ക്കുള്ള LOC പ്രൊപ്പോസൽ സമർപ്പിച്ചെങ്കിലും ഇതുവരെ തുക ലഭ്യമായിട്ടില്ല. ആയതിനുള്ള LOC പ്രൊപ്പോസൽ 22.04.2025 തീയതി പുനർ സമർപ്പിച്ചിട്ടുണ്ട്. പ്രസ്തുത റോഡുകളുടെ ഭൂമി ഏറ്റെടുക്കുന്നതിനാവശ്യമായ തുക ലഭ്യമാവുന്ന മുറയ്ക്ക് 19(1) വിജ്ഞാപനം പ്രസിദ്ധീകരിക്കാവുന്നതാണ്. കൂടാതെ ടി കോരിഡോറുകളുടെ സെക്ഷൻ 94 പ്രകാരമുള്ള ഗവണ്മെന്റ് തീരുമാനവും ലഭ്യമാകേണ്ടതായിട്ടുണ്ട്.

സി-05 - കക്കാട് -മുണ്ടയാട് റോഡിൽ ഭൂമി ഏറ്റെടുക്കൽ പ്രവർത്തിയിലെ 11(1) വിജ്ഞാപനം പ്രസിദ്ധപ്പെടുത്തിയിട്ടുണ്ട്. സബ് ഡിവിഷൻ വർക്ക് പൂർത്തീകരിച്ചു. ആർ.ആർ. സമർപ്പിച്ചിട്ടുണ്ട്. ഇന്റീവിജൽ സർവ്വെ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു. ചുമയങ്ങളുടെ വില നിർണ്ണയ പ്രവൃത്തി പുരോഗമിക്കുന്നു.

സി-02 - ചാലാട് -കുഞ്ഞിപ്പള്ളി റോഡിൽ ഭൂമി ഏറ്റെടുക്കൽ പ്രവർത്തിയിലെ 11(1) വിജ്ഞാപനം പ്രസിദ്ധപ്പെടുത്തിയിട്ടുണ്ട്. ഇന്റീവിജൽ സർവ്വെ പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.

സി-04 - മിനി ബൈപ്പാസ് റോഡിൽ ഭൂമി ഏറ്റെടുക്കൽ പ്രവർത്തിയിലെ 11(1) വിജ്ഞാപനം പ്രസിദ്ധപ്പെടുത്തിയിട്ടുണ്ട്. സർവ്വെ പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.

പാലങ്ങൾ

അനുബന്ധം 4 ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1 നിരത്തുകൾ

**LA Reply - Un Starred
Qstn No 1257**

SL. No.	Name of work	PRICE ID	AS No. and amount	TS NO.	Agreement No.	Estimate PAC	Agreed PAC	Name of contractor	Duration	Remarks
1	RP 2023-24 BC overlay to Chirakkal Kattampally Mayyil Kololam Road Ch: 3/000 to 7/700	14601/2023	GO(Rt)300/2024 dt 02/03/2024 Rs. 27000000	3051/2024-25 dt 12/09/2024	SE(K)60/2024-25 dt 12/09/2024	22868208	20523636.72	K Manoharan	6 Months	Work Completed
2	FDR 2024-25 Improvements by providing BC overlay to Alavil Azhikode road Km 0/000 to 4/ in Azhikode LAC	2052/2025	GO(Rt)333/2025/PWD dt 05/03/2025 Rs. 22500000	15675/2024-25 dt 29/03/2025	SE(K)29/2025-26 dated 31/05/2025	18940592	17963460	KMT Construction Company	6 Months	Initial levels taken
3	RP 2024-25 - Improvements including BM & BC to Poothappara Vayiparamba Azhikkal road Km 3/300 to 6/518 in Azhikode	2056/2025	GO(Rt)No.322/2025/PWD dated 03/03/2025 Rs.35000000	184/2025-2026 dt 08/04/2025	SE(K)68/2025-26 dated 02/07/2025	29659001	26227454	Vyshak P	8 Months	Initial levels taken
4	MLA ADS 2024-24 Alavil Azhikode Road - Construction of Footpath and concrete drainage along Azhikode Vankulathvayal Oladathazhe road	16045/2024	LSGD/JD/KNR/8/895/2024-F3 dated 21/02/2025 Rs. 5000000	14892/2024-2025 dt 25/03/2025	EE/KNR/09/2025-26 dated 27/05/2025	3855669/-	3855669	Krishnanuni K P	4 Months	Footpath and Kerb wall work in progress
5	School Zone Improvement 2024-25 Chirakkal Kattampally Mayyil Kololam road ch. b/w 2/000 to 3/000 Nr. Govt Mappila UP School at Kattampally in Chirakkal Gramapancha	58/2025	AS/59C/24/40708 dated 05/03/2025 Rs. 2500000/-	14575/2024-2025 dated 22/03/2025	EE/KNR/12/2025-26 dated 03/06/2025	2118593	1788728	P Hareesh	6 Months	Work Completed and final bill taken

	yath									
6	General School Zone - Improvements 2024-25 - Infront of Ramajayam UP School and Govt HSS Meenkunnu School in Azhikode Panchayath	03/2025	AS/59C/24/40706 dated 05/03/2025 Rs. 2500000/-	14293/2024 -2025 dtd 20/03/2025	EE/KNR/02/2025-26 dated 28/04/2025	2118618	2266921	Vyshak P	6 Months	Work completed and final bill taken
7	Budget 2024-25 (20%) Upgradation 0.515km with 40mm MSS - Improvements to Arayaakkandi para Pachakkunnu Kanisanmukku road at Azhikode Panchayath Azhikode LAC General Civil work.	12498/2024	GO(Rt)No.469/2025/PWD dt 28/03/2025 Rs. 5000000	536/2025 dtd 15/04/2025	EE/KNR/24/2025-26 dated 01/07/2025	4152530	4567368	Vyshak P	6 Months	Initial levels taken
8	Budget 2024-25 (20%) Upgradation 2.500 km with 40mm MSS - Improvements to Azhikode Chal Beach - Azhikkal Light House Road at Ch 2/000 to 4/500 (Azhikode Light House Farm road - Onden road) in Azhikode LAC	14064/2024	GO(Rt)No.469/2025/PWD dt 28/03/2025 Rs. 5000000	813/2025-2025 dtd 21/04/2025	EE/KNR/25/2025-26 dated 01/07/2025	4237281	4659734	P Hareesh	6 Months	Initial levels taken
9	Budget 2024-25 (20%) Upgradation 0.700 km with 40mm MSS - Improvements to Chirakkal Harijan Colony Narikkundu Vayal Road Km 0/000 to 0/700 in Kannur District	11802/2024	GO(Rt)No.469/2025/PWD dt 28/03/2025 Rs. 5000000	542/2025-2026 dated 15/04/2025	EE/KNR/26/2025-26 dated 02/07/2025	4144001	4516961	P Hareesh	6 Months	Initial levels taken
10	Budget 2024-25 (20%) Upgradation 1.00 km with 40mm MSS - Azhikode Vankulathvayal - Pallottuvayal road	15609/2024	GO(Rt)No.469/2025/PWD dt 28/03/2025 Rs. 5000000	537/2025-2026 dated 15/04/2024	EE/KNR/22/2025-26 dated 01/07/2025	4237194	4642693	Rajith V	6 Months	Initial levels taken

11	General Budget 2024-25 (20%) Upgradation 0.720km with 40mm MSS - Improvements to Narath Alinkeel - Kottamcherry - Idakkaitthode Kannadiparamba road	14410/2024	GO(Rt)No.469/2025/PWD dt 28/03/2025 Rs. 5000000	538/2025-2026 dated 15/04/2024	EE/KNR/23/2025-26 dated 01/07/2025	4194796	4614273.89		6 Months	Initial levels taken
12	RM/2024-25/RC-2 Phase2/Cluster/Valapattanam/Kannur District Zone I One year running contract for various PWD Roads under section Valapattanam in Kannur District 9 road stretches for length of 21.705Km	10562/2024	GO(Rt)No.824/2024/PWD dt 17/08/2024	5890/2024-25 dated 05/09/2024	EE/KNR/35/2024-25 dated 14/11/2024	2542089	2491247	Harindran C P	12Months	75% completed
13	Reconstruction of Existing Culvert at Varam road Km Ch:3/100 in Kattampally - Kannadiparamba Munderi road	19693/2024	AS/59C/24/40558 dated 10/03/2025	13745/2024-2025 dated 14/03/2025	AEE/CN/05/2024-25 dated 19/06/2025	686394	746418	Muhammed Ashraf	6 Months	Site handedover
14	Deposit - KWA Restoration work (ROW No. 1021305/26015) Alavil Azhikode Road Ch b/w Km 0/000 to 0/510 LHS and RHS	1756/2025	AS/59C/24/40552 dated 22/02/2025	15310/2024-2025 dated 28/03/2025	EE/KNR/04/2025-26 dated 15/05/2025	1861853	1665056	P Hareesh	6 Months	Initial levels reported
15	Budget 2025-26(20% Provision) - Chirakkal Mooppanpara - Chirakkalchira -Arattuvayal - Vivekananda road	9223/2025	GO(Rt)No.1059/2025/PWD dtd Tvm 16/05/2025		6665/2025-26, Dated 19.09.2025	4220014			6 months	Tender work in progress

16	Budget 2024-25- (20%) - 40mm MSS- 1.000 km - Budget 2024-25- (20%) Azheekkode LAC- Improvements to Rural Roads - Kallurikadavu Road in Pappinissery GP	14321 /2024	G.O. (Rt)No.750/2025/PWD, dated 24.05.2025	2660/2025-2026,Dated: 23-06-2025	EE/KNR/ 30/2025-26 Dated 08.08.2025	4231590	4046685	Nithin Purushothaman	6 Months	Site handedover
17	Budget 2024-25 -(20%)-(40 mm MSS- 0.835 km)- Azhikkode LACImprovements to Rural Roads - Karikkinkulam Illippuram Road In Pappinissery GP	14293 /2024	G.O. (Rt)No.469/2025/PWD, dated 28.03.2025	550/2025-2026, dated 15.04.2025	EE/KNR/ 11/2025-26 Dated 27/05/2025	4213055	3698641	Krishnan K	6 Months	Initial level taken
18	BUDGET 2025-26 (20 % Provision) Providing 40mm MSS to Pallikkunnu Rajiv Gandhi Road-in Kannur Corporation-General Civil	9097/ 2025	G.O. (Rt)No.1059/2025/PWD,Dated 16-07-2025	5362/2025-26, Dated 20.08.2025		4232683	4232638		6 Months	Tender work in progress
19	RM /2024-25/ RC-2 Phase 2/ Cluster II/Valapattanam /Kannur District- Zonel One year running contract for various PWD Roads under roads section Valapattanam in Kannur District 9 road stretches for a length of 21.705 KM	10562 /2024	G.O. (Rt)No.824/2024/PWD,Dated: 17-08-2024 Rs.3000000	5890/2024-2025,Dated: 05-09-2024	EE/KNR/ 35/2024-25,Dated:14.11.2024	2542089	2491247	C P Harindran	12 months	Work in progress

Annexure 2 BUILDINGS

LIST OF WORKS IN AZHIKODE LAC UNDER PWD BUILDINGS SECTION KANNUR								
SL No	Department	Name of Project	AS No. Date & Amount(Lakhs)		TS No, Date	completion in months	Date of completion as per agreement	Progress
1	GEDN	Annual plan 2021-22 Construction of School building for EMS Smaraka Government Higher Secondary School, Pappinisseri, Kannur	G.O.(Rt) no. 5075/2021/GEDN dtd 11/11/2021	200	PWD/BLDG/EST_TS/61 04/2022_23_2_1 Dated: 29-08-2022	19 Months	01-02-25	Completed
2	HEDN	Higher Education Department-Collegiate Education-Annual Plan 2019-20 Providing Acoustic Treatment of Auditorium and Road Tarring works at KMM Govt. Women's college .Kannur	GO (Rt)No.1670/2019/ H.Edn dated 18-09-2019	150	PWD/BLDG/EST_TS/31 92/2022_23_2_1 Dated: 13-12-2022	12 Months	24-02-24	Work completed
3	GEDN	GHSS Azhikode-Genaral Education Department - Annual Plan 2021-22- Construction of school building for "Government Higher Secondary School,Azhikode	GO (Rt) No.1805/2022/GEDN Dated 04/02/2022	100	PWD/BLDG/EST_TS/10 8098/2021_23_2_1 Dated: 27-01-2023	12 Months	22-03-24	Work completed
4	GEDN	Construction of school building for Govt higher secondary school Aroli.- Construction of first and second floor addition to the existing building of Govt. Higher secondary school Aroli	G.O (Rt) No.1671/2022 GEDN dated 15/3/2022	100	PWD/BLDG/EST_TS/98 694/2021_23_2_1 Dated: 12-01-2023	12 Months	06-03-24	Completed
5	GEDN	GENERAL-School building-Construction of the school building for Govt.Welfare L P School Cheruvakkara	Go(Rt) NO 8469/2022/GEDN dated 26-12-22	100	PWD/BLDG/EST_TS/39 71/2022_23_5_1 1 Dated: 18-08-2023	12 Months	25-10-24	Work completed
6	Revenue	CHIRAKKAL VILLAGE OFFICE-Plan Scheme 2020-21 - Construction of smart village office building for Chirakkal Village Office	DCKNR/8702/2021- H2 dated 01-09-2022	44	PWD/BLDG/EST_TS/63 22/2022_23_2_1 Dated: 13-06-2023	9 Months	5/2/2024 extended up to 02/09/24	completed
7	MLA -SDF	MLA-SDF-SREE NARAYANA VILASAM VAYANASALA-Providing Roofing sheet for Sree narayana vilasam vayanasala . Alavil	DCKNR/1755/2021 /E10 dated 01-03-2023	9	PWD/BLDG/EST_TS/11 761/2022_5_1_1 Dated: 17-04-2023	6 Months	18-12-24	Completed
8	Deposit	GENERAL-Drugs Control Office Pallikunnu - Construction of Building for Drugs Testing Laboratory and office for Assistant Drugs Controller at Pallikkunnu Kannur	GO(Rt) No 1628/2021/H&FWD dated 01-08-2021	500	PWD/BLDG/EST_TS/3540/2 023_23_2_1 Dated: 27-12-2024	18 months	20-08-26	foundation work on going
9	GEDN	General Education Department- Annual Plan 2023-24- Construction of West L.P School Puzhathi, Knnr	GO(Rt) No 177/2024/GEDN dated 06-01-2024	80	ORDER No. PWD/BLDG/EST_TS/13321/ 2025_5_1_1 Dated: 26-08-2025	12 Months		work tendered
10	MLA -SDF	GENERAL-M.L.A S.D.F-2023-24 - AZHIKODE CONSTITUENCY-BUS SHELTER -CONSTRUCTION OF NEW BUS SHELTER INFRONT OF CHIRAKKAL P.H.C- General Civil Work	DCKNR/9068/2024-E9	5	PWD/BLDG/EST_TS/10487/ 2024_5_1_1 Dated: 10-10-2024	3 months	21/11/2024	completed

11	Annual plan 2023-24	Construction of schol Building for Govt.H.S.S Kannadiparamba	GO(Rt) No 182/2024/GEDN dated 06-01-2024	200	PWD/BLDG/EST_TS/18 949/2022_5_3_2 Dated: 13-03-2025	12 months	17-05-25	GFS shuttering Work in Progress
CENTRAL JAIL								
1	Deposit	DEPOSIT-Quarantine Cell-Construction of Quarantine Block in Central prison Kannur	Oreder nop.P1- 24403/2021/PrHG: dt.08.10.2021	50	PWD/BLDG/EST_TS/3540/2 023_23_2_1 Dated: 27-12- 2024	12 Months	19-10-25	foundation work completed
2	Non plan	GENERAL-Central Prison & Correctional Home, Kannur-Reconstruction of collapsed compound wall-General Civil Work	Order No.: AS/59B/23/30004 Dated: 27-08-2023	20	ORDER No.: PWD/BLDG/EST_TS/12 626/2023_5_1_1 Dated: 26-10-2023	4month	14.04.2024	Work completed
3	Deposit	Construction Of Building-Hospital For Inmates Central Prison,Kannur	G.O No. P4- 30150/2023/PrHQ Dated 18-12-2023	303.18	-			For soil investigation LoA issued
4	Deposit	DEPOSIT-Central Prison and Correctional Home, Kannur -Overhead water tank- Construction of Overhead Water Tank and Rearranging Plumbing Line to Cell Blocks	P1- 25642/2022/PrHQ	81	ORDER No.: PWD/BLDG/EST_TS/86 27/2022_5_1_1 Dated: 24-02-2024	8 month	16/2/2025 extended up to 30/04/2025	Work completed

അനുബന്ധം 3 നിരത്ത് പരിപാലനം

ക്രമ നമ്പർ	പ്രവർത്തിയുടെ പേര്	ഭരണാനുമതി ഉത്തരവ്	ഭരണാനുമതി തുക (ലക്ഷത്തിൽ)	നിലവിലെ സ്ഥിതി
1	General –RM-2024-25 One Year Running Maintenance Contract for various PWD Roads under Roads Section Kannur in Kannur District, 3 Roads stretches, Total length 26.514 km.	G.O(Rt)No. 1209/2024/PW D dated Thiruvananthapuram 26-11-2024	85 ലക്ഷം	പദ്ധതി പുരോഗമിക്കുന്നു .MSS patch work പൂർത്തീകരിച്ചു.
2	General –RM-2024-25 One Year Running Maintenance Contract for various PWD Roads under Roads Section Valappattanam in Kannur District, 8 Roads stretches, Total length 17.948 km.	G.O(Rt)No. 1209/2024/PW D dated Thiruvananthapuram 26-11-2024	65 ലക്ഷം	പദ്ധതി പുരോഗമിക്കുന്നു പ്രീമൺസൂൺ പ്രവൃത്തി പൂർത്തീകരിച്ചു.

അനുബന്ധം 4 പാലങ്ങൾ

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി നമ്പർ & തീയതി	തുക	നിലവിലെ സ്ഥിതി
1	കക്കം പാലത്തിന്റെ പുനർ നിർമ്മാണത്തിനുള്ള ഇൻവെന്ററീഗേഷൻ പ്രവൃത്തി	AS/59F/25/44773 തീയതി-17.08.2025	4.5 ലക്ഷം	നിലവിൽ പ്രവൃത്തി ടെണ്ടർ ചെയ്തിട്ടുണ്ട്.