

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1375

19-09-2025 - ൽ മറുപടി

റെയിൽവേ മേൽപ്പാലങ്ങളുടെ നിർമ്മാണം

ചോദ്യം		ഉത്തരം	
ശ്രീ കടകംപള്ളി സുരേന്ദ്രൻ, ശ്രീ. കെ.പി.കുഞ്ഞമ്മദ് കുട്ടി മാസ്റ്റർ, ശ്രീ ജി സ്റ്റീഫൻ, ശ്രീ. തോട്ടത്തിൽ രവീന്ദ്രൻ		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത് വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	സംസ്ഥാനത്ത് കിഫ്ബിയുടെ സഹായത്തോടെ ആർ. ബി. ഡി. സി. നിർമ്മിക്കുന്ന റെയിൽവേ മേൽപ്പാലങ്ങളുടെ പുരോഗതി അറിയിക്കാമോ;	(എ)	ആർ.ബി.ഡി.സി.കെ-യെ SPV ആയി നിയമിച്ചിട്ടുള്ള റെയിൽവേ മേൽപ്പാലങ്ങളിൽ എട്ടെണ്ണം പൂർത്തീകരിച്ചുകഴിഞ്ഞു. കിഫ്ബി ഫണ്ട് വിനിയോഗിച്ചുകൊണ്ടു 10 റെയിൽവേ മേൽപ്പാലങ്ങളുടെ നിർമ്മാണം പുരോഗമിച്ചു വരികയാണ്. കൂടാതെ 6 മേൽപ്പാലങ്ങളുടെ ടെണ്ടർ നടപടികൾ പുരോഗമിക്കുകയാണ്. 23 മേൽപ്പാലങ്ങളുടെ ഭൂമി ഏറ്റെടുക്കേണ്ടതും 18 മേൽപ്പാലങ്ങൾക്ക് റെയിൽവേയുടെ GAD അംഗീകാരം ലഭിക്കേണ്ടതുളളതും 2 മേൽപ്പാലങ്ങളുടെ DPR തയ്യാറാക്കി വരുന്നതും 3 മേൽപ്പാലങ്ങളുടെ അലൈൻമെന്റ് അന്തിമമാക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നതുമാണ്. നിലവിൽ നിർമ്മാണം പുരോഗമിക്കുന്ന റെയിൽവേ മേൽപ്പാലങ്ങളുടെ പുരോഗതി അനുബന്ധം-I ആയി ചേർത്തിട്ടുണ്ട്.
(ബി)	കേരള റെയിൽ ഡെവലപ്മെന്റ് കോർപ്പറേഷൻ നടപ്പാക്കി വരുന്ന റെയിൽവേ മേൽപ്പാലങ്ങളുടെ വിശദാംശങ്ങൾ നൽകാമോ;	(ബി)	ലൈവൽ ക്രോസ്സ് രഹിത കേരളം പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 27 ആർ.ഒ.ബി/ആർ.യു.ബി-കളുടെയും സ.ഉ(സാധാ)നം.447/2025/പൊ.മ.വ നമ്പർ ഉത്തരവ് പ്രകാരം 100% റെയിൽവേ ഫണ്ടിംഗിന് സമ്മതിച്ച 39 ആർ.ഒ.ബി-കളുടെയും നിർവ്വഹണ ഏജൻസിയായി കെ.ആർ.ഡി.സി.എൽ-ന് ചുമതല നൽകിയിട്ടുണ്ട്. വിശദാംശം അനുബന്ധം -II ആയി ചേർക്കുന്നു.
(സി)	പ്രധാന വീഥികളിൽ റെയിൽക്രോസില്ലാത്ത കേരളം എന്ന ലക്ഷ്യം പൂർത്തീകരിക്കാൻ എപ്പോൾ കഴിയുമെന്നാണ് വിലയിരുത്തുന്നത്; വിശദമാക്കാമോ?	(സി)	ലൈവൽ ക്രോസ്സ് ഫ്രീ കേരള - ബാരിയർ ഫ്രീ റോഡ് നെറ്റ്വർക്ക് എന്ന ലക്ഷ്യം സാക്ഷാത്കരിക്കുന്നതിനായി സംസ്ഥാന സർക്കാർ 72 മേൽപ്പാലങ്ങൾ ഈ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നിർമ്മിക്കുന്നതിന് ആർ.ബി.ഡി.സി.കെ യെ SPV ആയി ചുമലപ്പെടുത്തിയിട്ടുണ്ട്. ഇവയിൽ 8 മേൽപ്പാലങ്ങൾ ഗതാഗതത്തിനായി തുറന്നു

കൊടുത്തിട്ടുള്ളതും 10 മേൽപാലങ്ങൾ നിർമ്മാണ ഘട്ടത്തിലുമാണ്. 7 മേൽപ്പാലങ്ങളുടെ ടെണ്ടർ നടപടികളും 23 മേൽപ്പാലങ്ങൾക്കായുള്ള ഭൂമി ഏറ്റെടുക്കൽ നടപടികളും പുരോഗമിക്കുകയാണ്. 18 എണ്ണത്തിന് റെയിൽവേയുടെ GAD അംഗീകാരം ലഭിക്കേണ്ടതുള്ളതും 2 പാലങ്ങളുടെ DPR തയ്യാറാക്കി വരുന്നതും 3 എണ്ണത്തിന്റെ അലൈൻമെന്റ് അന്തിമമാക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നതുമാണ്. ഒരു മേൽപ്പാലത്തിന് പകരം റെയിൽവേ അടിപ്പാത നിർമ്മിച്ചിട്ടുണ്ട്.

കെ.ആർ.ഡി.സി.എൽ മായി ബന്ധപ്പെട്ട് സംസ്ഥാനത്ത് 27 ആർ.ഒ.ബി/ആർ.യു.ബി-കളുടെ (19 എണ്ണം നൂറു ശതമാനം റെയിൽവേ ഫണ്ടിംഗ്) നിർമ്മാണവും 26-03-2025-ലെ ജി.ഒ.(ആർ.ടി) നമ്പർ 447/2025/പി.ഡബ്ല്യു.ഡി. എന്ന സർക്കാർ ഉത്തരവ് പ്രകാരം 39 റോഡ് ഓവർ (ബിഡ്ജുകളുടെയും/റോഡ് അണ്ടർ (ബിഡ്ജുകളുടെയും (100 ശതമാനം റെയിൽവേ ഫണ്ടിംഗ്) നിർവ്വഹണവും നടത്തുന്നുണ്ട്.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം I

ക്രമ നം.	പദ്ധതിയുടെ പേര്	ജില്ല	നിയോജക മണ്ഡലം	നിലവിലെ സ്ഥിതി
1	താന്തർ തെയ്യാല റെയിൽവേ മേൽപ്പാലം	മലപ്പുറം	താന്തർ	ഡ്രെയിനേജ്, സ്റ്റെയർക്കേസ് ഒഴികെയുള്ള എല്ലാ പ്രവർത്തികളും പൂർത്തീകരിച്ചു. ബാക്കിയുള്ള പ്രവർത്തികൾ പുരോഗമിച്ചുകൊണ്ടിരിക്കുന്നു.
2.	വാടാനാംകുറിശ്ശി റെയിൽവേ മേൽപ്പാലം	പാലക്കാട്	പട്ടാമ്പി	ടി പാലത്തിന്റെ റെയിൽവേ സ്റ്റാൻ ഉൾപ്പെടെ 16 സ്റ്റാനുകളുടെയും സ്റ്റാബ് നിർമ്മാണവും, സർവ്വീസ് റോഡ് നിർമ്മാണവും പൂർത്തീകരിച്ചിട്ടുണ്ട്. നിലവിൽ അപ്രോച്ച് റോഡിന്റെയും, ആർ.ഒ.ബി യുടെയും ബാലൻസ് പ്രവർത്തികൾ പുരോഗമിച്ചു വരുന്നു.
3	അകത്തേത്തറ റെയിൽവേ മേൽപ്പാലം	പാലക്കാട്	മലമ്പുഴ	അകത്തേത്തറ ആർ.ഒ.ബി.യുടെ 12 സ്റ്റാനുകളുടെ സ്റ്റാബ് നിർമ്മാണം പൂർത്തീകരിച്ചു. കൂടാതെ ബാക്കിയുള്ള 4 സ്റ്റാനുകൾ ഉൾപ്പെടുന്ന റെയിൽവേ ഓവർബ്രിഡ്ജ് ഭാഗവും, അപ്രോച്ച് റോഡിന്റെയും സർവ്വീസ് റോഡിന്റെയും നിർമ്മാണ പ്രവർത്തനങ്ങളും പുരോഗമിച്ചു വരുന്നു.
4	ഇരവിപുരം റെയിൽവേ മേൽപ്പാലം	കൊല്ലം	ഇരവിപുരം	ഡെക്ക് സ്റ്റാബ് വരെയുള്ള എല്ലാ പ്രവർത്തികളും പൂർത്തിയായിട്ടുണ്ട്. ക്രാഷ് ബാരിയർ, കൈവരി, റോഡ് പ്രവർത്തികൾ, സർവ്വീസ് റോഡ് പ്രവർത്തികൾ എന്നിവ പുരോഗമിക്കുകയാണ്.
5	ചിറയിൻകീഴ് റെയിൽവേ മേൽപ്പാലം	തിരുവനന്തപുരം	ചിറയിൻകീഴ്	പാലത്തിന്റെ ഫൗണ്ടേഷൻ, സബ് സ്ട്രക്ചറൽ, സൂപ്പർ സ്ട്രക്ചർ എന്നിവ പൂർത്തീകരിച്ചു. സർവ്വീസ് റോഡിന്റെ DBM & BC പൂർത്തീകരിച്ചു. നിലവിൽ പാലത്തിന്റെ കൈവരി, അപ്രോച്ച് റോഡിന്റെ കാനുകളുടെ പ്രവർത്തികൾ എന്നിവ നടന്നു വരുന്നു.

6	ചേളാരി ചെട്ടിപ്പടി റെയിൽവേ മേൽപ്പാലം	മലപ്പുറം	തീരൂരങ്ങാടി	പൈലിംഗ് പ്രവർത്തികൾ പൂർത്തീകരിച്ചു. പൈൽ ക്യാപ്പ് പ്രവർത്തികൾ പുരോഗമിക്കുന്നു. നിലവിൽ സ്റ്റീൽ ഗർഡറുകളുടെയും, പൈൽ, പൈൽ ക്യാപുകളുടെയും ഫാബ്രിക്കേഷൻ പുരോഗമിക്കുന്നു.
7	വടുതല റെയിൽവേ മേൽപ്പാലം	എറണാകുളം	എറണാകു ളം	പ്രാരംഭഘട്ട നിർമ്മാണ പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു.
8	പുറയാർ റെയിൽവേ മേൽപ്പാലം	എറണാകുളം	ആലുവ	പ്രാരംഭഘട്ട നിർമ്മാണ പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു.
9	നെടുപുഴ റെയിൽവേ മേൽപ്പാലം	തൃശ്ശൂർ	ഒല്ലൂർ	പ്രാരംഭഘട്ട നിർമ്മാണ പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു.
10	വല്ലുപ്പുഴ റെയിൽവേ മേൽപ്പാലം	പാലക്കാട്	പട്ടാമ്പി	പ്രാരംഭഘട്ട നിർമ്മാണ പ്രവർത്തനങ്ങൾ പുരോഗമിക്കുന്നു.

39 ROB/RUBs ENTRUSTED TO KRDCL - 100% RAILWAY FUNDING

Sl. No.	Div	Section	LC No	KM	District	Gate Name	ROB/ RUB	Name of work
TVC - NCJ SECTION								
1	TVC	TVC-NCJ	2	221/400-500	Thiruvananthapuram	Karamana	ROB	
TSI - QLN SECTION								
2	MDU	TSI-QLN	519	725/100-200	Kollam	Avaneeswaram	ROB	
KYJ - QLN SECTION								
3	TVC	KYJ-QLN	47	123/100-200	Kollam	Changankulangara Gate Thamarakulam to Changankulangara road	ROB	KYJ-QLN Section: 2 Lane ROB including LUS in lieu of LC No.47
4	TVC	KYJ-QLN	48	123/800-900	Kollam	Vavukkavu Gate Pavumba to NH 47	ROB	KYJ-QLN Section: 2 Lane ROB including LUS in lieu of LC No.48
5	TVC	KYJ-QLN	51	126/800-900	Kollam	Murugalayam Gate	ROB	KYJ-QLN Section: 2 Lane ROB including LUS in lieu of LC No.51
ERS-A-KYJ SECTION								
6	TVC	ERS-A-KYJ	11	13/100-200	Alappuzha	Keltron Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.11 along with LUS
7	TVC	ERS-A-KYJ	23	23/900-24/00	Alappuzha		ROB	ERS-A-KYJ Section: 2 Lane ROB including LUS in lieu of LC No.23
8	TVC	ERS-A-KYJ	25	26/800-900	Alappuzha	Vayalar Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.25 along with LUS
9	TVC	ERS-A-KYJ	31 & 32	31/200-300 & 32/100-200	Alappuzha	Thanki Gate & Ottapunna Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC Nos.31 & 32 along with LUS
10	TVC	ERS-A-KYJ	33	33/900-34/00	Alappuzha		ROB	ERS-A-KYJ Section: 2 Lane ROB including LUS in lieu of LC No.33
11	TVC	ERS-A-KYJ	34	34/300-400	Alappuzha	Kanichukulangara Gate	ROB	ERS-A-KYJ Section: 2 Lane ROB including LUS in lieu of LC No.34
12	TVC	ERS-A-KYJ	37	37/500-600	Alappuzha	11th Mile Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.37 along with LUS
13	TVC	ERS-A-KYJ	41	38/600-700	Alappuzha	Thiruvizha North Gate	ROB	ERS-K-KYJ Section: 2L ROB in lieu of LC No.41 along with LUS
14	TVC	ERS-A-KYJ	54	51/200-300	Alappuzha	Pathirappally Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.54 along with LUS

15	TVC	ERS-A-KYJ	56	52/800-900	Alappuzha	Thumpoli Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.56 along with LUS
16	TVC	ERS-A-KYJ	58	53/900-54/00	Alappuzha	Asankavala Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.58 along with LUS
17	TVC	ERS-A-KYJ	64	55/500-600	Alappuzha	Kallan Gate	ROB	ERS-A-KYJ Section: 2 Lane ROB including LUS in lieu of LC No.64
18	TVC	ERS-A-KYJ	68	55/900-56/00	Alappuzha	Rest House Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.68 along with LUS
19	TVC	ERS-A-KYJ	75	60/900-61/00	Alappuzha	Paravur Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.75 along with LUS
20	TVC	ERS-A-KYJ	82	64/500-600	Alappuzha	Punnapra South Gate	ROB	ERS-A-KYJ Section: 2L ROB in lieu of LC No.82 along with LUS
21	TVC	ERS-A-KYJ	101	74/400-500	Alappuzha	Takazhi Gate	ROB	ERS-A-KYJ Section: 2 Lane ROB including LUS in lieu of LC No. 101
SRR- ERS SECTION								
22	TVC	SRR-ERS	64	80/800-900	Ernakulam	Akaparambu Gate	ROB	SRR-ERS Section: 2L ROB in lieu of LC No.64 along with LUS
23	TVC	SRR-ERS	46	60/900-61/00	Thrissur		ROB	SRR-ERS Section: 2L ROB in lieu of LC No.46 along with LUS
24	TVC	SRR-ERS	19	30/800-900	Thrissur	Punkunnam to Thrissur town Tiruvambadi Gate	ROB	SRR-ERS Section: 2L ROB in lieu of LC No.19 along with LUS
25	TVC	SRR-ERS	7	13/800-900	Thrissur	Marathkunnu Gate	ROB	SRR-ERS Section: 2L ROB in lieu of LC No.7 along with LUS
26	TVC	SRR-ERS	6	8/100-200	Thrissur	Mullurkara Gate	ROB	SRR-ERS Section: 2L ROB in lieu of LC No.6 along with LUS
SRR- NIL SECTION								
27	PGT	SRR-NIL	9	39/800-900	Malappuram		ROB	SRR-NIL Section: 2 Lane ROB including LUS in lieu of LC No. 9
28	PGT	SRR-NIL	10	55/400-500	Malappuram		ROB	
CLT - CAN SECTION								
29	PGT	CLT-CAN	191	671/000-100	Kozhikode		ROB	CLT-CAN Section: 2L ROB in lieu of LC No.191 along with LUS
30	PGT	CLT-CAN	197	682/300-400	Kozhikode		ROB	
31	PGT	CLT-CAN	198	684/200-300	Kozhikode		ROB	

32	PGT	CLT-CAN	226	730/700-800	Kannur		ROB	CLT-CAN Section: 2L ROB in lieu of LC No.226 along with LUS
33	PGT	CLT-CAN	228	731/700-800	Kannur		ROB	CLT-CAN Section: 2L ROB in lieu of LC No.228 along with LUS
34	PGT	CLT-CAN	233	739/400-500	Kannur		ROB	CLT-CAN Section: 2L ROB in lieu of LC No.233 along with LUS
35	PGT	CLT-CAN	237	741/900-742/000	Kannur		ROB	CLT-CAN Section: 2 Lane ROB including LUS in lieu of LC No. 237
36	PGT	CLT-CAN	241	752/100-200	Kannur		RUB	CLT-CAN Section: 2L RUB in lieu of LC No.241
<u>CAN - MAQ SECTION</u>								
37	PGT	CAN-MAQ	292	870/800-900	Kasaragod		ROB	CAN - MAQ Section: 2 Lane ROB including LUS in lieu of LC No. 292
38	PGT	CAN-MAQ	270	806/000-100	Kasaragod		ROB	CAN-MAQ Section: 2L ROB in lieu of LC No.270 along with LUS
<u>POY - PGT SECTION</u>								
39	PGT	POY-PGT	46	51/970			ROB	POY-PGT Section: 2 Lane ROB including LUS in lieu of LC No. 46

27 ROB STATUS

SL No	LC No	District	GATE NAME			TENDER STATUS	REMARKS
				LAND ACQUISITION STATUS	ESTIMATE STATUS		
LCs recommended by GOK for 100% Railway funding and which are under various stages of Approval by Railways							
LCs Sanctioned for 100% Ralway Funding							
1	115	Alappuzha	Thrippakudam Gate Sreenath	1. Land cost received from Railways and remitted to concerned LAO 2.Land Acquired. 3. Out of 26 cases 16 nos of land parcel taken in possession on 01.08.2025 and 10 nos of land parcel taken in possession on 14.08.2025	Sanctioned by RB. Sub Estimate submitted to Railway	Work Awarded to M/s Mulamoottil - George Elias JV on 11.09.2024	1.Soil investigatiuon completed. 2.Structural design in received and to be submitted to IIT for proof checking. 3.Test piling started on 21.06.2025 ,(W/O land acquisition by diverting traffic through near by road) 4. TDC - 30.03.2026
2	27	Thrissur	Ollur Gate	Railway decided to change the GAD taking into account proposed construction of third and fouth lines.	Sanctioned by RB		GAD not finalised due to non finalisation of 3rd line alignment.
3	15	Thrissur	Attor Gate Midhun	1. Land cost received from Railways and remitted to concerned LAO 2. 19(1) Notification published 30.5.25 3. LA TDC 30.08.2025	Sanctioned by RB. Sub Estimate submitted to Railway	Work Awarded to M/s M Suryanarayana Reddy on 14.08.2025	11(1) notification validity to be extended by GOK to proceed further

4	164	Palakkad	Mankara GateMidhun	1. Land cost received from Railways and remitted to concerned LAO. 2. Approved DVS under revision due to change in the category of land 3. 19(1) Notification published 4. LA TDC 15.07.2025 (Excluding new valuation- followup with DC) 5. DC has returned award and directed for fresh valuation of a building. Now fresh DVS will be required to be approved 6. Land acquired on 08.08.2025	Sanctioned by RB. Sub Estimate submitted to Railway	Work Awarded to M/s GEA Mulamoottil JV on 11.09.2024	Soil investigatiuon completed Structural design completed, test pile design received. Revised GAD to suit 3rd line prepared and submitted to Railways, GAD to be approved for finalising the FRL
5	8	Malappuram	Pattikkad Gate Nikhil	1. Land cost received from Railways and remitted to concerned LAO 2. DVS Approved 3. 19(1) Notification published on 14.05.2025 4.Out of 38 cases 23 nos of land parcel taken in possession	Sanctioned by RB	Work awarded to M/s Uralungal Labour Contract Co opsociety ltd-kozhikode on 09.04.2025	1. Joint site inspection with ULCCS completed (19.04.2025). 2. Topo survey completed (23.04.2025) 3. Soil investigation complted (14.05.2025). 4. GT report and drawings submitted. 5. TDC-30. 03 .2026
6	173	Malappuram	Chiramangalam Gate Sasikumar	1. Land cost received from Railways and remitted to concerned LAO 2. 19(1) Notification published 3. Land belonging to Agriculture Department to be taken over. Orders from Agriculture Director is required 4. LA Process Completed. Land Acquired. (Excluding Agricultural land)	Sanctioned by RB	Work awarded to M/s. Royal Infraconstru limited on 19.08.2024	Soil investigation complted (14.05.2025) Structural design in progress Test pile design submitted.
7	187	Kozhikode	Vellayil Gate	1. Land cost received from Railways and remitted to concerned LAO 2. 19(1) Notification published 3.LA TDC 31.07.2025	Sanctioned by RB	Tender schedule under preparation, to floated by 30.06.2025	

8	225	Kannur	Makutam Gate Manoharan	1. Land cost received from Railways and remitted to concerned LAO 2. BVR approved, 3. Waiting for the final decision of acquisition of extra land. 4. LA TDC 30.09.2025	Sanctioned by RB	Work awarded to M/s. Royal Infraconstru limited on 19.08.2024	Soil investigatiuon completed. Structural design in progress (Associated)
9	262	Kasargod	Olavara Gate Manoharan	1. Land cost received from Railways and remitted to concerned LAO 2.11(1) Notification published & BVR Approved 3.LA TDC 30.09.2025 4.Waiting for the final decision of acquisition of extra land.	Sanctioned by RB. Sub Estimate submitted to Railway	Work awarded to M/s Uralungal Labour Contract Co opsociety ltd-kozhikode on 09.04.2025	Structural valuation vetting by PWD to be ensured. Structural valuation to be revised
10	264	Kasargod	South Thrikaripur Gate Manoharan	1. Land cost received from Railways and remitted to concerned LAO 2.11(1) Notification published 3.Structural Valuation pending at PWD 4.LA TDC 30.09.2025 5.Waiting for the final decision of acquisition of extra land.	Sanctioned by RB. Sub Estimate submitted to Railway	Work awarded to M/s Uralungal Labour Contract Co opsociety ltd-kozhikode on 09.04.2025	Structural valuation vetting by PWD to be ensured.
11	259	Kannur	Ezhimala Gate Manoharan	1. Land cost submitted to LAO (GOK fund) 2. LA Process Completed. Land Acquired.	Estimate sanctioned by CE. (OPE < 20%)	Work awarded to M/s. Royal Infraconstru limited on 19.08.2024	1.Soil investigation completed. 2.Test pile cast and pile load test completed, piling rig being mobilized 3.Structural design submitted to IIT on 01.07.2025 4. TDC-30.12.2025
12	288	Kasargod	Uppala Gate Manoharan	1.Land cost received from Railways and remitted to concerned LAO 2. DVS approved on 09.05.2025 3. 19(1) Notification published 4. LA TDC -31.07.2025	Estimate sanctioned by CE. (OPE < 20%) Sub Estimate to Railway.	Work awarded to M/s Uralungal Labour Contract Co opsociety ltd-kozhikode on 09.04.2025	1. Joint inspection with ULCSS completed (25.04.2025) 2. TDC- 30.03.2026
13	545	Kollam	Polayathod Gate Meera Senan	1. Land cost received from Railways and remitted to concerned LAO 2.DVS Approved 3. 19(1) Notification published 4. LA TDC -31.07.2025	Estimate sanctioned by CE. (OPE < 20%)	Work awarded to M/s Skilled Construction Company Limited- Ernakulam on 09.04.2025	Soil investigation in progress. 4 out of 6 bores completed 2. TDC- 30.03.2026

14	149	Alappuzha	Kakkanadu Gate	1. Land cost received from Railways and remitted to concerned LAO 2.11(1) Notification published 3.Waiting for the vetting of structural valuation by PWD. 4. TDC -30.11.2025	Estimate sanctioned by CE. (OPE < 20%)	Tender schedule under preparation- Schedule by 10.07.2025	Structural valuation to be done KRDCL as inisted by DC. Agency for structural valuation fixed by KRDCL. Vetting by PWD to be ensured.
15	23	Kottayam	Kothanalloor Gate	1. Land cost received from Railways and remitted to concerned LAO 2.19(1) Notification published 3. Award under preparation 4. LA TDC -31.07.2025	Estimate sanctioned by CE. (OPE < 20%)	Work Awarded to M/s M Suryanarayana Reddy on 29.08.2025	
16	36	Thrissur	Palli Gate	1. Land cost received from Railways and remitted to concerned LAO 2.11(1) Notification published 3.19(1) Notification published 4. Land Acquired.	Estimate sanctioned by CE. (OPE < 20%)		

LCs to be Sanctioned by Railways Board for 100% Ralway Funding

17	570	Trivandrum	Azhoor Gate	1. Land cost requested from Railways 2. 11(1) Notification published, BVR under preparation	Sanctioned by RB	Tender schedule under preparation	
18	53	Kollam	Idakulangara Gate	1. Land cost requested from Railways 2. DVS Approved	Sanctioned by RB	Tender schedule under preparation	
19	42	Kollam	Thamarakulam gate	1. Land cost requested from Railways	Sanctioned by RB		
		Alappuzha		Kollam - DVS Approved Alappuzha - 11(1) Notification published			

LCs recommended by GOK for 100% Railway funding and which is to be approved by Railways

20	1	Thrissur	Painkulam Gate	1) GAD Approved. 2) 6(1) notification published	1) Estimate submitted Railways on 12.06.2025		
----	---	----------	----------------	--	--	--	--

21	234	Kannur	Muzhupilangadu beach Gate	Common ROB in lieu of LC No 233 & 234 agreed by GOK. Alignment under finalization. GAD for common ROB prepared and ready for submission to Railways			
22	252	Kannur	Kannapuram Gate	Alignment under finalization. EE/PWD requested for approval of common ROB and connecting road.			
23	253	Kannur	Cherukunnu Gate				
24	240	Kannur	Kannur South Gate	11(1) Notification published (LA under KRFB)	Estimate submitted to Railways on 24.06.2025		
25	244	Kannur	Pannanpara Gate	11(1) Notification published (LA under KRFB)	Estimate submitted to Railways on 24.06.2025		
26	6	Malappuram	Cherukara Gate	1. BVR Approved 2. Structural valuation completed. 3. R&R package submitted to DC	Estimate submitted to Railways on 16.06.2025		
LCs not recommended for 100% Railway Funding (Approved under 50:50 Cost sharing)							
27	12	Malappuram	Nilambur Yard Gate	1. LA Process Completed. Land Acquired. 2. Land acquisition cost to be released by GoK.	Estimate approved under 50:50 Scheme	Work Awarded to M/s Surabhi Earth Movers on 28.02.2023	1.Construction in progress. Planned to complete the work by 10.07. 2025 (open for light vehicle) 2.Funds from GOK awaited. (38 laks - with Sec/PWD/ & 50 lakhs- with budget wing/Finance & & 84.52 lakhs with EE/PWD