

പതിനഞ്ചാം കേരള നിയമസഭ

പതിനാറാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 470

28-01-2026-ൽ മറുപടിയ്ക്ക്

ചാലക്കുടി മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. സനീഷ്കുമാർ ജോസഫ്

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ

(മുഖ്യമന്ത്രി)

(എ) കിഫ്ബി ധനസഹായത്തോടെ ചാലക്കുടി നിയോജക മണ്ഡലത്തിൽ അനുവദിക്കപ്പെട്ട പ്രവൃത്തികളും അവയുടെ നിലവിലെ സ്ഥിതിയും വെളിപ്പെടുത്തുമോ;

മറുപടി: ചാലക്കുടി നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് നാളിതുവരെ അനുവദിച്ചിട്ടുള്ളതും അതിൽ പൂർത്തിയായതും പ്രവൃത്തി പുരോഗമിച്ചുവരുന്നതുമായ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും ഇനി ചെയ്യേണ്ട നടപടികളും പ്രവൃത്തി പുരോഗമിക്കുന്ന പദ്ധതികളുടെ പ്രതീക്ഷിത പൂർത്തീകരണ തീയതിയും ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) നാളിതുവരെ പൂർത്തിയാകാത്തതും എന്നാൽ പുരോഗമിച്ചു കൊണ്ടിരിക്കുന്നതുമായ പ്രവൃത്തികൾ ഓരോന്നും നിലവിൽ ഏതുഘട്ടത്തിലാണെന്നും ഇനി എന്തെല്ലാം നടപടികളാണ് ബാക്കിയുള്ളതെന്നും അറിയിക്കുമോ; പ്രസ്തുത പ്രവൃത്തികൾ എപ്പോൾ പൂർത്തിയാകുമെന്ന് വിശദമാക്കുമോ?

മറുപടി: ചാലക്കുടി നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് നാളിതുവരെ അനുവദിച്ചിട്ടുള്ളതും അതിൽ പൂർത്തിയായതും പ്രവൃത്തി പുരോഗമിച്ചുവരുന്നതുമായ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും ഇനി ചെയ്യേണ്ട നടപടികളും പ്രവൃത്തി പുരോഗമിക്കുന്ന പദ്ധതികളുടെ പ്രതീക്ഷിത പൂർത്തീകരണ തീയതിയും ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Annexure-1 : KIIFB Projects in Chalakudy LAC Status

Sl. No	Project Code	Name of project	Total project cost (Rs) (in Crores)	SPV Name	Work Status	Current Progress of the Project	Expected Time of Completion (based on details received from SPV)	Physical Progress in %
1	GED003-04	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA 1.GHSSChaipankuzhy 2.Ghss kodakara	₹ 2.00	KILA	Work completed	Work completed	Work completed	100%
2	SYA002-18	Chalakudy Municipal Stadium	₹ 9.58	KITCO	Work completed	Work completed	Work completed	100%
4	RGD007-03	CLUSTER IV - Construction of Sub Registrar offices at Kallettumkara (Chalakkudy)	₹ 1.05	Kerala State Construction Corporation (KSCC)	Work Completed.	Work completed	Work completed	100%
5	WRD025-03	WSS To Kodassery, Pariyaram and Athirappilly Panchayaths in Thrissur District	₹ 58.60	Kerala Water Authority (KWA)	Work Completed.	Work completed	Work completed	100%
6	HED007-05	Augmentation of Infrastructural Facilities at Government Colleges in Kerala- Panampilly Memorial Govt. College, Chalakudy	₹ 7.08	Kerala infrastructure & Technology for Education (KITE)	Work completed	Work completed	Work completed	100%
7	PWD004-117	Improvements to Chalakudy - Anamala road	₹ 27.99	KRFB	Work completed	Work completed	Work completed	100%
8	PWD005-15	Chirangara Railway Over Bridge	₹ 5.33	RBDC	Work completed	Work completed	Work completed	100%
9	GED005-08	PPE Mission- Upgradation of one school in each constituency-GED005-08-03-Chalakkudy Govt VHSS	₹ 5.00	KITE	Work completed	Work completed	Work completed	100%
10	POW002-03	Construction of Chalakudy substations	₹ 133.32	KSEB	Work completed	Work completed	Work completed	100%
11	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC-THQH Chalakkudy	₹ 17.50	KMSCL	Work completed	Work completed	Work completed	100%
12	HFW001-02	SETTING UP OF DIALYSIS CENTRES-THQH Chalakkudy	₹ 0.19	KMSCL	Work completed	Work completed	Work completed	100%
13	PWD015-63	Chalakudy Mothirakanny road in Thrissur road	₹ 30.57	KRFB	TS stage	SPV was instructed to submit the estimate for improvement of the road after the completion of proposed JJM works, road restoration and corresponding DLP. SPV was also instructed to include strengthening works of minor bridge abutment at km 7/188 and drainage culvert cleaning works using maintenance fund of KIIFB	Work yet to be started	NA
14	PWD001-57	Construction of Kanjirappilly-Kunappilly Kadavu Bridge across Chalakudy River in Thrissur District	₹ 3.70	KRFB	KIIFB Approved	FS issued on 20/12/2025. Land acquisition procedure to be started.	Work yet to be started	NA
15	PWD016-35	Construction of Parakkottam bridge and connecting road in Chalakudy LAC in Thrissur district	₹ 35.15	KRFB	LA in progress	26/12/2025 revised Revenue(B) order issued. Joint inspection conducted on 9/9/25 RIQCL for DPR preparation	Work yet to be started	NA
16	PWD015-64	Poovanthundal- Velukkara Road	₹ 43.04	KRFB	LA in progress	4(1) notification published 04/02/2025. SIA study final report submitted. Expert group study report submitted. Data collection for 11(1) notification under progress	Work yet to be started	NA
17	PWD006-27	Improvements to Chathan Master Road Km. 0/000 to 8/480 in Thrissur District	₹ 34.37	KRFB	Revision stage	The revised estimate has been submitted in KIIFB and the steps for giving Revised FS is undergoing.	Work yet to be started	NA

Sl. No	Project Code	Name of project	Total project cost (Rs)(in Crores)	SPV Name	Work Status	Current Progress of the Project	Expected Time of Completion (based on details received from SPV)	Physical Progress in %
18	PWD013-18	Development of Hill Highway - Improvements from Vellikulangara to Vettilappara bridge in Chalakkudy Constituency, Thrissur	₹ 124.69	KRFB	Work in progress	Culvert, Drain, retaining wall, GSB, WMM and DBM works is in progress at site. DBM completed for 4km.	October 2026	30%
19	DVM001-01	Construction of Edathavalam at Chirangara	₹ 126.94	TDB	Work in progress	External side development, Septic tank, electrical and plumbing fixtures, entrance canopy works pending	March 2026	90%
20	LBR002-03	Upgradation of Govt ITI Chalakkudy	₹ 11.25	KASE	Work in progress	Foundation completed. Sub Structural works ongoing, RCC frame work and Finishing works to be completed	June 2026	20%
21	FSH003-05	Strengthening of fish marketing Infrastructure in Tvpm, Kollam, Thrissur Districts-Chalakkudy Fish Market (Chalakkudy constituency)	₹ 3.50	KSCADC	Work ongoing	Structural work and Slab casted. Truss work, flooring, MEP pending	February 2026	60%
22	WRD005-127	Replacement of Transmission Mains in Thrissur Circle	₹ 52.78	Kerala Water Authority (KWA)	Work in progress	Pipe replacement in 3 packages to be completed	December 2026	37.30%
23	PWD015-06	IMPROVEMENTS TO MURINGOOR - EZHATTUMUGHAM ROAD FROM KM 0/000 - 17/205, THRISSUR DIST.	₹ 39.05	KRFB	Work in progress	Initial work terminated vide Proceedings order No. ORDER NO. 220/PWD015-06/PD/PMU-KRFB/182R/ TSR/2018 Dated 30/01/2023. Balance work tendered and the Work is in progress (65%). The construction of drain, culvert and retaining wall and road works are progressing at site. 11km DBM completed out of 12km	April 2026	65%

[Handwritten Signature]
[Handwritten Signature]