

പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 84

22-06-2026-ൽ മറുപടിയ്ക്ക്

തലശ്ശേരി നിയോജക മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. കാരായി രാജൻ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ  
(മുഖ്യമന്ത്രി)

(എ) തലശ്ശേരി നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി മുഖാന്തിരമുള്ള പദ്ധതികളിൽ ഇനിയും പൂർത്തിയാകാത്ത പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്ന് ആയതിന്റെ തുകയുൾപ്പെടെ വ്യക്തമാക്കാമോ;

**മറുപടി:** തലശ്ശേരി നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയ പദ്ധതികളിൽ പൂർത്തിയാകാത്ത പദ്ധതികളുടെയും ഓരോന്നിനും അനുവദിച്ച തുകയുടെയും വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) ഈ പ്രവൃത്തികളുടെ പൂർത്തീകരണത്തിന് ഇതുവരെ എന്തൊക്കെ നടപടിക്രമങ്ങൾ ആണ് സ്വീകരിച്ചിട്ടുള്ളത്; ആയത് പൂർത്തീകരിക്കുന്നതിന് ഇനിയും എന്തൊക്കെ നടപടിക്രമങ്ങളാണ് ഉള്ളതെന്ന് ക്രമം തിരിച്ച് വ്യക്തമാക്കാമോ?

**മറുപടി:** പ്രസ്തുത പദ്ധതികൾ സമയബന്ധിതമായി പൂർത്തിയാകുന്നതിനായി നാളിതുവരെ സ്വീകരിച്ച നടപടികളും, ഇനി സ്വീകരിക്കാനുള്ള നടപടികളും അനുബന്ധത്തിൽ കാണാവുന്നതാണ്. കൂടാതെ കിഫ്ബി ധനാനുമതി നൽകിയ പദ്ധതികൾ സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിനുള്ള പൂർണ്ണമായ ഉത്തരവാദിത്തം ഭരണവകുപ്പ് ചുമതലപ്പെടുത്തിയ പദ്ധതി നിർവഹണ ഏജൻസികളിൽ നിക്ഷിപ്തമാണ്. എന്നിരുന്നാലും പദ്ധതികളുടെ പുരോഗതി വിലയിരുത്തുന്നതിനും സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിനുള്ള നിർദ്ദേശങ്ങൾ പദ്ധതി നിർവഹണ ഏജൻസികൾക്ക് നൽകുന്നതിനുമായി കൃത്യമായ ഇടവേളകളിൽ കിഫ്ബിയുടെയും ഭരണ വകുപ്പുകളുടെയും നേതൃത്വത്തിൽ ജനപ്രതിനിധികളെ പങ്കെടുപ്പിച്ച് പദ്ധതി തിരിച്ചും നിയോജക മണ്ഡലം തിരിച്ചും അവലോകന യോഗങ്ങൾ നടത്തിവരാറുണ്ട്.

സെക്ഷൻ ഓഫീസർ

Paranandhara

Annexure - KIIFB Projects in Thalassery LAC

Sl. No	Department	Project Code	Name of the Project	Approved Project Outlay (Rs. In Crore)	SPV Name	Work Status	Action taken till date	Action to be taken
1	COASTAL SHIPPING & INLAND NAVIGATION	CIN002-02	Development of Mahe - Valapattanam stretch of West Coast Canal - Land Acquisition and Rehabilitation	₹ 650.50	KWIL	KIIFB Approved	Cut -1 - Final alignment to be obtained to LAO. Cut -2 - As per the interim order of Hon'ble highcourt of Kerala in WP© 34113/2023 Stayed SD survey not yet started Cut -3 - As per the interim order of Hon'ble High Court of Kerala in WP© 34113/2023 Stayed SD survey not yet started	Land acquisition under stay as per the directions from Hon'ble High Court. LA to be resumed subject to Hon'ble Court's verdict.
2	General Education	GED003-18	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kannur Cluster - 18- GGSS Thalassery	₹ 0.85	KILA	Work in progress	Footing work completed	Superstructure works in progress
3	Health & Family Welfare	HF002-31	Development of Malabar Cancer Centre, Thalassery (2nd Phase) in Kannur District	₹ 398.31	WAPCOS	Work in progress	Physical Progress-15%. Basement 3 slab -85% completed and Basement 2 slab-35% completed.Balance structural works are in progress. Biogas plant work has been completed. Retaining wall of the building in Zone 1 – 2.4m height (40m) & Zone II – 2.4m height (40 m) completed	Structural works above basement 2 and balance Retaining wall works are in progress.
4	Health & Family Welfare	HF002-70	Procurement of all medical equipment & hospital furniture for Malabar Cancer Centre	₹ 56.80	KMSCL	Work in progress	Total sanctioned items=31 Equipments Already Supplied= 20 Equipments	Order issued for 4 equipments 7 equipments in Tender stage
5	Health & Family Welfare	HF002-34	Development of Women and Child Hospital Thalassery	74.64	KITCO	Work in progress	Physical progress-64%. Structural works completed Plastering and MEP works in progress.	Painting,Flooring,Electrical and ELV works to be completed.Retaining Wall to be completed.Fire fighting works to be completed.Medical Gas Pipe system works to be completed

Sl. No	Department	Project Code	Name of the Project	Approved Project Outlay (Rs. In Crore)	SPV Name	Work Status	Action taken till date	Action to be taken
6	PWD	PWD001-22	Construction of Kunduchira Bridge connecting Thalassery Municipality and Kadirur Panchayath District	₹ 10.17	KRFB	LA in progress	Public hearing conducted. Expert committee to be constituted. 4(1) Notification published on 04.10.2025	Next step is 11(1) Notification from Government
7	PWD	PWD001-56	Construction of Pulinjolikadavu Bridge across Anjarakkandy River in Kannur District	₹ 3.50	KRFB	LA in progress	6(1) Notification published on 29/08/2025. Boundary stone laying work is tendered and Agreement executed on 22.09.2025. Pegmarking was completed. Slight modification in alignment was done after that. Pegmarking to be done based on the modified alignment.	Next step is 4(1) Notification from Government
8	PWD	PWD004-29	KHFB 2016-17 Kannur Airport connectivity package roads-Thalassery Koduvally Mambaram Anjarakandy Mattannur road	₹ 423.72	KRFB	LA in progress	LA in progress 11(1) published on 08.01.2025 BVR submitted and RR package submitted Valuation under progress	Valuation of structures, improvements under progress by Concerned Departments
9	PWD	PWD011-23	Construction of ROB in lieu of LC 224 in between Railway KM 728/300-400 at Punnol in Kannur	₹ 38.56	RBDCK	KHFB Approved	After several revisions, the GAD was resubmitted on 01.01.2026. In the meeting held on 30.12.2025 with CE/CN/RSP, it was informed to submit the detailed estimate of the project, and accordingly the estimate was submitted to the Railways on 07.01.2026.	General Alignment Drawing (GAD) approval Railway Authorities awaited

Sl. No	Department	Project Code	Name of the Project	Approved Project Outlay (Rs. In Crore)	SPV Name	Work Status	Action taken till date	Action to be taken
10	PWD	PWD014-40	Land Acquisition of Coastal Highway Reach 1 - Mahe Bridge to Payyambalam in Kannur district (31.21km)	₹ 1,782.24	KRFB	LA in progress	<p>LA Progress: Total no. of Holdings 1400; Objection hearing completed; BVR Approved; Subdivision survey under progress for 225 survey numbers; R&amp;R submitted to DC</p> <p>Individual survey completed; structure details are submitted to KRFB for valuation</p> <p>11(1) Notification exteted 12 months from 20.03.2026</p> <p>Mahi-Dharamadam - 11(1) Notification published on 11.03.2025</p> <p>Next step is 19(1) declaration</p> <p>Dharmadam- Edakkad - 11(1) published on 05.03.2025</p> <p>DVS Submitted to DC, Next step is 19(1) declaration</p> <p>Edakkad-Payyambalam-11(1) Notification published on 23.04.2025</p> <p>BVR preparation is under progress</p>	<p>Mahi-Dharamadam - Next step is 19(1) declaration from Government</p> <p>Dharmadam- Edakkad - Next step is 19(1) declaration from Government</p> <p>Edakkad-Payyambalam-Basis Valuation Report (BVR) preparation is under progress from LA office</p>
11	PWD	PWD015-77	KIIFB 2017-18- Improvement of Thiruvangad Champad Road(Champad Koppalam- Thalassery Road) from km 01/807 to 5/208 and 6/126 to 7/120 in Thalassery LAC in Kannur District	₹ 69.88	KRFB	LA in progress	<p>11(1) notification published on 25.01.2025</p> <p>BVR approved on 12.05.2025</p> <p>Further extension of 11(1) notification for 12 months from 24-01-2026</p> <p>sub division survey works in progress.</p>	Detailed Valuation Statement preparation is ongoing from LA office
12	Tourism	TSM005-01	Thalassery Heritage Project- Thiruvangad Ramaswami Temple	₹ 2.44	KIIFB	Work in progress	Thiruvangad Ramaswami Temple – 40% work completed. Oottupura - 40% completed. Ground floor and first floor full laterite work completed till lintel	Construction works of Conservation of pond, Gallery, Toilet facility , water tank, Plumbing and electricfication to be done
13	Tourism	TSM005-01	Thalassery Heritage Project- Municipal Stadium	₹ 1.02	KIIFB	Work in progress	TS issued for Rs.1,01,72,500/- based on DSOR 2018. Later revised as per DSOR 2021 and submitted to KIIFB for approval. Work will be tendered after approval.	Tender to be published by the SPV

Sl. No	Department	Project Code	Name of the Project	Approved Project Outlay (Rs. In Crore)	SPV Name	Work Status	Action taken till date	Action to be taken
14	Tourism	TSM005-01	Thalassery Heritage Project- Illikunnu Church Additional Work	₹ 2.47	KI IDC	Work in progress	Work tendered. Agreement executed on 13.03.2026.	Roof work and Electrification works pending
15	Tourism	TSM005-02	Thalassery Heritage Project- Kadirur Surya Narayana Temple	₹ 2.95	KI IDC	Work in progress	Kadirur Surya Narayana Temple – Saraswathi Mandapam 100% completed. Toilet Block 100% completed. Oottupura 100% completed. Pond 100% completed. Paving 100% completed.	Kulapura – Work to be Started. Statue Work – Work to be Started
16	Tourism	TSM005-03	Thalasseri heritage project - Phase III- Development of Overbury's Bridge /plaza to view the historical Thalasseri Sea pier	₹ 36.27	KI IDC	Work Tendered	PQ evaluation under progress	Finacial bid to be opened
17	Water Resources	WRD025-15	KIIFB 2017-18 Water Supply schemes Thalassery-Koothuparama Comprehensive drinking water project	₹ 85.86	KWA	Work in progress	24 LL capacity Ground Level Storage Reservoir(GLSR) at Kanakamala and 14 LL capacity GLSR at Kariyad earthwork completed. Pipe laying works in progress	24 LL capacity Ground Level Storage Reservoir(GLSR) at Kanakamala and 14 LL capacity GLSR at Kariyad structural works ongoing. Balance Pipe laying works ongoing. Road cutting permission to be obtained from PWD.

  
SECTION OFFICER