

പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 1667

01-07-2026-ൽ മറുപടിയ്ക്ക്

പാറശ്ശാല നിയോജക മണ്ഡലത്തിലെ വികസന പദ്ധതികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. സി. കെ. ഹരീന്ദ്രൻ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. കെ. എം. ഷാജി
(തദ്ദേശ സ്വയംഭരണ വകുപ്പ് മന്ത്രി)

(എ) പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ എം.എൽ.എ.-എ.ഡി.എസ്.(MLA - ADS), എസ്.ഡി.എഫ്. (SDF), സംസ്ഥാന ബജറ്റ് ഫണ്ട്, നബാർഡ് (NABARD) ഫണ്ട്, ഫ്ലഡ് ഫണ്ട് (Flood Fund) എന്നിവ വിനിയോഗിച്ച് നിലവിൽ നടന്നു വരുന്ന വികസന പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്ന് വ്യക്തമാക്കാമോ;

മറുപടി: പ്രവൃത്തിയുടെ വിവരങ്ങൾ അനുബന്ധം(1) ആയി ചേർത്തിട്ടുണ്ട്.

(ബി) പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ ഭൗതിക-സാമ്പത്തിക പുരോഗതി എന്താണെന്നും ഈ പ്രവൃത്തികൾ എന്നേക്ക് പൂർത്തിയാക്കാനാണ് ലക്ഷ്യമിടുന്നത് എന്നും പ്രവൃത്തി തിരിച്ച് വിശദമാക്കാമോ;

മറുപടി: പ്രവൃത്തിയുടെ വിവരങ്ങൾ അനുബന്ധം(1) ആയി ചേർത്തിട്ടുണ്ട്.

(സി) ടി മണ്ഡലത്തിൽ 2024 ജനുവരി മുതൽ നാളിതുവരെ പി.എം.ജി.എസ്.വൈ. (PMGSY), സൻസദ് ആദർസ് ഗ്രാം യോജന (SAGY) എന്നീ കേന്ദ്രാവിഷ്കൃത പദ്ധതികളിലായി അനുമതി ലഭിച്ചിട്ടുള്ള പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്ന് അറിയിക്കാമോ;

മറുപടി: 1. എസ്.എൻ പുരം പ്ലാമ്പഴിഞ്ഞി ആറ്റൂർ മഞ്ചക്കോട് ഇമ്മാനുവേൽ കോളേജ് റോഡ് (ഒറ്റശേഖരമംഗലം ഗ്രാമപഞ്ചായത്ത്) .

2. ചാക്കപ്പാറ -പുരവിമല റോഡ് (അമ്പൂരി ഗ്രാമ പഞ്ചായത്ത്).

(ഡി) പ്രസ്തുത പി.എം.ജി.എസ്.വൈ., സൻസദ് ആദർസ് ഗ്രാം യോജന പദ്ധതികളുടെ തൽസ്ഥിതി എന്താണെന്നും ഇവയുടെ കൃത്യമായ പുരോഗതി വിവരവും ലഭ്യമാക്കാമോ?

മറുപടി: 1.എസ്.എൻ പുരം പ്ലാമ്പഴിഞ്ഞി ആറ്റൂർ മഞ്ചക്കോട് ഇമ്മാനുവേൽ കോളേജ് റോഡ് (ഒറ്റശേഖരമംഗലം ഗ്രാമപഞ്ചായത്ത്) റോഡിന്റെ ടാറിംഗ് പ്രവൃത്തികൾ പൂർത്തിയാക്കി. ഷോൾഡർ കോൺ ക്രീറ്റ് പ്രവൃത്തികൾ നടന്നുവരുന്നു.

2.ചാക്കപ്പാറ - പുരവിമല (അമ്പൂരി ഗ്രാമ പഞ്ചായത്ത്) റോഡിന്റെ നിർമ്മാണ പ്രവൃത്തികൾ നടന്നുവരുന്നു. കല്ലുകൾ പാർശ്വഭിത്തികളും 90 ശതമാനം പൂർത്തിയാക്കി. റോഡ് ഫോർമേഷൻ 75

ശതമാനം പൂർത്തിയായി. KWA യുടെ JM പൈപ്പ് ഇടൽ പ്രവൃത്തി നടന്നുവരുന്നതിനാൽ ടി റോഡിന്റെ ഹോർമേഷൻ വർക്കുകൾ പൂർത്തീകരിക്കുവാൻ സാധിച്ചിട്ടില്ല.

സെക്ഷൻ ഓഫീസർ

LA Qn 1667 B

MLA ADS: PARASSALA

SL.NO	Name of work	Amount (lakhs)	status	Electrical Status	Work will be completed on
2025-26					
1	Dhanusree Auditorium	5000000	Work in progress,part bill given,75 % completed		Within 2 Month
2	A. Vikraman Nair Memorial Old Age Home-THANAL BHAVANAM	3550000	Work start, initial levels reported		Within 2 Month
3	Auditorium for Marayamuttam HSS	2850000	Work in progress,90 % completed		
4	Anavoor Library Compound wall construction in Kunnathukal GP	1000000	Work Completed, Final bill under preparation		
5	Aithukondakani road	1500000	Agreement Stage		With in 3 months
6	Pulikkottukonam Muzhangil road in Perumkadavila GP	1500000	Agreement Stage		With in 3 months
8	Kuzhivilakkala Thekkekkara road-Kuzhivilakkala Thekkekkara road concrete in Parassala GP	1500000	Agreement Stage		With in 3 months
7	Choondikkal Nooliyam road-Choondikkal Moozhi Nooliyam road Construction in Vellarada GP	2500000	Agreement Stage		With in 3 months
8	Alathoor Palkulangara road-Alathoor Palkulangara road Retaring in Perumkadavila GP	1100000	Agreement Stage		With in 3 months
9	Kollayil Krishnan Smaraka road- Kollayil Krishnan Smaraka road Taring in Kollayil GP	5000000	Agreement Stage		With in 3 months
10	Karali Vanyakode road -Karali Vanyakode road Retaring in Parassala GP	2000000	Agreement Stage		With in 3 months
11	Parassala Railway Station road Retaring	1100000	Agreement Stage		With in 3 months
12	Chempoor Pulinkudi road	1000000	Agreement Stage		With in 3 months
13	Kuttiyanikkadu Minavode road	1500000	Agreement Stage		With in 3 months
14	Manchancode Mullankuzhi road	1000000	Agreement Stage		With in 3 months
15	SITC of minimast light in 7 numbers	1646727	KEL		
16	Minimast light in 36 locations	8468900	KEL		
17	Minimast light in 40 locations				
2024-25					
5	Kozhippara variamkuzhi road construction in Kollayil GP	1450000	Re Tendered		
6	Kshethra Nada Mipparamp road in Ottashekharamangalam GP	2500000	Work Started		With in 3 months

2023-24

1	Construction of IP Block in Parasala Ayurveda Hospital Second Phase	5000000	Work Completed	Work Started	
2	Completion works of First Floor of FHC Chempoor	1600000	Work Completed	Final bill submitted	
MLA SDF: PARASSALA- 2023-2024 Onwards					
SL.NO	Name of work	Amount	status	status	
1	Construction of Kattachalvila Waiting shed	350000	Work Started	Agreement Executed	
2	Construction of Idichakkaplamoodu Waiting shed in Parassala GP	425000	Agreement Executed	Agreement Executed	With in 3 months
3	Construction of Kitchen Shed in Govt.L.P.G.S. Parassala-General Civil Work	500000	Work in Progress	Agreement Executed	With in 4months
4	Construction of Kitchen Shed in AMLPS Kallimoottukani in Vellarada GP	500000	Work in Progress		With in 3 months
20	Construction of Kitchen shed in LMS LPS Udiyamkulam	500000	work completed	Work in progress	With in 3 months
21	Construction of -Kitchen Shed in L.M.S.L.P.S. PANACHAMOODU	500000	work completed	Work in progress	With in 3 months
22	Construction of Kitchen Shed in SAMUEL LMS HS Cheruvarakkonam	500000	work completed	Work in progress	With in 2 months
23	Construction of Kitchen Shed in L.M.S.L.P.S. Poovathoor	500000	work completed	Work in progress	With in 3 months
24	Construction of Pantha Bus Waiting shed in Ampoori GP	350000	work completed	Agreement Executed	With in 3 months
25	Construction of Thrippalavoor Waiting shed	350000	work completed	Agreement Executed	With in 3 months
28	Thathiyoor Udiyanpara Palalkonam thodu side wall construction in Kollayil GP	265000	Agreement Stage		With in 3 months
29	Construction of Kanjiramkonam Pattamthalakal road in Vellarada GP	400000	Agreement Stage		With in 4 months
30	Construction of Kunnanadu waiting shed in ward 15 of Ottasekharamangalam GP	315000	Agreement Stage		With in 3 months
BUDGET WORKS					
SL.NO	Name of work	Amount	status		
1	Construction of Kallikkadu town hall -Budget work	20000000	Work Completed,RE & Final bill Submitted		

2	construction of Multi purpose Building complex in Perumkadavila GP - Budgetwork	30000000	Finishing Work in progress,3 part bill given,		With in 3 months
3	Bus Terminal-Construction of Parasala Bus Terminal	50000000	Work in Progress , 4 Part bills given		With in 3 months
4	Block office building	20000000	Work in progress , 1 Part bills given		With in 3 months
5	Science research center at Kunnathukal UPS - completion	10000000	work completed.		Bill pending