

പതിമൂന്നാം കേരള നിയമസഭ
പന്ത്രണ്ടാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത
ചോദ്യം നമ്പർ : 852

03/12/2014-ൽ
മറുപടിയ്ക്കു്

ശബരിമല മാസ്റ്റർ പ്ലാൻ

ചോദ്യം

ഉത്തരം

ശ്രീ. രാജു എബ്രഹാം

ശ്രീ. വി.എസ്. ശിവകുമാർ,
ആരോഗ്യവും കുടുംബക്ഷേമവും ദേവസ്വവും
വകുപ്പു മന്ത്രി.

എ) ശബരിമല മാസ്റ്റർ പ്ലാനിൽ ഉൾപ്പെടുത്തിയിട്ടുള്ള പ്രവൃത്തികൾ ഏതൊക്കെ എന്നും പ്രവൃത്തികളുടെ പേരും അതിനായി ചിലവാക്കുന്ന തുകയും വെളിപ്പെടുത്താമോ;

എ) വിശദ വിവരങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

ബി) ഇവയിൽ ഏതൊക്കെ പദ്ധതികളാണ് നടപ്പാക്കിയിട്ടുള്ളത്; നിർമ്മാണം ആരംഭിക്കാൻ ഏതെങ്കിലും പദ്ധതികൾ നിലവിലുണ്ടോ; നിർമ്മാണം ആരംഭിക്കാൻ കഴിയാത്തതിന്റെ കാരണം എന്ത്;

ബി) നടപ്പിലാക്കിയ പദ്ധതികൾ

ശബരി പീഠം മുതൽ മരക്കുട്ടം വരെയുള്ള ക്യൂകോമ്പ്ലക്സുകളുടെ നിർമ്മാണം, ബെയ്ലി ബ്രിഡ്ജിന്റെ നിർമ്മാണം, ബെയ്ലി ബ്രിഡ്ജിന്റെ അപ്രോച്ച് റോഡ് നിർമ്മാണം, നിലയ്ക്കലിലെ നിലവിലുള്ള റോഡിന്റെ നവീകരണം, നിലയ്ക്കലിലെ ഫെസിലിറ്റി സെൻററിന്റെ നിർമ്മാണം, കടുവാത്തോടിലെ ചെക്ക് ഡാമിന്റെ നിർമ്മാണം, നിലയ്ക്കലിലെ വാട്ടർ ടാങ്കിന്റെ നിർമ്മാണം, വിരിവെക്കുന്നതിന് കൂടുതൽ സ്ഥലം ലഭ്യമാക്കി ഇൻറർലോക്ക് വിരിക്കൽ, സ്വാമി അയ്യപ്പൻ റോഡ് ഗതാഗത യോഗ്യമാക്കൽ, മാളികപ്പുറം എലിവേറ്റഡ് അപ്രോച്ച് റോഡ്, മരക്കുട്ടത്തിലെ പാലം, നിലയ്ക്കലിലെ കൃഷ്ണകിണർ നിർമ്മാണം.

നിർമ്മാണം ആരംഭിക്കാനുള്ള പദ്ധതികൾ

നിലയ്ക്കലിലെ റോഡുകളുടെ ടാറിംഗ്, ശരംകുത്തി മുതൽ മരക്കുട്ടം വരെയും മരക്കുട്ടം മുതൽ സന്നിധാനം വരെയുള്ള ക്യൂകോമ്പ്ലക്സുകളുടെ നിർമ്മാണം എന്നിവ. ഇക്കാര്യത്തിൽ ടെണ്ടർ നടപടികൾ സ്വീകരിച്ചിരുന്നുവെങ്കിലും ആരുംതന്നെ ടെണ്ടറിൽ പങ്കെടുക്കാത്തതിനാൽ നിർമ്മാണം തുടങ്ങാൻ കഴിഞ്ഞിട്ടില്ല.

...2...

സി) നിർമ്മാണം നടന്നുകൊണ്ടിരിക്കുന്ന പദ്ധതികൾ ഏതൊക്കെയാണ്; ഇവ എന്ന് പൂർത്തീകരിക്കാനാണ് ലക്ഷ്യമിടുന്നത്?

സി) നിലയ്ക്കലിലെ റോഡു നിർമ്മാണം, നിലയ്ക്കലിലെ പാർക്കിംഗ് ഏരിയയിലെ നിർമ്മാണം, സന്നിധാനത്തെ 5 എം.എൽ.ഡി ട്രീറ്റ്‌മെന്റ് പ്ലാന്റിന്റെ നിർമ്മാണം, പമ്പാ മണപ്പുറത്തെ ലാട്രിൻ കോംപ്ലക്സുകളുടെ നിർമ്മാണം, ശബരിമലയിലെ ടോയിലറ്റ് ബ്ലോക്കുകളുടെ നിർമ്മാണം, നിലയ്ക്കലിൽ റോഡിനോട് ചേർന്ന് നിർമ്മിച്ച ഓട നിർമ്മാണം, നിലയ്ക്കലിലെ പാർക്കിംഗ് ഗ്രൗണ്ടിനോട് ചേർന്നുള്ള ഓട നിർമ്മാണം, മരക്കൂട്ടം മുതൽ ശരംകുത്തിവരെയുള്ള ക്യൂകോംപ്ലക്സുകളുടെ നിർമ്മാണം എന്നിവ. ഡിസംബർ 14 മുതൽ മാർച്ച് 15-ാം തീയതിക്കകംതന്നെ ജോലികൾ പൂർത്തീകരിക്കുവാനാണ് ലക്ഷ്യമിടുന്നത്.




സെക്ഷൻ ഓഫീസർ

**Works under Sabarimala Master Plan
Phase-I**

Sl No	Name of work	Estimate amount Rs	Bill amount Rs	Remarks
1	Construction of Queue complex Unit 1,2,&3 between Sabaripeddam and Marakkoottam at Sabarimala	1,05,00,000/-	1,13,71,235/-	Completed. Final bill paid
2	Construction of Bailey Bridge – Conveyance of Materials	12,47,260/-	12,47,260/-	Completed Final bill paid
3	Construction of approach road and abutments to the Bailey bridge	1,30,11,200/-	1,15,25,758/-	Completed Final bill paid
4	Repairs and maintenance to existing roads at Nilakkal	14,25,000/-	20,75,410/-	Completed Final bill paid
5	SMP Nilakkal Construction of facility Centre for crew of vehicles	39,00,000/-	46,04,700/-	Completed Final bill paid
6	SMP Nilakkal Construction of Check Dam near Kaduvathodu	38,50,000/-	44,00,000/-	Completed Final bill under scrutiny
7	SMP Nilakkal Construction of Ground Level RCC Water Tank	68,25,000/-	85,31,250/-	Completed Final bill paid
8	SMP Sabarimala Improvements to demolished building area by providing interlocking cobbles	42,25,000/-	8,091,516/-	Completed Final bill paid
9	SMP Sabarimala Improvements & widening of Swamy Ayyappan Road	5,59,00,000/-	4,74,00,459/-	Completed Final bill paid
10	SMP Sabarimala Construction of Malikappuram Elevated approach	30,00,000/-	38,45,685/-	Completed Final bill paid
11	SMP Sabarimala Construction of Grade Separator at Marakkoottam	1,02,00,000/-	12,022,273/-	Completed Final bill paid
12	SMP – Nilakkal – Supplying, Erecting & Commissioning of Pressure Sand Filter and Gas Chlorinator to the Ground Level Water Tank	11,00,000/-	Nil	Completed
13	Construction of Roads & Drains at Nilakkal including earth work excavation and filling.	2,79,00,000/-	Nil.	Nearing completion, Expected date of completion (EDC): Dec.'14
14	Construction of Parking Area 'D', Retaining Wall & Drains at Nilakkal	2,40,00,000/-	Nil	Nearing completion (EDC):Dec.'14

SI No	Name of work	Estimate amount Rs	Bill amount Rs	Remarks
15	Construction of Parking Area ' C ' & KSRTC Parking Land at Nilakkal	1,85,00,000/-	Nil	Nearing completion (EDC): Dec.'14
16	Construction of 5 MLD Sewage Treatment Plant at Sannidhanam Sabarimala (including Operation & Maintenance)	22,87,00,000/-	Nil	Work in progress (EDC): Dec.'14
17	Construction of Latrine complex at Pamba, Manalpuram Unit I	1,24,10,000/-	Nil	Nearing completion (EDC): Dec.'14
18	Construction of Latrine complex at Pamba, Manalpuram Unit II	1,24,10,000/-	Nil	Nearing completion (EDC): Dec.'14
19	Construction of Toilet Block at Sabarimala	2,05,00,000/-	Nil	Work in progress (EDC): Mar.'15
20	Providing Drain on the Newly constructed road at Nilakkal	1,35,70,000/-	Nil	Nearing completion (EDC): Dec.'14
21	Providing Drain on the Newly developed parking ground ' C & D ' at Nilakkal	77,60,000/-	Nil	Nearing completion (EDC): Dec.'14
22	Construction of Queue Complex from Marakoottam to Saramkuthy from Chainage 190 M at Sabarimala	1,59,00,000/-	Nil	Work in progress (EDC): Mar.'15
23	Construction of Queue Complex from Marakoottam to Saramkuthy from Chainage 250 M at Sabarimala	1,59,00,000/-	Nil	Work in progress (EDC): Mar.'15
24	Construction of Queue Complex from Marakoottam to Saramkuthy from Chainage 310 M at Sabarimala	1,59,00,000/-	Nil	Work in progress (EDC): Mar.'15
25	SMP-Nilakkal-Widening and Resurfacing of Entry & Exit Road	1,30,00,000/-	Nil	Contract is being settled
26	Construction of Queue Complex from Marakoottam to Saramkuthy from Chainage 20 M at Sabarimala	1,62,15,000/-	Nil	Tendered, but no one participated
27	Construction of Queue Complex from Marakoottam to Saramkuthy from Chainage 80 M at Sabarimala	1,65,35,000/-	Nil	Tendered, but no one participated
28	Construction of Queue Complex from Marakoottam to Saramkuthy from Chainage 370 M at Sabarimala	1,59,00,000/-	Nil	Tendered, but no one participated

Sl No	Name of work	Estimate amount Rs	Bill amount Rs	Remarks
29	Construction of Queue Complex from Marakoottam to Saramkuthy from Chainage 430 M at Sabarimala	1,59,00,000/-	Nil	Tendered, but no one participated
30	Construction of Queue Complex from Marakoottam to Sannidhanam from Chainage 930 M at Sabarimala	55,40,000/-	Nil	Tendered, but no one participated
31	Construction of Queue Complex from Marakoottam to Sannidhanam from Chainage 955 M at Sabarimala	55,40,000/-	Nil	Tendered, but no one participated
32	Construction of Queue Complex from Marakoottam to Sannidhanam from Chainage 980 M at Sabarimala	55,40,000/-	Nil	Tendered, but no one participated
33	Construction of Queue Complex from Marakoottam to Sannidhanam from Chainage 1005 M at Sabarimala	55,40,000/-	Nil	Tendered, but no one participated
34	Construction of Queue Complex from Marakoottam to Sannidhanam from Chainage 1030 M at Sabarimala	55,40,000/-	Nil	Tendered, but no one participated
35	Construction of Queue Complex from Marakoottam to Sannidhanam from Chainage 1080 M at Sabarimala	55,40,000/-	Nil	Tendered, but no one participated


 സഹകരണ ഭവനം