

പതിനാലാം കേരള നിയമസഭ
പതിനാറാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.2972

07.11.2019 ൽ മറുപടിക്ക്

കായംകുളം മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വിഭാഗം വഴി നടപ്പാക്കുന്ന പ്രവൃത്തികൾ

ചോദ്യം
ശ്രീമതി യു. പ്രതിഭ

മറുപടി
ശ്രീ.ജി.സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പു മന്ത്രി)

കായംകുളം മണ്ഡലത്തിൽ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗം വഴി നടപ്പാക്കുന്ന പ്രവൃത്തികളുടെ ഭരണാനുമതി, സാങ്കേതികാനുമതി, കരാർ എന്നിവയുടെ തീയതികളും ഓരോ പ്രവൃത്തികളുടെയും നിലവിലുള്ള പുരോഗതിയും വിശദമാക്കാമോ?

കായംകുളം മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗം വഴി നടപ്പാക്കുന്ന പ്രവൃത്തികളുടെ ഭരണാനുമതി, സാങ്കേതികാനുമതി, കരാർ എന്നിവയുടെ തീയതിയും ഓരോ പ്രവൃത്തിയുടെയും നിലവിലുള്ള പുരോഗതിയും അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.


സെക്ഷൻ ഓഫീസർ

KERALA PUBLIC WORKS DEPARTMENT
BUILDINGS DIVISION, ALAPPUZHA
PROGRESS REPORT OF NON BUDGET WORKS AS ON 01/11/2019

Sl.No	Budget pageno. & item	Budget Provisions	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed PAC	Completion in	S. H. O	As per agreement	Extended date of	Actual DOC	Present Status of works	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	Nil	Nil	Kayamkulam	Higher Education	Construction of class room building for Govt.GHSS, Kayamkulam	155 L	G.O(Rt) No. 4357/16 dtd.26/12/2016 for Rs. 155 L	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Waiting for structural drawing
2	Nil	Nil	Kayamkulam	SID	Muthukulam ICDS Project Construction of Anganavadi No. 84 in Kandallloor G.P	1166000	ICDS/A8/18 498/14 dtd. 04/05/2016 for Rs. 11,66,000/-	3987/2016-17 dtd. 03/02/2017 for Rs. 1165897/-	04/EE/17 -18 dtd. 24/4/17	Prakash.G	1070903	975509	9 months			Nil	Not completed	Work completed	
3	Nil	Nil	Kayamkulam		Gender friendly Construction of Ladies Rest room and Toilet at PHC, Pathiyoor	15.50 Lakhs	ORDER No. ALP/2017/ 8058 Dated 22.11.2017	ORDER No. ALP/2017-2018/2017/ 8058 Dated 28-02-2018		Vishnu	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Work stopped by Panchayath President	
4	Nil	Nil	Kayamkulam		Gender friendly construction of Ladies Rest room and Toilet at THS Krishnapuram	16.00 Lakhs	ALP/2017/ 8084 dated 23/11/2017	ALP/2017/ 8084 dated 23/11/2017		Ikbal khan	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Work completed	

5	Nil	Nil	Kayamkulam	Gender friendly construction of Ladies Rest room and Toilet at PHC Krishnapuram	16.00 Lakhs	ORDER No.ALP/2017/8079 dated 24/11/2017	ORDER No.ALP/2017-2018 / 2017/8079 dated 18/12/2017	Majeed Khan	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Work completed
6	Nil	Nil	Kayamkulam	Gender friendly construction of Ladies Rest room and Toilet at PHC Kandallloor, Kayamkulam	15.50 Lakhs	ORDER No.ALP/2017/8059 dated 22/11/2017	ORDER No.ALP/2017-2018 / 2017/8059 dated 28/02/2018	Abdul aziz	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Plastering work in progress
7	Nil	Nil	Kayamkulam	Gender friendly construction of Ladies Rest room and Toilet at Women's Polytechnic Kayamkulam	15.50 Lakhs	ORDER No.ALP/2017/8125 dated 24/11/2017	ORDER No.ALP/2017-2018 / 2017/8125 dated 01/12/2017	Chandrasekharan Unnithan	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Work completed
8	Nil	Nil	Kayamkulam	Gender friendly construction of Ladies Rest room and Toilet at Block Resource Centre, Kayamkulam	15.50 Lakhs	ALP/2017/8089 dated 23/11/2017	ALP/2017/2017/8089 dated 23/11/2017	Chandrasekharan Unnithan	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Finishing Work in progress

9	Nil	Nil	Kayamkulam	Gender friendly construction of Ladies waiting room and Toilet at PKKM Ayurveda Hospital Kayamkulam	15.50 Lakhs	ALP/2017/8070 dated 24/11/2017	ALP/2017/8070 dated 01/12/2017		Chandrasekharan Unnithan	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Land available	not
10	Nil	Nil	Kayamkulam	Gender friendly construction of Ladies rest room and Toilet at Panchayat HS Pathyoor	15.50 Lakhs	ORDER NO. ALP/2017/8058 dated 22/11/2017	ORDER NO. ALP/2017-2018/2017/8058 dated 28/02/2018		Vishnujith	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Work completed	
11	Nil	Nil	Kayamkulam	Gender friendly construction of Ladies rest room and Toilet at Govt.GHSS Kayamkulam	15.50 Lakhs	ORDER No. ALP/2017/8057 DATED 22.11.2017	ORDER No. ALP/2017-2018/2017/8057 dated 28/02/2018		Unnithan	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Finishing stage	
12	Nil	Nil	Kayamkulam	Gender friendly construction of Ladies rest room and Toilet at P.H.C Devikulangara	15.50 Lakhs	ALP/2017/8070 DATED 24.11.2017	ALP/2017/8070 dated 01/12/2017		Abdul Aziz	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Roof Concreted	
13			Kayamkulam	Renovation work to Rest house, Kayamkulam	18000000	GO Rt No 161/2018/pwd dtd 27.01.2018	3210/2018 19SEBLD GS SOUTH CIRCLE TVM	65/SEBS C/2018-19 dtd 31-12-2018	Ansarudeen								Compound wall plastering work in progress. Dismantling tile work in progress.	

14			Kayamkulam	Construction of Magistrate Court complex Kayamkulam	150000000	GO Rt No 785/2018/Ho me dtd 19.03.2018	BSHRD/20 18-19/ 2015/5921 DTD 16.12.2018	02/SEJ/E KM/201 9-20 DTD 24.04.20 19	Anchor infrastructure								Site levelling work started
15			Kayamkulam	Construction of workshop and first year block building at govt.womens polytechnic kayamkulam	1162 Lakhs			GO(Rt) No. 1349/201 7/HEDN dtd. 18-07-2017									Estimate submitted for revised AS for and amount of Rs.1162 Lakhs
16	Nil	Nil	Kayamkulam	Gender friendly construction of ladies rest room and toilet at police station, Kayamkulam	15.50 Lakhs	ORDER No.ALP/201 7/8086 dated 24.11.2017	ORDER No. ALP/2017- 2018/2017/ 8086 dated 01/12/2017		Abdul aziz	Nil	Nil	3 months	Nil	Nil	Nil	Nil	Platering work completed



സെക്ഷൻ ഓഫീസർ