പതിനാലാം കേരള നിയമസഭ പതിനെട്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദും നം. 2546

12-02-2020-ൽ മറുപടിക്ക്

തീർത്ഥാടന ടൂറിസം പദ്ധതി

	മോദും		മറുപടി				
ശ്രീ.എ. എൻ. ഷംസീർ ശ്രീമതി.പി. അയിഷാ പോറ്റി ശ്രീ.ആന്റണി ജോൺ ,, വി. ജോയി			ക്രീ. കടകംപളളി സുരേന്ദ്രൻ (സഹകരണവും വിനോദസഞ്ചാരവും ദേവസാവും വകപ്പു മന്ത്രി)				
(എ)	വിനോദസഞ്ചാര വികസനത്തിന്റെ ഭാഗമായി പ്രധാന തീർത്ഥാടന കേന്ദ്രങ്ങളെ ഉൾപ്പെടുത്തി തീർത്ഥാടന ടൂറിസം പദ്ധതി നടപ്പിലാക്കുന്നതിന് എന്തെല്ലാം നടപടികളാണ് സ്വീകരിച്ചിട്ടുള്ളത്;	(എ), & (ബി)	ഭാഗമായി വിവിധ തീർത്ഥാടന കേന്ദ്രങ്ങളെ കോർത്തിണക്കി പിൽഗ്രിം സർക്യൂട്ട് രൂപീകരിക്കുന്നതിന്റെ ഭാഗമായി അടിസ്ഥാന വികസന സൗകര്യങ്ങൾ വിപുലീകരിക്കുന്നതിനുള്ള നടപടികൾ വിനോദ സഞ്ചാര വകപ്പ് സ്വീകരിച്ചിട്ടുണ്ട്. വകപ്പ് നടപ്പിലാക്കി വരുന്ന വിവിധ				
(ബി)	സംസ്ഥാനത്തെ ഏതെല്ലാം തീർത്ഥാടന കേന്ദ്രങ്ങളെയാണ് ഈ പദ്ധതിയിൽ ഉൾപ്പെടുത്തിയിരിക്കുന്നതെന്നും ഈ കേന്ദ്രങ്ങളുടെ അടിസ്ഥാന സൗകര്യവികസനത്തിനായി എന്തെല്ലാം നടപടികളാണ് സ്വീകരിച്ചിട്ടുള്ളതെന്നും അറിയിക്കാമോ;		പദ്ധതികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.				
(സി)	സ്വദേശി ദർശൻ, പ്രസാദ് എന്നീ കേന്ദ്രാവിഷ്കൃത പദ്ധതികളിൽ ഉൾപ്പെടുത്തി ഏതെല്ലാം തീർത്ഥാടന കേന്ദ്രങ്ങളുടെ അടിസ്ഥാന സൗകര്യ വികസന പദ്ധതികളാണ് സംസ്ഥാന സർക്കാർ കേന്ദ്രസർക്കാരിന് സമർപ്പിച്ചിട്ടുള്ളതെന്നും അവയിൽ ഏതെല്ലാം പദ്ധതികൾക്കാണ് കേന്ദ്രാന്മമതി ലഭിച്ചിട്ടുള്ളതെന്നും വിശദമാക്കാമോ?	(സി)	സ്വദേശ് ദർശൻ, പ്രസാദ് എന്നീ കേന്ദ്രാവിഷ്കൃത പദ്ധതികളിൽ ഉൾപ്പെടുത്തി തീർത്ഥാടന കേന്ദ്രങ്ങളുടെ അടിസ്ഥാന സൗകര്യ വികസനത്തിനായി കേന്ദ്ര ടൂറിസം മന്ത്രാലയത്തിന് സമർപ്പിച്ച പദ്ധതികളുടെയും അവയിൽ അന്മതി ലഭ്യമായ പദ്ധതികളുടെയും വിവരം ചുവടെ ചേർക്കുന്നു. സമർപ്പിച്ച പദ്ധതികൾ എ) സ്വദേശ് ദർശൻ സ്കീം 1. ശബരിമല വികസനം (എരുമേലി) - പമ്പ – സന്നിധാനം) 2. ശ്രീ പത്മനാഭ - ആറന്മുള -ശബരിമല വികസനം 3. കാസർഗോഡ് മുതൽ തിരുവനന്തപുരം				

- വരെയുള്ള 14 ജില്ലുകളിലെ 133 ആരാധ നാലയങ്ങളുടെ വികസനം (കേന്ദ്ര ടൂറിസം മന്ത്രാലയത്തിന്റെ നിർദ്ദേശ പ്രകാരം)
- ശിവഗിരി ശ്രീനാരായണഗ്രങ ആശ്രമം -അരുവിപ്പുറം - കുന്നുപാറ ശ്രീ. സുബ്രഹ്മണ്യ -ചെമ്പഴന്തി ശ്രീ നാരായണഗ്രരുകേന്ദ്രം
- 5. കാലടി മലയാറ്റർ പിൽഗ്രിം സർക്യൂട്ട്
- 6. നാലമ്പലം സർക്യൂട്ട്
- 7. കണ്ണൂർ പിൽഗ്രിം സർക്യൂട്ട്
- 8. പന്തിരുകലം പദ്ധതി

ബി) പ്രസാദ് സ്കീം

- ഇരുവായൂർ ക്ഷേത്രവികസനം (കേന്ദ്ര ടൂറിസം)
- 2. കണ്ണൂർ പിൽഗ്രിം സർക്യട്ട്
- സെന്റ് തോമസ് ഇന്റർനാഷണൽ ദേവാലയം (കേന്ദ്ര ട്ടറിസം)
- ചേരമൻ ജുമാ മസ്ജിദ് കൊടുങ്ങല്ലൂർ (കേന്ദ്ര ടൂറിസം)
- കോഴിക്കോട് ജില്ലയിലെ ഇരിങ്ങന്നൂർ ശ്രീ മഹാശിവക്ഷേത്ര വികസനം

അനുമതി ലഭ്യമായ പദ്ധതികൾ

സ്വദേശ് ദർശൻ

- 1. ശബരിമല വികസനം (എരുമേലി പമ്പ)
- 2. ശ്രീ പത്മനാഭ സ്വാമി-- ആറന്മുള -ശബരിമല വികസനം
- കേരളത്തിലെ 133 ആരാധനാലയങ്ങളിലെ അടിസ്ഥാന സൗകര്യങ്ങൾ മെച്ചപ്പെടുത്തൽ
- ശിവഗിരി ശ്രീനാരായണഗുരു ആശ്രമം -അരുവിപ്പുറം - കുന്നുപാറ ശ്രീ. സുബ്രഹ്മണ്യ -ചെമ്പഴന്തി ശ്രീ നാരായണഗുരുകേന്ദ്രം

പ്രസാദ് സ്മീം

സെക്ഷൻ ഓഫീസർ

,							Paro mo Jon / mulo
#	Name of Project	District	PMS report - Spiri	Date of Sanction	AS Amount	Status	Remarks
	Pilgrim Heritage Circuit at Kulangara,Kazhakkottam, Thiruvananthapuram	Thiruvananthapura m	DTPC Trivandrum	16-03-2017	49500000	Not Started	Not started due to a stay from the Hon'ble high court. Component wise progress: 1. Auditorium: Not yet started 2. Amphithetre: Not yet started 3. Childrens play area: Not yet started 4. Cafetaria: Not yet started 5. Pond: Not yet started 6. Toilet block: Not yet started 7. Parking area: Not yet started 8. Gateway and compoundwall: Not yet started
	Destination Development of Thekkan Kurishumala in Thiruvananthapuram	Thiruvananthapura m	Department of Tourism	20-06-2017	10850000	Completed	Work completed and inaugurated bt Honb'le Minister Sri Kadakampally Surendran
3	Development of destination facilities at Manvila, Thiruvananthapuram	Thiruvananthapura m	DTPC Trivandrum	24-07-2017	9870000	Completed	Work completed and Inaugurated by Honb'le Minister for Tourism, Sri. Kadakampally Surendran In presence of Director of Tourism
4	Urgent renovation works of existing park near Vettukadu Church in connection with Perunal at Veli	Thiruvananthapura m	State Nirmithi Kendra	27-10-2017	325000	Completed	Payment of Rs.3,16,420/- sanctioned vide order no. P2-14189/17 dated 20/03/2018
5	or macratakarath of Sicc Sariar atlana	-	Hindustan Prefab Limited	19-01-2018	9997000	In progress	"Progress:75% Flooring around pond:100% Construction of retaing wall:75% Now work is stopped due to deflection in retaining wall. The agency has completed the soil test and design of retaining wall is under process. The entire cost for demolision and re construction will be born by the agency itself."
6	' 	Thiruvananthapura m	DTPC Trivandrum	29-05-2018	29600000	Completed	About 95% of work completed. The project has inaugurated by the Honb'le minister on 17.08.2019

#	Name of Project	District	Executing Agency	Date of Sanction	AS Amount	Status	Remarks
7	Construction of Auditorium at Aliyavoor Siva Temple, Thiruvananthapuram	Thiruvananthapura m	agency1	31-07-2018	20000000	In progress	Progress:65% Components 1.Construction of auditorium- 65%
8	Construction of Auditorium at Kallampally Sri Durga Temple, Thiruvananthapuram	Thiruvananthapura m	DTPC Trivandrum	31-07-2018	8000000	In progress	The work is in good progress Components: 1. Construction of auditorium Foundation work- Completed Structure work for ground floor is going on
9	Construction of Convention Center At SreeNarayana Gurukulam, Chempazhanthy	Thiruvananthapura m	Department of Tourism	1/10/2018	99000000	In progress	"Progress: 50% Componets: Construction of auditorium Foundation- Completed First Floor- RCC work completed Second floor- Shuttering work for slab is going on"
1	Construction of Pilgrim Cum Facilitation Centre and Renovation of Pond in Udayadichapuram Temple, Kadakampally	Thiruvananthapura m	Department of Tourism	1/1/2019	39500000	In progress	"The work is just started by the agency Components 1. Construction of Auditorium- Earth work excavation started 2. Rennovation of pond"
11	Aruvippuram- kunnumpara Sree	Thiruvananthapura m		3/1/2019	694700000	Not Started	

	PMS report - Spiritual Circuit Projects								
#	Name of Project	District	Executing Agency	Date of Sanction	AS Amount	Status	Remarks		
12	Construction of Amenity Centre at Kusamuttam Temple, Chellamangalam Temple, Avukkulam Temple, Puthukkunnu CSI Church at Thiruvananthapuram 2019	Thiruvananthapura m	WAPCOS	4/6/2019	83879438	In progress	"1) Kushamuttom temple- The earth work excavation for foundation started Physical progress-5% 2) Avukulam Temple-The earth work excavation for foundation started Physical progress-10% 3) Chellamangalam temple-Foundation stone ceremony has done on 15/12/2019 Work will start soon 4) Puthukunnu church- Foundation stone cerremony is schedulded to be done on 23/12/2019"		
13	Vettinadu Gandhi Smaraka Mandapam And Tourist Facilitation Cum Information Centre At Vettinadu Ooruttumandapam Temple, Thiruvananthapuram	Thiruvananthapura m	Department of Tourism	4/6/2019	42000000	In progress	"Work has just started by the agency Earth work excavation for the TFC is going on"		
14	Tourism Development project at Aniyoor in Thiruvananthapuram District - Revised AS	Thiruvananthapura m	Department of Tourism	4/9/2019	33000000	In progress	Work completed and inaugurated by Honb'le minister Sri. Kadakampally Surendran on 24.02.2019		
	Digital Museum, MEP Interior, Yard Development works, & Office Buiding In connection with Convention Centre at Sreenarayana Gurukulam, Chempazhanthy	Thiruvananthapura m	ULCCS Ltd.	4/9/2019	90000000	Not Started			
	Development of Tourism at Dakshina kailasam Maheswaran Siva-Parvathy Temple	Thiruvananthapura m	Department of Tourism	28-09-2019	20000000	Not Started			
17	Punyadharshanam Complex at Sannidhanam	Pathanamthitta	DTPC, PTA	26-09-2017	49900000	Not Started	Agrement Executed Between DTPC Pathanamthiita and DOT. But First Part Payment Not Yet Received		

	Pivis report - Spiritual Circuit Projects							
#	Name of Project	District	Executing Agency	Date of Sanction	AS Amount	Status	Remarks	
18	Construction of tourist facilitation centre at Kanichukulangara Devi temple - Phase	Alappuzha	ULCCS Ltd.	01-10-2018	36500000	In progress	Foundation work in progress	
19	Construction of tourist facilitation centre at Kanichukulangara Devi temple - Phase	Alappuzha	ULCCS Ltd.	07-09-2019	21000000	Not Started	AS stage	
20	Erumeli Pilgrim Hub	Kottayam	DTPC Kottayam	25-09-2017	20000000	In progress	Work started on 08-03-2019. Cafeteria 60 % completed VIP Room 65 % completed Stone benches - Not Started Stone Pathway with turfing -20 % completed Comfort station -Not started Project is targetted to complete by October 2020	
21	Pilgrim Tourism Amenity Centre Facilitation Centre At the premises of Thiruvairanikkulam Mahedeva Temple - Phase I	Ernakulam	DTPC Ernakulam	20-09-2019	4000000	TS stage	Work inaugurated on 19.01.2020	
	Construction of Balitharpana Platform between Asramam Kadavu and Sivarathri kadavu on the banks of	Ernakulam	DTPC EKM	26-01-2020	9000000	Not Started	New Project	
23	Renovation of Thirunelli Temple Premises, Wayanad	Wayanad	DTPC, Wayanad	4/6/2019	38000000	Not Started	New Project	
	Pilgrim Facilitation and Theyyam Exhibition/Interpretation centre at Andalurkavu, Thalassery, Kannur	Kannur	ULCCS Ltd.	17-06-2017	36055621	Not Started	New Project	
	Total				1490677059			