


പതിനാലാം കേരള നിയമസഭ

രണ്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത നിയമസഭാ ചോദ്യം നം. 3916 21/10/2016-ൽ മറുപടിയ്ക്ക്

ആസ്തി വികസന ഫണ്ട് വിനിയോഗിച്ച് നടപ്പാക്കുന്ന പദ്ധതികൾ

<p align="center"><u>ചോദ്യം</u> ശ്രീമതി യു. പ്രതിഭ ഹരി</p>	<p align="center"><u>മറുപടി</u> ശ്രീ.കെ.റ്റി. ജലീൽ (ബഹു. തദ്ദേശസ്വയംഭരണവും ന്യൂനപക്ഷക്ഷേമവും വഖഫ് ഹജ്ജ് തീർത്ഥാടനവും വകുപ്പുമന്ത്രി)</p>
<p>കായംകുളം അസംബ്ലി മണ്ഡലത്തിൽ 2014 - 2015, 2015 - 2016 വർഷത്തിൽ എം. എൽ. എ. യുടെ മണ്ഡല ആസ്തി വികസന ഫണ്ട് വിനിയോഗിച്ച് തദ്ദേശ സ്വയം ഭരണ വകുപ്പ് വഴി നടപ്പാക്കുന്ന പദ്ധതികളുടെ വിശദാംശങ്ങളും നിലവിൽ ഇതിന്റെ പുരോഗതി എന്തെന്നും വിശദമാക്കാമോ?</p>	<p>അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.</p>


സെക്ഷൻ ഓഫീസർ

LIST OF WORKS PROPOSED UNDER KAYAMKULAM LAC-ADS FOR THE YEAR 14-15, 15-16

Year	Sl. No	File No	Date of AS	Name of Work	Amount in lakhs	Ag. No. with date	Name of Contractor	Name of implimenting Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks
2014-2015												
2014-15	1	D6-100/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 25 Lakhs	2013-14 - LAC -ADF - Prayar Junction - Chan̄koor jilla Athirthi road Devikulangara GP	25	6/EE/MLA-ADS/13-14 dt. 25-11-14	A. Biju, Mani Mandiram, Varavil. P.O, Vallikunnam. Ochira.	Executive Engineer	20.08.2014	20.8.2015	2404310	Final bill paid
2014-15	2	D6-1819/14	GO (Rt) No 1816/2014 LSGD dated 15.07.2014 Rs. 30 Lakhs	2013-14 Raising & retarring Koledathumukku - Marangattumukku - Chentittapally road in Kayamakulam Municipality Ch. 550 towards east	30	12/EE/MLA-ADS/13-14 dt. 23-12-14	S.Ramesh, Sri Bhavan, Thulamparambu Noth, Mannarasala. P.O, Haripad	Executive Engineer	22.07.2015			Tarring is pending. Notice issued to Contractor
2014-15	3	D6-1820/14	GO (Rt) No 1816/2014 LSGD dated 15.07.2014 Rs.35 Lakhs	2013-14 Raising & retarring Nirayil mukku - Pallithottathu Junction - Kochampalam Jn. Railway road in Klayamakulam Municipality ch0 to 1495	35	15/EE/MLA-ADS/13-14 dt. 28.02.2015	V.Karunakaran, Marakaruparambil, Thottapally. P.o, Alappuzha	Executive Engineer	31.09.2015		3404307	Final bill paid
2014-15	4	D6-1403/14	GO (Rt) No 2559/2014 LSGD dated 30.09.2014 Rs1.69 crore	Construction of new bridge in kuttikaletthukadavu in Chettikulangara GP	169	105/EE/MLA-ADS/15-16 dt. 18.02.2016	Muhammad Sajid.E, Madathil, Elippakulam. P. O. 9745324538	Executive Engineer				Part Bill submitted to CE lsgd for RS.6625890/-
											259	
2015-2016												
2015-16	1	D6-133/15	GO No. 347/2015 LSGD dated 3.02.2015 Rs. 25 Lakhs	Karimuttam Junction Ambadimukku road retarring in Bharamikavu GP	25	34/EE/MLA-ADS/14-15 dt. 29.06.2015	Satheesh Chandrababu, Thottathil, Managalam, Arookutty.	Executive Engineer	31.01.2016	11.12.15	2136828	Final bill paid

(Signature)
50

2015-16	2	D3-2039/15	GO No. 1276/2015 LSGD dated 29.04.2015 Rs. 25 Lakhs	Improvement works to Kallukulam Puthukulangara Kochayyathumukku road in Bharanikavu GP	25	66/EE/MLA- ADS/15-16 dt.07.12.2015	Sunil Kumar, S, Komalathu, Kattachira, Pallikal .P.O 9446304292	Executive Engineer			2187115	Final bill paid
2015-16	3	D6-159/15	GO (Rt) No 347/2015 LSGD dated 03.02.2015 Rs.48 Lakhs	Bhagavathippadi - Olakettiyambalam road in Chettikulangara GP	48	35/EE/MLA- ADS/13-14 dt. 29.06.2015	Manoj .R, Mannadiyil, Puthupally, Kayamkulam. 8086756978	Executive Engineer	28.01.2016			Work completed. Requisition to CE for releasin the payment
2015-16	4	D3-2005/15	GO (Rt) No 1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Samskarika Nilayam Chaprayil road in- Pathiyoor GP	25	55/EE/MLA- ADS/15-16 dt.31.08.2015	Muhammad Jassir, Theruvil House, Payikuzhy, Ochira. P.O. 9526123455	Executive Engineer	31.03.2016			Tarring is pending only
2015-16	5	D3-2003/14	GO (Rt) No 1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Madathilayyathu Chanda - Kochuthoppilcolony road in pathiyoor GP	25	57/EE/MLA- ADS/15-16 dt.31.08.2015	Muhammad Jassir, Theruvil House, Payikuzhy, Ochira. P.O	Executive Engineer	31.03.2016			Tarring and drain work are pending
2015-16	6		GO (Rt) No 1093/2015 LSGD dated 09.04.2015 Rs.50 Lakhs	Puthenparambu - Ottathengil road in Devikulagnara GP	50	46/EE/MLA- ADS/15-16 dt. 31.07.2015	Jayachandran, Asramathil, Puthupally. P.O, Kayamkulam. 9400484676	Executive Engineer				Work completed. Requisition to CE for releasin the payment
2015-16	7	D5-2004/15	GO (Rt) No 1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Devikulangara Alinte Kizhakkethil road in Devikulangara GP	25	45/EE/MLA- ADS/15-16 dt. 31.07.2015	Jayachandran, Asramathil, Puthupally. P.O, Kayamkulam. 9400484676	Executive Engineer	28.02.2016			Work completed. Requisition to CE for releasin the payment
2015-16	8	D5-2001/15	GO (Rt) No 1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Society Juntion - Kavumkada road in Krishnapuram GP	25	50/EE/MLA- ADS/15-16 dt.03.08.2015	Manoj .R, Mannadiyil, Puthupally, Kayamkulam808 6756978	Executive Engineer	28.02.2016			Tarring pendin
2015-16	9	D3-2007/15	GO (Rt) No 1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Kalackattu - Sumitha Thavyil road tarring in Pathiyoor GP	25	56/EE/MLA- ADS/15-16 dt. 31.08.2015	Muhammad Jassir, Theruvil House, Payikuzhy, Ochira. P.O	Executive Engineer	31.03.2016			Tarring pendin

2015-16	10		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Ayirathu Kuzhiyil Junction road raising and Tarring (Division No.3) in Kayamkulam Municipality	25	103/EE/MLA-ADS/15-16 dt.17.02.2016	Shihab, S, Parayanthayath Thekkethil, P.V. North, Thazhava. P.O. Karunagapally. 9656898050	Executive Engineer				Completed. Final Bill under srutiny
2015-16	11		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Kunnathalumoodu-Puthenveetilmukku road metalling & tarring and Construction of drain (ward No. 22) in Kayamkulam Municipality	25	81/EE/MLA-ADS/15-16 dt.01.02.2016	Wilson.V, Puthenpurakal, Alumpeedika. P.O, Ayiramthengu., Ochira. 9446291102	Executive Engineer				Work completed. Requisition to CE for releasing the payment
2015-16	12		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Kayamkulam village Office - Thoppil Asupathri road raising taring & drainage construction (ward 34) in Kayamkulam Municipality	25	80/EE/MLA-ADS/15-16 dt.01.02.2016	KochukrishnanA, Krishnalayam, Ayiramthengu, Alumpeedika.P.O , Kollam 8281394208	Executive Engineer				Work completed. Requisition to CE for releasing the payment
2015-16	13		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	O.N.K. Kizhakke Junction-Padanilam road retarring in Klayamkulam Municipality	25	79/EE/MLA-ADS/15-16 dt. 29.01.2016	Shihab, S, Parayanthayath Thekkethil, P.V. North, Thazhava. P.O. Karunagapally. 9656898050	Executive Engineer				Completed. Final Bill under srutiny
2015-16	14		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Kakkanad Junction - Kankkalil road raising, tarring and Construction of drain in Kayamkulam Municipality	25	98/EE/MLA-ADS/15-16 dt.10.02.2016	N. Mohan das, Mottakkal thekkethil, Thazhakkara. P.O., Mavelikkara 9446191582,99613 52281	Executive Engineer				Completed. Bill under preparation
2015-16	15	DB6 2051/15	GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Road maintenance from J.J. Hospital towards west Thondathil kunnel Palam in Kayamkulam Municipality	25	85/EE/MLA-ADS/15-16 dt.03.02.2016	Honey B. Samuel, Nadapurayil, Honey Villa, Muttom. P.O, 9446400500.	Executive Engineer				Completed. Bill under preparation

Shree
30

2015-16	16	DB6 2051/16	GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Elanjickal Junction - Pinamkavu road raiding & retarring (ward 39) in Klayamkulam Municipality	25	104/EE/MLA-ADS/15-16 dt.17.02.2016	Shihab, S, Parayanthayath Thekkethil, P.V. North, Thazhava. P.O, Karunagapally. 9656898050	Executive Engineer			Completed. Final Bill under srutiny
2015-16	17	D3-2041/16	GO (Rt) No 1276/2015 LSGD dated 29.04.2015 Rs.25 Lakhs	Thekke Anjilimoodu - Chettiyarumukku road tarring in Devikulangara GP	25	64/EE/MLA-ADS/15-16 dt.05.12.2015	Jayachandran, Asramathil, Puthupally. P.O, Kayamkulam. 9400484676	Executive Engineer			Completed. Final Bill under srutiny
2015-16	18		AS not recived	Muttathu - Mannelkkadavu - Vayasalamukku road in Devikulangara GP				Executive Engineer			Cancelled
2015-16	19	D5-2070/15	GO (Rt) No 3595/2015 LSGD dated 02.12.2015 Rs.20 Lakhs	Metalling and tarring of Korandipallil Kanavath Junction road in Devikulangara GP	20	122/EE/MLA-ADS/15-16 dt.03.03.2016	Surendran. P, Surabhi, Neduvaramkodu. P.O, Chenganoor	Executive Engineer			Completed. Bill under preparation
2015-16	20		GO (Rt) No 3595/2015 LSGD dated 02.12.2015 Rs.15 Lakhs	Metalling and tarring of Kunnethu Junction - Valiyaveetil road Devikulangara GP	15	121/EE/MLA; ADS/15-16 dt.02.03.2016	Jayachandran, Asramathil, Puthupally. P.O, Kayamkulam. 9400484676	Executive Engineer			Work completed. Requisition to CE for releasing the payment
2015-16	21	D5/1210/15	GO (Rt) No 3805/2015 LSGD dated 19.12.2015 Rs.15 Lakhs	Construction of road from Parameswarathu mukku to Tyre Factory mukku road in Chettikulangara GP	15	138/EE/MLA-ADS/15-16 dt.06.06.2016	A. M. Hameed, Asarethu Kannimel, Vallikunnam	Executive Engineer			Initial Levels Reported to CTE
2015-16	22	D5/1210/15	GO (Rt) No 3805/2015 LSGD dated 19.12.2015 Rs.25 Lakhs	Construction of Kankalil mukku to Kokkattu mukku in Chettikulangara GP	25	137/EE/MLA-ADS/15-16 dt.06.06.2016	Sri. Vijayan.N, Mangalathuveedu, Umbernadu, Kallumala. P.O, Mavelikkara. 9447207991	Executive Engineer			Initial Levels Reported to CTE&Drain work in progress
2015-16	23		GO (Rt) No 9/2016 LSGD dated 01.01.2016 Rs.2 Lakhs	Improvement works to road from Mattathu Mukku to Nanassery In road Bharanikavu GramaPanchayat		110/EE/MLA-ADS/15-16 dt.13.01.2016	Sunil Kumar. S, Komalathu, Kattachira, Kalikal. P.O 946301292	Executive Engineer			Part Bill submitted to CE Isgd for RS.13995467-

2015-16	24	GO (Rt) No 9/2016 LSGD dated 01.01.2016 Rs.15 Lakhs	Improvement works to road from Kannassery mukku to Palathara Mukku road Bharanikavu GramaPanchayath	15	111/ET/MLA- ADS/15-16 dt.24.02.2016	Sunil Kumar, S. Komalathu, Kattachira, Pallikal .P.O 9446304292	Executive Engineer				Part bill - submitted to CF lsgd for RS.750277/-
2015-16	25	GO (Rt) No 8/2016 LSGD dated 01.01.2016 Rs.10 Lakhs	Metalling and tarring of Budhasramam Valayil mukku road in Krishnapuram GP	10	136/ET/MLA- ADS/15-16 dt.06.06.2016	Manoj .R, Mannadiyil, Puthupally .P.O Kayamkulam 8086756978	Executive Engineer				Agt executed. Work not started.
2015-16	26	GO (Rt) No 8/2016 LSGD dated 01.01.2016 Rs.15 Lakhs	Metalling and tarring of Kerrikkad LPS -SRKV LPS road in Pathiyoor	15		Sri. K.Pramod, Ittikattil House, Mahadevikadu. P.O, Karthikapally, Harippad	Executive Engineer				Work already executed by District Panchayath Project. AS to be revised for which proposal has been submitted
2015-16	27	GO (Rt) No 8/2016 LSGD dated 01.01.2016 Rs.15 Lakhs	Metalling and tarring of Venattuthara mukku Chapakassery mukku road in Krishnapuram	15	140/ET/MLA- ADS/15-16 dt 08.06.2016	M. K. Jayachandran , Ashramathil House, Puthupally South. P.O. 9400484676	Executive Engineer				Work in progress.Filling work started.
2015-16	28		Construction of Vayanasala in ward 28 Kayamakulam Municipality	25			Secretary Kayamkul am Municipal ity				As issued and implemented by Secretary Kayamkulam
2015-16	29	GO (Rt) No 793/2016 LSGD dated 25.02.2016 Rs.50 Lakhs	Construction of Building for Bed Centre Kayamkulam Municipality	50			Executive Engineer				To be tendered
2015-16	30		Edlasseri Junction - Chelikulangara road retarring & Construction of culvert in Kayamkulam Municipality	25			Executive Engineer				Work cancelled

Praveen
= 50

