


**പതിനാലാം കേരള നിയമസഭ
ഇരുപത്തിരണ്ടാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 684

13-01-2021-ൽ മറുപടിക്ക്

പിൽഗ്രിം ടൂറിസം പദ്ധതികൾ

<u>ചോദ്യം</u>		<u>മറുപടി</u>	
ശ്രീ. കെ ദാസൻ		ശ്രീ. കടകംപള്ളി സുരേന്ദ്രൻ (സഹകരണവും വിനോദസഞ്ചാരവും ദേവസ്വവും വകുപ്പു മന്ത്രി)	
(എ)	പിൽഗ്രിം ടൂറിസം പദ്ധതികൾക്ക് സർക്കാർ നൽകുന്ന പ്രാധാന്യം വിശദമാക്കാമോ;	(എ) &	<p>ഈ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം തീർത്ഥാടന ടൂറിസം പ്രോത്സാഹിപ്പിക്കുന്നതിന്റെ ഭാഗമായി വിവിധ തീർത്ഥാടന കേന്ദ്രങ്ങളെ കോർത്തിണക്കി പിൽഗ്രിം സർക്യൂട്ട് രൂപീകരിച്ച് അടിസ്ഥാന വികസന സൗകര്യങ്ങൾ വിപുലീകരിക്കുന്നതിനുള്ള നടപടികൾ വിനോദ സഞ്ചാര വകുപ്പ് സ്വീകരിക്കുന്നുണ്ട്. വകുപ്പ് നടപ്പിലാക്കി വരുന്ന വിവിധ തീർത്ഥാടന ടൂറിസം പദ്ധതികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.</p> <p>കൂടാതെ സ്വദേശ് ദർശൻ, പ്രസാദ് എന്നീ കേന്ദ്രാവിഷ്കൃത പദ്ധതികളിൽ ഉൾപ്പെടുത്തി തീർത്ഥാടന കേന്ദ്രങ്ങളുടെ അടിസ്ഥാന സൗകര്യ വികസനത്തിനായി നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിവരം ചുവടെ ചേർക്കുന്നു.</p> <p>എ) സ്വദേശ് ദർശൻ സ്കീം</p> <ol style="list-style-type: none"> 1 ശബരിമല വികസനം (എരുമേലി - പമ്പ സന്നിധാനം) 2 ശ്രീ പത്മനാഭ- ആറന്മുള -ശബരിമല വികസനം. <p>പ്രസാദ് സ്കീം</p> <ol style="list-style-type: none"> 1 ഗുരുവായൂർ ക്ഷേത്ര വികസനം (കേന്ദ്ര ടൂറിസം)
(ബി)	ഈ മേഖലയിൽ ടൂറിസം വകുപ്പിന് കീഴിൽ നടന്നുവരുന്ന പ്രധാന പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വിശദമാക്കാമോ?	(ബി)	


സെക്ഷൻ ഓഫീസർ

Department of Tourism Pilgrim Heritage and facilitation Projects - Current Government

#	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Status	Remarks
1	Pilgrim Heritage Circuit at Kulangara, Kazhakkottam, Thiruvananthapuram	Thiruvananthapuram	Kazhakkottam	DTPC Trivandrum	16-03-2017	49,500,000.00	Not Started	Not started due to a stay from the Hon'ble high court. Component wise progress : 1. Auditorium: Not yet started 2. Amphitheatre: Not yet started 3. Childrens play area: Not yet started 4. Cafeteria: Not yet started 5. Pond: Not yet started 6. Toilet block: Not yet started 7. Parking area: Not yet started 8. Gateway and compound wall: Not yet started
2	Destination Development of Thekkan Kurishumala in Thiruvananthapuram	Thiruvananthapuram	Parassala	KEL	20-06-2017	10,850,000.00	Completed	Work completed and inaugurated by Hon'ble Minister Sri Kadakampally Surendran in connection with 1000 days programme on 21.02.19. Components: 1. Site upgradation works, 2. Rectangular benches, 3. Pavilions, 4. Snack bar 5. Road work
3	Development of destination facilities at Manvila, Thiruvananthapuram	Thiruvananthapuram	Kazhakkottam	DTPC Trivandrum thru Habitat	24-07-2017	9,870,000.00	Completed	Work completed and inaugurated by Hon'ble Minister for Tourism. Components: 1. Auditorium; 2. False ceiling; 3. Internal electrification
4	Urgent renovation works of existing park near Vettukadu Church in connection with Perunal at Veli	Thiruvananthapuram	Thiruvananthapuram	State Nirmithi Kendra	27-10-2017	325,000.00	Completed	
5	Destination Development at Varkala 2017 - Improvement to the renovation of Theerthakulam of Sree Janardhana Swami Temple and allied Structures at Varkala	Thiruvananthapuram	Varkala	Hindustan Prefab Limited	19-01-2018	13,940,000.00	In progress	1. Civil works (For retaining wall and steps of theerthakulam) Progress: 75% Flooring around pond: 100% Construction of retaining wall: 75% Additional works sanctioned for Rs. 39,43,000/- on 01.11.2020
6	Pilgrim Heritage Circuit at Kolathukara, Thiruvananthapuram - Revised AS	Thiruvananthapuram	Kazhakkottam	DTPC Trivandrum	29-05-2018	29,600,000.00	Completed	About 95% of work completed. The project has Inaugurated by the Hon'ble minister on 17.08.2019
7	Construction of Auditorium at Aliyavoor Siva Temple, Thiruvananthapuram	Thiruvananthapuram	Kazhakkottam	agency:	31-07-2018	20,000,000.00	In progress	Progress: 65% Components 1. Construction of auditorium- 65%
8	Construction of Auditorium at Kallampally Sri Durga Temple, Thiruvananthapuram	Thiruvananthapuram	Kazhakkottam	DTPC Trivandrum	31-07-2018	8,000,000.00	In progress	The work is in good progress Components: 1. Construction of auditorium Foundation work- Completed Structure work for ground floor is going on

Department of Tourism Pilgrim Heritage and facilitation Projects - Current Government

#	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Status	Remarks
9	Construction of Convention Center At SreeNarayana Gurukulam, Chempazhanthy	Thiruvananthapuram	Kazhakkootam	Department of Tourism	10-01-18	99,000,000.00	In progress	Components: 1. GF - Lobby, 2. GF - Hall - 1055 Seating Capacity, 3. GF - Stage, 4. GF - Office Room, 5. GF - Male Toilet 6. GF - Female Toilet 7. GF - Green Rooms - 2 nos. 8. GF - Kitchen 9. GF - Store Room 10. FF - Hall of Wisdom, 11. FF - Hall of Adult, 12. FF - Hall of Teenage 13. FF - Hall of Childhood, 14. FF - Lobby, 15. FF - Water Tank/Fire tank 16. FF - Store, 17. GF/FF - lift room, Staircase, 18. Roof - Stupa
10	Digital Museum, MEP Interior, Yard Development works, & Office Buiding In connection with Convention Centre at Sreenarayana Gurukulam, Chempazhanthy	Thiruvananthapuram	Kazhakkootam	ULCCS Ltd.	09-04-19	90,000,000.00	Not Started	Components: 1. Digital Museum works, 2. Interior & Furnishing works, 3. Yard Development works, 4. HVAC works, 5. Electrical and ELV works 6. New Office Building
11	Construction of Pilgrim Cum Facilitation Centre and Renovation of Pond in Udayadichapuram Temple, Kadakampally	Thiruvananthapuram	Thiruvananthapuram	Department of Tourism	01-01-19	39,500,000.00	In progress	"The work is just started by the agency Components 1. Construction of Auditorium- Earth work excavation started 2. Rennovation of pond. Progress- 70% The structure work for the auditorium has completed by the agency. The finishing work is going on at site
12	Construction of Amenity Centre at Kusamuttam Temple, Chellamangalam Temple, Avukkulam Temple, Puthukkunnu CSI Church at Thiruvananthapuram 2019	Thiruvananthapuram	Kazhakkootam	WAPCOS	06-04-19	83,879,438.00	In progress	"1) Kushamuttom temple- The earth work excavation for foundation started Physical progress-5% 2)Avukulam Temple- The earth work excavation for foundation started Physical progress- 10% 3)Chellamangalam temple- Foundation stone ceremony has done on 15/12/2019 Work will start soon 4)Puthukunnu church- Foundation stone ceremony is scheduled to be done on 23/12/2019"
13	Vettinadu Ganotti Smaraka Mandapam And Tourist Facilitation Cum information Centre At Vettinadu Ooruttumandapam Temple, Thiruvananthapuram	Thiruvananthapuram	Nedumangad	Department of Tourism	06-04-19	42,000,000.00	In progress	"Work has just started by the agency Earth work excavation for the TFC is going on"
14	Tourism Development project at Aniyoor in Thiruvananthapuram District - Revised A5	Thiruvananthapuram	Kazhakkootam	Department of Tourism	09-04-19	33,000,000.00	In Progress	Additional work in progress.
15	Development of Tourism at Dakshinakallasam Maheswaran Siva-Parvathy Temple	Thiruvananthapuram	Parassala	Department of Tourism	28-09-2019	20,000,000.00	Not Started	Work commencement inaugurated.

Department of Tourism Pilgrim Heritage and facilitation Projects - Current Government

#	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Status	Remarks
16	Swadesh Darshan - Development of Sree Padmanabha Aranmula Sabarimala as a Spiritual circuit	TVM & PTA		Travancore Devaswom Board	19-09-2016	800,773,050.00	In progress	
17	Construction of Amenity Center at St. Jude Pilgrim Center at Vettinadu, Thiruvananthapuram	Thiruvananthapuram	Nedumangad	WAPCOS	14-02-2020	20,002,665.00	In progress	Work commencement inaugurated.
18	Construction of Amenity Center at Beemappally, Thiruvananthapuram	Thiruvananthapuram	Thiruvananthapuram	WAPCOS	17-02-2020	20,622,242.00	In progress	Work commencement inaugurated.
19	Development of Aruvippuram, near Kallara, as a Pilgrim Tourism Destination, at Thiruvananthapuram	Thiruvananthapuram	Nedumangad	Department of Tourism	19-02-2020	14,400,000.00	In progress	Work commencement inaugurated.
20	Pilgrim Tourism Development at Swargaropitha Matha Church	Thiruvananthapuram	Neyyatinkara	Habitat Technology Group	25-02-2020	9,100,000.00	In progress	Work commencement inaugurated.
21	Construction of Mandapam in front of Panchami Devi Temple, Pettah, Thiruvananthapuram	Thiruvananthapuram	Thiruvananthapuram	SILK	14-09-2020	4,953,118.00	Not Started	AS issued & Executing agency selected
22	Construction of Amenity Centre for Thenguil Sree Mahadevi Temple at Kattayilkkonam, TVM	Thiruvananthapuram	Kazhakkootam	Department of Tourism	16-10-2020	36,200,000.00	Not Started	AS Issued & Executing agency selected
23	Construction of Amenity Centre for Vettucaud Madre De Eus Church at TVM	Thiruvananthapuram	Thiruvananthapuram	Department of Tourism	16-10-2020	30,000,000.00	Not Started	AS Issued & Executing agency selected
24	Construction of Retaining wall at Puthukkunnu CSI Church	Thiruvananthapuram	Kazhakkootam	WAPCOS	11-04-20	4,500,000.00	Not Started	AS issued & Executing agency selected
25	Construction of Amenity Centre at Chittoor Thampuram Sree Bhadrakali Temple at Powdikonam	Thiruvananthapuram	Kazhakkootam	Department of Tourism	11-05-20	4,500,000.00	Not Started	AS issued & Executing agency selected
26	Construction of Waiting Room and Hall for Choozhampala Sree Dharma Sastha Temple, TVM	Thiruvananthapuram	Vattioorkavu	Department of Tourism	11-05-20	6,000,000.00	Not Started	AS issued & Executing agency selected
27	Construction of Amenity Center at Pullattukari Sree Bhagavathy Temple, Kazhakkootam	Thiruvananthapuram	Kazhakkootam	Department of Tourism	11-05-20	6,600,000.00	Not Started	AS Issued & Executing agency selected
28	Renovation of Noorul Huda Madrassa, Ahladapuram, Chempazhanthy	Thiruvananthapuram	Kazhakkootam	Department of Tourism	11-05-20	9,500,000.00	Not Started	AS Issued & Executing agency selected

Department of Tourism Pilgrim Heritage and facilitation Projects - Current Government

#	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Status	Remarks
29	Construction of tourist facilitation centre at Kanichukulangara Devi temple - Phase I	Alappuzha	Alappuzha	ULCCS Ltd.	01-10-2018	36,500,000.00	In progress	Total 70% of the work has been completed so far.G.F & F.F block work ,plastering work ,plumbing and electrical works going on work delaying as the covid19 cases increasing among the workers and staffs of ULCCS. Expected completion 30.04.2021
30	Construction of tourist facilitation centre at Kanichukulangara Devi temple - Phase II	Alappuzha	Alappuzha	ULCCS Ltd.	07-09-2019	21,000,000.00	Not Started	Phase 1 and Phase 2 components including third floor, is progressing simultaneously.
31	Erumeli Pilgrim Hub	Kottayam	Kanjirappally	DTPC Kottayam	25-09-2017	20,000,000.00	In progress	Total 90% work was completed. Progress of the work in components 1) Comfort station -90% work completed. Plastering completed. The Door window ventilation shutter fixing works , plumbing, electrification, finishing works , sanitary works are going on. 2) VIP Rooms- 90% work completed. Electrification, finishing works , sanitary works,Door window ventilation shutter fixing works are going on. 3) Refreshment - 90% work completed. Flooring and DADO works in Toilet completed. Plumbing, electrification, finishing works , sanitary works,Door window ventilation shutter fixing works are going on. 4) Play Equipment - Not started. Work order not given to contractor by WAPCOS yet. 5) Stone benches (12Nos) - started. 6) Stone paving with Turfing- Paving of stones is in progress. Total works will be completed by 15/01/2021. to complete by October 2020
32	Pilgrim Tourism Amenity Centre Facilitation Centre At the premises of Thiruvairanikkulam Mahadeva Temple - Phase I	Ernakulam		DTPC Ernakulam	20-09-2019	40,000,000.00	In progress	Components 1. RCC-Pile, 2. Chipping and removing, 3. Earthwork Excavation 4. PCC 1:4:8, 5. RCC Pile Cap, 6. RCC Plinth Beams, 7. RCC Column, 8. RCC Beams 9. Sandfilling, 10. RCC Roof Slab, 11. Post-tensioned Slab 12. RCC Staircase, 13. RCC Lintel, 14. Tor Steel, 15. PCC 1:4:8 Flooring Progress: R.C.C of Piles completed.Pile Cap Work Completed Plinth beam Completed to 90 %.Earth Filling inside plinth beam completed to 90 % Column Casting First Lift progressing. The Components: Balitharpana platform between Asramam kadavu & Sivarathri kadavu of 5metre width. Paved with good quality anti skid & anti fungal tiles Parapet wall is provided for safety Covered using truss work Changing room comprising of four compartments. Status: Work awarded to contractor and the DTPC informed
33	Construction of Balitharpana Platform between Asramam Kadavu and Sivarathri kadavu on the banks of Periyar River	Ernakulam		DTPC EKM	26-01-2020	9,000,000.00	Work Started	

Department of Tourism Pilgrim Heritage and facilitation Projects - Current Government

#	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Status	Remarks
34	Rejuvenation of Urban Heritage Core near Thali Temple Phase - 1, Kozhikkode	Kozhikkode	Kozhikkode South	DTPC Kozhikkode	19-02-20	9,912,841.00	In progress	Components: 1. Drainage, 2. Pavement, 3. Pavillion, 4. Chip shop, 5. East Side seating, 6. East Side seating 2, 7. Stone pillars - 12 nos. 8. Herbarium, 9. Beautification, 10. Site Clearance 11. Chip chop side step renovation, 12. Temple wall (Herbarium side) Cleaning and pointing. 45% completed. Civil masonry works ongoing at site. Components: 1. Over works, 2. Drainage cleaning, 3. Ground levelling, 4. Step side design work, 5. Joinery fittings (brass), 6. Wooden Grill 7. Over Head Water Tank, 8. Over Head Tank (fire) 9. Rainwater Harvesting tank, 10. Septic tank and amp, Soak pit 11. Compound Wall, 12. Open well, 13. Fire protection system
35	Pilgrim Tourism Development at Lokanarkavu Temple, Kozhikkode	Kozhikkode		ULCCS Ltd.	19-10-20	36,000,000.00	Not Started	
36	Renovation of Thirunelli Temple Premises, Wayanad	Wayanad		DTPC, Wayanad	06-04-19	38,000,000.00	TS stage	Works not started.
37	Pilgrim Facilitation and Theyyam Exhibition/interpretation centre at Andalurkavu, Thalassery, Kannur	Kannur		ULCCS Ltd.	17-06-2017	36,055,621.00	Completed	Project Inaugurated after completion.
	Total					1,763,083,975.00		

Sanal Kumar
01/02/2021