

15 -ാം കേരള നിയമസഭ

16 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2858

24-02-2026 - ൽ മറുപടിയ്ക്ക്

ജെൽ ജീവൻ മിഷൻ മുഖേന ആവിഷ്കരിച്ച് നടപ്പിലാക്കിയിട്ടുള്ള പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ ഡി കെ മുരളി		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	വാമനപുരം മണ്ഡലത്തിലെ വിവിധ പഞ്ചായത്തുകളിൽ സമ്പൂർണ്ണ കുടിവെള്ള ലഭ്യതയ്ക്കായി എന്തെല്ലാം പദ്ധതികൾ ജെ.ജെ.എം. (ജെൽ ജീവൻ മിഷൻ) മുഖേന ആവിഷ്കരിച്ച് നടപ്പിലാക്കിയിട്ടുണ്ടെന്ന് പഞ്ചായത്ത് തിരിച്ച് വിവരം നൽകാമോ;	(എ)	വാമനപുരം നിയോജക മണ്ഡലത്തിലെ ജെൽ ജീവൻ മിഷൻ പദ്ധതിയുടെ വിവരങ്ങൾ അനുബന്ധം 1 ഉം 2ഉം ആയി ചേർക്കുന്നു.
(ബി)	ഓരോ പദ്ധതിക്കുമായി അനുവദിച്ച തുകയും പദ്ധതിയുടെ തൽസ്ഥിതിയും വ്യക്തമാക്കാമോ;	(ബി)	വാമനപുരം നിയോജക മണ്ഡലത്തിലെ ജെൽ ജീവൻ മിഷൻ പദ്ധതിയുടെ വിവരങ്ങൾ അനുബന്ധം 1 ഉം 2ഉം ആയി ചേർക്കുന്നു.
(സി)	വിവിധ പദ്ധതികൾ പ്രകാരം ഇതേവരെ നൽകിയ കുടിവെള്ള കണക്ഷനുകളുടെ എണ്ണവും നൽകാൻ അവശേഷിക്കുന്ന കുടിവെള്ള കണക്ഷനുകളുടെ എണ്ണവും പഞ്ചായത്ത് തിരിച്ച് വിശദമാക്കാമോ?	(സി)	വാമനപുരം നിയോജക മണ്ഡലത്തിലെ ജെൽ ജീവൻ മിഷൻ പദ്ധതിയുടെ വിവരങ്ങൾ അനുബന്ധം 1 ഉം 2ഉം ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം-1

പഞ്ചായത്ത്	ആകെ ഗ്രാമീണ വീടുകൾ	JJM നു മുൻപ് ഉണ്ടായിരുന്ന കണക്ഷൻ	ഭരണാനുമതി നൽകിയ കണക്ഷൻ	ഭരണാനുമതി തുക (ലക്ഷം)	JJM തുടങ്ങിയ ശേഷം നൽകിയ കണക്ഷൻ	നിലവിൽ മൊത്തം കണക്ഷൻ	ഇനി നൽകാനുള്ള കണക്ഷൻ	പൂർത്തി കരണം
Anadu	8801	387	9014	5115.20	1695	2082	6719	19%
Kallara - Tvp	8951	3393	5558	2551.49	4285	7678	1273	77%
Nanniyode	8842	566	8276	2842.90	2668	3234	5608	32%
Nellanadu	7794	2872	4922	4272.08	4048	6920	874	82%
Panavoor	7303	1250	6053	2557.13	4715	5965	1338	78%
Pangode	9718	973	8745	4482.99	6150	7123	2595	70%
Peringammal a	6888	361	8310	12456.68	1070	1431	5457	13%
Pullampara	7380	1381	5999	2557.24	4695	6076	1304	78%
Vamanapuram	8283	895	7388	5291.13	2537	3432	4851	34%
ആകെ	73960	12078	64265	42126.84	31863	43941	30019	50%

Sl No	Panchayat	FHTC	TS Amount	Name of Work	Work status	Overall progress %
		(Nos.)	(Lakhs)			
1	Vamanapuram	450	64.3	Providing FHTC and distribution network in Vamanapuram Panchayath	Completed	100
2	Vamanapuram	0	1978	JJM- Construction of Well,WTP,RWPM,OHSR ,Sump and commissioning in Vamanapuram Panchayath., (Package -1 {Part-1- Well cum Pump House at Kuttoor Kadavu, 500mm DI Pumping main and 15 MLD WTP at Kailasathkunnu Package 1, Part 2- Supply, erection, trial running and commissioning of Raw Water and Clear Water Pump sets, Transformers and allied works-reg:-)	Ongoing	90
3	Vamanapuram	0	282	Road Restoration in Vamanapuram Panchayath	Tender Stage	0
4	Vamanapuram	0	282	CWSS to Vamanapuram, Nellanad and Manickal panchayaths, Phase-I and II, Package-3-Part-1, Design & Construction of 10.00 LL OHSR at Kuttimoodu for Vamanapuram eastern zone in Vamanapuram Panchayath	Ongoing	0
5	Vamanapuram	3400	1,555	JJM: Providing distribution network and FHTCs in eastern zone of Vamanapuram eastern zone of Vamanapuram panchayath in Vamanapuram Panchayath	Ongoing	30
6	Vamanapuram	1450	571	JJM-2021-24 CWSS to Vamanapuram Manickal and Nellanad Panchayath - Phase 1 in Vamanapuram Panchayath	Completed	100
7	Vamanapuram	0	418	JJM: CWSS to Vamanapuram, Nellanad & Manickal panchayaths - Road restoration of PWD roads in Vamanapuram Panchayath	Ongoing	0
8	Vamanapuram	0	1604.87	Road restoration LSGD roads in Vamanapuram in Vamanapuram Panchayath	Tender Stage	0
9	Vamanapuram	2077	322	Providing FHTC in Vamanapuram Panchayath	Completed	100
10	Nellanadu	800	do	Providing FHTC in Nellanadu Panchayath	Completed	100
11	Nellanadu	440	82.43	JJM Nellanad Panchayath - Providing FHTCs in Nellanad Panchayath in Nellanadu Panchayath	Completed	100
12	Nellanadu	3543	2741.6	JJM Nellanad Panchayath 2021-24--CWSS to Vamanapuram, Manikkal and Nellanad Grama Panchayaths Phase-1 ,Package -2 -Supplying and Laying Clear Water Pumping main from WTP at KailasathKunnu to OHSR near Gokulam Medical college,OHSR at Veluthapara and sump cum OHSR at Perayathumukal and Providing FHTCs in Nellanad Panchayath in Nellanadu Panchayath	Ongoing	85
13	Nellanadu	0	1604.87	Road restoration LSGD roads in Nellanad in Nellanadu Panchayath	Tender Stage	0
14	Anadu	300	30.5	JJM - 2020-2021 - Anad Grama Panchayath (Phase 1)- Providing Functional Household Tap Connections in Anadu Panchayath	Completed	100

15	Anadu	300	97.5	JJM - 2020-2021 - Anad Grama Panchayath (Phase 2)- Providing Functional Household Tap Connections.in Anadu Panchayath	Completed	100
16	Anadu	600	104.2	JJM 2021-2022 Anad Grama Panchayath - Providing pipe line extension and providing functional household tap connections in Anad Grama Panchayath. Phase 3in Anadu Panchayath	Completed	100
17	Anadu	0	0.708	JJM Anad GP - Pipe line extension from Melekalliyodu to Edavattam in Anad Panchayath.in Anadu Panchayath	Completed	100
18	Anadu	15	3	JJM 2021-22- Providing FHTCs in Anad Grama Panchayath-MVS-2,MVS-1in Anadu Panchayath	Completed	100
19	Anadu	18	3	JJM 2021-22- Providing FHTCs in Anad Grama Panchayath-MVS-3in Anadu Panchayath	Completed	100
20	Anadu	19	3	JJM 2021-22- Providing FHTCs in Anad Grama Panchayath-MVS-4in Anadu Panchayath	Completed	100
21	Anadu	8	2.96	JJM 2021-22- Providing FHTCs in Anad Grama Panchayath-MVS-5in Anadu Panchayath	Completed	100
22	Anadu	13	3	JJM 2021-22- Providing FHTCs in Anad Grama Panchayath-MVS-6in Anadu Panchayath	Completed	100
23	Anadu	23	3	JJM 2021-22- Providing FHTCs in Anad Grama Panchayath-MVS-7in Anadu Panchayath	Completed	100
24	Anadu	25	3	JJM 2021-22- Providing FHTCs in Anad Grama Panchayath-MVS-8in Anadu Panchayath	Completed	100
25	Anadu	0	0.462	JJM Anad Grama Panchayath - Automation of Arampally Pump House at Anad Grama Panchayath.in Anadu Panchayath	Completed	100
26	Anadu	4688	1779.19	JJM -2021-2024 Anad and Nanniyode Panchayaths - CWSS to Anad, Kurupuzha and Palode Villages Phase III - Package V Construction of OHSR at Koop) & JJM -2021-2024 Anad and Nanniyode Panchayaths - CWSS to Anad, Kurupuzha and Palode Villages Phase III - Package VIII (Distribution Zone 5)in Anadu Panchayath	Ongoing	90
27	Anadu	1954	1166	JJM -2021-2024 Anad and Nanniyode Panchayaths - CWSS to Anad, Kurupuzha and Palode Villages Phase III - Package IX (Distribution Zone 6)- distribution from the existing GLSR at Chullimanoorin Anadu Panchayath	Ongoing	75
28	Anadu	1172	572.59	JJM -2021-2024 Anad and Nanniyode Panchayaths - CWSS to Anad, Kurupuzha and Palode Villages Phase III - Package X (Distribution zone 7)-distribution from Kaithakkadin Anadu Panchayath	Ongoing	75
29	Anadu	0	83.42	JJM 2021-24 Anad & Nanniyode Panchayath- CWSS to Anad, Kurupuzha & Palode Villages- Phase II Package 6 - 1.7ll capacity OHSR at Kaithakkadin Anadu Panchayath	Completed	100
30	Anadu	0	2.34	JJM 2021-24 Anad & Nanniyode Panchayath- CWSS to Anad, Kurupuzha & Palode Villages- Phase II Package 3 - Construction of PH at Chullimanoorin Anadu Panchayath	Completed	100
31	Anadu	0	470	road restoration workin Anadu Panchayath	Tender Stage	0

32	Panavoor	1000	98.79	JJM -2020-21-Panavoor Grama Panchayath (Work I)-Providing Functional Household Tap Connections.phase 1 in Panavoor Panchayath	Completed	100
33	Panavoor	2000	459.5	JJM -2020-21-Panavoor Grama Panchayath (Work 2)-Providing Functional Household Tap Connections and pipe line extensions.phase 2 in Panavoor Panchayath	Completed	100
34	Panavoor	30	3	JJM -2020-21-Panavoor Grama Panchayath(MVS-1)-Providing Functional Household Tap Connections in Panavoor Grama Panchayath.in Panavoor Panchayath	Completed	100
35	Panavoor	5	0.62	JJM -2020-21- (MVS2)-Providing Functional Household Tap Connections in Panavoor Grama Panchayath.in Panavoor Panchayath	Completed	100
36	Panavoor	647	181.6	JJM 2022-2024 KALLARA SCHEME PHASE-3 SLSSC-3 PROVIDING PIPE LINE EXTENSIONS AND 647 FHTCs IN PANAVOOR WARD NO.10 VAZHODE WARD NO.11 MALAMUKAL WARD NO. 12 AND MISCELLANEOUS CONNECTIONS OF PANAVOOR GRAMA PANCHAYATH-PACKAGE-8.in Panavoor Panchayath	Completed	90
37	Panavoor	900	235.44	JJm 2022-2024 KALLARA SCHEME PHASE-3 SLSSC-3 PROVIDING PIPE LINE EXTENSIONS AND 900 FHTCs IN MOTTAKAVU WARD NO.5 KARIKKUZHI WARD NO.8 KONGANAMKODU WARD NO.9 VELLANCHIRA WARD NO.13 SN PURAM WARD NO.14 AJAYAPURAM WARD NO.15 AND MISCELLANEOUS CONNECTIONS OF PANAVOOR GRAMA PANCHAYATH-PACKAGE-9.in Panavoor Panchayath	Completed	100
38	Panavoor	900	235.04	JJM 2022-2024-KALLARA SCHEME-PHASE 3-SLSSC 3-PROVIDING PIPE LINE EXTENSIONS AND FHTCs IN ISWAPURAM WARD (WARD NO.1), PERAYAM WARD (WARD NO.2), PANAYAMUTTAM (WARD NO.3), KOTHAKULANGARA WARD (WARD NO.4), MEENILAM WARD (WARD NO.6) AND ATTUKAL WARD (WARD NO.7) OF PANAVOOR GRAMA PANCHAYATH. PACKAGE-10in Panavoor Panchayath	Ongoing	80
39	Panavoor	566	148.03	JJM 2022-2024 KALLARA SCHEME PHASE-3 SLSSC-3 DISTRIBUTION SYSTEM PROVIDING PIPE LINES AND PIPELINE EXTENSION AND 566 FHTCS IN VARIOUS WARDS OF PANAVOOR GRAMA PANCHAYATH -PACKAGE 11in Panavoor Panchayath	Completed	100
40	Panavoor	0	2.966	JJM- Road Restoration-Moonnanakuzhy Kalliyode road- General work.in Panavoor Panchayath	Completed	100
41	Panavoor	0	18.66	JJM CWSS TO PANAVOOR, PULLAMPARA & VEMBAYAM REPLACING 200MM AC PIPE FROM VELLAMKUDY PUMPHOUSE TO VELLANCHIRA-GENERAL CIVL WORKin Panavoor Panchayath	Ongoing	50
42	Panavoor	0	67.919	Jala Jeevan Mission (JJM) -WSS to Panavoor -Replacing existing 300mm AC pipeline from Alamukku OHSR to SN puram Junction using corresponding size DI pipes-pipe line work.in Panavoor Panchayath	Ongoing	10

43	Panavoor	40	30.12	JJM 2022-2024 Panavoor Grama Panchayath - Providing FHTCs and Providing pipe line extension in Panavoor Grama Panchayath - General Civil work.in Panavoor Panchayath	Completed	100
44	Panavoor	0	0.82	Restorationin Panavoor Panchayath	Tender Stage	0
45	Kallara - Tvpm	600	61.9	JJM-2020-21-KALLARA GP -providing functional house hold tap connections. Phase 1in Kallara - Tvpm Panchayath	Completed	100
46	Kallara - Tvpm	1400	195	JJM- 2020-21 - Water supply line extension and providing water connections from existing and proposed lines to house holds in Kallara Panchayat.Phase 2in Kallara - Tvpm Panchayath	Completed	100
47	Kallara - Tvpm	25	3	JJM(2020-2021)-Kallara grama panchayath (MVS-1) providing functional household tap connections in kallara panchayathin Kallara - Tvpm Panchayath	Completed	100
48	Kallara - Tvpm	26	3	JJM(2020-2021)Kallara Grama Panchayath (MVS2)Providing Functional Household Tap Connections in kallara grama panchayathin Kallara - Tvpm Panchayath	Completed	100
49	Kallara - Tvpm	25	2.97	JJM(2021-2022)-Kallara grama panchayath (MVS-3) providing functional household tap connections in kallara grama panchayath.in Kallara - Tvpm Panchayath	Completed	100
50	Kallara - Tvpm	25	2.99	JJM(2021-2022)-Kallara grama panchayath (MVS-4) Providing functinal household tap connections in kallara grama panchayath.in Kallara - Tvpm Panchayath	Completed	100
51	Kallara - Tvpm	25	3	JJM(2021-2022)-Kallara grama panchayath (MVS-5) Providing functional household tap connections in kallara grama panchayathin Kallara - Tvpm Panchayath	Completed	100
52	Kallara - Tvpm	25	2.93	JJM(2021-2022)-Kallara grama panchayath (MVS-6) providing functional household tap connections in kallara panchayathin Kallara - Tvpm Panchayath	Completed	100
53	Kallara - Tvpm	20	2.86	JJM(2021-2022)-Kallara Grama Panchayath (MVS-7) Providing functinal Household tap connections in kallara grama panchayathin Kallara - Tvpm Panchayath	Completed	100
54	Kallara - Tvpm	14	2.47	JJM(2021-2022)-Kallara grama panchayath(MVS-8)-Providing functional household tap connections in kallara grama panchayathin Kallara - Tvpm Panchayath	Completed	100
55	Kallara - Tvpm	16	2.98	JJM(2020-2021)-Kallara grama panchayath (MVS-9) providing functional household tap connections in kallara panchayathin Kallara - Tvpm Panchayath	Completed	100
56	Kallara - Tvpm	12	3	JJM(2020-2021)-Kallara grama panchayath (MVS-10)providing functional household tap connections in kallara panchayath areain Kallara - Tvpm Panchayath	Completed	100
57	Kallara - Tvpm	0	145.6	JJM - 2020-2021 - CWSS to Kallara adj. Panchayaths-Construction of PH at KT Kunnu,&Distribution lines Kallara-Pipe line extensionin Kallara - Tvpm Panchayath	Ongoing	40

58	Kallara - Tvp	0	22.73	JJM 2021-2024-phase 3 (3rd SLSSC)-SURVEY WORKS FOR THE CWSS TO KALLARA, PANGODE, PANAVOOR, PULLAMPARA AND VEMBAYAM in Kallara - Tvp Panchayath	Completed	100
59	Kallara - Tvp	398	96.56	JJM 2022-2024-Kallara Scheme-Phase 3-Distribution System-Providing Pipeline Extensions and FHTCs in Kurinjilakkadu Ward (Ward No. 14), and Mulayilkkonam Ward (ward No. 16) of Kallara Grama Panchayath.in Kallara - Tvp Panchayath	Completed	100
60	Kallara - Tvp	1008	249.98	JJM 2022-2024 KALLARA SCHEME PHASE-3 SLSSC-3 PROVIDING PIPE LINE EXTENSIONS AND 1008 FHTCs IN CHERUVALAM WARD NO.8 THENGUMCODE WARD NO.9 KALLUVARAMBU WARD NO. 11 AND MUTHUVILA WARD NO.12 OF KALLARA GRAMA PANCHAYATH-PACKAGE-15.in Kallara - Tvp Panchayath	Completed	100
61	Kallara - Tvp	986	247.14	JJM 2022-2024 KALLARA SCHEME PHASE3 DISTRIBUTION SYSTEM -PROVIDING PIPE LINE EXTENSIONS AND 986FHTCS IN KODITHOOKKIKKUNNU WARD NO.7 PARAPPIL WARD NO.10 ARVIPPURAM WARD NO.13 AND THUMBODE WARD NO.17 OF KALLARA GRAMA PANCHAYATH-PACKAGE 16.in Kallara - Tvp Panchayath	Completed	100
62	Kallara - Tvp	1002	249.97	JJM 2022-2024 Providing Distribution pipeline extension and 1002 FHTCin kallara Ward No-1and Kallara. Town WardNo2 Vellamkudy ward no 3 Thapaagam Ward no 4 Kurumbayam Ward No3 and Palakulam ward 6of Kallara GP SLSSC Package 14in Kallara - Tvp Panchayath	Completed	100
63	Kallara - Tvp	0	61.42	Jal Jeevan Mission (JJM)- Water Supply section Kallara-Replacing 63mm old and damaged pipeline along Thumpode Ozhukupara line,Replacing exposed 160mm PVC pipe using 150mm DI pipe at Thotttumukku upgrading under sized 75mm PVC Pipe from Pattara to Vellamkudy by using 160mm PVC pipe-Providing pipeline extension to UITline and NCC line in Kallara Grama Panchayath -General Civil workin Kallara - Tvp Panchayath	Ongoing	100
64	Kallara - Tvp	0	245	JJM 2021-23- CWSS to Kallara adj. Panchayaths-Connection of 6 LL OHSR at KT Kunnu, Kallara-Pipe line extensionin Kallara - Tvp Panchayath	Dropped	0
65	Kallara - Tvp	164	119.56	JJM 2021-2022 Kallara Grama Panchayath-Providing 164 FHTC And Providing pipeline extensions in Kallara Grama Panchayath and supply and erection of pumpset at clear water pump house at Thengincodein Kallara - Tvp Panchayath	Ongoing	50
66	Kallara - Tvp	0	156	Restoration workin Kallara - Tvp Panchayath	Tender Stage	0
67	Nanniyode	300	30.1	JJM - 2020-2021 - Nanniyode Grama Panchayath - Providing Functional Household Tap Connections Phase 1in Nanniyode Panchayath	Completed	100
68	Nanniyode	26	3	JJM 2020-2021-providing Functional Household Tap connections in Kallippara ward of Nanniyode Grama Panchayath.in Nanniyode Panchayath	Completed	100
69	Nanniyode	27	3	JJM 2020-2021-providing Functional Household Tap connections in Palode ward of Nanniyode Grama Panchayath.in Nanniyode Panchayath-a	Completed	100

70	Nanniyode	27	3	JJM 2020-2021-providing Functional Household Tap connections in Pacha ward of Nanniyode Grama Panchayath.in Nanniyode Panchayath	Completed	100
71	Nanniyode	25	3	JJM 2020-2021-providing Functional Household Tap connections in Town ward of Nanniyode Grama Panchayath.in Nanniyode Panchayath	Completed	100
72	Nanniyode	25	3	JJM 2020-2021-providing Functional Household Tap connections in Kurumthali ward of Nanniyode Grama Panchayath.in Nanniyode Panchayath	Completed	100
73	Nanniyode	25	2.78	JJM 2020-2021-providing Functional Household Tap connections in Anakkulam ward of Nanniyode Grama Panchayath in Nanniyode Panchayath	Completed	100
74	Nanniyode	27	3	JJM 2020-2021-providing Functional Household Tap connections in Palode ward of Nanniyode Grama Panchayath.in Nanniyode Panchayath-c	Completed	100
75	Nanniyode	26	3	JJM 2020-2021-providing Functional Household Tap connections in Puliyoor ward of Nanniyode Grama Panchayath.in Nanniyode Panchayath	Completed	100
76	Nanniyode	25	3	JJM 2020-2021-providing Functional Household Tap connections in Alampara ward of Nanniyode Grama Panchayath.in Nanniyode Panchayath	Completed	100
77	Nanniyode	1900	245.7	JJM 2021-2022 Nanniyode GP - Providing Functional Household Tap connections in Nanniyode Grama Panchayath. Phase 2 A1 in Nanniyode Panchayath	Completed	100
78	Nanniyode	1967	246.56	JJM 2020-2021 RWSS to Palode- Providing 1967 FHTC Nanniyode Grama Panchayath. Phase II A2.in Nanniyode Panchayath	Completed	100
79	Nanniyode	3826	1338.68	Anad- Nanniyode (pkg4,7)in Nanniyode Panchayath	Ongoing	40
80	Nanniyode	0	178	Balance work of 200 mm DI pumping main-in Nanniyode Panchayath	Tender Stage - LoA Ready	0
81	Nanniyode	0	18.3	JJM- Anad - Nanniyode-500 KVA transformer- Supply erection, testing and commissioningin Nanniyode Panchayath	Completed	100
82	Nanniyode	0	94.5	Road restoration in Nanniyode Panchayath	Tender Stage	0
83	Nanniyode	0	122	Road restorationin Nanniyode Panchayath	Tender Stage	0
84	Pangode	600	62.1	JJM 2020-2021 PANGODE GRAMA PANCHAYATH - PROVIDING FUNCTIONAL HOUSEHOLD TAP CONNECTIONS in Pangode Panchayath	Completed	100
85	Pangode	1400	271	JJM 2020-2021-THIRUVANANTHAPURAM DISTRICT - PANGODE GRAMA PANCHAYATH - PROVIDING FUNCTIONAL HOUSEHOLD TAP CONNECTIONS AND PROVIDING PIPE LINE EXTENSIONS IN PANGODE GRAMA PANCHAYATH.Phase IIin Pangode Panchayath	Completed	100
86	Pangode	30	3	JJM 2020-2021 PROVIDING URGENT HOUSEHOLD TAP CONNECTIONS AT PANGODE GRAMA PANCHAYATH - MVS 1in Pangode Panchayath	Completed	100

87	Pangode	30	3	JJM 2020-2021 PROVIDING URGENT HOUSEHOLD TAP CONNECTIONS - MVS 2 - IN PANGODE GRAMA PANCHAYATH.in Pangode Panchayath	Completed	100
88	Pangode	30	3	JJM 2020-2021 PROVIDING URGENT HOUSEHOLD TAP CONNECTIONS - MVS 2 A - IN PANGODE GRAMA PANCHAYATH.in Pangode Panchayath	Completed	100
89	Pangode	32	3	JJM 2020-2021 PROVIDING URGENT HOUSEHOLD TAP CONNECTIONS - MVS 4 - IN PANGODE GRAMA PANCHAYATH.in Pangode Panchayath	Completed	100
90	Pangode	1000	249.96	JJM 2022-2024 KALLARA SCHEME PHASE3 SLSSC3-DISTRIBUTION SYSTEM PROVIDING PIPE LINES AND PIPE LINE EXTENSIONS AND 1000FHTCS IN PULLAMPARA WARD NO.1 EX COLONY WARD NO.10 KAKKARIKKARA WARD NO.11 AND MISCELLENEOUS CONNECTIONS OF PANGODE GRAMA PANCHAYATH-PACKAGE 1.in Pangode Panchayath	Ongoing	71
91	Pangode	1000	249.89	JJM 2022-2024 KALLARA SCHEME PHASE3 SLSSC3-DISTRIBUTION SYSTEM PROVIDING PIPE LINES AND PIPE LINE EXTENSIONS AND 1000FHTCS IN MARANAD WARD NO.4 KOCHALUMMOODU WARD NO.17 AND MISCELLENEOUS CONNECTIONS OF PANGODE GRAMA PANCHAYATH-PACKAGE 2.in Pangode Panchayath	Ongoing	74
92	Pangode	1000	249.93	JJM 2022-2024 Kallara scheme phase-3 sLSSC3 Providing pipeline extesion and 1000 FHTC in Bharathannoor Ward No 8 Vliyancode Ward No 18, Pazhavila Ward No 19 and Miscellaneous connection of Pangode Grama Panchayath Package-3in Pangode Panchayath	Completed	100
93	Pangode	1000	249.95	JJM 2022-2024 KALLARA SCHEME PHASE3 SLSSC3-DISTRIBUTION SYSTEM PROVIDING PIPE LINES AND PIPE LINE EXTENSIONS AND 1000FHTCS IN THRIKKOVILVATTOM WARD NO 5 MOOLAPPEZH WARD NO 6 AMBEDKAR COLONY WARD NO 7 AND MISCELLANEOUS CONNECTIONS OF PANGODE GRAMA PANCHAYATH-PACKAGE 4.in Pangode Panchayath	Completed	100
94	Pangode	745	195.8	JJM 2022-2024-KALLARA SCHEME PHASE 3-SLSSC3-DISTRIBUTION SYSTEM PROVIDING PIPELINE EXTENSIONS AND 745 FHTCs IN VALIYARAYAL WARD NO.9 PULIKKARA WARD NO.15 AND MISCELLANEOUS CONNECTIONS OF PANGODE GRAMA PANCHAYATH-PACKAGE 5.in Pangode Panchayath	Completed	100
95	Pangode	1000	249.96	JJM 2022-2024-KALLARA SCHEME PHASE 3-SLSSC3-DISTRIBUTION SYSTEM PROVIDING PIPELINE EXTENSIONS AND 1000 FHTCs IN MANAKKODE WARD NO.2 PANGODE WARD NO. 3 MYLAMOOD WARD NO.12 AND MISCELLANEOUS CONNECTIONS OF PANGODE GRAMA PANCHAYATH - PACKAGE 6.in Pangode Panchayath	Completed	100
96	Pangode	1000	249.98	JJM 2022-2024 KALLARA SCHEME PHASE3 SLSSC3 DISTRIBUTION SYSTEM PROVIDING PIPE LINE EXTENSIONS AND 1000FHTCS IN ADAPPUPARA WARD NO.13 VELLAYAMDASHEM WARD NO.14 LENINKUNNU WARD NO.16 AND MISCELLANEOUS CONNECTIONS OF PANGODE GRAMA PANCHAYATH-PACKAGE 7.in Pangode Panchayath	Ongoing	51

97	Pangode	0	20.88	JJM 2022-2024 Providing Booster Pumpset at various locations in Pangode Grama Panchayathin Pangode Panchayath	Completed	100
98	Pangode	0	86.02	Jala Jeevan Mission (JJM)-WSS to Pangode-Replacing 150mm AC Pipe at Mele Paluvally- Uliyancode road, Chanthkunnuthazhe Pangode and providing 160mm PVC pipe at Kochalummoodu Pangode Market -General Civil work.in Pangode Panchayath	Ongoing	0
99	Pangode	0	82	Road restorationin Pangode Panchayath	Tender Stage	0
100	Peringammala	400	100	JJM - 2020-2021 - Peringammala Grama Panchayath - Providing pipe line extension and Providing Functional Household Tap Connections - Phase 1.in Peringammala Panchayath	Completed	100
101	Peringammala	25	3	JJM 2020-2021 - Providing Urgent FHTCs in Peringammala ward of Peringammala ward of Peringammala Grama Panchayath. (ward 1)in Peringammala Panchayath	Completed	100
102	Peringammala	25	3	JJM 2020-2021-Providing Functional Household tap connecions (FHTCs) at Kochuvila Ward of Peringammala Grama Panchayath.in Peringammala Panchayath	Completed	100
103	Peringammala	25	3	JJM 2020-2021 - Providing Urgent FHTCs in Peringammala ward of Peringammala ward 2 of Peringammala Grama Panchayath.in Peringammala Panchayath	Completed	100
104	Peringammala	25	2.95469	JJM 2020-2021-Providing Functional household tap connections (FHTCs) in Kollarukonam ward II of PeringamalaGrama Panchayath.in Peringammala Panchayath	Completed	100
105	Peringammala	25	3	JJM 2020-2021-Providing Functional household tap connections (FHTCs) in Kollarukonam ward of PeringamalaGrama Panchayath.P 1in Peringammala Panchayath	Completed	100
106	Peringammala	25	2.95	JJM 2020-2021-Providing Functional household tap connections (FHTCs) in Palode ward of Peringamala Grama Panchayath.Phase 2in Peringammala Panchayath	Completed	100
107	Peringammala	25	3	JJM 2020-2021 Providing Functional household tap connections in Karimancode of Peringammala Grama Panchayathin Peringammala Panchayath	Completed	100
108	Peringammala	25	3	JJM 2020-2021 Providing Functional household tap connections in Madathara ward of Peringammala Grama Panchayathin Peringammala Panchayath	Completed	100
109	Peringammala	25	3	JJM 2020-2021 Providing Functional household tap connections in Venkolla of Peringammala Grama Panchayathin Peringammala Panchayath	Completed	100
110	Peringammala	25	3	JJM Providing urgent FHTCs in Palode ward of Peringammala Grama Panchayathin Peringammala Panchayath	Completed	100
111	Peringammala	25	3	JJM Providing urgent FHTCs in Chippanchira ward of Peringammala Grama Panchayathin Peringammala Panchayath	Completed	100
112	Peringammala	125	28.83	JJM 2021-2022- Phase 3 - RWSS to Pottamavu Providing FHTCs to the Pottamavu ST Colony at Peringammala Grama Panchayath.in Peringammala Panchayath	Completed	100

113	Peringammala	9	6.0584	JJM -2021-2022- Mini water supply project Thennoor-Pakkulam SC Colony at Peringamala Grama Panchayath in Peringammala Panchayath	Completed	100
114	Peringammala	727	537	JJM 2022-24 -CWSS to Peringamala Grama Panchayath-Distribution Network of Zone , FHTC 727 nos- I- Package 12 in Peringammala Panchayath	Completed	100
115	Peringammala	4700	5196	JJM 2022-24 -CWSS to Peringamala Grama Panchayath-Distribution Network of Zone - II to V- Package 13in Peringammala Panchayath	Ongoing	75
116	Peringammala	700	478	Distribution to zone V(a)(from OHSR to Adiyodi colony)-Package 14in Peringammala Panchayath	Ongoing	75
117	Peringammala	0	735	Well cum pump 8m dia house at Thampuranvechundakayam,WTP at Ayiravallikunnu(5MLD capacity) and sump(3.5LL)in Peringammala Panchayath	Ongoing	55
118	Peringammala	0	142.4	1-SUPPLY,ERECTION,TESTING ,COMMISSIONING OF VT PUMP SETS AT RAW WATER PUMP HOUSE, THAMPURANVECHUDAKAYAM 2.Supply, Erection,Testing and Commissioning of Clear Water Pump Set for proposed 10.6 OHSR at Ayiravallykunnu in Peringammala Panchayath	Ongoing	0
119	Peringammala	0	234	OHSR at Ayiravallikunnu(10.6LL),250 mm Clear water pumping main at Ayiravallikunnuin Peringammala Panchayath	Ongoing	0
120	Peringammala	0	866.9	Supplying.Laying,testing and Commissioning of 150mm DIK9 for 17.4 km Clear Water Pumping main from Sump at Ayiravallykunu WTP to proposed GLSR at Madathara -Pipeline Workin Peringammala Panchayath	Ongoing	14
121	Peringammala	0	113.16	JJM-CWSS to Peringamala GP-Supplying,Laying,Testing and commissioning of 300mm raw water pumping main-Package IIIin Peringammala Panchayath	Completed	100
122	Peringammala	0	63	JJM-CWSS to Peringamala GP-Construction of 1.5LL OHSR at Adiyodi colony-Package 8in Peringammala Panchayath	Completed	100
123	Peringammala	0	27	JJM-CWSS to Peringamala GP-Supplying,Laying,Testing and commissioning of clear water pumping main from GLSR at Mankayam to proposed OHSR at Adiyodicolony-Package 9in Peringammala Panchayath	Completed	95
124	Peringammala	0	86	JJM-CWSS to Peringamala GP-Construction of 0.3LL OHSR and pump house at Makayamin Peringammala Panchayath	Completed	100
125	Peringammala	0	12.97	JJM-CWSS to Peringamala GP-Supply, erection,Testing and commissioning of clear water pump set for proposed OHSR at Veliyankalakkunnuin Peringammala Panchayath	Dropped	0
126	Peringammala	0	49.3	JJM-CWSS to Peringamala GP-Supply, erection,Testing and commissioning of clear water pump set at WTP site Valikkunnu and for proposed GLSR at Madathara Melemukkuin Peringammala Panchayath	Ongoing	0
127	Peringammala	0	70.5	JJM-CWSS to Peringamala GP-Construction of 2.5LL GLSR and pump house at Madatharain Peringammala Panchayath	Ongoing	0
128	Peringammala	0	52.8	Construction of 1 LL OHSR at Veliyankalakunnuin Peringammala Panchayath	Tender Stage	0

129	Peringammala	0	61.9	Mini Water supply scheme for Vittikav colonyin Peringammala Panchayath	Tender Stage	0
130	Peringammala	0	58.3	Construction of substation building in 5MLD plant at Peringamala and supply ,installation and allied works of transformer at WTPin Peringammala Panchayath	Tender Stage LoA Ready	- 0
131	Peringammala	0	21	Supplying,Laying jointing,Testing and commissioning of 100 mm clear water pumping main from Sump at Madathara WTP to proposed OHSR at Veliyankalakunnu - package 16in Peringammala Panchayath	Tender Stage LoA Ready	- 0
132	Pullampara	1000	99.2	JJM - 2020-2021 - Pullampara Grama Panchayath - Providing Functional Household Tap Connections - Phase 1in Pullampara Panchayath	Completed	100
133	Pullampara	2000	459.5	JJM - 2020-2021 - Pullampara Grama Panchayath - Providing Functional Household Tap Connections and providing pipeline extensions in Pullampara grama Panchayath - Phase 2in Pullampara Panchayath	Completed	100
134	Pullampara	20	2.67	JJM-(2020-2021)-pullampara Grama Panchayth (MVS-1-Providing Functional Household Tap Connections in Pullampara panchayathin Pullampara Panchayath	Completed	100
135	Pullampara	20	2.67	JJM-(2020-2021)-pullampara Grama Panchayth (MVS-2)-Providing Functional Household Tap Connections in Pullampara panchayathin Pullampara Panchayath	Completed	100
136	Pullampara	14	2.8	JJM(2020-21)Pullampara Grama Panchayath(MVS-3)-Providing Functional Household Tap Connections in Pullampara Panchayathin Pullampara Panchayath	Completed	100
137	Pullampara	16	2.78	JJM(2020-21)Pullampara Grama Panchayath(MVS-4)-Providing Functional Household Tap Connections in Pullampara Panchayath (Qtn No.107/2021-22/HWD)in Pullampara Panchayath	Completed	100
138	Pullampara	21	2.79	JJM-(2020-2021)-Pullampara Grama Panchayth (MVS-5) -Providing Functional Household Tap Connections in Pullampara Grama Panchayth. (Qtn No: 108/2021-22/HWD)in Pullampara Panchayath	Completed	100
139	Pullampara	19	2.82	JJM-(2020-2021)-pullampara Grama Panchayth (MVS-6-Providing Functional Household Tap Connections in Pullampara panchayathin Pullampara Panchayath	Completed	100
140	Pullampara	21	2.74	JJM-(2020-2021)-pullampara Grama Panchayth (MVS-7-Providing Functional Household Tap Connections in Pullampara panchayathin Pullampara Panchayath	Completed	100
141	Pullampara	21	2.63	JJM-(2020-2021)-pullampara Grama Panchayth (MVS-8)ProvidingFunctional Household Tap Connections (FHTC) in pullampara grama panjayath. (Qtn No.111/2021-22/HWD)in Pullampara Panchayath	Completed	100
142	Pullampara	20	2.69	JJM-(2020-2021)-pullampara Grama Panchayth (MVS-9)-Providing Functional Household Tap Connections (FHTC) in Pullampara grama panchayath. (Qtn No.112/2021-22/HWD)in Pullampara Panchayath	Completed	100
143	Pullampara	22	2.76	JJM 2020-21-Pullampara Grama Panchayath (MVS-10)-Providing Functional Household Tap connections in Pullampara Panchayath. (Qtn No.113/2021-22/HWD)in Pullampara Panchayath	Completed	100
144	Pullampara	10	2.72	JJM 2020-21-Pullampara Grama Panchayath(MVS-11) Providing FHTCs in Pullampara Grama Panchayathin Pullampara Panchayath	Completed	100
145	Pullampara	8	2.53	JJM 2020-21-Pullampara Grama Panchayath(MVS-12) Providing FHTCs in Pullampara Grama Panchayathin Pullampara Panchayath	Completed	100

146	Pullampara	0	3.13	JJM 2020-21-Pullampara Grama Panchayath(MVS-13) Providing FHTCs in Pullampara Grama Panchayathin Pullampara Panchayath	Completed	100
147	Pullampara	942	217.4	JJM 2022-2024 KALLARA SECTION PHASE-3 SLSSC-3 PROVIDING PIPELINE EXTENSIONS AND 942FHTCs IN KOONAVENGA WARD NO.6 PANAYAM WARD NO.7 CHULLALAM WARD NO.8 MUKKUDIL WARD NO.9 MANKUZHI WARD NO.10 AND MISCELLANEOUS CONNECTIONS OF PULLAMPARA GRAMA PANCHAYATH-PACKAGE-12.in Pullampara Panchayath	Completed	100
148	Pullampara	954	218.2	JJM 2022-2024-Kallara Scheme-Phase 3-SLSSC3-Providing Pipeline Extensions and FHTCs in Panthaplavikonam Ward (Ward No.1), Vellumannady Ward (ward No.2), Perumala Ward (ward No.3), Muthipara Ward (Ward No. 4), Pullampara Ward (ward No.5) and Miscellaneous Connections of Pullampara Grama Panchayath.PACKAGE-13.in Pullampara Panchayath	Completed	100
149	Pullampara	942	217.31	JJM 2022-2024-Kallara Scheme-Phase 3-SLSSC3-Providing Pipeline Extensions and FHTCs in Thempammodu Ward No-11Attukal Ward No-12 Palamkonam Wardno-13 Nagarukuzhi Ward no-14, Kuttimoodu Wardno-15 and Miscellaneous Connections of Pullampara Grama Panchayath pipeline work.in Pullampara Panchayath	Ongoing	56
150	Pullampara	0	14.997	JJM BOOSTER PUMB - JJM 2021-24 Pullampara Grama Panchayath -Providing Booster Pump at Manalimukku-Koramalakunnu,Tempamoodu-Valupara and Vellumannadi-Kuttimoodu ares in Pullampara Grama Panchayath areasin Pullampara Panchayath	Completed	100
151	Pullampara	0	298	JJM 2022-2024 Kallara Scheme Phase3- SLSSC 3 construction of check dam to the down sream of Aruvippuram Bridge in Pullampara Grama Panchayath-Construction of check Dam to the down stream of Aruvippuram Bridge in Pullampara Grama Panchayath-General Civil Work.in Pullampara Panchayath	Ongoing	2
152	Pullampara	161	112.898	JJM 2021-22 Pullampara Grama Panchayath- Supply and erection of CF pumpset at clear water pump house Thengincode for replacing the existing low discharge pumpset towards Alammukku OHSR and Supplying of laboratoty equipments at WTP Thengincode for ensuring water quality of drinking water and providing 161 FHTCs- General Civil Workin Pullampara Panchayath	Completed	100