

15 -ാം കേരള നിയമസഭ

16 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 152

27-01-2026 - ൽ മറുപടിയ്ക്ക്

കാസർഗോഡ് വികസന പാക്കേജിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കുന്ന പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. എ. കെ. എം. അഷ്റഫ്		ശ്രീ. പിണറായി വിജയൻ (മുഖ്യമന്ത്രി)	
(എ)	2021-22 മുതൽ 2025-26 വരെയുള്ള സാമ്പത്തിക വർഷങ്ങളിലായി കാസർഗോഡ് വികസന പാക്കേജിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിശദവിവരം നിയോജകമണ്ഡലം തിരിച്ച് ലഭ്യമാക്കാമോ;	(എ)	കാസർഗോഡ് വികസന പാക്കേജിൽ 2021-22 മുതൽ 2025-26 വരെ ഭരണാനുമതി ലഭിച്ച് പ്രവൃത്തി പൂർത്തിയാക്കിയതും നടന്നുവരുന്നതുമായ 284 പദ്ധതികളുണ്ട്. ഇതിനായി 276.2187 കോടി രൂപ ഇതു വരെ അനുവദിച്ചിട്ടുണ്ട്. പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങിയ പട്ടികകൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികളുടെ വിശദ വിവരങ്ങളും ഓരോ പ്രവൃത്തിക്കും അനുവദിച്ച തുക, നിർവ്വഹണ ചുമതല നൽകിയിട്ടുള്ള വകുപ്പ്/ ഏജൻസി, പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി എന്നിവയും വ്യക്തമാക്കാമോ;	(ബി)	കാസർഗോഡ് വികസന പാക്കേജിൽ 2021-22 മുതൽ 2025-26 വരെ ഭരണാനുമതി ലഭിച്ച് പ്രവൃത്തി പൂർത്തിയാക്കിയതും നടന്നുവരുന്നതുമായ 284 പദ്ധതികളുണ്ട്. ഇതിനായി 276.2187 കോടി രൂപ ഇതു വരെ അനുവദിച്ചിട്ടുണ്ട്. പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങിയ പട്ടികകൾ അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	ഇതിൽ പൂർത്തീകരിക്കാൻ കഴിയാത്ത പദ്ധതികളുടെ വിശദ വിവരങ്ങളും ആയതിന്റെ കാരണങ്ങളും വ്യക്തമാക്കാമോ?	(സി)	കാസർഗോഡ് വികസന പാക്കേജിൽ 2021-22 മുതൽ 2025-26 വരെ ഭരണാനുമതി ലഭിച്ച് പ്രവൃത്തി പൂർത്തിയാക്കിയതും നടന്നുവരുന്നതുമായ 284 പദ്ധതികളുണ്ട്. ഇതിനായി 276.2187 കോടി രൂപ ഇതു വരെ അനുവദിച്ചിട്ടുണ്ട്. പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങിയ പട്ടികകൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Kasaragod Development Package
List of projects during 2021-22 to 2025-26

Sl. No.	Name of Project	Year	Implementing Agency	A.S Amount (L)	A.S No Date	LAC	Sector
1	2	3	4	5	6	8	9
1	Improvements to Bhattathur Bangad road in Pallikkara G.P	2021-22	E.E, Harbour Engineering Division, Kasaragod	186.50	1429/2022-PAIT/KDP (654) Dt: 21-02-2022	Uduma	Harbour Engineering and Fisheries
2	IWMP-Construction of VCB cum Tractor way at Bellipady Kukkuguda in Delempady G.P	2021-22	E.E, Minor Irrigation Division, Kasaragod	47.30	321/2021/KSD/KDP (620) Dt: 20.07.2021	Uduma	Irrigation
3	Improvements to Chattanchal- Padhur-Banthad road in Chemnad G.P	2021-22	E.E, Harbour Engineering Division, Kasaragod	175.00	Order No. DCKSGD/1428/2022-PAIT/KDP (653) Dated: 21-02-2022	Uduma	Harbour Engineering and Fisheries
4	Infrastructure development for GUPS Kanathur in Muliya G.P	2021-22	E.E, PWD Buildings Division, Kasaragod	130.00	2888/2022-PAIT/KDP (675) Dt: 25-10-22	Uduma	School Education
5	Construction of smart anganwadi at Balanadukkam in Bedaduka GP	2022-23	E.E, LID & EW Division, Kasaragod	11.92	Order No. DCKSGD/455/2023-PAM/KDP (715) Dated: 10-03-2023	Uduma	Social Justice
6	2022-23- Construction of smart anganwadi at Koppalamkochi in Muliya GP- 11.31 L	2022-23	E.E, LID & EW Division, Kasaragod	11.31	54/2023-PAM/KDP (712) Dt: 13-03-23	Uduma	Social Justice
7	2022-23- Construction of smart anganwadi at Nusrath Nagar in Muliya GP- 16.92 L	2022-23	E.E, LID & EW Division, Kasaragod	16.92	56/2023-PAM/KDP (714) Dt: 13-03-23	Uduma	Social Justice
8	2022-23- Construction of smart anganwadi at Annappadi in Kuttikol GP- 8.65 L	2022-23	E.E, LID & EW Division, Kasaragod	8.65	465/2023-PAM/KDP (716) Dt: 13-03-23	Uduma	Social Justice

9	2022-23- Reconstruction of Meengoth VCB across Meengoth thodu at Pullur Periya GP- 83.6 L	2022-23	E.E, Minor Irrigation Division, Kasaragod	82.76	10824/2022-O1/KDP (706) Dt: 25-01-2023	Uduma	Irrigation
10	2022-23- Infrastructure development to GLPS Chemnad East- 1.3 cr	2022-23	E.E, PWD Buildings Division, Kasaragod	130.00	10646/2022-O2/KDP (701) Dt: 30-12-22	Uduma	School Education
11	2022-23- Infrastructure development for PHC Kalanad in Chemnad G.P- 2.39 cr	2022-23	E.E, PWD Buildings Division, Kasaragod	242.44	6712/2022-PAIT/KDP (687) Dt: 25.10.22	Uduma	Health
12	2022-23- Construction of smart anganwadi at Dawood Mahal in Pallikkara GP- 25.72 L	2022-23	DWCDO, Kasaragod	25.72	51/2023-PAM/KDP (719) Dt: 30.03.23	Uduma	Social Justice
13	2022-23- Construction of smart anganwadi at Bilal Nagar in Pallikkara GP- 26.12 L	2022-23	DWCDO, Kasaragod	26.12	53/2023-PAM/KDP (720) Dt: 22.03.23	Uduma	Social Justice
14	2022-23- Construction VCB cum Bridge at Kunduchi in Bedaduka GP- 99 L	2022-23	E.E, Minor Irrigation Division, Kasaragod	99.00	10876/2022-O1/KDP (709) Dt: 23-02-23	Uduma	Irrigation
15	2022-23- Infrastructure development for GUPS Thekkil Paramba in Chemnad G.P- 2.11 cr	2022-23	E.E, PWD Buildings Division, Kasaragod	211.00	6714/2022-PAIT/KDP (690) Dt: 25.10.22	Uduma	School Education
16	2022-23- Infrastructure development to GLPS Kalanad Old in Chemnad G.P- 1 cr	2022-23	E.E, PWD Buildings Division, Kasaragod	100.00	10648/2022-O2/KDP (702) Dt: 30.12.22	Uduma	School Education
17	2023-24- Construction of Kitchen shed at GHSS Bandaduka in Kuttikol G.P- 28.89 L	2023-24	D.D, Education, Kasaragod	28.89	469/2024-PAIT/KDP (763) Dt: 15.01.24	Uduma	School Education
18	24-25- Providing drinking water supply connection to Life Mission Flats at Chattanchal in Chemmanad GP by providing extension from Kasaragod WSS- 59.9 L	2024-25	E.E, KWA PH Division, Kasaragod	59.90	/12986/2024-PAIT/KDP (834) Dt: 09-01-25	Uduma	Drinking Water

19	Infrastructure Development to Taluk Hospital, Bedadka	2021-22	D.M.O (Health), Kasaragod	144.21	DCKSGD/2852/2022-PAIT/KDP (670) Dt: 31-03-2022	Uduma	Health
20	Construction of Checkdam cum bridge at Theerthakkara in Delampady GP	2022-23	E.E, Minor Irrigation Division, Kasaragod	438.57	Order No. DCKSGD/8441/2022-O1/KDP (707) Dated: 24-01-2023	Uduma	Irrigation
21	Construction of smart anganwadi at Alanadukkam in Muliya GP	2022-23	E.E, LID & EW Division, Kasaragod	16.42	Order No. DCKSGD/55/2023-PAM/KDP (713) Dated: 13-03-2023	Uduma	Social Justice
22	Construction of smart anganwadi at Adukkam in Karadka GP	2022-23	E.E, LID & EW Division, Kasaragod	10.31	Order No. DCKSGD/481/2023-PAM/KDP (723) Dated: 30-03-2023	Uduma	Social Justice
23	Construction of smart anganwadi at Mallavara in Karadka GP	2022-23	E.E, LID & EW Division, Kasaragod	10.31	Order No. DCKSGD/516/2023-PAM/KDP (724) Dated: 30-03-2023	Uduma	Social Justice
24	Construction of smart anganwadi at Madam Colony in Pallikkara GP	2023-24	DWCDO, Kasaragod	23.48	394/2023-PAM/KDP (738) Dt: 11-07-23	Uduma	Social Justice
25	Investigation-Construction of Mini dam across Chandragiri river at Moonnamkadavu in Pullur Periya G.P	2023-24	E.E, Irrigation Division, Kasaragod	75.00	9370/2023-O1/KDP (752) Dated: 11-12-2023	Uduma	Irrigation
26	Construction of Majakkar– Kodiya VCB cum tractor way across Majakkar– Kodiya thodu in Muliya GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	70.00	2106/2024-PAIT/KDP (775) Dt: 26.02.24	Uduma	Irrigation

27	Construction of VCB cum tractor way across Kalippallam Koodala thodu at Kalippallam Koodala in Muliya GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	56.00	2108/2024-PAIT/KDP (776) Dated: 26.02.24	Uduma	Irrigation
28	Construction of VCB across Kodavanji thodu near Kodavanji Bridge in Muliya GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	70.00	2110/2024-PAIT/KDP (777) Dt: 26.02.24	Uduma	Irrigation
29	Investigation-Construction of Regulator across Payaswini river at Pallangod in Delampady GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	12.00	2307/2024-PAIT/KDP (778) Dt: 29.02.24	Uduma	Irrigation
30	Improvements to Bandadukka- Veetiyadi-Chamundikkunnu-Balanthode road 0/000 to 4/700 km in Kuttikol and Panathady G.P	2023-24	E.E, PWD Roads Division, Kasaragod	850.00	2368/2024-PAIT/KDP (780) Dt: 02.03.24	Uduma	Roads and Bridges
31	Improvements to Periya Odayanchal road 8/000 to 12/000 km in Pullur Periya and Kodom Beloor G.Ps	2023-24	E.E, PWD Roads Division, Kasaragod	600.00	2396/2024-PAIT/KDP (781) Dated: 02.03.24	Uduma	Roads and Bridges
32	Improvements to Chalinkal- Meengoth-Ambalathara road 0/000 to 5/000 km in Pullur Periya G.P	2023-24	E.E, PWD Roads Division, Kasaragod	564.00	2398/2024-PAIT/KDP (782) Dt: 01.03.24	Uduma	Roads and Bridges
33	Construction of kitchen shed at GHS Thachangad in Pallikkara G.P	2023-24	D.D, Education, Kasaragod	29.98	2596/2024-PAIT/KDP (785) Dt: 07.03.24	Uduma	School Education
34	Reconstruction of VCB cum Tractor way at Panoor kadappu in Muliya GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	80.00	2858/2024-PAIT/KDP (796) Dt: 15.03.24	Uduma	Irrigation
35	Construction of VCB cum tractor way at Palerichal in Bedaduka GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	100.00	2865/2024-PAIT/KDP (797) Dt: 15.03.24	Uduma	Irrigation
36	Construction of smart anganwadi at Haripuram in Pullur Periya GP	2024-25	DWCDO, Kasaragod	27.07	6130/2024-PAIT/KDP (809) Dated: 22.07.24	Uduma	Social Justice

37	Construction of Smart Anganwadi at Kallingal in Pallikkare GP	2024-25	DWCDO, Kasaragod	22.61	6127/2024-PAIT/KDP (816) Dated: 10-09-24	Uduma	Social Justice
38	Construction of smart anganwadi at Hadad Nagar in Pallikkare GP	2024-25	DWCDO, Kasaragod	23.94	6209/2024-PAIT/KDP (817) Dated: 11-09-24	Uduma	Social Justice
39	Concreting of Pandi-Mallampara- Paduppu road in Delampady GP-	2024-25	D.F.O, Kasargod	140.29	12389/2024-PAIT/KDP (826) Dt: 16-12-24	Uduma	Roads and Bridges
40	Infrastructure Development to GUPS Chembarikka in Chemmanad GP	2024-25	D.D, Education, Kasaragod	179.15	12270/2024-PAIT/KDP (821) Dt: 19-01-2025	Uduma	School Education
41	Infrastructure facilities to GLPS Panoor in Muliya GP	2024-25	D.D, Education, Kasaragod	78.46	544/2025-PAIT/KDP (822) Dt: 21-01-25	Uduma	School Education
42	Construction of smart anganwadi at Ariyal in Muliya GP	2024-25	E.E, LID & EW Division, Kasaragod	11.04	12929/2024-PAIT/KDP (828) Dt: 05-01-25	Uduma	Social Justice
43	Construction of smart anganwadi at Bidiyal in Pullur Periya GP	2024-25	E.E, LID & EW Division, Kasaragod	9.07	12942/2024-PAIT/KDP (829) Dt: 09-01-25	Uduma	Social Justice
44	Construction of smart anganwadi at Pollakkada in Pullur Periya GP	2024-25	E.E, LID & EW Division, Kasaragod	7.75	12943/2024-PAIT/KDP (830) Dt: 09-01-25	Uduma	Social Justice
45	Construction of smart anganwadi at Konginiyan valappu in Uduma GP	2024-25	E.E, LID & EW Division, Kasaragod	5.65	12944/2024-PAIT/KDP (831) Dt: 09-01-25	Uduma	Social Justice
46	Construction of smart anganwadi at Angakkalari in Uduma GP	2024-25	E.E, LID & EW Division, Kasaragod	5.65	12945/2024-PAIT/KDP (832) Dt: 08-01-25	Uduma	Social Justice
47	Construction of smart anganwadi at Bavikkara in Muliya GP	2024-25	E.E, LID & EW Division, Kasaragod	11.31	6291/2024-PAIT/KDP (838) Dt: 21-01-25	Uduma	Social Justice
48	Infrastructure facilities to GLPS Parappa in Delampady GP	2024-25	D.D, Education, Kasaragod	81.31	547/2025-PAIT/KDP (839) Dt: 21-01-25	Uduma	School Education

49	Construction of football turf at Koliyadukkam in Chemmanad GP	2024-25	E.E, PWD Buildings Division, Kasaragod	496.50	671/2025-PAIT/KDP (847) Dt: 23-01-25	Uduma	Sports
50	Infrastructure development for GUPS Karicheri in Pallikkara GP	2024-25	E.E, PWD Buildings Division, Kasaragod	173.00	685/2025-PAIT/KDP (848) Dt: 10-03-25	Uduma	School Education
51	Construction of smart anganwadi at Muliya in Muliya GP	2024-25	DWCDO, Kasaragod	19.11	836/2025-PAIT/KDP (850) Dt: 10-03-25	Uduma	Social Justice
52	Construction of Anganwadi at Bench Court in Muliya GP	2024-25	DWCDO, Kasaragod	21.91	865/2025-PAIT/KDP (851) Dt: 21-03-25	Uduma	Social Justice
53	Infrastructure Development to GLPS Manimoola in Kuttikol GP	2024-25	E.E, PWD Buildings Division, Kasaragod	113.20	12271/2024-PAIT/KDP (852) Dt: 07-02-25	Uduma	School Education
54	Infrastructure Development to GHS Kundamkuzhi in Bedaduka GP	2024-25	E.E, PWD Buildings Division, Kasaragod	113.20	12273/2024-PAIT/KDP (853) Dt: 07-02-25	Uduma	School Education
55	Construction of smart anganwadi at Thotti in Pallikkara GP	2024-25	DWCDO, Kasaragod	24.45	2806/2025-PAIT/KDP (864) Dt: 11-03-25	Uduma	Social Justice
56	Construction of smart anganwadi at Thekkekkunnu in Pallikkara GP	2024-25	DWCDO, Kasaragod	20.16	2814/2025-PAIT/KDP (865) Dt: 11-03-25	Uduma	Social Justice
57	Construction of Anganwadi at Malamkundu in Kuttikol GP	2024-25	DWCDO, Kasaragod	23.29	3327/2025-PAIT/KDP (880) Dt: 24-03-25	Uduma	Social Justice
58	Construction of Anganwadi at Kanathur in Muliya GP	2024-25	DWCDO, Kasaragod	20.00	3387/2025-PAIT/KDP (882) Dt: 24-03-25	Uduma	Social Justice
59	Construction of new building and Assembly hall at GLPS Cherkkapara in Pallikkara GP	2025-26	E.E, PWD Buildings Division, Kasaragod	155.00	10730/2025-PAIT/KDP (906) Dt: 07.11.25	Uduma	School Education

60	Infrastructure development for GLPS Cheripady in Bedaduka GP	2025-26	E.E, PWD Buildings Division, Kasaragod	190.00	10839/2025-PAIT/KDP (907) Dt: 04.11.25	Uduma	School Education
61	Improvements to Chathangai RoB approach road in Chemmanad GP	2025-26	E.E, Harbour Engineering Division, Kasaragod	168.10	908	Uduma	School Education
62	Construction of VCB cum Bridge at Salathadukka Mayyalam in Delampady GP	2025-26	E.E, Minor Irrigation Division, Kasaragod	250.00	10873/2025-PAIT/KDP (915) Dt: 04-11-25	Uduma	Minor Irrigation
63	Construction of Minor Bridge at Vellarikaya in Delampady GP	2025-26	E.E, LID & EW Division, Kasaragod	120.00	10876/2025-PAIT/KDP (916) Dt: 07.11.25	Uduma	Roads and Bridges
64	Construction of Minor Bridge at Molothunkal Chotta in Bedadukka GP	2025-26	E.E, LID & EW Division, Kasaragod	200.00	10881/2025-PAIT/KDP (917) Dt: 05.11.25	Uduma	Roads and Bridges
65	2021-22- Construction of Buds School cum CDMC (Community Based Disability Management Center) at Nilesishwar- 2.358 cr	2021-22	E.E, LID & EW Division, Kasaragod	235.80	945/2022-PAIT/KDP (639) Dt: 25-10-2022	Trikaripuru	Endosulfan Rehabilitation
66	2021-22- Infrastructure Development for CHMKS GVHSS Kottappuram in Nilesishwar Municipality- 1.836 cr	2021-22	E.E, LID & EW Division, Kasaragod	183.60	2857/2022-PAIT/KDP (671) Dt: 29-10-2022	Trikaripuru	School Education
67	Infrastructure Facilities to PHC Mavila Kadappuram in Valiyaparamba G.P	2021-22	E.E, LID & EW Division, Kasaragod	112.26	2849/2022-PAIT/KDP (668) Dt: 29-10-22	Trikaripuru	Health
68	Construction of smart anganwadi at Karakkeru in Pilicode GP	2022-23	E.E, LID & EW Division, Kasaragod	14.92	523/2023-PAM/KDP (725) Dt: 30-03-23	Trikaripuru	Social Justice
69	2022-23- Construction of smart anganwadi at Madakkal Mini in Valiyaparamba GP- 10.15 L	2022-23	E.E, LID & EW Division, Kasaragod	10.15	466/2023-PAM/KDP (717) Dt: 13-03-23	Trikaripuru	Social Justice

70	2022-23- Infrastructure development for GHSS Cheemeni in Kayyur Cheemeni G.P- 1.23 cr	2022-23	E.E, PWD Buildings Division, Kasaragod	123.00	/6816/2022-O2/KDP (689) Dt: 01.09.22	Trikaripuru	School Education
71	2022-23- Construction of smart anganwadi at Theru in Nileshwar Municipality- 24.05 L	2023-24	DWCDO, Kasaragod	24.05	513/2023-PAM/KDP (741) Dt: 08.07.23	Trikaripuru	Social Justice
72	2023-24- Construction of kitchen shed at GVHSS Kayyur- 25.6 L	2023-24	D.D, Education, Kasaragod	25.60	466/2024-PAIT/KDP (762) Dt: 15.01.24	Trikaripuru	School Education
73	2024-25- Construction of smart anganwadi at Kuttamath Mini in Cheruvathur GP- 7.31 L	2024-25	E.E, LID & EW Division, Kasaragod	7.31	1026/2024-PAM/KDP (800) Dt: 11-07-24	Trikaripuru	Social Justice
74	Construction of smart anganwadi at Kottappuram in Nileshwar Municipality	2024-25	E.E, LID & EW Division, Kasaragod	8.65	5669/2024-PAIT/KDP (802) Dt: 11-07-24	Trikaripuru	Social Justice
75	IWMP- Renovation of Ramanchira SWE Anicut in Cheruvathur G.P	2021-22	E.E, Minor Irrigation Division, Kasaragod	176.00	830/2021/KSD/KDP (630) Dated: 25.08.21	Trikaripuru	Irrigation
76	Infrastructure Development for FHC Valiyaparamba- Upgradation to Aardram Standard	2021-22	E.E, LID & EW Division, Kasaragod	120.00	613/2021/KSD/KDP (619) Dt: 20.07.21	Trikaripuru	Health
77	Development of Valiyaparamba Backwaters and improvements to Edayilakkad Valiyaparamba Bridge road in Valiyaparamba GP	2022-23	E.E, Harbour Engineering Division, Kasaragod	480.00	DCKSGD/10624/2022-O1/KDP (699) Dated : 27.12.2022	Trikaripuru	Harbour Engineering and Fisheries
78	Martial Arts Academy at Nileshwar	2022-23	Secretary, Nileshwar Municipality	103.50	Order No. DCKSGD/10883/2022-PAIT/KDP (685) Dated: 17-01-2023	Trikaripuru	Sports

79	Girls home at Palathadam in Nileswhar	2022-23	D.D, Education, Kasaragod	201.50	Order No. DCKSGD/1387/2023-O2/KDP (729) Dated: 20-03-2023	Trikaripur	School Education
80	Construction of new building for Chittarikkal PHC in East Eleri GP (2018-19)	2022-23	E.E, PWD Buildings Division, Kasaragod	345.00	G.O.(Ms)No.16/2019/P&EA dated: 08.03.19, G.O (Rt) No. 326/2022/P&EA Dated: 26.08.22	Trikaripur	Health
81	Construction of smart anganwadi at Thaikkadappuram mini in Nileswhar Municipality	2023-24	DWCDO, Kasaragod	25.59	62/2023-PAM/KDP (742) Dt: 08-07-23	Trikaripur	Social Justice
82	Infrastructure development to GHSS South Trikaripur	2023-24	D.D, Education, Kasaragod	92.35	2626/2024-PAIT/KDP (789) Dated: 12-03-2024	Trikaripur	School Education
83	Infrastructure development to GLPS Kunnumkai in West Eleri G.P	2023-24	E.E, PWD Buildings Division, Kasaragod	160.00	2814/2024-PAIT/KDP (792) Dt: 15.03.24	Trikaripur	School Education
84	Construction of smart anganwadi at Gokkadavu in East Eleri GP	2024-25	DWCDO, Kasaragod	25.83	57/2023-PAM/KDP (810) Dt: 29.07.24	Trikaripur	Social Justice
85	Construction of smart anganwadi at Azheekal in Padanna GP	2024-25	DWCDO, Kasaragod	32.43	60/2023-PAM/KDP (815) Dt: 17-08-24	Trikaripur	Social Justice
86	Ensuring safe food through standard operating procedures for vegetable production in RARS Pilicode, Kasaragod	2024-25	Associate Director, RARS Pilicode	228.67	8253/2024-PAIT/KDP (819) Dated: 04-12-24	Trikaripur	Agriculture
87	Construction of Mayicha Veeramalakkunnu road in Cheruvathur GP	2024-25	E.E, Harbour Engineering Division, Kasaragod	499.00	12391/2024-PAIT/KDP (827) Dt: 16-12-24	Trikaripur	Tourism

88	Construction of smart anganwadi at Ariyiruthi in East Eleri GP	2024-25	E.E, LID & EW Division, Kasaragod	10.31	12946/2024-PAIT/KDP (833) Dt: 08-01-25	Trikaripu r	Social Justice
89	Integrated sports development at GFHSS Padne Kadappuram in Valiyaparamba GP	2024-25	D.D, Education, Kasaragod	34.00	548/2025-PAIT/KDP (840) Dt: 21-01-25	Trikaripu r	School Education
90	Infrastructure facilities to GLPS Vellat in Kayyur Cheemeni GP	2024-25	E.E, PWD Buildings Division, Kasaragod	147.00	626/2025-PAIT/KDP (842) Dt: 25-01-25	Trikaripu r	School Education
91	Infrastructure facilities to GLPS Paramba in West Eleri GP	2024-25	E.E, PWD Buildings Division, Kasaragod	155.00	645/2025-PAIT/KDP (844) Dt: 24.03.25	Trikaripu r	School Education
92	Infrastructure facilities to GLPS Kammadam in West Eleri GP	2024-25	E.E, PWD Buildings Division, Kasaragod	152.00	649/2025-PAIT/KDP (845) Dt: 23-01-25	Trikaripu r	School Education
93	Infrastructure facilities to GLPS Perumbatta in West Eleri GP	2024-25	E.E, PWD Buildings Division, Kasaragod	100.00	668/2025-PAIT/KDP (846) Dt: 24-03-25	Trikaripu r	School Education
94	Construction of Anganwadi at Puthiyakandam in Cheruvathur GP	2024-25	DWCDO, Kasaragod	27.05	3218/2025-PAIT/KDP (874) Dt: 24-03-25	Trikaripu r	Social Justice
95	Construction of Anganwadi at Athiyadukkam in East Eleri GP	2024-25	DWCDO, Kasaragod	39.09	3236/2025-PAIT/KDP (878) Dt: 24-03-25	Trikaripu r	Social Justice
96	Construction of Anganwadi at Kooramkundu in West Eleri GP	2024-25	DWCDO, Kasaragod	34.21	2885/2025-PAIT/KDP (879) Dt: 24-03-25	Trikaripu r	Social Justice
97	Construction of Anganwadi at Machikkad in Padanna GP	2024-25	DWCDO, Kasaragod	23.37	3380/2025-PAIT/KDP (881) Dt: 24-03-25	Trikaripu r	Social Justice
98	Investigation-Construction of new building for IHRD College at Pallippara in Kayyur Cheemeni GP	2025-26	E.E, PWD Buildings Division, Kasaragod	5.27	899	Trikaripu r	Higher Education

99	Investigation-Construction of new building for GLPS Paruthikkamuri in Nileshtar Municipality	2025-26	E.E, PWD Buildings Division, Kasaragod	5.10	900	Trikaripu r	School Education
100	Investigation-Infrastructure development for Taluk Hospital Thrikaripur in Thrikaripur GP	2025-26	E.E, PWD Buildings Division, Kasaragod	5.30	901	Trikaripu r	Health
101	Construction of new building for THS Chervathur	2025-26	E.E, PWD Buildings Division, Kasaragod	200.00	902	Trikaripu r	Higher Education
102	Infrastructure Development for GLPS Perol in Nileshtar Municipality	2025-26	E.E, PWD Buildings Division, Kasaragod	129.00	903	Trikaripu r	School Education
103	Construction of new building for CKNSGHS Pilicode	2025-26	E.E, PWD Buildings Division, Kasaragod	200.00	904	Trikaripu r	School Education
104	Veeramalakunnu Tourism project in Cheruvathur GP	2025-26	D.D, Tourism, Kasaragod	499.90	10849/2025-PAIT/KDP (909) Dt: 04.11.25	Trikaripu r	Tourism
105	Nalilamkandam-Edachakkai Agricultural Irrigation Project in Kayyur Cheemeni GP	2025-26	E.E, Minor Irrigation Division, Kasaragod	127.80	10859/2025-PAIT/KDP (911) Dt: 04.11.25	Trikaripu r	Minor Irrigation
106	Construction of culvert at Puttakkad in Muzhakkom Nandavanam Padasekharam in Kayyur Cheemeni GP	2025-26	E.E, Minor Irrigation Division, Kasaragod	30.00	10860/2025-PAIT/KDP (912) Dt: 04.11.25	Trikaripu r	Minor Irrigation
107	Construction of smart anganwadi at Ukkinadukka in Enmakaje GP	2024-25	DWCDO, Kasaragod	25.85	374/2023-PAM/KDP (798) Dt: 03-07-24	Manjeswar	Social Justice
108	Infrastructure facilities to GLPS Kidoor in Kumbala GP	2024-25	E.E, PWD Buildings Division, Kasaragod	68.70	588/2025-PAIT/KDP (841) Dt: 25-01-25	Manjeswar	School Education
109	Construction of Smart Anganwadi at Prathap Nagar in Mangalpady GP	2024-25	DWCDO, Kasaragod	22.16	1104/2025-PAIT/KDP (849) Dt: 07-02-25	Manjeswar	Social Justice

110	Construction of smart amganwadi at Aila in Mangalpady GP	2024-25	DWCDO, Kasaragod	32.16	2402/2025-PAIT/KDP (854) Dt: 04-03-25	Manjeswar	Social Justice
111	Construction of Anganwadi at Oberla Bekur in Magalapady GP	2024-25	DWCDO, Kasaragod	20.00	2428/2025-PAIT/KDP (855) Dt: 25-02-25	Manjeswar	Social Justice
112	Construction of Kuthaje bridge in Beejanthadka road in Enmakaje GP	2024-25	E.E, PWD Bridges Division, Kannur	499.00	2632/2025-PAIT/KDP (858) Dt: 04-03-25	Manjeswar	Roads and Bridges
113	Construction of minor bridge at Urmi on Puthige Mugu Ponnankala Padaladka road in Puthige GP	2024-25	E.E, PWD Bridges Division, Kannur	355.00	2636/2025-PAIT/KDP (859) Dt: 04-03-25	Manjeswar	Roads and Bridges
114	Construction of Anganwadi at Kaje Padavu in Vorkkady GP	2024-25	DWCDO, Kasaragod	20.00	2658/2025-PAIT/KDP (861) Dt: 05-03-25	Manjeswar	Social Justice
115	Construction of smart anganwadi at Deradka in Puthige GP	2024-25	DWCDO, Kasaragod	26.08	2716/2025-PAIT/KDP (862) Dt: 10-03-25	Manjeswar	Social Justice
116	Construction of Anganwadi at Arikkadi Kadavath in Kumbala GP	2024-25	DWCDO, Kasaragod	20.00	867/2025-PAIT/KDP (863) Dt: 11-03-25	Manjeswar	Social Justice
117	Construction of smart anganwadi at Bajjakudlu in Enmakaje GP	2024-25	DWCDO, Kasaragod	25.36	392/2023-PAM/KDP (867) Dt: 16-03-25	Manjeswar	Social Justice
118	Construction of Anganwadi at Neeroli in Kumbala GP	2024-25	DWCDO, Kasaragod	20.00	2822/2025-PAIT/KDP (869) Dt: 11-03-25	Manjeswar	Social Justice
119	Construction of Anganwadi at Machampady in Manjeshwar GP	2024-25	DWCDO, Kasaragod	20.00	2824/2025-PAIT/KDP (870) Dt: 11-03-25	Manjeswar	Social Justice
120	Construction of Anganwadi at Kayarkkate in Paivalike GP	2024-25	DWCDO, Kasaragod	20.00	2841/2025-PAIT/KDP (871) Dt: 11-03-25	Manjeswar	Social Justice

121	Construction of Anganwadi at Chippar in Paivalike GP	2024-25	DWCDO, Kasaragod	20.00	2844/2025-PAIT/KDP (872) Dt: 12-03-25	Manjeswar	Social Justice
122	Construction of ring check dams in Kumbala-Kayyur Cheemeni G.Ps	2022-23	Principal Agricultural Officer, Kasaragod	45.12	DCKSGD/1409/2023-O1/KDP (711) Dated : 04-03-2023	Manjeshwar & Kanhangad	Agriculture
123	Construction of approach road to Ananthapuram Industrial Estate in Kumbala G.P	2021-22	E.E, Harbour Engineering Division, Kasaragod	300	1215/2022-PAIT/KDP (649) Dt: 21.02.2022	Manjeshwar	Harbour Engineering and Fisheries
124	Infrastructure Development for GBLPS Arikady in Kumbala G.P	2021-22	E.E, PWD Buildings Division, Kasaragod	95.00	DCKSGD/2690/2022-PAIT/KDP (663) Dt: 28-03-2022	Manjeshwar	School Education
125	Infrastructure to GJBS Peral in Kumbala G.P	2021-22	E.E, LID & EW Division, Kasaragod	94.00	1139/2022-PAIT/KDP (644) Dt: 18-02-22	Manjeshwar	School Education
126	2021-22- Infrastructure Development for GHUPS Kurichipalla in Mangalpady G.P- 34.7 L	2021-22	E.E, LID & EW Division, Kasaragod	34.7	2686/2022-PAIT/KDP (661) Dt: 26-03-22	Manjeshwar	School Education
127	Infrastructure Development for GBLPS Bombrana in Kumbala G.P	2021-22	E.E, LID & EW Division, Kasaragod	131.35	DCKSGD/2689/2022-PAIT/KDP (662) Dt: 28-03-2022	Manjeshwar	School Education
128	2021-22- Infrastructure Development to GHSS Angadimogar in Puthige G.P- 1.98 cr	2021-22	E.E, PWD Buildings Division, Kasaragod	207.77	1171/2022-PAIT/KDP (647) Dt: 15/02/22	Manjeshwar	School Education
129	2021-22- Infrastructure development for GLPS Kanwatheertha in Manjeshwar G.P- 1.112 cr	2021-22	E.E, PWD Buildings Division, Kasaragod	111.20	2892/2022-PAIT/KDP (677) Dt: 31.03.22	Manjeshwar	School Education
130	Basic Infrastructure Facilities to the Rehabilitation area for Endosulfan Victims at Enmakaje	2021-22	E.E, LID & EW Division, Kasaragod	59.51	1648/2022-PAIT/KDP (665) Dt: 31-03-22	Manjeshwar	Endosulfan Rehabilitation

131	2022-23- Infrastructure Development for PHC Arikady in Kumbala G.P- (2021-22)- 1.26 cr	2022-23	E.E, PWD Buildings Division, Kasaragod	126.54	8337/2022-O2/KDP (617) Dt: 26.10.22	Manjeshwar	Health
132	2022-23- Infrastructure development for GJBS Mugu in Puthigie G.P- 44.04 L	2022-23	E.E, LID & EW Division, Kasaragod	44.04	3956/2022-PAIT/KDP (680) Dt: 29-10-22	Manjeshwar	School Education
133	Investigation-Reconstruction of VCB cum bridge at Kaje near Janardhana temple across Swarnagiri thodu in Paivalike GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	3.60	519/2024-PAIT/KDP (767) Dt: 15.01.24	Manjeshwar	Irrigation
134	2023-24- Investigation-Construction of VCB cum Bridge across Uppala river in Madanthoor Bekur village of Mangalpady GP- 6.4 L	2023-24	E.E, Minor Irrigation Division, Kasaragod	6.40	502/2024-PAIT/KDP (766) Dt: 15.01.24	Manjeshwar	Irrigation
135	2023-24- Improvements by providing BM & BC to Kanwatheertha Beach Road from 0/000 to 1/500 km in Manjeshwar G.P- 2.37 cr	2023-24	E.E, PWD Roads Division, Kasaragod	237.00	6627/2023-O2/KDP (755) Dt: 08.01.24	Manjeshwar	Roads and Bridges
136	2023-24- Infrastructure development to GHSS Shiriya in Puthige GP- 60 L	2023-24	E.E, PWD Buildings Division, Kasaragod	60.00	2815/2024-PAIT/KDP (793) Dt: 15.03.24	Manjeshwar	School Education
137	Construction of smart anganwadi at Mannamkuzhy in Mangalpady GP	2024-25	E.E, LID & EW Division, Kasaragod	8.65	2485/2024-PAM/KDP (801) Dt: 11-07-24	Manjeshwar	Social Justice
138	IWMP-Renovation of Shiriya Anicut and Canal in Puthige G.P	2021-22	E.E, Minor Irrigation Division, Kasaragod	259.11	Order No. 1167/2021/KS D/KDP (621) Dated: 20.07.2021	Manjeshwar	Irrigation

139	Water security plans for Meenja & Paivalike G.Ps- Conducting topographic survey of Uppala river from Madanthur VCB to Kuriya	2022-23	E.E, Irrigation Division, Kasaragod	26.20	DCKSGD/5099 /2022- PAIT/KDP (683) Dt: 21-06-2022	Manjeshwar	Irrigation
140	Construction of modern fish market at Kumbala	2022-23	E.E, Harbour Engineering Division, Kasaragod	180.00	Order No. DCKSGD/2415 /2023- PAIT/KDP (727) Dated: 17-03-2023	Manjeshwar	Harbour Engineering and Fisheries
141	Development of Kanwatheertha beach at Manjeshwar	2022-23	D.D, District Tourism, Kasaragod	115.37	Order No. DCKSGD/2492 /2023-O2/KDP (732) Dated: 20-03-2023	Manjeshwar	Tourism
142	Development of Posadigumpe hill in Paivalike GP	2022-23	D.D, District Tourism, Kasaragod	111.21	Order No. DCKSGD/2413 /2023-O2/KDP (733) Dated: 20-03-2023	Manjeshwar	Tourism
143	Infrastructure development for GHSS Mangalpady	2022-23	E.E, LID & EW Division, Kasaragod	141.12	Order No. DCKSGD/6705 /2022- PAIT/KDP (686) Dated: 04-01-2023	Manjeshwar	School Education
144	Kabaddi Academy and Construction of the Indoor Court at GHS Kodiayamma (2020-21)	2022-23	E.E, PWD Buildings Division, Kasaragod	262.00	Order No. DCKSGD/8320 /2022-O2/KDP (589) Dated: 25-10-2022	Manjeshwar	Sports
145	Infrastructure facilities to CHC Manjeswaram	2022-23	E.E, PWD Buildings Division, Kasaragod	384.25	Order No. DCKSGD/4227 /2022- PAIT/KDP (682) Dated: 27-05-2022	Manjeshwar	Health
146	Infrastructure Development to GHSS Paivalike Nagar	2023-24	E.E, PWD Buildings Division, Kasaragod	135.00	12564/2023- PAIT/KDP (756) Dt: 09.01.24	Manjeshwar	School Education

147	Construction of first floor to ITI Seethangoli in Puthige G.P	2023-24	E.E, PWD Buildings Division, Kasaragod	112.00	5926/2023-O2/KDP (758) Dt: 11.01.24	Manjeshwar	Industries
148	Construction of kitchen shed at GHSS Kumbala	2023-24	D.D, Education, Kasaragod	29.20	12582/2023-PAIT/KDP (760) Dt: 12.01.24	Manjeshwar	School Education
149	Construction of kitchen shed at GVHSS Heroor Meepry in Mangalpady G.P	2023-24	D.D, Education, Kasaragod	29.16	12581/2023-PAIT/KDP (761) Dt: 15.01.24	Manjeshwar	School Education
150	Construction of VCB cum Bridge at Saradi in Puthige GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	100.00	1749/2024-PAIT/KDP (771) Dt: 19.02.24	Manjeshwar	Irrigation
151	Construction of VCB cum tractor way across Swarga thodu in Kollamajulu in Enmakaje GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	150.00	1879/2024-PAIT/KDP (772) Dt: 20.02.24	Manjeshwar	Irrigation
152	Construction of VCB across Poyya Thodu at Bejja Poyya in Meenja GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	40.00	1882/2024-PAIT/KDP (773) Dt: 20.02.24	Manjeshwar	Irrigation
153	Construction of smart anganwadi at Chinnamugaru in Mangalpady GP	2023-24	DWCDO, Kasaragod	22.06	525/2023-PAM/KDP (759) Dated: 22.02.24	Manjeshwar	Social Justice
154	Construction of kitchen shed at GHSS Bekoor in Majeshwar G.P	2023-24	D.D, Education, Kasaragod	28.52	2589/2024-PAIT/KDP (783) Dt: 07.03.24	Manjeshwar	School Education
155	Construction of kitchen shed at GVHSS Mogral in Kumbala GP	2023-24	D.D, Education, Kasaragod	29.16	2627/2024-PAIT/KDP (790) Dt: 12.03.24	Manjeshwar	School Education
156	Infrastructure development to GLPS Mulinja in Mangalpady G.P	2023-24	E.E, PWD Buildings Division, Kasaragod	150.00	2816/2024-PAIT/KDP (794) Dt: 15.03.24	Manjeshwar	School Education
157	Infrastructure Development to GLPS Kunjathur in Manjeshwar GP	2025-26	E.E, PWD Buildings Division, Kasaragod	135.00	894	Manjeshwar	School Education

158	Infrastructure Development to GLPS Vamanjur in Manjeshwar GP	2025-26	E.E, PWD Buildings Division, Kasaragod	100.00	896	Manjeshwar	School Education
159	Infrastructure Development to GLPS Hosabettu in Manjeshwar GP	2025-26	E.E, PWD Buildings Division, Kasaragod	100.00	897	Manjeshwar	School Education
160	Infrastructure Development to GLPS Koyipady Kadapuram in Kumbala GP	2025-26	E.E, PWD Buildings Division, Kasaragod	125.00	898	Manjeshwar	School Education
161	Soil and Water Conservation Project- Nidugala thodu Watershed in Badiadka G.P	2021-22	District Soil Conservation Officer, Kasaragod	50.00	Order No. 896/2021/KSD/KDP (634) Dated: 26.08.2021	Kasaragod	Irrigation
162	Construction of smart anganwadi at Kattathbayal in Karadka GP	2022-23	E.E, LID & EW Division, Kasaragod	10.31	517/2023-PAM/KDP (721) Dt: 30-03-23	Kasaragod	Social Justice
163	Construction of smart anganwadi at Koyakudlu in Karadka GP	2022-23	E.E, LID & EW Division, Kasaragod	10.31	514/2023-PAM/KDP (722) Dt: 30-03-23	Kasaragod	Social Justice
164	Investigation-Construction of VCB at Vellarikkandam across Nekraje thodu in 4th ward of Chengala G.P	2022-23	E.E, Minor Irrigation Division, Kasaragod	6.00	10878/2022-O1/KDP (703) Dt: 03-01-2023	Kasaragod	Irrigation
165	Construction of smart anganwadi at Kattathbayal mini in Karadka GP	2023-24	E.E, LID & EW Division, Kasaragod	10.31	518/2023-PAM/KDP (737) Dt: 19-04-23	Kasaragod	Social Justice
166	Upgradation of Perumbalakadavu Thuruthi road in Kasaragod Municipality	2023-24	E.E, Harbour Engineering Division, Kasaragod	88.00	6182/2023-O2/KDP (746) Dated: 18-10-23	Kasaragod	Harbour Engineering and Fisheries
167	2023-24- Construction of kitchen shed at GHS Perdala in Badiadka G.P- 20 L	2023-24	D.D, Education, Kasaragod	20.00	2591/2024-PAIT/KDP (784) Dt: 07.03.24	Kasaragod	School Education
168	Construction of smart anganwadi at Chenakkod in Madhur GP	2024-25	E.E, LID & EW Division, Kasaragod	12.92	5601/2024-PAIT/KDP (799) Dt: 11-07-24	Kasaragod	Social Justice

169	Construction of smart anganwadi at Varkathotty in Madhur GP	2024-25	E.E, LID & EW Division, Kasaragod	12.92	5711/2024-PAIT/KDP (804) Dt: 11-07-24	Kasaragod	Social Justice
170	Construction of smart anganwadi at Kuthirappady in Madhur GP	2024-25	E.E, LID & EW Division, Kasaragod	7.31	5730/2024-PAIT/KDP (806) Dt: 11-07-24	Kasaragod	Social Justice
171	Construction of ring check dams in Bellur GP	2022-23	District Soil Conservation Officer, Kasaragod	147.00	Order No. DCKSGD/1418 /2023-O1/KDP (710) Dated: 04-03-2023	Kasaragod	Irrigation
172	Infrastructure development for FHC Mulleria in Karadukka G.P	2022-23	E.E, LID & EW Division, Kasaragod	144.00	Order No. DCKSGD/6700 /2022-PAIT/KDP (684) Dated: 24-08-2022	Kasaragod	Health
173	Infrastructure Development at General Hospital, Kasaragod-	2022-23	LID & EW, Electronics & Electricals	367.30	Order No. DCKSGD/9620 /2022-O2/KDP (705) Dated : 01-03-2023	Kasaragod	Health
174	Infrastructure development for PHC Bellur	2022-23	E.E, LID & EW Division, Kasaragod	169.50	Order No. DCKSGD/2204 /2023-O2/KDP (731) Dated: 18-03-2023	Kasaragod	Health
175	Infrastructure development for GUPS Nullipady in Kasaragod Municipality	2022-23	E.E, PWD Buildings Division, Kasaragod	106.00	Order No. DCKSGD/6713 /2022-PAIT/KDP (688) Dated: 25-10-2022	Kasaragod	School Education
176	Infrastructure development to GWLPS Bela in Badiadka G.P	2023-24	E.E, PWD Buildings Division, Kasaragod	113.80	12579/2023-PAIT/KDP (757) Dt: 11.01.24	Kasaragod	School Education
177	Infrastructure development to GLPS Kudlu in Madhur G.P	2023-24	D.D, Education, Kasaragod	40.40	471/2024-PAIT/KDP (764) Dt: 15.01.24	Kasaragod	School Education

178	Infrastructure development for GMLPS Thalagara	2023-24	E.E, LID & EW Division, Kasaragod	140.00	931/2024-PAIT/KDP (770) Dt: 25.01.24	Kasaragod	School Education
179	Reconstruction of VCB cum Tractor way at Mannappu in Kumbadaje GP	2023-24	E.E, Minor Irrigation Division, Kasaragod	100.00	2048/2024-PAIT/KDP (774) Dt: 26.02.24	Kasaragod	Irrigation
180	Infrastructure development for GLPS Kallumkootam in Chengala G.P	2023-24	E.E, LID & EW Division, Kasaragod	99.36	2310/2024-PAIT/KDP (779) Dated: 01.03.24	Kasaragod	School Education
181	Infrastructure development to GUPS Mogral Puthur	2023-24	D.D, Education, Kasaragod	119.00	2608/2024-PAIT/KDP (786) Dt: 07.03.24	Kasaragod	School Education
182	Construction of kitchen shed at GHSS Mogral Puthur	2023-24	D.D, Education, Kasaragod	28.26	2624/2024-PAIT/KDP (788) Dt: 07.03.24	Kasaragod	School Education
183	Infrastructure Development to GUPS Nullippady in Kasaragod Municipality	2023-24	E.E, PWD Buildings Division, Kasaragod	98.00	2782/2024-PAIT/KDP (791) Dt: 15.03.24	Kasaragod	School Education
184	Infrastructure development to GUPS Kasaragod	2023-24	E.E, PWD Buildings Division, Kasaragod	114.00	2817/2024-PAIT/KDP (795) Dt: 15.03.24	Kasaragod	School Education
185	2024-25- Ventilation and Allied Electrical Works at Academic Block of KMC- 78.57 L (2019-20)	2024-25	Director of Medical Education	78.57	1652/2022-PAIT/KDP (497) Dated: 16-12-24	Kasaragod	Health
186	Construction of smart anganwadi at Thuruthi in Kasaragod Municipality	2024-25	DWCDO, Kasaragod	22.24	6123/2024-PAIT/KDP (808) Dated: 22.07.24	Kasaragod	Social Justice
187	Construction of smart anganwadi at Surlu in Madhur GP	2024-25	DWCDO, Kasaragod	23.88	6217/2024-PAIT/KDP (813) Dt: 07-08-24	Kasaragod	Social Justice
188	Construction of smart anganwadi at Kundar in Karaduka GP	2024-25	DWCDO, Kasaragod	25.63	6253/2024-PAIT/KDP (814) Dt: 07.08.24	Kasaragod	Social Justice

189	Construction of Fire and Rescue station Kasaragod	2024-25	E.E, PWD Buildings Division, Kasaragod	499.99	12280/2024-PAIT/KDP (824) Dt: 16-12-24	Kasaragod	Enhancing Public Service Delivery
190	Construction of Sports Building Complex at Kasaragod in Madhur GP (Phase II)	2024-25	E.E, PWD Buildings Division, Kasaragod	153.50	12280/2024-PAIT/KDP (825) Dt: 16-12-24	Kasaragod	Sports
191	Construction of smart anganwadi at Ujeerkkara in Mogral Puthur GP	2024-25	E.E, LID & EW Division, Kasaragod	9.31	6278/2024-PAIT/KDP (857) Dt: 03-03-25	Kasaragod	Social Justice
192	Providing furniture and other facilities for newly constructed Govt. Chandragiri Hostel at Cherkala	2024-25	Dy. Collector (General), Kasaragod	79.19	2651/2025-PAIT/KDP (860) Dt: 04-03-25	Kasaragod	Enhancing Public Service Delivery
193	Construction of Anganwadi at Balachira in Kumbadaje GP	2024-25	DWCDO, Kasaragod	20.00	2821/2025-PAIT/KDP (868) Dt: 11-03-25	Kasaragod	Social Justice
194	2025-26- Setting up of modular lab in the Academic Block of GMC- 239.41 L	2025-26	Director of Medical Education	239.41	6564/2025-PAIT/KDP (883) Dt: 02.07.25	Kasaragod	Health
195	Construction of Internal Road to Govt. Medical College Kasaragod	2025-26	E.E, Harbour Engineering Division, Kasaragod	300.00	2684/2025-O1/KDP (885) Dt: 04.10.25	Kasaragod	Health
196	Infrastructure Development for GVHSS for Girls Kasaragod	2025-26	E.E, PWD Buildings Division, Kasaragod	427.30	893	Kasaragod	School Education
197	Infrastructure Development for GHSS Cherkala	2025-26	E.E, PWD Buildings Division, Kasaragod	188.00	895	Kasaragod	School Education
198	Infrastructure development for Deen Dayal Buds School Uliyathadka in Madhur GP	2025-26	E.E, LID & EW Division, Kasaragod	238.86	/10883/2025-PAIT/KDP (918) Dt: 05.11.25	Kasaragod	Endosulfan Rehabilitation

199	Reconstruction of VCB cum bridge across Madhuvahini river at Padi Imran valappu Kottalakkal in Chengala GP	2025-26	E.E, Minor Irrigation Division, Kasaragod	434.47	12221/2024-O1/KDP (884) Dt: 29-08-25	Kasagos	Minor Irrigation
200	Infrastructure facilities to PHC Vellarikkund in Balal G.P	2021-22	E.E, PWD Buildings Division, Kasaragod	57.10	Order No. DCKSGD/2884 /2022- PAIT/KDP (674) Dated: 31-03-2022	Kanhangad	Health
201	2021-22- Infrastructure Development for FHC Anandashramam in Ajanur G.P- 70 L	2021-22	E.E, PWD Buildings Division, Kasaragod	70	8339/2022-O2/KDP (618) Dt: 26-10-22	Kanhangad	Health
202	2021-22- Infrastructure to GHS Balal in Balal G.P- 1.63 cr	2021-22	E.E, PWD Buildings Division, Kasaragod	163	1031/2022- PAIT/KDP (642) Dt: 02/02/22	Kanhangad	School Education
203	Infrastructure facilities to GLPS Chernathala in Madikkai G.P	2021-22	E.E, PWD Buildings Division, Kasaragod	80.00	2893/2022- PAIT/KDP (678) Dt: 31-03-22	Kanhangad	School Education
204	Infrastructure to GHS Kalichanadukkam in Kodom Belur G.P	2021-22	E.E, PWD Buildings Division, Kasaragod	170.00	DCKSGD/1023 /2022- PAIT/KDP (641) Dt: 03/02/222	Kanhangad	School Education
205	2021-22- Infrastructure to GHS Chamundikkunnu in Panathady G.P- 2.205 cr	2021-22	E.E, PWD Buildings Division, Kasaragod	220.50	1007/2022- PAIT/KDP (640) Dt: 26-10-22	Kanhangad	School Education
206	Infrastructure facilities to FHC Panathur	2021-22	E.E, PWD Buildings Division, Kasaragod	168.20	2880/2022- PAIT/KDP (673) Dt: 14-11-22	Kanhangad	Health
207	2022-23- Infrastructure development for GWLPS Naikayam in Kodom Belur G.P- 14 L	2022-23	E.E, LID & EW Division, Kasaragod	14	3957/2022- PAIT/KDP (681) Dt: 29-10-22	Kanhangad	School Education
208	2022-23- Construction of smart anganwadi at Peruthady in Panathady GP- 12.92 L	2022-23	E.E, LID & EW Division, Kasaragod	12.92	471/2023- PAM/KDP (718) Dt: 15-03-23	Kanhangad	Social Justice

209	2022-23- Construction of VCB cum bridge across Chullikkara Kottody thodu at Payyacheri in Kallar GP- 81 L	2022-23	E.E, Minor Irrigation Division, Kasaragod	80.19	10880/2022-01/KDP (704) Dt: 30-12-2022	Kanhangad	Irrigation
210	2022-23- Construction of smart anganwadi at Chamundikkunnu in Ajanoor GP- 29.98 L	2022-23	DWCDO, Kasaragod	29.98	470/2023-PAM/KDP (726) Dt: 22.03.23	Kanhangad	Social Justice
211	2022-23- Reconstruction of Cheemullu Ayarottu VCB cum Bridge (Ayurveda VCB cum Bridge) at Kottody in Kallar GP- 1.404 cr	2022-23	E.E, Minor Irrigation Division, Kasaragod	139.00	10874/2022-01/KDP (708) Dt: 24-01-23	Kanhangad	Irrigation
212	2023-24- Infrastructure development to GLPS Peruthady in Panathady G.P- 73 L	2023-24	D.D, Education, Kasaragod	73.00	11003/2023-PAIT/KDP (747) Dt 17-11-23	Kanhangad	School Education
213	2023-24- Construction of new kitchen block at GHS Banam in Kodom Belur G.P- 25 L	2023-24	E.E, PWD Buildings Division, Kasaragod	25.00	12577/2023-PAIT/KDP (769) Dt: 15.01.24	Kanhangad	School Education
214	2023-24- Construction of smart anganwadi at Ballath in Kanhangad Municipality- 26.65 L	2023-24	DWCDO, Kasaragod	26.65	52/2023-PAM/KDP (739) Dt: 04.07.23	Kanhangad	Social Justice
215	2024-25- Construction of smart anganwadi at Balamthode in Panathady GP- 9.65 L	2024-25	E.E, LID & EW Division, Kasaragod	9.65	5708/2024-PAIT/KDP (803) Dt: 11-07-24	Kanhangad	Social Justice
216	2024-25- Construction of smart anganwadi at Palachuram in Balal GP- 10.31 L	2024-25	E.E, LID & EW Division, Kasaragod	10.31	5717/2024-PAIT/KDP (805) Dt: 11-07-24	Kanhangad	Social Justice
217	Construction of smart anganwadi at Alayi in Madikkai GP	2024-25	E.E, LID & EW Division, Kasaragod	7.31	5792/2024-PAIT/KDP (807) Dt: 11-07-24	Kanhangad	Social Justice
218	Infrastructure Development for Taluk Hospital Poodamkallu in Kallar G.P	2021-22	E.E, LID & EW Division, Kasaragod	67.00	Order No. DCKSGD/2832 /2022-PAIT/KDP (667) Dated: 31-03-2022	Kanhangad	Health

219	Infrastructure Facilities to District Hospital, Kanhangad (IP Block)	2021-22	E.E, LID & EW Division, Kasaragod	193.00	Order No. DCKSGD/2854 /2022-PAIT/KDP (669) Dated: 31-03-2022	Kanhangad	Health
220	Infrastructure Development for GHSS Chayoth in Kinanoor Karinthalam G.P	2021-22	E.E, LID & EW Division, Kasaragod	362.00	Order No. DCKSGD/2858 /2022-PAIT/KDP (672) Dated: 31-03-2022	Kanhangad	School Education
221	Infrastructure development for GHSS Maloth Kasaba in Balal G.P	2021-22	E.E, PWD Buildings Division, Kasaragod	179.00	Order No. DCKSGD/2891 /2022-PAIT/KDP (676) Dated: 25-10-2022	Kanhangad	School Education
222	Construction of Vented Weir Cum Bridge across Panathur river at Chirankadavu in Panathady G.P	2022-23	E.E, Minor Irrigation Division, Kasaragod	594.00	Order No. DCKSGD/4404 /2022-O1/KDP (694) Dated : 27-12-2022	Kanhangad	Irrigation
223	Construction of Awareness Centre cum finishing school for fishermen at Hosdurg	2022-23	E.E, Harbour Engineering Division, Kasaragod	160.00	Order No DCKSGD/1060 4/2022-O1/KDP (698) Dated : 22-12-2022	Kanhangad	Harbour Engineering and Fisheries
224	Basic Development to the Industrial Area- Construction of Approach Road to Industrial Plot in Madikkai-Puthukkai Village	2022-23	E.E, Harbour Engineering Division, Kasaragod	273.00	Order No DCKSGD/1064 0/2022-O1/KDP (700) Dated: 10-01-2023	Kanhangad	Industries
225	Strengthening of infrastructure facilities at DH Kanhangad	2022-23	D.M.O (Health), Kasaragod	114.69	DCKSGD/1047 1/2022-O2/KDP (697) Dated : 06-01-2023	Kanhangad	Health
226	Construction of smart anganwadi at Ittummal Balla kadappuram in Kanhangad Municipality	2023-24	DWCDO, Kasaragod	23.18	524/2023-PAM/KDP (740) Dt: 04-07-23	Kanhangad	Social Justice

227	Infrastructure development for GLPS Maicha in Cheruvathur G.P	2023-24	E.E, PWD Buildings Division, Kasaragod	299.00	9801/2023-PAIT/KDP (744) Dt: 14-10-23	Kanhangad	School Education
228	Infrastructure development for GLPS Konnakkad in Balal G.P	2023-24	E.E, PWD Buildings Division, Kasaragod	100.00	9830/2023-PAIT/KDP (745) Dated: 18-10-23	Kanhangad	School Education
229	Infrastructure development to GLPS Thuruthi in Cheruvathur G.P	2023-24	E.E, PWD Buildings Division, Kasaragod	116.00	11024/2023-PAIT/KDP (749) Dt: 17-11-23	Kanhangad	School Education
230	Infrastructure development to GLPS South Chithari in Ajanur G.P	2023-24	D.D, Education, Kasaragod	70.48	11014/2023-PAIT/KDP (748) Dt: 17-11-23	Kanhangad	School Education
231	Infrastructure development to GUPS Puthiyakandam in Ajanur G.P	2023-24	D.D, Education, Kasaragod	102.50	11152/2023-PAIT/KDP (750) Dt: 17-11-23	Kanhangad	School Education
232	Construction of smart anganwadi at Puthiyakotta in Kanhangad Municipality	2023-24	DWCDO, Kasaragod	21.80	11072/2022-PAM/KDP (751) Dated: 11-12-2023	Kanhangad	Social Justice
233	Infrastructure development to GHSS Ravaneswaram in Ajanur G.P	2023-24	D.D, Education, Kasaragod	149.50	11182/2023-PAIT/KDP (753) Dt: 08.01.24	Kanhangad	School Education
234	Infrastructure development to GHSS Bella East in Kanhangad Municipality	2023-24	D.D, Education, Kasaragod	108.20	11184/2023-PAIT/KDP (754) Dt: 09.01.24	Kanhangad	School Education
235	Infrastructure development to AGHSS Kodoth in Kodom Beloor G.P	2023-24	D.D, Education, Kasaragod	77.26	472/2024-PAIT/KDP (765) Dt: 15.01.24	Kanhangad	School Education
236	Infrastructure development to GFHSS Marakkappu Kadappuram in Kanhangad Municipality	2023-24	E.E, PWD Buildings Division, Kasaragod	100.00	12566/2023-PAIT/KDP (768) Dt: 15.01.24	Kanhangad	School Education
237	Construction of kitchen shed at GVHSS Madikkai II	2023-24	D.D, Education, Kasaragod	24.00	2615/2024-PAIT/KDP (787) Dt: 07.03.24	Kanhangad	School Education

238	Construction of smart anganwadi at Gurupuram in Kodom Belur GP	2024-25	DWCDO, Kasaragod	24.58	6213/2024-PAIT/KDP (811) Dt: 05.08.24	Kanhangad	Social Justice
239	Construction of Smart Anganwadi at Kodom in Kodom Belur GP	2024-25	DWCDO, Kasaragod	27.24	6214/2024-PAIT/KDP (812) Dt: 06.08.24	Kanhangad	Social Justice
240	Establishing a food quality control laboratory at College of Agriculture, Padannakkad	2024-25	Dean, College of agriculture, Padannakkad	34.38	7673/2024-PAIT/KDP (818) Dated: 07-12-24	Kanhangad	Agriculture
241	Infrastructure facilities to GUPS Poothakkal in Madikkai GP	2024-25	D.D, Education, Kasaragod	93.33	546/2025-PAIT/KDP (823) Dt: 21-01-25	Kanhangad	School Education
242	Infrastructure development to pre-matric hostel for Boys at Balamthode in Panathady GP	2024-25	E.E, PWD Buildings Division, Kasaragod	150.00	27/2025-PAIT/KDP (836) Dt: 09-01-25	Kanhangad	SC/ ST Development
243	Construction of Veterinary Hospital at Kanhangad in Kanhangad Municipality	2024-25	District Animal Husbandry Officer, Kasaragod	256.19	84/2025-PAIT/KDP (837) Dt: 09-01-25	Kanhangad	Animal Husbandry
244	Infrastructure facilities to GLPS Kinanoor in Kinanoor Karinthalam GP	2024-25	E.E, PWD Buildings Division, Kasaragod	150.00	641/2025-PAIT/KDP (843) Dt: 23-01-25	Kanhangad	School Education
245	Construction of smart anganwadi at Kottakkunnu in Balal GP	2024-25	DWCDO, Kasaragod	23.57	2816/2025-PAIT/KDP (866) Dt: 11-03-25	Kanhangad	Social Justice
246	Construction of Udayapuram Thoongal road in Kodom Belur GP	2024-25	E.E, LID & EW Division, Kasaragod	499.00	3193/2025-PAIT/KDP (873) Dt: 26-03-25	Kanhangad	Roads and Bridges
247	Construction of Anganwadi at Belur in Kodom Belur GP	2024-25	DWCDO, Kasaragod	31.47	3219/2025-PAIT/KDP (875) Dt: 24-03-25	Kanhangad	Social Justice
248	Construction of Anganwadi at Neramkanathadukkam in Kodom Belur GP	2024-25	DWCDO, Kasaragod	24.06	3229/2025-PAIT/KDP (876) Dt: 24-03-25	Kanhangad	Social Justice

249	Construction of Anganwadi at Udayapuram in Kodom Belur GP	2024-25	DWCDO, Kasaragod	22.40	3230/2025-PAIT/KDP (877) Dt: 24-03-25	Kanhangad	Social Justice
250	Infrastructure Development to GHSS Balla East in Kanhangad Municipality	2025-26	E.E, PWD Buildings Division, Kasaragod	200.00	905	Kanhangad	School Education
251	Investigation-Reconstruction of VCB cum bridge at Puthiyakandam in Madikkai GP	2025-26	E.E, Minor Irrigation Division, Kasaragod	6.70	10854/2025-PAIT/KDP (910) Dt: 04.11.25	Kanhangad	Minor Irrigation
252	Reconstruction of VCB cum bridge at Charthangal in Madikkai GP	2025-26	E.E, Minor Irrigation Division, Kasaragod	200.00	10869/2025-PAIT/KDP (913) Dt: 04.11.25	Kanhangad	Minor Irrigation
253	Reconstruction of VCB cum bridge at Alathady-Mukkood in Kodom Belur GP	2025-26	E.E, Minor Irrigation Division, Kasaragod	108.67	10870/2025-PAIT/KDP (914) Dt: 04.11.25	Kanhangad	Minor Irrigation
254	Strengthening of primary health institutions in Kasaragod	2022-23	D.M.O (Health), Kasaragod	7.28	1824/2023-O2/KDP (728) Dt: 17-03-23	General	Health
255	Computerisation for e-office implementation of revenue offices	2022-23	Dy. Collector (General), Kasaragod	129.32	2385/2022-O1/KDP (679) Dt: 25.05.22	General	Revenue Administration
256	Setting up of modern classrooms for Govt Schools in Kasaragod district	2022-23	D.D, Education, Kasaragod	117.00	Order No. DCKSGD/10429/2022-O2/KDP (693) Dated : 14-12-2022	General	School Education
257	Computerisation for e-office implementation of revenue offices- Phase II	2022-23	Dy. Collector (General), Kasaragod	171.07	Order No. DCKSGD/6810/2022-PAIT/KDP (691) Dated: 23-08-2022	General	Revenue Administration
258	2022-23- Rehabilitation of Endosulfan affected in Kasaragod District- 462.9 lakh	2022-23	D.M.O (Health), Kasaragod	462.90	GO(Rt) No.114/2023/P &EA Dated: 23.03.2023	General	Endosulfan Rehabilitation

259	2022-23- Health Facilities in Kasaragod- 7.5 crore	2022-23	D.M.O (Health), Kasaragod	750.00	GO(Rt) No.139/2023/P &EA Dated: 31.03.2023	General	Health
260	2022-23- Management of Human- Animal Conflict issues in Kasaragod District- 25 lakh	2022-23	Chief Conservator of Forests, Northern Circle, Kannur	25.00	1561/2023-O1/KDP (734) Dt: 31-03-23	General	Animal Husbandry
261	2022-23- Vazhikatti– Vocational Training for children residing in child care institutions- 9.36 L	2022-23	District Child Protection Officer, Kasaragod	9.36	10468/2022-PAM/KDP (696) Dt : 27-12-22	General	Social Justice
262	Project for the integrated training for competitive examinations- MUNNOT	2022-23	District Employment Officer, Kasaragod	32.52	Order No. DCKSGD/1326 /2022-PM/KDP (695) Dated: 24-12-2022	General	Enhancing Public Service Delivery
263	Establishment of Tourism Circuit in Kasaragod	2023-24	D.D, District Tourism, Kasaragod	40.00	10954/2022-O1/KDP (743) Dt: 08-10-23	General	Tourism
264	Care of Endosulfan victims in Kasaragod District	2024-25	DMH (H), Kasaragod	376.84	2441/2025-PAIT/KDP (856) Dt: 03-03-25	General	Endosulfan Rehabilitation

Kasaragod Development Package
Details of Completed and Ongoing Projects

Sl. No.	Project Details	Implementing Agency	A.S No. & Date	Present Status
1	2	3	4	5
1	Improvements to Railway line- Kurichikunnu- Anganwadi road in Pallikkara G.P	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1423/2022-PAIT/KDP (650) Dated: 21-02-2022	Work completed
2	Total station survey for the construction of a Regulator across Payaswini river at Adhur-Chonampallam in Karadk G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. 1758/2021/KSD/KDP (638) Dated: 21.12.2021	Work completed
3	IWMP- Construction of VCB across Deshamar Nadibail thodu at Aarvar in Vorkady G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. 989/2021/KSD/KDP (628) Dated: 25.08.2021	Work completed
4	Investigation work- Construction of Bridge at Kundappu on Pavoor- Bakery Junction road in Vorkady G.P	E.E, PWD Bridges Division, Kannur	Order No. 1030/2021/KSD/KDP (623) Dated: 20.07.2021	Work completed
5	Investigation work- Construction of Bridge at Kudumbalachel on Puthur- Balappuni road in Vorkady G.P	E.E, PWD Bridges Division, Kannur	Order No. 1031/2021/KSD/KDP (624) Dated: 20.07.2021	Work completed
6	Investigation work- Construction of Minor Bridge at Muliya in Muliya- Manjakkal road in Muliya G.P	E.E, PWD Bridges Division, Kannur	Order No. 1035/2021/KSD/KDP (625) Dated: 20.07.2021	Work completed
7	Improvements to Thiruvakkoli muchilot road in Uduma G.P	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1534/2022-PAIT/KDP (658) Dated: 22-02-2022	Work completed

8	Reconstruction of VCB cum Bridge at Kubanoor across Swarnagiri river in Kubanoor Village of Mangalpady G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. 1671/2021/KSD/KDP (637) Dated: 20.12.2021	Work completed
9	IWMP- Construction of VCB cum tractor way at Balappuni Nandimar in Vorkady G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. 369/2021/KSD/KDP (627) Dated: 25.08.2021	Work completed
10	IWMP- Renovation of Plachikkara VCB cum Bridge in West Eleri G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. 916/2021/KSD/KDP (631) Dated: 26.08.2021	Work completed
11	Improvements to Koppal- Kovval Beach road in Uduma G.P	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1427/2022-PAIT/KDP (652) Dated: 21-02-2022	Work completed
12	Improvements to Muthiyakkal-Mukkund paalam-Parayanganam road in Uduma G.P	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1425/2022-PAIT/KDP (651) Dated: 21-02-2022	Work completed
13	Improvements to Nayabazar-Kayanoth road in Chemnad G.P	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1435/2022-PAIT/KDP (655) Dated: 22-02-2022	Work completed
14	Improvements to Mouvval Kallingal road in Pallikkara G.P	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1422/2022-PAIT/KDP (648) Dated: 21-02-2022	Work completed
15	Construction of approach road of Ayamkadavu Bridge	E.E, PWD Roads Division, Kasaragod	Order No. 427/2020/KSD/KDP (635) Dated: 01.09.2021	Work completed

16	Renovation of Hosdurg-Karattuvayal- Chammattamvayal road (0/000 to 2/150)	E.E, PWD Roads Division, Kasaragod	Order No. DCKSGD/2794/2022-PAIT/KDP (664) Dated: 31-03-2022	Work completed
17	IWMP- Renovation of 4 VCBs in Balal G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. 444/2021/KSD/KDP (622) Dated: 20.07.2021	Work completed
18	IWMP- Construction of VCB at Pathadka in Padre Village of Enmakaje G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. 782/2021/KSD/KDP (629) Dated: 25.08.2021	Work completed
19	IWMP- Renovation of VCB across Bare thodu at Podekai in Udma G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. 1074/2021/KSD/KDP (632) Dated: 26.08.2021	Work completed
20	Construction of Compound wall at DP Chattanchal	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1531/2022-PAIT/KDP (656) Dated: 28-02-2022	Work completed
21	Improvements to Nambyar Keechal- Kokkaal- Pariyaram road in Uduma G.P	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1533/2022-PAIT/KDP (657) Dated: 22-02-2022	Work completed
22	Infrastructure Development of GHS Bare in Uduma G.P	E.E, LID & EW Division, Kasaragod	Order No. DCKSGD/1134/2022-PAIT/KDP (643) Dated: 14/02/2022	Work completed
23	Infrastructure Development for PHC Vaninagar in Enmakaje G.P. Upgradation to Aardram Standard	E.E, PWD Buildings Division, Kasaragod	Order No. 372/2021/KSD/KDP (616) Dated: 20.07.2021	Work completed

24	Infrastructure Development for GLPS Kuloor in Meenja G.P	E.E, LID & EW Division, Kasaragod	Order No. DCKSGD/2685/2022-PAIT/KDP (660) Dated: 28-03-2022	Work completed
25	Infrastructure Development for GVHSS Kayyur in Kayyur Cheemeni G.P	E.E, LID & EW Division, Kasaragod	Order No. DCKSGD/2831/2022-PAIT/KDP (666) Dated: 31-03-2022	Work completed
26	Improvements to Panathur Kallapalli road Km 0/000 to 3/000 in Panathady G.P	E.E, PWD Roads Division, Kasaragod	Order No. 1069/2021/KSD/KDP (636) Dated: 01.09.2021	Work completed
27	Infrastructure to GLPS Mukkood in Ajanur G.P	E.E, LID & EW Division, Kasaragod	1164/2022-PAIT/KDP (645) Dated: 21-02-2022	Work completed
28	Construction of approach road of Enichal Bridge at chainage 29/000 in Cheemeni Palavayal Odakolli road	E.E, PWD Bridges Division, Kannur	1800/2022-PAIT/KDP (659) Dated: 02-03-2022	Work completed
29	Improvements to Bhattathur Bangad road in Pallikkara G.P	E.E, Harbour Engineering Division, Kasaragod	1429/2022-PAIT/KDP (654) Dt: 21-02-2022	Work completed
30	Construction of approach road to Ananthapuram Industrial Estate in Kumbala G.P	E.E, Harbour Engineering Division, Kasaragod	1215/2022-PAIT/KDP (649) Dt: 21.02.2022	Work completed
31	Soil and Water Conservation Project- Nidugala thodu Watershed in Badiadka G.P	District Soil Conservation Officer, Kasaragod	Order No. 896/2021/KSD/KDP (634) Dated: 26.08.2021	Work completed
32	Infrastructure facilities to PHC Vellarikkund in Balal G.P	E.E, PWD Buildings Division, Kasaragod	Order No. DCKSGD/2884/2022-PAIT/KDP (674) Dated: 31-03-2022	Work completed

33	Infrastructure Development for GBLPS Arikady in Kumbala G.P	E.E, PWD Buildings Division, Kasaragod	DCKSGD/2690/2022-PAIT/KDP (663) Dt: 28-03-2022	Work completed
34	Infrastructure to GJBS Peral in Kumbala G.P	E.E, LID & EW Division, Kasaragod	1139/2022-PAIT/KDP (644) Dt: 18-02-22	Work completed
35	2021-22- Infrastructure Development for FHC Anandashramam in Ajanur G.P- 70 L	E.E, PWD Buildings Division, Kasaragod	8339/2022-02/KDP (618) Dt: 26-10-22	Work completed
36	2021-22- Infrastructure to GHS Balal in Balal G.P- 1.63 cr	E.E, PWD Buildings Division, Kasaragod	1031/2022-PAIT/KDP (642) Dt: 02/02/22	Work completed
37	2021-22- Infrastructure Development for GHUPS Kurichipalla in Mangalpady G.P- 34.7 L	E.E, LID & EW Division, Kasaragod	2686/2022-PAIT/KDP (661) Dt: 26-03-22	Work completed
38	IWMP-Construction of VCB cum Tractor way at Bellipady Kukkuguda in Delempady G.P	E.E, Minor Irrigation Division, Kasaragod	321/2021/KSD/KDP (620) Dt: 20.07.2021	Work completed
39	Improvements to Chattanchal- Padhur- Banthad road in Chennad G.P	E.E, Harbour Engineering Division, Kasaragod	Order No. DCKSGD/1428/2022-PAIT/KDP (653) Dated: 21-02-2022	Work completed
40	Infrastructure Development for GBLPS Bombrana in Kumbala G.P	E.E, LID & EW Division, Kasaragod	DCKSGD/2689/2022-PAIT/KDP (662) Dt: 28-03-2022	Work completed
41	Infrastructure facilities to GLPS Chernathala in Madikkai G.P	E.E, PWD Buildings Division, Kasaragod	2893/2022-PAIT/KDP (678) Dt: 31-03-22	Work completed
42	Infrastructure to GHS Kalichanadukkam in Kodom Belur G.P	E.E, PWD Buildings Division, Kasaragod	DCKSGD/1023/2022-PAIT/KDP (641) Dt: 03/02/222	Work completed

43	Infrastructure development for GUPS Kanathur in Muliya G.P	E.E, PWD Buildings Division, Kasaragod	2888/2022-PAIT/KDP (675) Dt: 25-10-22	Work completed
44	2021-22- Construction of Buds School cum CDMC (Community Based Disability Management Center) at Nileswhar- 2.358 cr	E.E, LID & EW Division, Kasaragod	945/2022-PAIT/KDP (639) Dt: 25-10-2022	Work completed
45	2021-22- Infrastructure Development for CHMKS GVHSS Kottappuram in Nileswhar Municipality- 1.836 cr	E.E, LID & EW Division, Kasaragod	2857/2022-PAIT/KDP (671) Dt: 29-10-2022	Work completed
46	2021-22- Infrastructure Development to GHSS Angadimogar in Puthige G.P- 1.98 cr	E.E, PWD Buildings Division, Kasaragod	1171/2022-PAIT/KDP (647) Dt: 15/02/22	Work completed
47	2021-22- Infrastructure to GHS Chamundikkunnu in Panathady G.P- 2.205 cr	E.E, PWD Buildings Division, Kasaragod	1007/2022-PAIT/KDP (640) Dt: 26-10-22	Work completed
48	2021-22- Infrastructure development for GLPS Kanwatheertha in Manjeshwar G.P- 1.112 cr	E.E, PWD Buildings Division, Kasaragod	2892/2022-PAIT/KDP (677) Dt: 31.03.22	Work completed
49	Infrastructure Facilities to PHC Mavila Kadappuram in Valiyaparamba G.P	E.E, LID & EW Division, Kasaragod	2849/2022-PAIT/KDP (668) Dt: 29-10-22	Work completed
50	Infrastructure facilities to FHC Panathur	E.E, PWD Buildings Division, Kasaragod	2880/2022-PAIT/KDP (673) Dt: 14-11-22	Work completed
51	Basic Infrastructure Facilities to the Rehabilitation area for Endosulfan Victims at Enmakaje	E.E, LID & EW Division, Kasaragod	1648/2022-PAIT/KDP (665) Dt: 31-03-22	Work completed

52	Investigation- construction of overhead water tank for the lift irrigation scheme at Athithamoola- Uyithadukka in Karadka G.P	E.E, Minor Irrigation Division, Kasaragod	Order No. DCKSGD/7345/2022-O1/KDP (692) Dated: 13-09-2022	Work completed
53	Construction of smart anganwadi at Balanadukkam in Bedaduka GP	E.E, LID & EW Division, Kasaragod	Order No. DCKSGD/455/2023-PAM/KDP (715) Dated: 10-03-2023	Work completed
54	Construction of smart anganwadi at Karakkeru in Pilicode GP	E.E, LID & EW Division, Kasaragod	523/2023-PAM/KDP (725) Dt: 30-03-23	Work completed
55	Construction of smart anganwadi at Kattathbayal in Karadka GP	E.E, LID & EW Division, Kasaragod	517/2023-PAM/KDP (721) Dt: 30-03-23	Work completed
56	Construction of smart anganwadi at Koyakudlu in Karadka GP	E.E, LID & EW Division, Kasaragod	514/2023-PAM/KDP (722) Dt: 30-03-23	Work completed
57	Investigation- Construction of VCB at Vellarikkandam across Nekraje thodu in 4th ward of Chengala G.P	E.E, Minor Irrigation Division, Kasaragod	10878/2022-O1/KDP (703) Dt: 03-01-2023	Work completed
58	Strengthening of primary health institutions in Kasaragod	D.M.O (Health), Kasaragod	1824/2023-O2/KDP (728) Dt: 17-03-23	Work completed
59	2022-23- Infrastructure development for GWLPS Naikayam in Kodom Belur G.P- 14 L	E.E, LID & EW Division, Kasaragod	3957/2022-PAIT/KDP (681) Dt: 29-10-22	Work completed
60	2022-23- Construction of smart anganwadi at Koppalamkochi in Muliya GP- 11.31 L	E.E, LID & EW Division, Kasaragod	54/2023-PAM/KDP (712) Dt: 13-03-23	Work completed
61	2022-23- Construction of smart anganwadi at Nusrath Nagar in Muliya GP- 16.92 L	E.E, LID & EW Division, Kasaragod	56/2023-PAM/KDP (714) Dt: 13-03-23	Work completed

62	2022-23- Construction of smart anganwadi at Annappadi in Kuttikol GP- 8.65 L	E.E, LID & EW Division, Kasaragod	465/2023-PAM/KDP (716) Dt: 13-03-23	Work completed
63	2022-23- Construction of smart anganwadi at Madakkal Mini in Valiyaparamba GP- 10.15 L	E.E, LID & EW Division, Kasaragod	466/2023-PAM/KDP (717) Dt: 13-03-23	Work completed
64	2022-23- Construction of smart anganwadi at Peruthady in Panathady GP- 12.92 L	E.E, LID & EW Division, Kasaragod	471/2023-PAM/KDP (718) Dt: 15-03-23	Work completed
65	2022-23- Infrastructure Development for PHC Arikady in Kumbala G.P- (2021-22)- 1.26 cr	E.E, PWD Buildings Division, Kasaragod	8337/2022-02/KDP (617) Dt: 26.10.22	Work completed
66	2022-23- Construction of VCB cum bridge across Chullikkara Kottody thodu at Payyacheri in Kallar GP- 81 L	E.E, Minor Irrigation Division, Kasaragod	10880/2022-01/KDP (704) Dt: 30-12-2022	Work completed
67	2022-23- Reconstruction of Meengoth VCB across Meengoth thodu at Pullur Periya GP- 83.6 L	E.E, Minor Irrigation Division, Kasaragod	10824/2022-01/KDP (706) Dt: 25-01-2023	Work completed
68	Computerisation for e-office implementation of revenue offices	Dy. Collector (General), Kasaragod	2385/2022-01/KDP (679) Dt: 25.05.22	Work completed
69	2022-23- Infrastructure development to GLPS Chennad East- 1.3 cr	E.E, PWD Buildings Division, Kasaragod	10646/2022-02/KDP (701) Dt: 30-12-22	Work completed
70	2022-23- Infrastructure development for PHC Kalanad in Chennad G.P- 2.39 cr	E.E, PWD Buildings Division, Kasaragod	6712/2022-PAIT/KDP (687) Dt: 25.10.22	Work completed
71	2022-23- Construction of smart anganwadi at Dawood Mahal in Pallikkara GP- 25.72 L	DWCDO, Kasaragod	51/2023-PAM/KDP (719) Dt: 30.03.23	Work completed

72	2022-23- Construction of smart anganwadi at Bilal Nagar in Pallikkara GP- 26.12 L	DWCDO, Kasaragod	53/2023-PAM/KDP (720) Dt: 22.03.23	Work completed
73	2022-23- Construction of smart anganwadi at Chamundikkunnu in Ajanoor GP- 29.98 L	DWCDO, Kasaragod	470/2023-PAM/KDP (726) Dt: 22.03.23	Work completed
74	2022-23- Infrastructure development for GJBS Mugu in Puthique G.P- 44.04 L	E.E, LID & EW Division, Kasaragod	3956/2022-PAIT/KDP (680) Dt: 29-10-22	Work completed
75	2022-23- Reconstruction of Cheemullu Ayarottu VCB cum Bridge (Ayurveda VCB cum Bridge) at Kottody in Kallar GP- 1.404 cr	E.E, Minor Irrigation Division, Kasaragod	10874/2022-O1/KDP (708) Dt: 24-01-23	Work completed
76	2022-23- Construction VCB cum Bridge at Kunduchi in Bedaduka GP- 99 L	E.E, Minor Irrigation Division, Kasaragod	10876/2022-O1/KDP (709) Dt: 23-02-23	Work completed
77	Setting up of modern classrooms for Govt Schools in Kasaragod district	D.D, Education, Kasaragod	Order No. DCKSGD/10429/202 2-O2/KDP (693) Dated : 14-12-2022	Work completed
78	Computerisation for e-office implementation of revenue offices- Phase II	Dy. Collector (General), Kasaragod	Order No. DCKSGD/6810/2022- PAIT/KDP (691) Dated: 23-08-2022	Work completed
79	2022-23- Rehabilitation of Endosulfan affected in Kasaragod District- 462.9 lakh	D.M.O (Health), Kasaragod	GO(Rt) No.114/2023/P&EA Dated: 23.03.2023	Work completed
80	2022-23- Health Facilities in Kasaragod- 7.5 crore	D.M.O (Health), Kasaragod	GO(Rt) No.139/2023/P&EA Dated: 31.03.2023	Work completed
81	2022-23- Management of Human-Animal Conflict issues in Kasaragod District- 25 lakh	Chief Conservator of Forests, Northern Circle, Kannur	1561/2023-O1/KDP (734) Dt: 31-03-23	Work completed

82	2022-23- Infrastructure development for GUPS Thekkil Paramba in Chemnad G.P- 2.11 cr	E.E, PWD Buildings Division, Kasaragod	6714/2022-PAIT/KDP (690) Dt: 25.10.22	Work completed
83	2022-23- Vazhikatti– Vocational Training for children residing in child care institutions- 9.36 L	District Child Protection Officer, Kasaragod	10468/2022-PAM/KDP (696) Dt: 27-12-22	Work completed
84	2022-23- Infrastructure development for GHSS Cheemeni in Kayyur Cheemeni G.P- 1.23 cr	E.E, PWD Buildings Division, Kasaragod	/6816/2022-O2/KDP (689) Dt: 01.09.22	Work completed
85	2022-23- Infrastructure development to GLPS Kalanad Old in Chemnad G.P- 1 cr	E.E, PWD Buildings Division, Kasaragod	10648/2022-O2/KDP (702) Dt: 30.12.22	Work completed
86	Construction of smart anganwadi at Kattathbayal mini in Karadka GP	E.E, LID & EW Division, Kasaragod	518/2023-PAM/KDP (737) Dt: 19-04-23	Work completed
87	Investigation- Reconstruction of VCB cum bridge at Kaje near Janardhana temple across Swarnagiri thodu in Paivalike GP	E.E, Minor Irrigation Division, Kasaragod	519/2024-PAIT/KDP (767) Dt: 15.01.24	Work completed
88	Upgradation of Perumbalakadavu Thuruthi road in Kasaragod Municipality	E.E, Harbour Engineering Division, Kasaragod	6182/2023-O2/KDP (746) Dated: 18-10-23	Work completed
89	2023-24- Investigation- Construction of VCB cum Bridge across Uppala river in Madanthoor Bekur village of Mangalpady GP- 6.4 L	E.E, Minor Irrigation Division, Kasaragod	502/2024-PAIT/KDP (766) Dt: 15.01.24	Work completed
90	2022-23- Construction of smart anganwadi at Theru in Nileshwar Municipality- 24.05 L	DWCDO, Kasaragod	513/2023-PAM/KDP (741) Dt: 08.07.23	Work completed

91	2023-24- Improvements by providing BM & BC to Kanwatheertha Beach Road from 0/000 to 1/500 km in Manjeshwar G.P- 2.37 cr	E.E, PWD Roads Division, Kasaragod	6627/2023-O2/KDP (755) Dt: 08.01.24	Work completed
92	2023-24- Infrastructure development to GLPS Peruthady in Panathady G.P- 73 L	D.D, Education, Kasaragod	11003/2023-PAIT/KDP (747) Dt 17-11-23	Work completed
93	2023-24- Construction of new kitchen block at GHS Banam in Kodom Belur G.P- 25 L	E.E, PWD Buildings Division, Kasaragod	12577/2023-PAIT/KDP (769) Dt: 15.01.24	Work completed
94	2023-24- Construction of smart anganwadi at Ballath in Kanhangad Municipality- 26.65 L	DWCDO, Kasaragod	52/2023-PAM/KDP (739) Dt: 04.07.23	Work completed
95	2023-24- Infrastructure development to GHSS Shiriya in Puthige GP- 60 L	E.E, PWD Buildings Division, Kasaragod	2815/2024-PAIT/KDP (793) Dt: 15.03.24	Work completed
96	2023-24- Construction of kitchen shed at GHS Perdala in Badiadka G.P- 20 L	D.D, Education, Kasaragod	2591/2024-PAIT/KDP (784) Dt: 07.03.24	Work completed
97	2023-24- Construction of kitchen shed at GVHSS Kayyur- 25.6 L	D.D, Education, Kasaragod	466/2024-PAIT/KDP (762) Dt: 15.01.24	Work completed
98	2023-24- Construction of Kitchen shed at GHSS Bandaduka in Kuttikol G.P- 28.89 L	D.D, Education, Kasaragod	469/2024-PAIT/KDP (763) Dt: 15.01.24	Work completed
99	2024-25- Construction of smart anganwadi at Kuttamath Mini in Cheruvathur GP- 7.31 L	E.E, LID & EW Division, Kasaragod	1026/2024-PAM/KDP (800) Dt: 11-07-24	Work completed
100	2024-25- Construction of smart anganwadi at Balamthode in Panathady GP- 9.65 L	E.E, LID & EW Division, Kasaragod	5708/2024-PAIT/KDP (803) Dt: 11-07-24	Work completed

101	2024-25- Construction of smart anganwadi at Palachuram in Balal GP- 10.31 L	E.E, LID & EW Division, Kasaragod	5717/2024-PAIT/KDP (805) Dt: 11-07-24	Work completed
102	Construction of smart anganwadi at Chenakkod in Madhur GP	E.E, LID & EW Division, Kasaragod	5601/2024-PAIT/KDP (799) Dt: 11-07-24	Work completed
103	Construction of smart anganwadi at Mannamkuzhy in Mangalpady GP	E.E, LID & EW Division, Kasaragod	2485/2024-PAM/KDP (801) Dt: 11-07-24	Work completed
104	Construction of smart anganwadi at Kottappuram in Nileshwar Municipality	E.E, LID & EW Division, Kasaragod	5669/2024-PAIT/KDP (802) Dt: 11-07-24	Work completed
105	Construction of smart anganwadi at Varkathotty in Madhur GP	E.E, LID & EW Division, Kasaragod	5711/2024-PAIT/KDP (804) Dt: 11-07-24	Work completed
106	Construction of smart anganwadi at Kuthirappady in Madhur GP	E.E, LID & EW Division, Kasaragod	5730/2024-PAIT/KDP (806) Dt: 11-07-24	Work completed
107	Construction of smart anganwadi at Alayi in Madikkai GP	E.E, LID & EW Division, Kasaragod	5792/2024-PAIT/KDP (807) Dt: 11-07-24	Work completed
108	24-25- Providing drinking water supply connection to Life Mission Flats at Chattanchal in Chemmanad GP by providing extension from Kasaragod WSS- 59.9 L	E.E, KWA PH Division, Kasaragod	/12986/2024-PAIT/KDP (834) Dt: 09-01-25	Work completed
109	2023-24- Construction of smart anganwadi at Madam Colony in Pallikkara GP- 23.48 L	DWCDO, Kasaragod	394/2023-PAM/KDP (738) Dt: 11.07.23	Laterite work completed

110	2023-24- Construction of smart anganwadi at Ittummal Balla kadappuram in Kanhangad Municipality- 23.18 L	DWCDO, Kasaragod	524/2023-PAM/KDP (740) Dt: 04.07.23	Finishing work is in progress, compound wall work completed
111	2023-24- Construction of smart anganwadi at Thaikkadappuram mini in Nileshwar Municipality- 25.59 L	DWCDO, Kasaragod	62/2023-PAM/KDP (742) Dt: 08.07.23	Finishing work is in progress, plumbing work completed
112	2023-24- Construction of smart anganwadi at Puthiyakotta in Kanhangad Municipality- 27.40 L	DWCDO, Kasaragod	11072/2022-PAM/KDP (751) Dt: 11.12.23	Compound wall work completed. Plumbing and tile work ongoing
113	2023-24 Construction of smart anganwadi at Chinnamugaru in Mangalpady GP- 22.06 L	DWCDO, Kasaragod	525/2023-PAM/KDP (759) Dt: 22.02.24	Plastering work is in progress.
114	2024-25- Construction of smart anganwadi at Ukkinaadukka in Enmakaje GP- 25.85 L	DWCDO, Kasaragod	374/2023-PAM/KDP (798) Dt: 03-07-24	Foundation work completed.
115	2024-25- Construction of smart anganwadi at Thuruthi in Kasaragod Municipality- 22.24 L	DWCDO, Kasaragod	6123/2024-PAIT/KDP (808) Dt: 22.07.24	Roof slab concreting completed. Electrical work ongoing
116	2024-25- Construction of smart anganwadi at Haripuram in Pullur Periya GP- 27.07 L	DWCDO, Kasaragod	6130/2024-PAIT/KDP (809) Dt: 22.07.24	Plastering work completed
117	2024-25 Construction of smart anganwadi at Gokkadavu in East Eleri GP- 25.83 L	DWCDO, Kasaragod	57/2023-PAM/KDP (810) Dt: 29.07.24	Main slab concreting completed, compound wall work ongoing
118	2024-25 Construction of smart anganwadi at Surlu in Madhur GP- 23.88 L	DWCDO, Kasaragod	6217/2024-PAIT/KDP (813) Dt: 07-08-24	Plumbing and tile work ongoing
119	2024-25 Construction of smart anganwadi at Kunder in Karaduka GP- 25.63 L	DWCDO, Kasaragod	6253/2024-PAIT/KDP (814) Dt: 07.08.24	Painting work completed

120	2024-25 Construction of Smart Anganwadi at Kallingal in Pallikkare GP- 22.61 L	DWCDO, Kasaragod	6127/2024-PAIT/KDP (816) Dt: 10-09-24	Laterite work completed
121	2024-25- Construction of smart anganwadi at Hadad Nagar in Pallikkare GP- 23.94 L	DWCDO, Kasaragod	6209/2024-PAIT/KDP (817) Dt: 11-09-24	Main slab completed
122	2024-25 Construction of smart anganwadi at Gurupuram in Kodom Belur GP- 24.58 L	DWCDO, Kasaragod	6213/2024-PAIT/KDP (811) Dt: 05.08.24	Plastering work ongoing
123	2024-25 Construction of Smart Anganwadi at Kodom in Kodom Belur GP- 27.24 L	DWCDO, Kasaragod	6214/2024-PAIT/KDP (812) Dt: 06.08.24	Laterite work ongoing
124	2024-25 Construction of smart anganwadi at Azheekal in Padanna GP- 32.43	DWCDO, Kasaragod	60/2023-PAM/KDP (815) Dt: 17-08-24	Lintel level work completed.
125	24-25- Construction of Smart Anganwadi at Prathap Nagar in Mangalpady GP- 22.16 L	DWCDO, Kasaragod	DCKSGD/1104/2025-PAIT/KDP (849) Dt: 07-02-25	Main slab completed
126	24-25- Construction of smart anganwadi at Muliyar in Muliyar GP- 19.11 L	DWCDO, Kasaragod	836/2025-PAIT/KDP (850) Dt: 10-03-25	Lintel level work completed
127	24-25- Construction of Anganwadi at Bench Court in Muliyar GP- 21.91 L	DWCDO, Kasaragod	865/2025-PAIT/KDP (851) Dt: 21-03-25	Base construction completed
128	24-25- Construction of Anganwadi at Machampady in Manjeshwar GP- 20 L	DWCDO, Kasaragod	2824/2025-PAIT/KDP (870) Dt: 11-03-25	Main slab concrete ongoing
129	24-25 Construction of Anganwadi at Kooramkundu in West Eleri GP- 34.21 L	DWCDO, Kasaragod	2885/2025-PAIT/KDP (879) Dt: 24-03-25	Site marked, borewell dug
130	24-25- Construction of Anganwadi at Kaje Padavu in Vorkkady GP- 20 L	DWCDO, Kasaragod	2658/2025-PAIT/KDP (861) Dt: 05-03-25	Lintel level work completed.

131	24-25- Construction of smart anganwadi at Kottakkunnu in Balal GP- 23.57 L	DWCDO, Kasaragod	2816/2025-PAIT/KDP (866) Dt: 11-03-25	Site cleaned. borewell dug
132	24-25- Construction of smart anganwadi at Thekkekkunnu in Pallikkara GP- 20.16 L	DWCDO, Kasaragod	2814/2025-PAIT/KDP (865) Dt: 11-03-25	Foundation work completed
133	24-25- Construction of Anganwadi at Balachira in Kumbadaje GP- 20 L	DWCDO, Kasaragod	2821/2025-PAIT/KDP (868) Dt: 11-03-25	Site leveling completed. Foundation stone laid
134	24-25- Construction of Anganwadi at Kanathur in Muliya GP- 20 L	DWCDO, Kasaragod	3387/2025-PAIT/KDP (882) Dt: 24-03-25	Borewell dug
135	24-25- Construction of smart anganwadi at Deradka in Puthige GP- 26.08 L	DWCDO, Kasaragod	2716/2025-PAIT/KDP (862) Dt: 10-03-25	Foundation stone laid, borewell dug
136	24-25- Construction of Anganwadi at Athiyadukkam in East Eleri GP- 39.09 L	DWCDO, Kasaragod	3236/2025-PAIT/KDP (878) Dt: 24-03-25	Site leveling completed, Work not started
137	24-25- Construction of smart amganwadi at Aila in Mangalpady GP- 32.16 L	DWCDO, Kasaragod	2402/2025-PAIT/KDP (854) Dt: 04-03-25	Demolition of existing building is yet to be done by the Panchayath
138	24-25- Construction of Anganwadi at Oberla Bekur in Magalapady GP- 20 L	DWCDO, Kasaragod	2428/2025-PAIT/KDP (855) Dt: 25-02-25	Work not started, water logging issue
139	24-25- Construction of Anganwadi at Arikkadi Kadavath in Kumbala GP- 20 L	DWCDO, Kasaragod	867/2025-PAIT/KDP (863) Dt: 11-03-25	Foundation stone laid
140	24-25- Construction of smart anganwadi at Thotti in Pallikkara GP- 24.45 L	DWCDO, Kasaragod	2806/2025-PAIT/KDP (864) Dt: 11-03-25	Site is hindered due to a land dispute. Letter furnished to VO for boundary marking
141	24-25- Construction of smart anganwadi at Bajjakudlu in Enmakaje GP- 25.36	DWCDO, Kasaragod	392/2023-PAM/KDP (867) Dt: 16-03-25	Demolition of existing building is to be done. The meeting directed the DWCDO to inspect the site and furnish the report

142	24-25- Construction of Anganwadi at Neeroli in Kumbala GP- 20 L	DWCDO, Kasaragod	2822/2025-PAIT/KDP (869) Dt: 11-03-25	Foundation stone laid
143	24-25- Construction of Anganwadi at Kayarkkatie in Paivalike GP-20 L	DWCDO, Kasaragod	2841/2025-PAIT/KDP (871) Dt: 11-03-25	Demolition of existing building is yet to be done by the Panchayath
144	24-25- Construction of Anganwadi at Chippar in Paivalike GP- 20 L	DWCDO, Kasaragod	2844/2025-PAIT/KDP (872) Dt: 12-03-25	Demolition of existing building is yet to be done by the Panchayath
145	24-25- Construction of Anganwadi at Puthiyakandam in Cheruvathur GP- 27.05 L	DWCDO, Kasaragod	3218/2025-PAIT/KDP (874) Dt: 24-03-25	Site marking completed
146	24-25- Construction of Anganwadi at Belur in Kodom Belur GP- 31.47 L	DWCDO, Kasaragod	3219/2025-PAIT/KDP (875) Dt: 24-03-25	Foundation stone laid
147	24-25- Construction of Anganwadi at Neramkanathadukkam in Kodom Belur GP- 24.06 L	DWCDO, Kasaragod	3229/2025-PAIT/KDP (876) Dt: 24-03-25	Foundation stone laid
148	24-25 Construction of Anganwadi at Udayapuram in Kodom Belur GP- 22.4 L	DWCDO, Kasaragod	3230/2025-PAIT/KDP (877) Dt: 24-03-25	Foundation stone laid
149	24-25- Construction of Anganwadi at Malamkundu in Kuttikol GP- 23.29 L	DWCDO, Kasaragod	3327/2025-PAIT/KDP (880) Dt: 24-03-25	Old building demolished. Work not started
150	24-25- Construction of Anganwadi at Machikkad in Padanna GP- 23.37 L	DWCDO, Kasaragod	3380/2025-PAIT/KDP (881) Dt: 24-03-25	Demolition of existing building is yet to be done by the Panchayath
151	2022-23- Infrastructure development for GHSS Mangalpady- 141.12 L	E.E, LID & EW Division, Kasaragod	6705/2022-PAIT/KDP (686) Dt: 04-01-23	Civil work completed. Electrical work- GF, completed, FF ongoing.
152	2021-22- Infrastructure Development for Taluk Hospital Poodamkallu in Kallar G.P- 67 L	E.E, LID & EW Division, Kasaragod	2832/2022-PAIT/KDP (667) Dt: 31-03-22	Lift civil work started. Lift work will start after additional civil works.

153	2021-22- Infrastructure Development for FHC Valiyaparamba- 1.2 cr	E.E, LID & EW Division, Kasaragod	613/2021/KSD/KDP (619) Dt: 20.07.21	FFslab centering partially completed. Contract terminated in Risk and cost (10.09.25).
154	2015-16-Sewage Treatment Plant at GH Kasaragod- 1.25 cr	E.E, LID & EW Division, Kasaragod	GO (Ms) No. 3/2016/Plg Dt: 14-01-16	PCC of storage tank completed. Soak pit works ongoing 60%
155	2021-22- Infrastructure Facilities to DH Kanhangad (IP Block)- 1.93 cr	E.E, LID & EW Division, Kasaragod	2854/2022-PAIT/KDP (669) Dt: 31-03-22	Lift- additional works & fabrication works- ongoing. Work delayed due to continuous changes in plan by SILK.
156	2020-21- Upgradation of FHC Madikkai to Aardram Standard- 3.3 cr	E.E, LID & EW Division, Kasaragod	1544/2020/KSD/KDP (593) Dt: 25.02.21	Structure completed, plastering works ongoing. Ele- Work will start after civil works.
157	LID & EW, Electronics & Electricals- 2022-23- Infrastructure Development at GH Kasaragod- 3.673 cr	E.E, LID & EW Division, Kasaragod	9620/2022-02/KDP (705) Dt : 01-03-23	Electronics work completed. Fire tank completed, overhead tank works and fabrication works ongoing.
158	2022-23- Infrastructure development for FHC Mulleria in Karadukka G.P- 1.44 cr	E.E, LID & EW Division, Kasaragod	6700/2022-PAIT/KDP (684) Dt: 24-08-2022	FF-Slab work completed, plastering work ongoing. Electrical work- Agmt executed
159	2022-23- Infrastructure development for PHC Bellur - 169.5 L	E.E, LID & EW Division, Kasaragod	2204/2023-02/KDP (731) Dt: 18-03-23	FF- plastering works ongoing. Quarters work - Earth work excavation ongoing. Electrical estimate under preparation.
160	2023-24- Infrastructure development for GLPS Kallumkootam in Chengala G.P- 99.36 L	E.E, LID & EW Division, Kasaragod	2310/2024-PAIT/KDP (779) Dt: 01.03.24	As per the Joint inspection, it is decided for 3 classroom + stair case in GF and 1 classroom + Office room in FF. Decisions of the DLC Dt: 24.10.25 to be followed
161	24-25- Construction of smart anganwadi at Bidiyal in Pullur Periya GP- 9.07 L	E.E, LID & EW Division, Kasaragod	12942/2024-PAIT/KDP (829) Dt: 09-01-25	Roof Slab concrete completed. Ele-tendered, opening- 24.10.25

162	24-25- Construction of smart anganwadi at Pollakkada in Pullur Periya GP- 7.75 L	E.E, LID & EW Division, Kasaragod	DCKSGD/12943/202 4-PAIT/KDP (830) Dt: 09-01-25	Plastering ongoing. Ele- excess amount needed.
163	24-25- Construction of smart anganwadi at Konginiyan valappu in Uduma GP- 5.65 L	E.E, LID & EW Division, Kasaragod	DCKSGD/12944/202 4-PAIT/KDP (831) Dt: 09-01-25	All components as per TS completed. Tile work and other finishing works are implementing by Uduma GP.
164	24-25- Construction of smart anganwadi at Angakkalari in Uduma GP- 5.65 L	E.E, LID & EW Division, Kasaragod	DCKSGD/12945/202 4-PAIT/KDP (832) Dt: 08-01-25	Roof slab concrete work completed.
165	24-25- Construction of smart anganwadi at Ariyiruthi in East Eleri GP- 10.31 L	E.E, LID & EW Division, Kasaragod	12946/2024- PAIT/KDP (833) Dt: 08-01-25	12 pillar completed, work ongoing.
166	2022-23- Construction of smart anganwadi at Adukkam in Karadka GP- 10.31 L	E.E, LID & EW Division, Kasaragod	481/2023-PAM/KDP (723) Dt: 30-03-23	Structure completed. Painting works ongoing.
167	2022-23- Construction of smart anganwadi at Mallavara in Karadka GP- 10.31 L	E.E, LID & EW Division, Kasaragod	516/2023-PAM/KDP (724) Dt: 30-03-23	White washing completed. Floor Tile work completed.
168	2022-23- Construction of smart anganwadi at Alanadukkam in Muliya GP- 16.42 L	E.E, LID & EW Division, Kasaragod	55/2023-PAM/KDP (713) Dt: 13-03-23	Truss work completed. Painting to be started.
169	2021-22- Infrastructure Development for GHSS Chayoth in Kinanoor Karinthalam G.P- 3.62 cr	E.E, LID & EW Division, Kasaragod	2858/2022-PAIT/KDP (672) Dt: 31-03-22	Final design obtained, estimate under preparation, can be completed by 30.10.25.
170	2023-24- Infrastructure development for GMLPS Thalangara in Kasaragod municipality- 1.4 cr	E.E, LID & EW Division, Kasaragod	931/2024-PAIT/KDP (770) Dt: 25-01-24	Agreement executed (27.09.25), site marking done. RE considered in the DLTC Dt: 24.10.25
171	24-25- Construction of smart anganwadi at Ariyil in Muliya GP- 11.04 L	E.E, LID & EW Division, Kasaragod	12929/2024- PAIT/KDP (828) Dt: 05-01-25	Work tendered, LOA sent on 16.10.2025.

172	24-25- Construction of smart anganwadi at Bavikkara in Muliya GP- 11.31 L	E.E, LID & EW Division, Kasaragod	6291/2024-PAIT/KDP (838) Dt: 21-01-25	Site visited. Report submitted to ICDS. Decisions of the DLC Dt: 24.10.25 to be followed
173	24-25- Construction of smart anganwadi at Ujeerkkara in Mogral Puthur GP- 9.31 L	E.E, LID & EW Division, Kasaragod	6278/2024-PAIT/KDP (857) Dt: 03-03-25	Site changed due to ownership issue. New site obtained and RE prepared for Rs. 41.80 L. Decisions of the DLC Dt: 24.10.25 to be followed
174	24-25 Construction of Udayapuram Thoongal road in Kodom Belur GP- 4.99 cr	E.E, LID & EW Division, Kasaragod	3193/2025-PAIT/KDP (873) Dt: 26-03-25	Allotment issued for Rs.4,31,880/-
175	2019-20- Kumbala Rural Tourism Project- 2.7497 cr	D.D, District Tourism, Kasaragod	776/2019/KDP/KSD (482) Dt: 05.12.19	Work completed. Agreement executed for the lease out building. Additional amount for purchase of furniture to be approved in the DLC Dt: 29.09.25
176	2022-23- Development of Kanwatheertha beach at Manjeshwar- 1.1537 cr	D.D, District Tourism, Kasaragod	2492/2023-02/KDP (732) Dt: 20.03.23	No work is being executed due to heavy rain, high tide & soil erosion. The meeting directed to furnish a report to the next DLC for further action
177	2022-23- Development of Posadigumpe hill in Paivalike GP- 1.1121 cr	D.D, District Tourism, Kasaragod	2413/2023-02/KDP (733) Dt: 20.03.23	Main slab completed. laterite work progressing Agreed to complete the work by December 2025.
178	2023-24- Establishment of Tourism Circuit in Kasaragod- 40 L	D.D, District Tourism, Kasaragod	10954/2022-01/KDP (743) Dt: 08.10.23	Civil work entrusted to Nirmithi. Agreement to be executed. Tourism promotion work (marketing) progressing. The meeting decided to furnish the promotion visuals and matter to KDP
179	2021-22- IWMP-Renovation of Shriya Anicut and Canal in Puthige G.P- 2.5911 cr	E.E, Minor Irrigation Division, Kasaragod	1167/2021/KSD/KDP (621) Dt: 20.07.21	Civil work completed. Tender invited for electrical work

180	2017-18- River View Park at Nambiarkal in Kanhangad Municipality- 1.133 cr	E.E, Minor Irrigation Division, Kasaragod	G.O (Ms) No. 6/2018/P&AE Dt: 31.01.18	Work almost completed. The meeting directed the EE to call the EOI with the opinion from CE
181	2018-19- Reconstruction of Monacha Valappu VCB in Madikkai G.P- 62 L	E.E, Minor Irrigation Division, Kasaragod	177/2020/KSD/KDP (513) Dt: 20.02.20	Structure is now serving its intended function. VCB is operated by the farmers. Proposal for work completion submitted and will be considered in the next DLC
182	201819- Construction of VCB at Pulikkal across Manoorichal in Madikkai G.P- 82 L	E.E, Minor Irrigation Division, Kasaragod	179/2020/KSD/KDP (514) Dt: 24.02.20	60% completed. CC protection work, store shed remaining
183	2021-22- IWMP- Renovation of Ramanchira SWE Anicut in Cheruvathur G.P- 1.76 cr	E.E, Minor Irrigation Division, Kasaragod	830/2021/KSD/KDP (630) Dt: 25.08.21	Protection work, store shed, fixing mechanical shutters, supply of FRP shutters remaining
184	2022-23- Construction of Vented Weir Cum Bridge across Panathur river at Chirankadavu in Panathady G.P- 6 cr	E.E, Minor Irrigation Division, Kasaragod	4404/2022-O1/KDP (694) Dt: 27-12-22	25% completed. Work temporarily stopped due to rain. 2nd Part bill paid
185	2022-23- Construction of Checkdam cum bridge at Theerthakkara in Delampady GP- 4.43 cr	E.E, Minor Irrigation Division, Kasaragod	8441/2022-O1/KDP (707) Dt: 24-01-23	6% work completed. Work has not resumed due to unfavorable site conditions.
186	2023-24- Reconstruction of VCB cum Tractor way at Mannappu in Kumbadaje GP- 1 cr	E.E, Minor Irrigation Division, Kasaragod	2048/2024-PAIT/KDP (774) Dt: 26.02.24	60% work completed. Part Bill Submitted. Work temporarily stopped due to heavy flow. Work will be started soon.
187	2023-24- Construction of VCB cum tractor way at Palerichal in Bedaduka GP- 1 cr	E.E, Minor Irrigation Division, Kasaragod	2865/2024-PAIT/KDP (797) Dt: 15.03.24	93% work Completed. Work has not resumed due to unfavorable site conditions.
188	2023-24- Construction of VCB cum Bridge at Saradi in Puthige GP- 1 cr	E.E, Minor Irrigation Division, Kasaragod	1749/2024-PAIT/KDP (771) Dt: 19.02.24	95 % work completed. work stopped due to heavy rain. RE proposed.

189	2023-24- Construction of VCB across Poyya Thodu at Bejja Poyya in Meenja GP- 40 L	E.E, Minor Irrigation Division, Kasaragod	1882/2024-PAIT/KDP (773) Dt: 20.02.24	25% work completed. Part Bill Submitted. Work temporarily stopped due to heavy flow. Work will be started soon.
190	2023-24- Construction of Majakkar- Kodyala VCB cum tractor way across Majakkar- Kodyayala thodu in Muliyar GP- 70 L	E.E, Minor Irrigation Division, Kasaragod	2106/2024-PAIT/KDP (775) Dt: 26.02.24	55% work completed, part bill Submitted. Work temporarily stopped due to heavy water flow. Work will be started soon
191	2023-24- Construction of VCB cum tractor way across Kalippallam Koodala thodu at Kalippallam Koodala in Muliyar GP- 56 L	E.E, Minor Irrigation Division, Kasaragod	2108/2024-PAIT/KDP (776) Dt: 26.02.24	82% work completed. Part Bill submitted. Work temporarily stopped due to heavy flow. Work will be started soon
192	2023-24- Construction of VCB across Kodavanji thodu near Kodavanji Bridge in Muliyar GP- 70 L	E.E, Minor Irrigation Division, Kasaragod	2110/2024-PAIT/KDP (777) Dt: 26.02.24	50% work completed. Part Bill Submitted. Work temporarily stopped due heavy flow. Work will be started soon
193	2023-24- Investigation- Construction of Regulator across Payaswini river at Pallangod in Delampady GP- 12 L	E.E, Minor Irrigation Division, Kasaragod	2307/2024-PAIT/KDP (778) Dt: 29.02.24	37% work completed. Work has not resumed due to unfavorable site conditions.
194	2023-24- Reconstruction of VCB cum Tractor way at Panoor kadappu in Muliyar GP- 80 L	E.E, Minor Irrigation Division, Kasaragod	2858/2024-PAIT/KDP (796) Dt: 15.03.24	50% work completed. Part Bill submitted. Work temporarily stopped due to heavy flow. Work will be started soon
195	2019-20- Rejuvenation of Manoorichal- 162.03 L	E.E, Minor Irrigation Division, Kasaragod	259/2020/KDP/KSD (524) Dt: 08.03.20	Work terminated and retendered. High quoted single bid received. Report sent to CE. Now retender process in progress
196	2023-24- Construction of VCB cum tractor way across Swarga thodu in Kollamajulu in Enmakaje GP- 1.5 cr	E.E, Minor Irrigation Division, Kasaragod	1879/2024-PAIT/KDP (772) Dt: 20.02.24	LOA issued to contractor.

197	25-26 Reconstruction of VCB cum bridge across Madhuvahini river at Padi Imran valappu Kottalakal in Chengala GP- 434.47 L	E.E, Minor Irrigation Division, Kasaragod	12221/2024-O1/KDP (884) Dt: 29-08-25	LOA issued to contractor.
198	2019-20- Rejuvenation of Panakkapuzha thodu- 38.5 L	District Soil Conservation Officer, Kasaragod	258/2020/KDP/KSD (523) Dt: 28.02.20	Risk and cost termination procedure started, termination notice issued
199	2019-20- Rejuvenation of Manoorichal- 38 L	District Soil Conservation Officer, Kasaragod	259/2020/KDP/KSD (524) Dt: 08.03.20	First Notice of risk and cost termination sent to contractor
200	2022-23- Construction of ring check dams in Bellur GP (31 Nos)- 1.47 cr	District Soil Conservation Officer, Kasaragod	1418/2023-O1/KDP (710) Dt: 04-03-23	There is still water flow, hence work is not started.
201	2021-22- Infrastructure Development to TH Bedadka- 144.21 L	D.M.O (Health), Kasaragod	2852/2022-PAIT/KDP (670) Dt: 31-03-22	Furniture and Equipments purchased, bill for Rs.65,000 submitted. Allotment not issued due insufficient fund. Procurement of other equipments is going on
202	2022-23- Strengthening of infrastructure facilities at DH Kanhangad- 114.69 L	D.M.O (Health), Kasaragod	10471/2022-O2/KDP (697) Dt : 06-01-23	Equipments purchased and Installed
203	24-25- Care of Endosulfan victims in Kasaragod District- 376.84 L	D.M.O (Health), Kasaragod	2441/2025-PAIT/KDP (856) Dt: 03-03-25	Bill for 81 Lakh submitted. Allotment not issued due to the budget ceiling is not enhanced, Revised proposal submitted and to be considered in the next DLC
204	2024-25- Ventilation and Allied Electrical Works at Academic Block of KMC- 78.57 L (2019-20)	Director of Medical Education	1652/2022-PAIT/KDP (497) Dt: 16-12-24	TS approved in DLTC on 20.09.25. It is changed to DsoR 2021
205	2025-26- Setting up of modular lab in the Academic Block of GMC- 239.41 L	Director of Medical Education	6564/2025-PAIT/KDP (883) Dt: 02.07.25	Letter sent to KMSCL to commence the work. Allotment issued for full amount in advance.

206	2020-21- Construction of Sports building complex at Kasaragod in Madhur G.P- 3.96 cr	E.E, PWD Buildings Division, Kasaragod	308/2021/KSD/KDP (585) Dt: 17.02.21	Vollyball court truss welding ongoing, painting work ongoing.
207	2021-22- Infrastructure development for GHSS Maloth Kasaba in Balal G.P- 1.79 cr	E.E, PWD Buildings Division, Kasaragod	2891/2022-PAIT/KDP (676) Dt: 25.10.22	Plastering work ongoing 70%
208	2023-24- Infrastructure development to GFHSS Marakkappu Kadappuram in Kanhangad Municipality- 1 cr	E.E, PWD Buildings Division, Kasaragod	12566/2023-PAIT/KDP (768) Dt: 15.01.24	Plastering work ongoing 70%
209	2023-24- Infrastructure development for GLPS Konnakkad in Balal G.P- 1 cr	E.E, PWD Buildings Division, Kasaragod	9830/2023-PAIT/KDP (745) Dt: 18.10.23	Finishing work in progress (80%)
210	2022-23- Construction of new building for Chittarikkal PHC in East Eleri GP (2018-19)- 3.45 cr	E.E, PWD Buildings Division, Kasaragod	G.O Dt 08.03.19, 26.08.22	Laterite work completed. ToC extention submitted to Govt.
211	2023-24-Infrastructure development for GLPS Maicha in Cheruvathur G.P- 2.99 cr	E.E, PWD Buildings Division, Kasaragod	9801/2023-PAIT/KDP (744) Dt: 14-10-23	GF slab work ongoing (50%)
212	2023-24- Infrastructure development to GLPS Thuruthi in Cheruvathur G.P- 1.16 cr	E.E, PWD Buildings Division, Kasaragod	11024/2023-PAIT/KDP (749) Dt: 17.11.23	Plastering ongoing (80%)
213	202-24- Infrastructure Development to GHSS Paivalike Nagar- 1.35 cr	E.E, PWD Buildings Division, Kasaragod	12564/2023-PAIT/KDP (756) Dt: 09.01.24	Material also unloaded at the work site, but the school authorities asked to move the material to make way for the school sports 's day and Sub-Dist Kalothsavam. After that the work will resume
214	2023-24- Infrastructure development to GWLPS Bela in Badiadka G.P- 113.8 L	E.E, PWD Buildings Division, Kasaragod	12579/2023-PAIT/KDP (757) Dt: 11.01.24	Laterite work completed

215	2023-24- Construction of first floor to ITI Seethangoli in Puthige G.P- 1.12 cr	E.E, PWD Buildings Division, Kasaragod	5926/2023-O2/KDP (758) Dt: 11.01.24	Laterite work ongoing
216	2023-24- Infrastructure development to GUPS Kasaragod- 1.14 cr	E.E, PWD Buildings Division, Kasaragod	2817/2024-PAIT/KDP (795) Dt: 15.03.24	Column work ongoing. (20%)
217	24-25- Infrastructure facilities to GLPS Kidoor in Kumbala GP- 68.7 L	E.E, PWD Buildings Division, Kasaragod	DKSGD/588/2025-PAIT/KDP (841) Dt: 25-01-25	Plinth beam work completed
218	2022-23- Infrastructure facilities to CHC Manjeswaram- 384.25 L	E.E, PWD Buildings Division, Kasaragod	4227/2022-PAIT/KDP (682) Dt: 27-05-22	Letter sent to the MO for Hindrance free site. (Earth excavated from NHM work site and deposited in the KDP work site)
219	2023-24- Infrastructure development to GLPS Mulinja in Mangalpady G.P- 1.5 cr	E.E, PWD Buildings Division, Kasaragod	2816/2024-PAIT/KDP (794) Dt: 15.03.24	Plinth beam completed
220	2017-18- Mini Indoor Stadium at Kanhangad (2015-16)- 6 cr	E.E, PWD Buildings Division, Kasaragod	GO(Ms) 3/16/Plg 14.1.16, GO(Ms) 11/18/Plg 31.3.18	Work materials unloaded. Work started
221	2022-23- Kabaddi Academy & Construction of the Indoor Court at GHS Kodiyanma (2020-21)- 2.62 cr	E.E, PWD Buildings Division, Kasaragod	8320/2022-O2/KDP (589) Dt: 25-10-22	Estimate not finalized. The meeting directed to submit a report to the next DLC for further decision
222	2023-24- Infrastructure Development to GUPS Nullippady in Kasaragod Municipality- 98 L	E.E, PWD Buildings Division, Kasaragod	2782/2024-PAIT/KDP (791) Dt: 15.03.24	HM informed that the letter is sent to the Municipality for demolition of existing building
223	2023-24- Infrastructure development to GLPS Kunnumkai in West Eleri G.P- 1.6 cr	E.E, PWD Buildings Division, Kasaragod	2814/2024-PAIT/KDP (792) Dt: 15.03.24	LoA sent
224	2024-25- Construction of Fire and Rescue station Kasaragod- 499.99 L	E.E, PWD Buildings Division, Kasaragod	12280/2024-PAIT/KDP (824) Dt: 16-12-24	Agreement executed.

225	2024-25- Construction of Sports Building Complex at Kasaragod in Madhur GP (Phase II)- 153.5 L	E.E, PWD Buildings Division, Kasaragod	12280/2024-PAIT/KDP (825) Dt: 16-12-24	TS can be submitted after the 1st phase roof work finished
226	24-25- Infrastructure development to pre- matric hostel for Boys at Balamthode in Panathady GP- 1.5 cr	E.E, PWD Buildings Division, Kasaragod	DCKSGD/27/2025-PAIT/KDP (836) Dt: 09-01-25	Requested some changes in the requirement, permission given in the DLTC held on 24.10.25
227	24-25- Infrastructure facilities to GLPS Vellat in Kayyur Cheemeni GP- 1.47 cr	E.E, PWD Buildings Division, Kasaragod	DCKSGD/626/2025-PAIT/KDP (842) Dt: 25-01-25	TS to be issued
228	24-25- Infrastructure facilities to GLPS Kinanoor in Kinanoor Karinthalam GP- 1.5 cr	E.E, PWD Buildings Division, Kasaragod	DCKSGD/641/2025-PAIT/KDP (843) Dt: 23-01-25	LoA sent
229	24-25- Infrastructure facilities to GLPS Paramba in West Eleri GP1.55 cr	E.E, PWD Buildings Division, Kasaragod	645/2025-PAIT/KDP (844) Dt: 24.03.25	LoA sent
230	24-25- Infrastructure facilities to GLPS Kammadam in West Eleri GP- 1.52 cr	E.E, PWD Buildings Division, Kasaragod	DCKSGD/649/2025-PAIT/KDP (845) Dt: 23-01-25	TS estimate submitted to DLTC
231	24-25- Infrastructure facilities to GLPS Perumbatta in West Eleri GP- 1 cr	E.E, PWD Buildings Division, Kasaragod	668/2025-PAIT/KDP (846) Dt: 24-03-25	Old building to be demolished
232	24-25- Construction of football turf at Koliyadukkam in Chemmanad GP- 4.965 cr	E.E, PWD Buildings Division, Kasaragod	DCKSGD/671/2025-PAIT/KDP (847) Dt: 13.08.25	Revised AS Obtained. TS estimate to be submitted
233	24-25- Infrastructure development for GUPS Karicheri in Pallikkara GP- 1.73 cr	E.E, PWD Buildings Division, Kasaragod	685/2025-PAIT/KDP (848) Dt: 10-03-25	LoA sent
234	24-25- Infrastructure Development to GLPS Manimoola in Kuttikol GP- 113.2 L	E.E, PWD Buildings Division, Kasaragod	DCKSGD/12271/2024-PAIT/KDP (852) Dt: 07-02-25	LoA sent

235	24-25- Infrastructure Development to GHS Kundamkuzhi in Bedaduka GP- 113.2 L	E.E, PWD Buildings Division, Kasaragod	DCKSGD/12273/2024-PAIT/KDP (853) Dt: 07-02-25	TS estimate approved by DLTC
236	2022-23- Construction of modern fish market at Kumbala 1.8 cr	E.E, Harbour Engineering Division, Kasaragod	2415/2023-PAIT/KDP (727) Dt: 17-03-23	88% work completed. Electrical work is on progress. Equipment stored by the fishermen have to be moved for carrying out the interlock work.
237	2022-23- Development of Valiyaparamba Backwaters and improvements to Edayilakkad Valiyaparamba Bridge road in Valiyaparamba GP- 4.8 cr	E.E, Harbour Engineering Division, Kasaragod	10624/2022-OI/KDP (699) Dt: 27.12.22	Contractor not attending the work. The meeting directed to terminate the contractor as per PWD manual
238	2016-17- Construction of Manjeswaram Fisheries Harbour Bridge (2015-16)- 1856.53 L	E.E, Harbour Engineering Division, Kasaragod	GO (Ms) No. 3/2016/Plg Dt: 14.01.16, GO (Rt) No. 67/2017/Plg Dt: 17.02.17	RE (DSR 2018) submitted to Govt. for sanction. Necessity report to be furnished to Govt.
239	2017-18- Improvements to Perumbalakkadavu Chala Bedira Road (II reach) in Kasaragod Municipality- 1.92 cr	E.E, Harbour Engineering Division, Kasaragod	G.O (Ms) No. 6/2018/P&AE Dt: 31-01-18	RE (DSR 2021) for Rs. 284 L submitted to Govt. Necessity report to be furnished to Govt.
240	2020-21- Construction of Fish Landing Centre at Hosdurg in Kanhangad- 1.582 cr	E.E, Harbour Engineering Division, Kasaragod	1470/2020/KSD/KDP (584) Dt: 19.02.21	NCESS status report was received and submitted to Kanhangad Municipality for further necessary action.
241	2022-23- Construction of Awareness Centre cum finishing school for fishermen at Hosdurg- 1.6 cr	E.E, Harbour Engineering Division, Kasaragod	10604/2022-OI/KDP (698) Dt : 22-12-22	Letter submitted to the KDP to clarify whether the steps should be taken to obtain the CRZ status report or prepare New estimate after receiving the status report. The meeting decided to furnish the matter to the next DLTC

242	2022-23- Basic Development to the Industrial Area- Construction of Approach Road to Industrial Plot in Madikkai- Puthukkai Village- 2.73 cr	E.E, Harbour Engineering Division, Kasaragod	10640/2022-O1/KDP (700) Dt: 10-01-23	The DLTC decided to arrange the work with new alignment as per the existing quoted rate.
243	2024-25- Construction of Mayicha Veeramalakunnu road in Cheruvathur GP- 4.99 Cr	E.E, Harbour Engineering Division, Kasaragod	12391/2024-PAIT/KDP (827) Dt: 16-12-24	Alignment marked by Panchayath, land availability certificate is not received. More than 10 meter cutting is there, permission required from Geological Dept.
244	25-26- Construction of Internal Road to Govt. Medical College Kasaragod- 3 cr	E.E, Harbour Engineering Division, Kasaragod	2684/2025-O1/KDP (885) Dt: 04.10.25	TS estimate under scrtiny (Roads)
245	2020-21- Improvements to Kasaragod- Kanhangad State Highway Km- 0/000 to 2/500- 4.998 cr	E.E, PWD Roads Division, Kasaragod	1417/2020/KSD/KDP (583) Dt: 09.02.21	Work is in progress 82%. BM & BC remaining. Agreed to complete the work by December 2025
246	2023-24- Improvements to Bandadukka- Veetiyadi- Chamundikkunnu- Balanthode road 0/000 to 4/700 km in Kuttikol and Panathady G.P- 8.5 cr	E.E, PWD Roads Division, Kasaragod	2368/2024-PAIT/KDP (780) Dt: 02.03.24	Work is in progress 35%
247	2023-24- Improvements to Periya Odayanchal road 8/000 to 12/000 km in Pullur Periya and Kodom Beloor G.Ps- 6 cr	E.E, PWD Roads Division, Kasaragod	2396/2024-PAIT/KDP (781) Dt: 02.03.24	Work is in progress 25%
248	2023-24- Improvements to Chalinkal- Meengoth- Ambalathara road 0/000 to 5/000 km in Pullur Periya G.P- 5.64 cr	E.E, PWD Roads Division, Kasaragod	2398/2024-PAIT/KDP (782) Dt: 01.03.24	Work is in progress 20%

249	2020-21- Construction of Bakilapadavu Bridge across Shiriya River on Nalka- Kandige- Addyanadka Road in Enmakaje G.P- 8.51 cr	E.E, PWD Bridges Division, Kannur	348/2021/KDP/KSD (591) Dt: 25.02.21	RE for Rs. 9.69 cr with DSor 2021 submitted to Govt. for sanction
250	24-25 Construction of Kuthaje bridge in Beejanthadka road in Enmakaje GP- 4.99 cr	E.E, PWD Bridges Division, Kannur	2632/2025-PAIT/KDP (858) Dt: 04-03-25	TS approved in the DL TC on 24.10.25
251	24-25 Construction of minor bridge at Urmi on Puthige Mugu Ponnankala Padaladka road in Puthige GP- 3.55 cr	E.E, PWD Bridges Division, Kannur	2636/2025-PAIT/KDP (859) Dt: 04-03-25	TS approved in the DL TC on 24.10.26
252	2023-24- Construction of kitchen shed at GVHSS Mogral in Kumbala GP- 29.16 L	D.D, Education, Kasaragod	2627/2024-PAIT/KDP (790) Dt: 12.03.24	Lintel level completed, Front side ramp work completed.
253	2023-24- Construction of kitchen shed at GHSS Bekoor in Majeshwar G.P- 28.52 L	D.D, Education, Kasaragod	2589/2024-PAIT/KDP (783) Dt: 07.03.24	Painting works are in progress.
254	2023-24- Infrastructure development to AGHSS Kodoth in Kodom Beloor G.P- 77.26 L	D.D, Education, Kasaragod	472/2024-PAIT/KDP (765) Dt: 15.01.24	Plastering works completed
255	24-25- Integrated sports development at GFHSS Padnne Kadappuram in Valiyaparamba GP- 34 L	D.D, Education, Kasaragod	548/2025-PAIT/KDP (840) Dt: 21-01-25	Gallery work completed. Border laterite masonry work in progress.
256	2023-24- Construction of kitchen shed at GHS Thachangad in Pallikkara G.P- 29.98 L	D.D, Education, Kasaragod	2596/2024-PAIT/KDP (785) Dt: 07.03.24	Finishing works are in progress.
257	2023-24- Construction of kitchen shed at GVHSS Madikkai II- 24 L	D.D, Education, Kasaragod	2615/2024-PAIT/KDP (787) Dt 07.03.24	Tile work started.

258	2023-24- Infrastructure development to GLPS Kudlu in Madhur G.P- 40.4 L	D.D, Education, Kasaragod	471/2024-PAIT/KDP (764) Dt: 15.01.24	Floor CC works are in progress.
259	2022-23- Girls home at Palathadam in Nileshtar- 2.015 Cr	D.D, Education, Kasaragod	1387/2023-02/KDP (729) Dt: 20-03-23	Plastering work progressing.
260	2023-24- Construction of kitchen shed at GVHSS Heroor Meepry in Mangalpady G.P- 29.16 L	D.D, Education, Kasaragod	12581/2023- PAIT/KDP (761) Dt: 15.01.24	Roofing sheet work in progress.
261	2023-24- Infrastructure development to GUPS Mogral Puthur- 1.19 Cr	D.D, Education, Kasaragod	2608/2024-PAIT/KDP (786) Dt: 07.03.24	Laterite masonry work up to lintel level completed.
262	2023-24- Infrastructure development to GHSS Bella East in Kanhangad Municipality- 108.2 L	D.D, Education, Kasaragod	11184/2023- PAIT/KDP (754) Dt: 09.01.24	Roof slab completed
263	2023-24- Infrastructure development to GLPS South Chithari in Ajanur G.P- 70.48 L	D.D, Education, Kasaragod	11014/2023- PAIT/KDP (748) Dt: 17-11-23	Plastering works are in progress
264	2023-24- Infrastructure development to GUPS Puthiyakandam in Ajanur G.P- 102.5 L	D.D, Education, Kasaragod	11152/2023- PAIT/KDP (750) Dt: 17-11-23	Plastering works are in progress
265	2023-24- Infrastructure development to GHSS Ravaneswaram in Ajanur G.P- 149.5 L	D.D, Education, Kasaragod	11182/2023- PAIT/KDP (753) Dt: 08.01.24	Roof slab of second floor initiated
266	24-25- Infrastructure facilities to GLPS Panoor in Muliya GP- 78.46 L	D.D, Education, Kasaragod	544/2025-PAIT/KDP (822) Dt: 21-01-25	Foundation work is in progress. Work temporarily stopped
267	24-25- Infrastructure facilities to GLPS Parappa in Delampady GP- 81.31 L	D.D, Education, Kasaragod	547/2025-PAIT/KDP (839) Dt: 21-01-25	Earth cutting work is in progress. Work temporarily stopped

268	24-25- Infrastructure facilities to GUPS Poothakkal in Madikkai GP- 93.33 L	D.D, Education, Kasaragod	546/2025-PAIT/KDP (823) Dt: 21-01-25	FF Slab shuttering work in progress. Work temporarily stopped
269	2023-24- Construction of kitchen shed at GHSS Mogral Puthur- 28.26 L	D.D, Education, Kasaragod	2624/2024-PAIT/KDP (788) Dt: 07.03.24	Foundation work completed.
270	2023-24- Construction of kitchen shed at GHSS Kumbala- 29.2 L	D.D, Education, Kasaragod	12582/2023-PAIT/KDP (760) Dt: 12.01.24	Demolition of existing building is yet to be done by the authority
271	2023-24- Infrastructure development to GHSS South Trikaripur- 92.35 L	D.D, Education, Kasaragod	2626/2024-PAIT/KDP (789) Dt: 12-03-24	Cutting of trees is done by the authority
272	24-25 Infrastructure Development to GUPS Chembarikka in Chemmanad GP- 179.15 L	D.D, Education, Kasaragod	12270/2024-PAIT/KDP (821) Dt: 19-01-2025	Work not started due to land dispute under Court
273	2024-25- Establishing a food quality control laboratory at College of Agriculture, Padannakkad- 34.38 L	Kerala Agriculture University	7673/2024-PAIT/KDP (818) Dt: 07-12-24	Double distillation unit, Lab air conditioner and lab infrastructure works are to be purchased
274	2024-25- Ensuring safe food through standard operating procedures for vegetable production in RARS Pilicode, Kasaragod- 2.2867 Cr	Kerala Agriculture University	8253/2024-PAIT/KDP (819) Dt: 04-12-24	Research work started. Building construction not yet started. Technical and skilled staff interview to be held.
275	2020-21- Conservation of Indigenous Breeds Goat Farm Bedadka, Kasaragod- 1.5389 cr	District Animal Husbandry Officer, Kasaragod	524/2020/KSD/KDP (552) Dt: 20.10.20	MoU signed for purchasing of Goats. Asst Project Officer, Kasaragod as DDO, Field Officer, Clerk, Night Watcher and Attendant are deployed. Walk-in- interview was conducted for the appointment of Casual labours.

276	24-25- Construction of Veterinary Hospital at Kanhangad in Kanhangad Municipality- 256.19 L	District Animal Husbandry Officer, Kasaragod	84/2025-PAIT/KDP (837) Dt: 09-01-25	Old building demolished, trees are cut and moved. Foundation stone laid
277	2019-20- Water Supply Scheme to Government Medical College, Kasaragod- 8 cr	KWA Division, Kasaragod	242/2019/KDP/KSD (503) Dt: 10.02.20	Transformer erection work ongoing. RE approved in the DLTC on 24.10.25
278	2023-24- Investigation- Construction of Mini dam across Chandragiri river at Moonnamkadavu in Pullur Periya G.P- 75 L	E.E, Irrigation Division, Kasaragod	9370/2023-01/KDP (752) Dt: 11.12.23	Work was terminated and executed closure agreement. Copy submitted to KDP.
279	2022-23- Construction of ring check dams in Kumbala- Kayyur Cheemeni G.Ps (3&8 Nos)- 45.12 L	Principal Agricultural Officer, Kasaragod	1409/2023-01/KDP (711) Dt : 04-03-23	Work of 2 ring check dams not started due to insufficient transport facility. Bill for Rs. 11,47,725/- not processed due to insufficient allotment
280	2022-23- Martial Arts Academy at Nileshwar- 1.035 cr	Secretary, Nileshwar Municipality	10883/2022- PAIT/KDP (685) Dt: 17-01-23	Roof work started
281	2014-15- Eco Friendly Disposal of Endosulfan- 10 L	Dy. Collector, Endosulfan Cell, Kasaragod	GO (Rt) No. 16/2015/Plg Dt: 08-01-15	The matter is under the consideration of National Green Tribunal
282	2022-23- MUNNOT- Project for the integrated training for competitive examinations- 32.52 L	District Employment Officer, Kasaragod	1326/2022-PM/KDP (695) Dt: 24-12-22	Meeting with DC on 16.09.25, it is decided to extend the claim and also conduct another meeting with detail report
283	2024-25- Concreting of Pandi- Mallampara- Paduppu road in Delampady GP- 140.29 L	D.F.O, Kasargod	12389/2024- PAIT/KDP (826) Dt: 16-12-24	The matter was discussed in the DLTC meeting of 16.08.2025 and directed the DFO to proceed further as per rules.
284	24-25 Providing furniture and other facilities for newly constructed Govt. Chandragiri Hostel at Cherkala- 79.19 L	Dy. Collector (General), Kasaragod	2651/2025-PAIT/KDP (860) Dt: 04-03-25	Agreement to be executed for Furniture and other equipment to be purchased

Kasaragod Development Package
Details of not Completed Projects

Sl. No.	Project Details	Implementing Agency	A.S No. & Date	Present Status
1	2	3	4	5
1	2016-17- Construction of Manjeswaram Fisheries Harbour Bridge (2015-16)- 1856.53 L	E.E, Harbour Engineering Division, Kasaragod	GO (Ms) No. 3/2016/Plg Dt: 14.01.16, GO (Rt) No. 67/2017/Plg Dt: 17.02.17	RE (DSR 2018) submitted to Govt. for sanction. Necessity report to be furnished to Govt.
2	2014-15- Eco Friendly Disposal of Endosulfan- 10 L	Dy. Collector, Endosulfan Cell, Kasaragod	GO (Rt) No. 16/2015/Plg Dt: 08-01-15	The matter is under the consideration of National Green Tribunal