

15 -ാം കേരള നിയമസഭ

16 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 342

27-01-2026 - ൽ മറുപടിയ്ക്ക്

മാവേലിക്കര നിയോജകമണ്ഡലത്തിലെ റോഡ് പുനരുദ്ധാരണ പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ എം എസ് അരുൺ കുമാർ		ശ്രീ എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണ - എക്സൈസ് - പാർലമെന്ററികാരു വകുപ്പ് മന്ത്രി)	
(എ)	2016 മുതൽ തദ്ദേശസ്വയംഭരണ റോഡ് പുനരുദ്ധാരണ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി മാവേലിക്കര നിയോജകമണ്ഡലത്തിൽ അനുവദിച്ച പ്രവൃത്തികളുടെ പേരും അനുവദിച്ച തുകയും അവയുടെ നിലവിലെ സ്ഥിതിയും വിശദമാക്കുമോ;	(എ)	മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ഭരണാനുമതി നൽകിയ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധം എ1 ആയും, മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി 2.0 ൽ ഉൾപ്പെടുത്തി ഭരണാനുമതി നൽകിയ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധം എ2 ചേർക്കുന്നു.
(ബി)	2016 മുതൽ റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി മാവേലിക്കര നിയോജകമണ്ഡലത്തിൽ അനുവദിച്ച പ്രവൃത്തികളുടെ പേരും അനുവദിച്ച തുകയും അവയുടെ നിലവിലെ സ്ഥിതിയും വിശദമാക്കുമോ?	(ബി)	റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 282 ലക്ഷം രൂപയുടെ ഭരണാനുമതി നൽകിയ നൂറനാട് ഗ്രാമപഞ്ചായത്തിലെ AV mukku Sharangakkavu എന്ന പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്.

സെക്ഷൻ ഓഫീസർ

MAVELIKKARA LAC

AS	SI No. in AS	LAC	BP in which the Implementing GP belongs	LB Name	Name of work	AS amount in Lakhs	Present Status	Proposed road surface	Current Remarks
AS1	3089	Mavelikara	Bharanikkavu BP	Chunakkara GP	ചുനക്കര കുുന്നിൽ മുക്ക് - വൈക്കത്തേത് ജംഗ്ഷൻ റോഡ്	₹20.00	Work completed	Gravel filling	bill Submitted
AS1	3524	Mavelikara	Bharanikkavu BP	Chunakkara GP	പോസ്റ്റ് ഓഫീസ് മുക്ക് മുതൽ കിഴക്കോട്ട് അമ്പലം വരെ റോഡ്	₹20.00	Work completed	Tarring	bill Submitted
AS3	3745	Mavelikara	Bharanikkavu BP	Chunakkara GP	ചുനക്കര പഞ്ചായത്ത് വാർഡ് 3 കൂഴിയത്ത് മുക്ക് പുലിപ്പറമ്പ് കോളനി വഴി വല്ലാറ്റിൽ ജംഗ്ഷൻ റോഡ്	₹20.00	Site handed over	Tarring	Site handed over
AS3	3921	Mavelikara	Bharanikkavu BP	Chunakkara GP	ചുനക്കര പഞ്ചായത്ത് വാർഡ് 12 നെടിയപറമ്പ് ജംഗ്ഷൻ - കാങ്കാലി വിള റോഡ്	₹15.00	Site handed over	Tarring	Site handed over
AS4	3987	Mavelikara	Bharanikkavu BP	Chunakkara GP	ചുനക്കര വാർഡ് 1 ചെറുപുഷ്പ സ്കൂൾ	₹15.00	Work 25% completed	Interlock tile	work started
AS1	2018	Mavelikara	Bharanikkavu BP	Mavelikkara Thamarakulam GP	വാർഡ് 5 ഗുരുനാഥൻ കുളങ്ങര കോതച്ചിറ റോഡ് കോൺക്രീറ്റ്	₹25.00	Work started	Concrete	Work started.
AS1	2433	Mavelikara	Bharanikkavu BP	Mavelikkara Thamarakulam GP	ഇരപ്പൻ പാറ - ശുരനാട് നോർത്ത് പഞ്ചായത്ത് അതിർത്തി റോഡ്	₹25.00	Work started	Tarring	Site Handed over
AS1	294	Mavelikara	Bharanikkavu BP	Nooranad GP	വാർഡ് 2 ഭൂരഹിത നഗർ റോഡ് കോൺക്രീറ്റ്	₹15.00	Work completed	Concrete	WORK completed.
AS1	1440	Mavelikara	Bharanikkavu BP	Nooranad GP	പടനിലം ടൗൺ വാർഡ് 14 കക്കാട്ട് കുറ്റി നഗർ റോഡ്	₹15.00	Work 75% completed	Tarring	Work started.Road concrete ongoing.(75%completed).Tarring to be left.

AS	SI No. in AS	LAC	BP in which the Implementing GP belongs	LB Name	Name of work	AS amount in Lakhs	Present Status	Proposed road surface	Current Remarks
AS1	2308	Mavelikara	Bharanikkavu BP	Nooranad GP	നഗർ - കല്ലിരിക്കുന്നത്തിൽ മുക്ക് റോഡ്	₹20.00	Work 25% completed	Tarring	Retaining wall completed.Tarring to be left. (25%completed)
AS1	2776	Mavelikara	Bharanikkavu BP	Nooranad GP	വാർഡ് 1 കരയത്ത് - വെട്ടത്ത് പടിക്ക റോഡ് കോൺക്രീറ്റ്	₹15.00	Site handed over	Concrete	work not started. For constructing retaining wall the dispute among the boundary is not solved.
AS1	913	Mavelikara	Bharanikkavu BP	Palamel GP	കുളത്തും വടക്കത്തിൽ കണ്ണങ്കരമുകൾ റോഡ്	₹18.00	Work 75% completed	Tarring	RETAINING WALL COMPLETED ,retarring completed, side berm and concrete not done
AS1	1356	Mavelikara	Bharanikkavu BP	Palamel GP	വാർഡ് 15-പാലമുക്ക് - ഇടിഞ്ഞയുത്ത് ജംഗ്ഷൻ റോഡ്	₹25.00	Work started	Tarring	work started
AS1	1470	Mavelikara	Bharanikkavu BP	Palamel GP	മേലേവീട്ടിൽ മുക്ക് - കുഴിവേലയുത്ത് ഏല റോഡ്	₹15.00	Work started	Concrete	WORK STARTED
AS4	3986	Mavelikara	Bharanikkavu BP	Palamel GP	പാലമേൽ എരുമക്കുഴി വാർഡ് 18 സി.ബി.എം സ്കൂൾ കവാട്ടയുത്ത് റോഡ്	₹15.00	Quotation invited	Tarring	no response in retender
AS1	990	Mavelikara	Bharanikkavu BP	Vallikkunnam GP	വാർഡ് 2 ബംഗ്ലാവിൽ ജംഗ്ഷൻ - കാവിള്ളയിൽ റോഡ്	₹15.00	Work completed	Concrete	work completed
AS1	1111	Mavelikara	Bharanikkavu BP	Vallikkunnam GP	വള്ളികുന്നം വാർഡ് 1 കണ്ടളിശ്ശേരിൽ - മുട്ടത്തേരിൽ മുക്ക് റോഡ്	₹15.00	Site handed over	Tarring	Site handed over
AS1	2619	Mavelikara	Bharanikkavu BP	Vallikkunnam GP	വാർഡ് 7-കോപ്പാറ ജംഗ്ഷൻ - കനാൽ ക്രോസ്സ് ജംഗ്ഷൻ	₹16.00	Selection notice issued	Concrete	Single Tender Received in Retender

AS	SI No. in AS	LAC	BP in which the Implementing GP belongs	LB Name	Name of work	AS amount in Lakhs	Present Status	Proposed road surface	Current Remarks
AS3	3836	Mavelikara	Bharanikkavu BP	Vallikkunnam GP	വള്ളികുന്നം പഞ്ചായത്ത് വാർഡ് 12 കക്കുറുവ് - മാമ്മൂട് റോഡ്	₹20.00	Selection notice issued	Tarring	Selection notice issued
AS1	437	Mavelikara	Mavelikkara BP	Mavelikkara Thekkekkara GP	മുള്ളിക്കുളങ്ങര ക്ഷേത്രം - ചെമ്പരത്തി മൂക്ക്	₹16.00	Work completed	Tarring	work completed.
AS1	1733	Mavelikara	Mavelikkara BP	Mavelikkara Thekkekkara GP	പൊന്നേഴ് കൊല്ലൻ്റെ വടക്കത്തിൽ മൂക്ക് മുതൽ പടിഞ്ഞാട്ട് കൊല്ലകയിൽ മൂക്ക്	₹17.70	Quotation invited	Tarring	No response in quotation
AS1	1762	Mavelikara	Mavelikkara BP	Mavelikkara Thekkekkara GP	തെങ്ങി മീനത്തേതിൽ റോഡ് - വേണുകുളത്ത് മൂക്ക് - പാടം വരെയുള്ള റോഡ്	₹15.00	Work 75% completed	Tarring	Work 70% completed. Only Tarring to be done.
AS1	1954	Mavelikara	Mavelikkara BP	Mavelikkara Thekkekkara GP	വാർഡ് 6 പുല്ലമ്പള്ളി - മായംകോട്ട റോഡ്	₹20.00	Work started	Concrete	Work started. Quarry muck for concrete laid.
AS1	2927	Mavelikara	Mavelikkara BP	Mavelikkara Thekkekkara GP	മനാലിൽ നാടാലിൽ മൂക്ക് - കളിക്കലത്ത് ഇല്ലത്ത് മൂക്ക് - പാടം വരെയുള്ള റോഡ്	₹15.00	Work completed	Concrete	Work completed.
AS1	3298	Mavelikara	Mavelikkara BP	Mavelikkara Thekkekkara GP	വാർഡ് 2 NSS കരയോഗം പ്ലാവിള റോഡ്	₹15.00	Work 75% completed	Concrete	Road concrete completed. Only belt for DR masonry remaining.
AS1	105	Mavelikara	Mavelikkara BP	Thazhakkara GP	വാർഡ് 4 കുന്നം ക്രോസ്സ് ലാൻ്റ് കരണിയുത്ത് റോഡ്	₹20.00	Work completed	Tarring	Work completed. Final bill under preparation
AS1	205	Mavelikara	Mavelikkara BP	Thazhakkara GP	വാർഡ് 3 വേണാട് ജംഗ്ഷൻ പയ്യമ്പള്ളി മൂക്ക് - തലേൽ കാവിൽ മൂക്ക് റോഡ്	₹23.00	Work 75% completed	Tarring	Tarring completed. Berm concrete to be done

AS	SI No. in AS	LAC	BP in which the Implementing GP belongs	LB Name	Name of work	AS amount in Lakhs	Present Status	Proposed road surface	Current Remarks
AS1	1044	Mavelikara	Mavelikkara BP	Thazhakkara GP	പഴഞ്ചിറകുളം അരത്തകണ്ഡൻ ക്ഷേത്രം - ശങ്കരനാരായണ ക്ഷേത്രം റോഡ്	₹20.00	Work 75% completed	Tarring	Tarring completed. Berm concrete to be done
AS1	1250	Mavelikara	Mavelikkara BP	Thazhakkara GP	വാർഡ് 10 ചാങ്ങയിൽ റോഡ്	₹15.00	Work completed	Concrete	Road Concrete completed. Final bill under preparation
AS1	1384	Mavelikara	Mavelikkara BP	Thazhakkara GP	തഴക്കര വാർഡ് 5 കുന്നം മുണ്ടുചാലിൽ നഗർ റോഡ്	₹15.00	Work completed	Tarring	Work completed. Final bill send in MIS
AS3	3638	Mavelikara	Mavelikkara BP	Thazhakkara GP	തഴക്കര ഗ്രാമപഞ്ചായത്ത് വാർഡ് 14, 15 പള്ളിമുക്ക്-താന്നിക്കുന്ന് റോഡ്	₹18.00	Work 25% completed	Interlock tile	Work started. Cross drain work completed. Pipe laying ongoing. There was a boundary issue which is now solved. Found hard rock during drain excavation. Needs RE
AS1	577	Mavelikara	Mavelikkara Municipality	Mavelikkara Municipality	തെക്കേവീട്ടിൽ-കോയിക്കൽ ബംഗ്ലാവ് റോഡ്	₹ 18.00	Selection notice issued	Tarring	selection notice issued Updated on 09.01.206
AS1	2387	Mavelikara	Mavelikkara Municipality	Mavelikkara Municipality	കൊമ്പശ്ശേരിൽ FCI റോഡ് മുതൽ ഉമ്പർനാട് ഗുരുമന്ദിരം, ഗുരുമുറ്റം കളത്തൂർക്കാവ് ഗോവിന്ദമംഗലം റോഡ് വരെ	₹ 25.00	Quotation invited	Tarring	no response in offer Qoutation Updated on 09.01.2026
AS1	2670	Mavelikara	Mavelikkara Municipality	Mavelikkara Municipality	വാർഡ് 28 സാൽവേഷൻ ആർമി - പുളിമുട്ടിൽ പാലം	₹ 15.00	Work started	Tarring	work started Updated on 09.01.2026
AS3	3846	Mavelikara	Mavelikkara Municipality	Mavelikkara Municipality	മാവേലിക്കര നഗരസഭ വാർഡ് 19&21 കെസിസി ഫാക്ടറി കണിയാംപറമ്പ് . റോഡ്	₹ 15.00	Selection notice issued	Tarring	selection notice issued 09.01.2026

Sl. No.	District	LAC	Localbody	AS Refno	AS date	Project ID	Project Name	AS Amount	TS Amount	TS Date	Nature Of Bill	Status
1	Alappuzha	Mavelikkara	Chunakkara Grama Panchayat	G.O (Rt) No.1300/2020/LSGD	01-07-2020	4.185	Kidangil mukku -Padippurakkal Road	2,900,000	2,900,000	05-08-2020	Full Payment	DP Executive Engineer Approved Payment request
2	Alappuzha	Mavelikkara	Chunakkara Grama Panchayat	G.O (Rt) No.1300/2020/LSGD	01-07-2020	4.184	Kottamukku - chunakkara khettram Road	2,265,000	2,265,000	05-08-2020	Full Payment	DP Executive Engineer Approved Payment request
3	Alappuzha	Mavelikkara	Chunakkara Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	553	Chunakkara Panchayathu Thichayil Bund - Mappala Veettil Road	3,500,000	3,500,000	12-08-2020	Full Payment	DP Executive Engineer Approved Payment request
4	Alappuzha	Mavelikkara	Mavelikkara Thamarakulam Grama Panchayat	G.O (Ms) No.166/2020/LSGD	05-11-2020	6.076	Renovation to SNPJ In kothuchira road of ward no 5&6 of Mavelikkara Thamarakulam GP	1,300,000	1,300,000	14-01-2021	Full Payment	DP Executive Engineer Approved Payment request
5	Alappuzha	Mavelikkara	Mavelikkara Thamarakulam Grama Panchayat	G.O (Ms) No.166/2020/LSGD	05-11-2020	6.075	Renovation to Irappanpara Palunkuzhi road in ward no 12 of Mavelikkara Thamarakulam GP	1,000,000	1,000,000	19-11-2021	Full Payment	DP Executive Engineer Approved Payment request
6	Alappuzha	Mavelikkara	Mavelikkara Thamarakulam Grama Panchayat	G.O (Rt) No.1300/2020/LSGD	01-07-2020	4.174	Thekkanjiravilla - Thanuvelli kulam	2,000,000	2,000,000	15-11-2021	Full Payment	DP Executive Engineer Approved Payment request
7	Alappuzha	Mavelikkara	Mavelikkara Thamarakulam Grama Panchayat	G.O (Rt) No.1300/2020/LSGD	01-07-2020	4.175	Ward 7 Manaladi khettram - Karavilla Road	2,000,000	2,000,000	15-10-2020	Full Payment	DP Executive Engineer Approved Payment request
8	Alappuzha	Mavelikkara	Mavelikkara Thamarakulam Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	636	(Ward - 6) Kottaykattusseri chittezhathu nediyavilla Road	1,000,000	1,000,000	05-06-2020	Full Payment	CE Approved payment request
9	Alappuzha	Mavelikkara	Mavelikkara Thamarakulam Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	634	(Ward-3) Pathu Veedu Jn - Elluvila Aluvilla Road	1,000,000	1,000,000	05-06-2020	Full Payment	CE Approved payment request
10	Alappuzha	Mavelikkara	Mavelikkara Thamarakulam Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	633	(Ward 14-15) Nadeel Vayal Road	1,500,000	1,500,000	18-01-2021	Full Payment	CE Approved payment request
11	Alappuzha	Mavelikkara	Mavelikkara Municipality	GOIMS/No. 49/2020/LSGD	18-03-2020	639	Water Authority - Puttikyavu Road	1,000,000	971,871	19-05-2022	Full Payment	DP Executive Engineer Approved Payment request
12	Alappuzha	Mavelikkara	Mavelikkara Municipality	G.O (Ms) No.22/2021/LSGD	01-02-2021	6.200	Althararnodu Althararnaman road improvements ward 22&23	1,400,000	1,400,000	11-07-2021	Full Payment	DP Executive Engineer Approved Payment request
13	Alappuzha	Mavelikkara	Mavelikkara Thekkkara Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	642	Railway Station Jn Thekkkara Panchayath boarder Road	6,500,000	6,500,000	27-06-2020	Full Payment	DP Executive Engineer Approved Payment request
14	Alappuzha	Mavelikkara	Mavelikkara Thekkkara Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	643	Thekkkara Panchayathu Pallarimangalam -Patterethu Road	5,500,000	5,450,000	16-06-2020	Full Payment	EE-Divisional Accountant forwarded payment request to DP Executive Engineer
15	Alappuzha	Mavelikkara	Nooranad Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	682	Alavilamukku - Kariyude Padettathil Road	1,000,000	1,000,000	18-01-2021	Full Payment	CE Approved payment request
16	Alappuzha	Mavelikkara	Nooranad Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	685	Kurishimodu Jn - Arapente ayyathu mukku Road	1,000,000	1,000,000	08-06-2020	Full Payment	CE Approved payment request
17	Alappuzha	Mavelikkara	Nooranad Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	680	Kalluvilamukku Nalayathu Vadakku Ambalathinal Road	1,000,000	1,000,000	25-05-2020	Full Payment	CE Approved payment request
18	Alappuzha	Mavelikkara	Nooranad Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	683	Kidangayam paluvilla Viswan Bhavanam mukku Aliyas Nagar - Vallakadavu	1,000,000	1,000,000	08-06-2020	Full Payment	CE Approved payment request
19	Alappuzha	Mavelikkara	Nooranad Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	684	Edappon Tengvilappadi - Magra colany Road	1,000,000	1,000,000	08-06-2020	Full Payment	DP Executive Engineer Approved Payment request
20	Alappuzha	Mavelikkara	Nooranad Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	686	Edappon KSEB - Paluvilla mukku Road	1,500,000	1,500,000	08-06-2020	Full Payment	DP Executive Engineer Approved Payment request
21	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	689	12 Mile - nettupuram Road	1,000,000	1,000,000	18-07-2022	Full Payment	DP Executive Engineer Approved Payment request
22	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	696	RCV LPS - Puluvellikulangara	1,000,000	1,000,000	08-06-2020	Full Payment	DP Executive Engineer Approved Payment request
23	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	693	Meleveettil mukku - Kuzhuvelli Ayyathu -Parayattu Ela Road (Ward -12)	1,000,000	1,000,000	05-06-2020	Full Payment	DP Executive Engineer Approved Payment request
24	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	691	Oleparambil Jn - Randuthundil Mukku Road	5,000,000	5,000,000	07-02-2022	Full Payment	DP Executive Engineer Approved Payment request
25	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	690	Olayil parambil - Para Road	1,000,000	1,000,000	10-06-2020	Full Payment	CE Approved payment request
26	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	694	Kanirivola - Aqamvadi Road	1,000,000	1,000,000	22-09-2021	Full Payment	DP Executive Engineer Approved Payment request
27	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	692	Panayil kothethathuru Padinjaru Mukuluvilla Jn Road (Ward -15)	1,000,000	961,000	06-06-2020	Full Payment	CE Approved payment request
28	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	688	Kochupalavilamukku - Bhagavathi Ayyathu Road (Ward - 12 & 18)	1,000,000	1,000,000	08-06-2020	Full Payment	DP Executive Engineer Approved Payment request
29	Alappuzha	Mavelikkara	Palamel Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	687	Elumthilayil - Alathinal kizhaku Road	1,000,000	1,000,000	06-06-2020	Full Payment	DP Executive Engineer Approved Payment request
30	Alappuzha	Mavelikkara	Thazhakkara Grama Panchayat	G.O (Rt) No.1300/2020/LSGD	01-07-2020	4.177	Vettayar Neerkappali - Vettayar St Mary's Palli Road	1,700,000	1,700,000	05-08-2020	Full Payment	CE Approved payment request
31	Alappuzha	Mavelikkara	Thazhakkara Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	737	Kaanikka vanchi Komma road in ward 9	1,500,000	1,500,000	12-06-2020	Full Payment	CE Approved payment request
32	Alappuzha	Mavelikkara	Thazhakkara Grama Panchayat	G.O (Rt) No.1300/2020/LSGD	01-07-2020	4.178	Cherumala thekum puram band - anjilivila leena Bhavanam Road	1,500,000	1,500,000	28-07-2020	Full Payment	CE Approved payment request
33	Alappuzha	Mavelikkara	Thazhakkara Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	732	Kalluvila - Chakkulathukadavu Road	1,000,000	1,000,000	19-05-2020	Full Payment	CE Approved payment request
34	Alappuzha	Mavelikkara	Thazhakkara Grama Panchayat	G.O (Rt) No.1300/2020/LSGD	01-07-2020	4.153	Ramanalloor colony to Mampira colony Road	2,000,000	2,000,000	26-08-2020	Full Payment	DP Executive Engineer Approved Payment request
35	Alappuzha	Mavelikkara	Thazhakkara Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	736	Mavila - Kanjikkal Road	1,000,000	1,000,000	03-06-2020	Full Payment	CE Approved payment request
36	Alappuzha	Mavelikkara	Vallikunnam Grama Panchayat	G.O (Rt) No.1300/2020/LSGD	01-07-2020	4.187	Kinarumukku Vattaykattu - Puthurethu Road	9,800,000	9,800,000	04-10-2020	Full Payment	DP Executive Engineer Approved Payment request
37	Alappuzha	Mavelikkara	Vallikunnam Grama Panchayat	GOIMS/No. 49/2020/LSGD	18-03-2020	744	M R Junction Vilayil Padettathil Road	1,000,000	1,000,000	10-06-2020	Full Payment	DP Executive Engineer Approved Payment request