

15 -ാം കേരള നിയമസഭ

2 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 612

26-07-2021 - ൽ മറുപടിയ്ക്ക്

കണ്ടറ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ പി സി വിഷ്ണുനാഥ്		Shri P. A. Mohamed Riyas (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	കണ്ടറ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിലെ റോഡ്സ് വിഭാഗത്തിന്റെ കീഴിൽ നിലവിൽ ഏതൊക്കെ പ്രവൃത്തികളാണ് നടന്നു കൊണ്ടിരിക്കുന്നത്; ഇതിൽ ഭരണാനുമതി ലഭിച്ചിട്ടും ആരംഭിച്ചിട്ടില്ലാത്ത പ്രവൃത്തികൾ, ടെൻഡർ ചെയ്തിട്ടുള്ള പ്രവൃത്തികൾ, എഗ്രിമെന്റ് ചെയ്തിട്ടുള്ള പ്രവൃത്തികൾ എന്നിങ്ങനെ തരം തിരിച്ച് നൽകാമോ;	(എ)	കണ്ടറ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് റോഡ്സ് വിഭാഗത്തിന്റെ കീഴിൽ ഭരണാനുമതി ലഭിച്ച് നടന്നുകൊണ്ടിരിക്കുന്ന 10 പ്രവൃത്തികളാണുള്ളത്. ഇതിൽ ഒരു പ്രവൃത്തി റീ-ടെൻഡർ ചെയ്തിട്ടുണ്ട്. വിശദാംശങ്ങൾ അനുബന്ധം I ആയി ചേർത്തിരിക്കുന്നു.
(ബി)	പ്രസ്തുത മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് റോഡ്സ് വിഭാഗത്തിന്റെ കീഴിൽ കണ്ണനെല്ലൂർ ടൗൺ വികസനവുമായി ബന്ധപ്പെട്ട് എന്തൊക്കെ നടപടിയാണ് നാളിതുവരെ സ്വീകരിച്ചിട്ടുള്ളത്; ഇപ്പോഴത്തെ അവസ്ഥ വ്യക്തമാക്കാമോ;	(ബി)	കണ്ണനെല്ലൂർ ജംഗ്ഷൻ ഡിസൈൻ ചീഫ് എഞ്ചിനീയർ അംഗീകരിച്ചത് പ്രകാരം അലൈൻമെന്റ് സ്റ്റോണുകൾ ഫീൽഡിൽ സ്ഥാപിക്കുകയും റവന്യൂ സർവ്വേ വിഭാഗം സ്ഥലമെടുപ്പ് ആരംഭിക്കുകയും ചെയ്തിട്ടുണ്ട്, കൂടാതെ സോഷ്യൽ ഇംപാക്ട് പഠനം നടത്തിയിട്ടുണ്ട്. പ്രവൃത്തിയുടെ ഫയൽ കെ.ആർ.എഫ്.ബി.-യ്ക്ക് കൈമാറ്റം ചെയ്തിട്ടുണ്ട്. പ്രസ്തുത ഡിസൈൻ പ്രകാരം പദ്ധതി ഏറ്റെടുക്കുന്നതിനായി ഏറ്റെടുക്കേണ്ട സ്ഥലത്തിന്റെ ഭാഗങ്ങൾ കല്ലിട്ടു രേഖപ്പെടുത്തിയതിനു ശേഷമാണ് പദ്ധതി കേരള റോഡ് ഫണ്ട് ബോർഡിന് കൈമാറിയത്. ഇപ്പോൾ സ്ഥലം ഏറ്റെടുക്കൽ നടപടികൾ പുരോഗമിക്കുകയാണ്. ആയതിലേക്ക് 10/6/2021ലെ കൊല്ലം ജില്ലാ കളക്ടറുടെ നടപടി ക്രമം പ്രകാരം 81.29 ആർ. സ്ഥലം ഏറ്റെടുക്കുന്നതിലേക്കായി പ്രാരംഭ വിജ്ഞാപനം RFCTLAR ACT 2013 വകുപ്പ് 11(1) പ്രകാരമുള്ള നടപടിക്രമങ്ങൾ പൂർത്തിയാക്കുന്നതിനായി കിഫ്ബി, LA വിഭാഗത്തിനെ ചുമതലപ്പെടുത്തിയിട്ടുണ്ട്.
(സി)	കണ്ടറ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിലെ ബിൽഡിംഗ്സ് വിഭാഗത്തിന്റെ കീഴിൽ നിലവിൽ ഏതൊക്കെ പ്രവൃത്തികളാണ് നടന്നു കൊണ്ടിരിക്കുന്നത്; ഇതിൽ ഭരണാനുമതി ലഭിച്ചിട്ടും തുടങ്ങിയിട്ടില്ലാത്ത പ്രവൃത്തികൾ, ടെൻഡർ	(സി)	വിശദാംശങ്ങൾ അനുബന്ധം II ആയി ചേർത്തിരിക്കുന്നു.

ചെയ്തിട്ടുള്ള പ്രവൃത്തികൾ, എഗ്രിമെന്റ് ചെയ്തിട്ടുള്ള
പ്രവൃത്തികൾ എന്നിങ്ങനെ തരം തിരിച്ച്
നൽകാമോ?

സെക്ഷൻ ഓഫീസർ

From 2020 - I

DISTRICT WISE STATUS OF ONGOING WORKS

DIVISION : ROADS DIVISION KOLLAM

Sl. No	Name of work	General Details	AS Details		Work Arrangement					Work Status		
		Length of stretch (km)	AS No. and date	A.S Amount (Lakhs)	Agreement Number	Name of contractor	Date of commencement	Agreed date of completion	Expected date of completion	Physical progress %	Present Stage	Remarks including bottlenecks
CONSTITUENCY - KUNDARA												
1	BW 19-20 Improvements to Cherukalamoola-Kurushadimukku Thundivilamukku - Kanyakuzhi - Alunoodu - Moideennukku. Kulathunkura Mundayally Temple Ela road	2.7	Go(RI)No.96/6/2019/PWD dtd 2/8/2019 for Rs 200 L.	200	88/SESC/2020-21 dated 6/11/2020	Sajeesh	11-09-2020	07-08-2021	31/5/2021	75	Upto BM and shoulder filling completed Balance work in progress	Unprecedented rain, covid 19 2nd wave and lock down
2	Budget work 2018-19 Nalummukku Athamukku Pulivila junction St Marys Kashew factory road improvements in Kottankara Panchayat.	1.15	GO(RI)No.1680/2018/PWD dtd 30/10/2018 for Rs 125 L.	125	56/SESC/20-21 dated 25/9/2020	Sajeesh	02-10-2020	01-06-2021	31/5/2021	70%	Upto BM completed Balance work in progress	
3	Budget work 2018-19 Mamoodu Vayanasala Thattarkunam road improvements in Kottankara	1.35	Go (RI)No 1820/2018/PWD.dtd 23/11/2018	150	65/SESC/2020-21 dated 06/10/2020	Sajeesh	15/10/2020	14/06/2021	31/05/2021	70	DBM completed Shoulder work in progress	Unprecedented rain, Covid 19 pandemic 2nd wave and Lock down

4	Flood Fund Allotment 18-19- Improvements and providing tarring with BM&BC and allied works to Mylakkadu - Kannanalfloor road ch. 0/000 to 3/600	3.6	GO (Rt) No 1978/2018/PWD dtd 22/12/2017	300								Work to be re-tendered
5	Budget work 2017-18 Improvements to Mulavana Kainhacode. road ch 0/000 to 2/700	2.7	G.O(Ms)No. 9/2018/PWD dt 28.03.2018 for Rs. 250 L.	250		Palathara						selection notice issued Pipe line for Njankadavu Project by KWA laid road. Pipe line work is in final stage
6	Budget works 2017-18. Improvements to Vellimon road Ch.0/000 to 3/850.	3.85	G.O.(Ms) No. 9/2018/PWD dt 28.03.18 for Rs. 350 Lakhs	350	114/SESC /2018-19 dated 19-11-2018	sudheer	28-11-2018	27-05-2019		40	WMM Completed	
7	NABARD XXV Improvements and tarring with BM&BC standard to Pallimon HSS Kizhanguvila Junction	5.15	G.O(Rt)No.1 00/2020/ PWD dtd 24/01/2020	560	126/SESC /20-21 dated 8/2/21	Sajeesh	18-02-21	17-02-22	17/02/22	8	Work started. Construction of Twin Box culvert work completed. Initial levels submitted	
8.	NABARD XXV Improvements and tarring with BM&BC- standard to Perayam Kumbalam road 0/000 to 2/500 and Onambalam Kumbalam road 0/000 to 3/000 in Kundaru constituency	5.5	G.O(Rt)No.1 00/2020/ PWD dtd 24/01/2020	650	148/SESC /2020-21 dated 26/02/2021	Manoj Palathara constructions	03-08-2021				Initial level taken CID work widening GSB laying in progress	

9	KHFB 2016-17 KHFB project- PWD 006-02 Improvements to umayanaloor Kallavettamkuzhy thaha Karikkode In road in Kollam District	32.30	GO (Rt) No. 1502/2016 PWD Dated: 01/11/2016	3610	33/PWD06- 2/PD/PMU- KRFB/2018- 19 dtd 19.09.2018	M/s hegguru constructi ons pvt.ltd	27-9-2018	26-09-2020	26-12-2021	40	23km DBM completed Balance work in progress	Njankadavu project as well as other pipe laying work in various stretches. Amount for shifting KSEB posts to be allotted by KHFB. Unprecede ed rain and flood, Covid 19 pandemic and Lockdowns.
10	KHFB 2016-17 KHFB project- PWD 004-19 Construction of Kundara Chittumala Ediyakkadavu Karoorthrakadavu Mantrothuruthu railway station road in Kollam District	17.70	ORDER No APR 1776/2017/K HFB	2580	Agt.No.382 /SESC/16-7 dtd.19.09.1 6	Nizamudh een	02-06-2018	01-12-2019	31/12/2021	30	8.50km DBM completed	Njankadavu project and other pipe laying work funded by KHFB. Delay in shifting Utility. Land width problem unprecede d rain and flood, Covid 19 pandemic Lockdowns and slackness from the part of contractor.
	TOTAL	76		8775								

തൊഴിലില്ലായ്മ - II

സി) തിരുവനന്തപുരം കോണ്ടിറ്റിക്ട് പ്രവൃത്തികൾ

1. Rest House, Kundara
2. Construction of Staircase and head room in Fire Station, Kundara

ടെണ്ടർ ചെയ്തിട്ടുള്ള പ്രവൃത്തികൾ (As obtained work not started)

1. LAC-ADS IHRD College of Applied Science, Kundara, Construction of Second floor of main building.
2. LAC-ADS 2020-21 - Hon. Minister for Fisheries and Harbour Engineering Department and MLA Kundara Construction of new building for Elampalloor Smart Village Office.
3. USR Maintenance work of Police Quarters, Kundara No. 19 - Construction of Work Area, Water Tank Stand and Vehicle Shed.
4. USR Maintenance of Quarters No. 11 and Toilet repair of Quarters No. 17

എ. ഗി. മന്ദിരം ചെയ്തിട്ടുള്ള പ്രവൃത്തികൾ

1. USR Maintenance of Police Quarters No. 20.

P. 15CP