

15 -ാം കേരള നിയമസഭ

2 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3360

04-08-2021 - ൽ മറുപടിയ്ക്ക്

ഇരിക്കൂർ മണ്ഡലത്തിലെ ആസ്തി വികസന പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ സജീവ് ജോസഫ്		Shri M. V. Govindan Master (തദ്ദേശ സ്വയംഭരണ, ഗ്രാമവികസനം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	കഴിഞ്ഞ അഞ്ച് വർഷത്തിനുള്ളിൽ ഇരിക്കൂർ നിയോജക മണ്ഡലത്തിലെ എം.എൽ.എ. ആസ്തി വികസന പദ്ധതിയിൽ നിന്നും തുക അനുവദിച്ച് ഭരണാനുമതി നൽകുന്നതിനായി നിർദ്ദേശിക്കപ്പെട്ട വിവിധ പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി വിശദമാക്കാമോ;	(എ)	ഇരിക്കൂർ മണ്ഡലത്തിൽ എം.എൽ.എ. ആസ്തി വികസന പദ്ധതിയിൽ അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങിയ പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	എഗ്രിമെന്റ് കാലാവധി പൂർത്തിയാക്കിയതും എന്നാൽ നിർമ്മാണം പൂർത്തിയാക്കാത്തതുമായ പ്രവൃത്തികളുടെ വിശദാംശം വ്യക്തമാക്കാമോ; പ്രസ്തുത പ്രവൃത്തികൾ നടപ്പാക്കാൻ സ്വീകരിച്ച നടപടികൾ വിശദമാക്കാമോ;	(ബി)	ഇരിക്കൂർ മണ്ഡലത്തിൽ എം.എൽ.എ. ആസ്തി വികസന പദ്ധതിയിൽ അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങിയ പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	ഇവയിൽ നടപ്പാക്കാൻ കഴിയാത്ത പ്രവൃത്തികൾ ഉണ്ടെങ്കിൽ ആയതിന്റെ കാരണവും അവ ഏതൊക്കെ പ്രവൃത്തികളാണെന്നും വ്യക്തമാക്കാമോ?	(സി)	ഇരിക്കൂർ മണ്ഡലത്തിൽ എം.എൽ.എ. ആസ്തി വികസന പദ്ധതിയിൽ അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങിയ പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

THALIPARAMBA BLOCK PANCHAYATH 2021-22
STATUS REPORT OF MLA WORKS (IRIKKUR LAC) AS ON 02/08/2021
LID & EW DIVISION - KANNUR

Sl No.	Name of the work	Proposed Amount	Name of Panchayath	As No. & Date	Agreement No. & Date	Name of Contractor	Present Stage	Remarks
1	മവുച്ചാൽ റോഡ് നടുവിൽ ഗ്രാമ പഞ്ചായത്ത്	30	Naduvil	RD3/2042/20 20 Dt: 29/09/2020	LSGD/EE/117/2 0-21 Dt. 30.01.2021	Sajeer TMV		Materials collected at site, Completion period expired,time extension needed due to rainy season and existing situation of lock down
2	Construction of Chuzhali Koyakkatu Bridge	35	Chengalayi	RD3/711/2020 0 Dt: 27.01.2020	LSGD/EE/13/20 -21 Dt. 01.06.2020	Pattuvam Constructions	not started	Work Pending due to Court Stay
3	Improvement of Udumpancheethakkavala Vayattuparammbu Road	25	Naduvil	RD3/2216/20 20 Dt: 08/10/2020	LSGD/EE/116/2 0-21 Dt. 30.01.2021	Sajeer TMV		Materials collected at site, Completion period expired,time extension needed due to rainy season and existing situation of lock
4	Vilakkannur Mavilam para Road Renovation	15	Naduvil	RD3/428/2021 1 Dt: 15.02.2021				Only Single tender received, to be retendered.
5	Valakkai - Kochalam Thattu Kirathu Road	10	Chengalayi	RD3/431/2021 1 Dt: 15.02.2021	RD3/428/2021 dt15.02.2021	Satheeshan T		Agreement Executed during July, 2021
6	Nariyamkundu Perumundamala Ankuzhi Road	10	Udayagiri	RD3/542/2021 1 Dt: 15.02.2021	RD3/542/2021 dt 15.02.2021	N.C. Sebastian		Agreement Executed during July, 2021

7	Moonnamthodu Arivilanja Poyil Road	10	Udayagiri	RD3/541/2021 Dt: 15.02.2021	RD3/514/2021 dt 15.02.2021	N.C. Sebastian	Agreement Executed during July, 2021
8	Hippikavala - Mallikkulam Road	10	Naduvil	RD3/4291/2021 Dt: 15.02.2021	RD3/429/2021 dt 15.02.2021	N.C. Sebastian	Agreement Executed during July, 2021
9	Manakkad Anganavadi Pothankari Road	10	Chengalayi				Estimate Prepared, awaiting for AS
10	Boatkadavu Perumparakkadavu Road	15	Chengalayi				Estimate Prepared, awaiting for AS

IRIKKUR BLOCK PANCHAYATH 2021-2022
STATUS REPORT OF MLA WORKS (IRIKKUR LAC) AS ON 01.07.2021
LSGD(EW) DIVISION - KANNUR

SL NO	Name of the work	Proposed Amount	Name of Panchayath	AS No. & Date	Agreement No. & Date	Name of Contractor	Present stage	Remarks
1	തേർമല കുമ്പിളം ചോട് റോഡ് നവീകരണം (4th Reach)	20.00	Ulikkal	RD3/96/2020 Dt: 27/01/2020		Neeraj raj	95% work completed	Concreting for shoulder protection is to be done. Given direction for the same.
2	ചന്ദനക്കൊമ്പാറ - കുന്തതുംകവല മണ്ണൊച്ചാൽ റോഡ്	10.00	Payyavoor				AS Pending	Estimate submitted for as on 27/02/2020(One and Same Certificate not obtained for GP)
3	Thermalpalli Kumbilum chodu road renovation(3rd reach)	10.00	Ulikkal	28/12/2019	LSGD/EE/28/20-21 dt:05/06/2020	Santhosh	Work Completed	Bill under Scrutiny
4	ആലത്തൂർ പാറക്കടവ് റോഡ് നവീകരണം	28.00	Payyavoor/Eru vassy	RD3/279/21 dt:18/01/2021		N.C.Sebastian		Agreement Executed
5	ചിത്തപ്പാറ അഞ്ചുതെങ്ങി റോഡ് നവീകരണം	15.00	Payyavoor/Eru vassy	RD3/331/2021 dt: 21/01/2021		Nasir.K.Y.K		Agreement Executed
6	മുണ്ടാനൂർ മയമ്പുക്കു ആനയടി റോഡ് നവീകരണം	10.00	Ulikkal	RD3/276/2020 dt:18/01/2021		KK.Thamban		Agreement Executed
7	മാട്ടറ ചോയ്തട റോഡ് നവീകരണം	15.00	Ulikkal	RD3/280/2020 Dt: 18/01/2021	LSGD/EE/133/20-21 Dt:26.02.2021	K.T.Devasia	Agreement Executed	Widening and drainage construction is the main items of the work. Given direction for starting the work

Sreekandapuram Municipality Status Report of MLA Works – Irikkur LAC

Sl No	Name of work	Amount (Lakhs)	Year	Status
1	Providing BT works to KorangodeThonnikapady Mambalam Road	25	2017-18	Bill paid
2	Providing BT works to KavumbayiKakkopram road	40	2017-18	Bill paid
3	Providing BT works to KattayiAnjukandathilpadyKarayathumchal road	15	2017-18	Bill paid
4	Construction of Playground and compound wall to GUPS Pazhayangadi	10	2017-18	Not completed (Issued notice to the contractor for Completion of Project)
5	Renovation works to ChepparambaAmbalamChettiyalAlora Road	15	2019-20	Work Completed. Bill under preparation
6	Renovation Works to VanjoorThrikkadamba Road	15	2019-20	Work Completed. Bill under preparation
7	Renovation works to VanjoorAloramalaKaniyarvayal Road	10	2019-20	Work Completed. Bill under preparation
8	Renovation works to Pallam Unity Road(N C Thomas road)	10	2019-20	Work Completed. Bill under preparation
9	AicheryMankatta road Renovation	15	2020-21	Estimate send for AS
10	Renovation of JeerakathilpadiPannthrandukunnu road	10	2020-21	Estimate send for AS
11	Renovation of Chenjara Convent road	10	2020-21	Estimate send for AS
12	AlakkunnuBlathur road	10	2020-21	Estimate send for AS
13	Renovation to VayakkaramoloreMichlegiri road	10.05506	2020-21	Estimate send for AS