

15 -ാം കേരള നിയമസഭ

5 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3009

13-07-2022 - ൽ മറുപടിയ്ക്ക്

അമ്പലപ്പുഴ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് നിർമ്മാണ പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ എച്ച്. സലാം		ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര, യുവജനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	അമ്പലപ്പുഴ മണ്ഡലത്തിൽ നിലവിൽ നിർമ്മാണം നടന്നുവരുന്ന പൊതുമരാമത്ത് കെട്ടിട നിർമ്മാണ പ്രവൃത്തികൾ, അവയ്ക്ക് അനുവദിച്ച തുക, നിർമ്മാണ പുരോഗതി എന്നിവ വിശദമാക്കാമോ;	(എ)	അമ്പലപ്പുഴ മണ്ഡലത്തിൽ നിലവിൽ നിർമ്മാണം നടന്നുവരുന്ന പൊതുമരാമത്ത് കെട്ടിട നിർമ്മാണ പ്രവൃത്തികൾ സംബന്ധിച്ച വിശദാംശങ്ങളും നിർമ്മാണ പുരോഗതിയും അനുബന്ധം.I ആയി ചേർക്കുന്നു.
(ബി)	ഭരണാനുമതി ലഭിച്ചിട്ടും ഇതുവരെ നിർമ്മാണം ആരംഭിച്ചിട്ടില്ലാത്ത പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്നും ഇവയുടെ നിർമ്മാണം താമസിക്കുന്നതിന്റെ കാരണവും വ്യക്തമാക്കാമോ?	(ബി)	ഭരണാനുമതി ലഭിച്ചിട്ടും ഇതുവരെ നിർമ്മാണം ആരംഭിച്ചിട്ടില്ലാത്ത പ്രവൃത്തികളുടെ വിശദാംശങ്ങളും കാലതാമസത്തിന്റെ കാരണങ്ങളും അനുബന്ധം.II ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം.1

Sl.No	Name of work	Amount (Lakhs)	Progress
1	Medical Education Service, Govt. T.D. Medical college, Alappuzha- Construction of Trauma care unit Block Phase I	2147	Structure completed. Brick work and plastering in progress.
2	Medical Education Service, Implementation of plan scheme for year 2017-18 Govt. T.D Medical College, Alappuzha- Construction of compound wall and development of land for setting up of onchology	320	Compound wall completed. Land development is completed. Road work to be started
3	Construction of RCC water tank of 2 lakh litre capacity in W&C Hospital, Alappuzha	170	water tank base beam on progress
4	TDMC Vandanam – Construction of canteen Phase 2	100	Finishing works in progress
5	TDMC Alappuzha – Construction of first floor of Paramedical Building – Phase 2	30	Work in progress. 50% completed
6	Annual Plan 2021-22 Maintenance work of north block of Mens Hostel No:1 TDMC Alappuzha	24.99	work in good progress
7	Annual Plan 2021-22 Urgent maintenance work of Ladies Hostel no:2 at north block TDMC Alappuzha	19.99	Work in pogress
8	Providing passengers lift near main block – Civil Station Alappuzha	118.38	Work upto first floor level.
9	Govt.TD Medical College Alappuzha-Urgent Maintenance and Repair works for New PG Hostel	24.91	work started
10	TB Center Alappuzha-Maintenance and Renovation of Office Block and Toilets	22.7	work progressing
11	SJD- State Initiative on Disabilities- Construction of Early intervention Centre at RMO Quarters compound of W&C Hospital, Alappuzha	340	Plastering progressing
12	Industries Department-Directorate of Industries and Commerce – Construction of Office cum Trade Facilitation Centre at Alappuzha- Phase – I	537	Piling work completed
13	Construction of new building for Village Office Punnara	44	Work started
14	ACP ceiling works in Mens Hostel no:2 in TDMC, Vananam, Alappuzha	71.82	Work in progress.95% work Completed
15	Modification of toilets in ward no:2,3,4 & 5 at TDMC Alappuzha	20	Ward 2,3,4 completed. Ward 5 in progress
16	Asset maintenance Fund – Maintenance works of General Hospital Alappuzha – repair and renovation of wards toilet blocks, water supply, sanitary line, fitting and electrical works of General Hospital Alappuzha	50	work nearing completion

17	G.T.D.M.C.H VANDANAM ALAPPUZHA- DISMANTLING OLD ROOFING AND RE- ROOFING OF COURTYARDS B/W OP BLOCKS	35	Work in progress
18	Asset maintenance fund – W&C Hospital Alappuzha – Renovation of canteen building	28	column started
19	MLA-ADS-2017-18Sri. G. Sudhakaran, ML.A- Construction of Kanjippura and compound wall at Naluchira HS	35	Work re started.
20	MLA-ADS Honorable Minister G.Sudhakaran- Construction of museum for KunchanNambyarSmarakamAmbalappuzha	150	Pile work completed.
21	LAC-ADS (2018-2019) Ambalappuzha Constituency Sri.G.Sudhakaran – Construction of New class room for SDV U.P school Neerkunnam	99.5	Work up to roof level.
22	MLA ADS 2020- 21 – LAC Ambalappuzha – Construction of class rooms for Govt. HS Paravoor, Alappuzha	50	Structure completed. Plastering work ongoing
23	GOVT. TDMCH COMPLEX, VANDANAM, ALAPPUZHA- NABARD ASSISTANCE PROJECT RIDF XXII- CONSTRUCTION OF BUILDING FOR OBSTETRICS AND GYNAECOLOGY DEPARTMENT	3000	Finishing work in progress. Electrical work in progress.

അനുബന്ധം II

Sl. No	Name of work	Amount in Lakhs	Reason for delay
1	Construction of Administrative block in GH, Alappuzha- Phase I	117	Amount insufficient for starting the work. To be submitted for Revised AS.
2	Annual plan 18-19- construction of Ladies hostel Phase I in Govt. Dental College, Alappuzha	400	TS estimate submitted for approval
3	Annual plan 2019-20 - Work for the Construction of school building for Govt. Model H.S.L.P.S Alappuzha	200	Tendered
4	Annual plan 2019-20 - Construction of school building for Govt. UP School Kalarcode.	200	Tendered
5	GTDMCH-Vandnam-Alappuzha-Construction of Payward Block Phase I	486	Revised requirement submitted to Architectural wing for revised architectural drawing
6	General Hospital Alappuzha Construction of New Block for General Hospital Alappuzha- (New pay ward)	349	Estimate submitted for TS
7	Budget work 2018-19 – Kunjan Nambiar SmarakamAmbalappuzha – Construction of Auditorium II Phase	300	TS estimate submitted
8	TDMC Vandanam – Construction of administration block phase 4	400	Letter issued to college for requirement of third floor on 20-05-2022
9	Construction of trauma care unit phase 5	800	Estimate submitted for TS
10	BUDGET 2020-21 Construction of New Building for Govt. Ayurveda Hospital, Karumady	500	Soil investigation to be done. Requirement to be obtained
11	Implementation of Plan scheme 20-21 – Construction of building for Comprehensive Stroke Centre	500	Location change .Hence soil investigation to be conducted
12	DEPOSIT-Industrial Department Department - Development Plot (DP) Punnapra -Providing Drainage Facilities	99.55	selection notice to be issued
13	Govt. TD Medical College Hospital ,Alappuzha -Construction of Trauma Care Unit (Phase - V)-General Civil work	800	TS estimate submitted. Electrical estimate under preparation
14	Construction of new building for Janasevini library Neerkkunnam	35	Work tendered
16	LAC ADS 2020 – 21 Govt. Model Higher Secondary School Ambalappuzha – Renovation and procurement of furniture	25	Work tendered
17	General Education Department –NABARD RIDF-XXIII- Infrastructure works under RMSA, SSK- - Construction of a new building for Govt. UP Naluchira.	200	Work tendered