

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4173

18-03-2025 - ൽ മറുപടിയ്ക്ക്

കാസർഗോഡ് ജില്ലയിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ എൻ. എ. നെല്ലിക്കുന്ന്		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കിഫ്ബി നിലവിൽ വന്നതിനുശേഷം കാസർഗോഡ് ജില്ലയ്ക്ക് പ്രസ്തുത ഫണ്ടിൽ നിന്ന് അനുവദിച്ച പദ്ധതികൾ/പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്ന് മണ്ഡലം തിരിച്ചു വ്യക്തമാക്കാമോ; ഓരോ പദ്ധതിക്കും/പ്രവൃത്തിക്കും അനുവദിച്ച തുക എത്രയാണെന്ന് വിശദമാക്കാമോ;	(എ)	കാസർഗോഡ് ജില്ലയിൽ നടപ്പിലാക്കി വരുന്ന കിഫ്ബി പദ്ധതികളുടെ നിയോജകമണ്ഡലം തിരിച്ചുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. ഓരോ പദ്ധതിയ്ക്കും അനുവദിച്ച തുക, കിഫ്ബി ധനാനുമതി നൽകിയ വർഷം, ടെണ്ടർ വിളിച്ച തീയതി, കരാറുകാരൻ വർക്ക് എഗ്രിമെന്റ് വെച്ച തീയതി, പൂർത്തീകരിച്ച പദ്ധതികൾ, ഇതുവരെ തുടങ്ങാത്ത പദ്ധതികൾ, തുടങ്ങിയിട്ടും പകുതിയിലായ പദ്ധതികൾ, തുടങ്ങാത്തതും പകുതിയിലായതുമായ പദ്ധതികളുടെ തുടർ നടപടികൾ എന്നിവയുടെ വിവരങ്ങൾ അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്. പൂർത്തീകരിച്ച നിർമ്മാണ പ്രവൃത്തികൾക്കനുസൃതമായി കരാറുകാർ സമർപ്പിക്കുന്ന ബില്ലുകൾ, അതത് പദ്ധതി നിർവഹണ ഏജൻസികൾ പരിശോധിച്ച് അനുമതി നൽകി കിഫ്ബിയിൽ സമർപ്പിക്കുന്ന മുറയ്ക്ക് മാത്രമേ പദ്ധതികൾക്ക് ഇനി നൽകാൻ ബാക്കിയുള്ള തുക കണക്കാക്കാൻ കഴിയുകയുള്ളൂ. പദ്ധതികൾക്കായി നാളിതുവരെ ചെലവഴിച്ച തുകയുടെ വിശദാംശം അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്.
(ബി)	ഏതു വർഷമാണ് ഭരണാനുമതി ലഭിച്ചതെന്നും ടെണ്ടർ വിളിച്ചതെപ്പോഴാണെന്നും ഏറ്റെടുത്ത കരാറുകാരൻ വർക്ക് എഗ്രിമെന്റിൽ ഒപ്പു വച്ചതെപ്പോഴാണെന്നും പദ്ധതി/പ്രവൃത്തി തിരിച്ചു വ്യക്തമാക്കാമോ;	(ബി)	കാസർഗോഡ് ജില്ലയിൽ നടപ്പിലാക്കി വരുന്ന കിഫ്ബി പദ്ധതികളുടെ നിയോജകമണ്ഡലം തിരിച്ചുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. ഓരോ പദ്ധതിയ്ക്കും അനുവദിച്ച തുക, കിഫ്ബി ധനാനുമതി നൽകിയ വർഷം, ടെണ്ടർ വിളിച്ച തീയതി, കരാറുകാരൻ വർക്ക് എഗ്രിമെന്റ് വെച്ച തീയതി, പൂർത്തീകരിച്ച പദ്ധതികൾ, ഇതുവരെ തുടങ്ങാത്ത പദ്ധതികൾ, തുടങ്ങിയിട്ടും പകുതിയിലായ പദ്ധതികൾ, തുടങ്ങാത്തതും പകുതിയിലായതുമായ പദ്ധതികളുടെ തുടർ നടപടികൾ എന്നിവയുടെ വിവരങ്ങൾ അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്.

			പൂർത്തീകരിച്ച നിർമാണ പ്രവൃത്തികൾക്കനുസൃതമായി കരാറുകാർ സമർപ്പിക്കുന്ന ബില്ലുകൾ, അതത് പദ്ധതി നിർവഹണ ഏജൻസികൾ പരിശോധിച്ച് അനുമതി നൽകി കിഫ്ബിയിൽ സമർപ്പിക്കുന്ന മുറയ്ക്ക് മാത്രമേ പദ്ധതികൾക്ക് ഇനി നൽകാൻ ബാക്കിയുള്ള തുക കണക്കാക്കാൻ കഴിയുകയുള്ളൂ. പദ്ധതികൾക്കായി നാളിതുവരെ ചെലവഴിച്ച തുകയുടെ വിശദാംശം അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്.
(സി)	പൂർത്തീകരിച്ച പദ്ധതികൾ/പ്രവൃത്തികൾ, ഇതുവരെ തുടങ്ങാത്തതും തുടങ്ങിയിട്ട് പകുതിയിലായതുമായ പ്രവൃത്തികൾ/പദ്ധതികൾ ഏതൊക്കെയാണെന്ന് വ്യക്തമാക്കാമോ;	(സി)	കാസർഗോഡ് ജില്ലയിൽ നടപ്പിലാക്കി വരുന്ന കിഫ്ബി പദ്ധതികളുടെ നിയോജകമണ്ഡലം തിരിച്ചുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. ഓരോ പദ്ധതിയ്ക്കും അനുവദിച്ച തുക, കിഫ്ബി ധനാനുമതി നൽകിയ വർഷം, ടെണ്ടർ വിളിച്ച തീയതി, കരാറുകാരൻ വർക്ക് എഗ്രിമെന്റ് വെച്ച തീയതി, പൂർത്തീകരിച്ച പദ്ധതികൾ, ഇതുവരെ തുടങ്ങാത്ത പദ്ധതികൾ, തുടങ്ങിയിട്ടും പകുതിയിലായ പദ്ധതികൾ, തുടങ്ങാത്തതും പകുതിയിലായതുമായ പദ്ധതികളുടെ തുടർ നടപടികൾ എന്നിവയുടെ വിവരങ്ങൾ അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്. പൂർത്തീകരിച്ച നിർമാണ പ്രവൃത്തികൾക്കനുസൃതമായി കരാറുകാർ സമർപ്പിക്കുന്ന ബില്ലുകൾ, അതത് പദ്ധതി നിർവഹണ ഏജൻസികൾ പരിശോധിച്ച് അനുമതി നൽകി കിഫ്ബിയിൽ സമർപ്പിക്കുന്ന മുറയ്ക്ക് മാത്രമേ പദ്ധതികൾക്ക് ഇനി നൽകാൻ ബാക്കിയുള്ള തുക കണക്കാക്കാൻ കഴിയുകയുള്ളൂ. പദ്ധതികൾക്കായി നാളിതുവരെ ചെലവഴിച്ച തുകയുടെ വിശദാംശം അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്.
(ഡി)	ഇതുവരെ തുടങ്ങാത്തതും പകുതിയിലായതുമായ പ്രവൃത്തികളുടെ/പദ്ധതികളിലെ തുടർ നടപടി വ്യക്തമാക്കാമോ;	(ഡി)	കാസർഗോഡ് ജില്ലയിൽ നടപ്പിലാക്കി വരുന്ന കിഫ്ബി പദ്ധതികളുടെ നിയോജകമണ്ഡലം തിരിച്ചുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. ഓരോ പദ്ധതിയ്ക്കും അനുവദിച്ച തുക, കിഫ്ബി ധനാനുമതി നൽകിയ വർഷം, ടെണ്ടർ വിളിച്ച തീയതി, കരാറുകാരൻ വർക്ക് എഗ്രിമെന്റ് വെച്ച തീയതി, പൂർത്തീകരിച്ച പദ്ധതികൾ, ഇതുവരെ തുടങ്ങാത്ത പദ്ധതികൾ, തുടങ്ങിയിട്ടും പകുതിയിലായ പദ്ധതികൾ, തുടങ്ങാത്തതും പകുതിയിലായതുമായ പദ്ധതികളുടെ തുടർ നടപടികൾ എന്നിവയുടെ വിവരങ്ങൾ അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്. പൂർത്തീകരിച്ച നിർമാണ പ്രവൃത്തികൾക്കനുസൃതമായി കരാറുകാർ സമർപ്പിക്കുന്ന ബില്ലുകൾ, അതത് പദ്ധതി നിർവഹണ ഏജൻസികൾ പരിശോധിച്ച് അനുമതി നൽകി കിഫ്ബിയിൽ സമർപ്പിക്കുന്ന മുറയ്ക്ക് മാത്രമേ പദ്ധതികൾക്ക് ഇനി നൽകാൻ ബാക്കിയുള്ള തുക കണക്കാക്കാൻ കഴിയുകയുള്ളൂ. പദ്ധതികൾക്കായി

			നാളിതുവരെ ചെലവഴിച്ച തുകയുടെ വിശദാംശം അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്.
(ഇ)	നിർമ്മാണം പൂർത്തീകരിച്ചതും പകുതിയിലായതുമായ പദ്ധതികളുടെ/പ്രവൃത്തികളുടെ ബില്ലുകൾ കരാറുകാരന് നൽകാനുണ്ടോ; എങ്കിൽ എത്ര തുകയാണ് ബാക്കിയുള്ളതെന്നും പദ്ധതി/പ്രവൃത്തി തിരിച്ചു വ്യക്തമാക്കാമോ?	(ഇ)	കാസർഗോഡ് ജില്ലയിൽ നടപ്പിലാക്കി വരുന്ന കിഫ്ബി പദ്ധതികളുടെ നിയോജകമണ്ഡലം തിരിച്ചുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. ഓരോ പദ്ധതിയ്ക്കും അനുവദിച്ച തുക, കിഫ്ബി ധനാനുമതി നൽകിയ വർഷം, ടെണ്ടർ വിളിച്ച തീയതി, കരാറുകാരൻ വർക്ക് എഗ്രിമെന്റ് വെച്ച തീയതി, പൂർത്തീകരിച്ച പദ്ധതികൾ, ഇതുവരെ തുടങ്ങാത്ത പദ്ധതികൾ, തുടങ്ങിയിട്ടും പകുതിയിലായ പദ്ധതികൾ, തുടങ്ങാത്തതും പകുതിയിലായതുമായ പദ്ധതികളുടെ തുടർ നടപടികൾ എന്നിവയുടെ വിവരങ്ങൾ അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്. പൂർത്തീകരിച്ച നിർമ്മാണ പ്രവൃത്തികൾക്കനുസൃതമായി കരാറുകാർ സമർപ്പിക്കുന്ന ബില്ലുകൾ, അതത് പദ്ധതി നിർവ്വഹണ ഏജൻസികൾ പരിശോധിച്ച് അനുമതി നൽകി കിഫ്ബിയിൽ സമർപ്പിക്കുന്ന മുറയ്ക്ക് മാത്രമേ പദ്ധതികൾക്ക് ഇനി നൽകാൻ ബാക്കിയുള്ള തുക കണക്കാക്കാൻ കഴിയുകയുള്ളൂ. പദ്ധതികൾക്കായി നാളിതുവരെ ചെലവഴിച്ച തുകയുടെ വിശദാംശം അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്.

സെക്ഷൻ ഓഫീസർ

List of KIIFB Projects under Kasargod District												
No	Department	Project Code	Sub Project Name	Project Outlay (In Cr)	SPV	LAC	Work Status	Current Status in Detail	FS Date (DD-MM-YYYY)	Tendered Date (DD-MM-YYYY)	Agreement Date (DD-MM-YYYY)	Disbursements (In Cr)
1	Culture	CAD001-02	Subramanyan Thirumunp cultural complexe in Kasargod	₹ 46.44	KSFDC	Kanhangad	Work Completed	Work completed. Commissioning is pending	05-02-2019	03-05-2019	23-12-2019	41.94
2	SC/ST	SCD002-04	Construction of Hostels at Various location 1.Pre-matric hostel at Kuttikol in Kasaragod district - 4.2cr 2.Hostel building at Vellachal in Kasaragod district - 5cr 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 4.7Cr	₹ 13.90	KSCC	Udma Kanhangad Udma	Work in progress	1.Pre-matric hostel at Kuttikol in Kasaragod district - Completed 2.Hostel building at Vellachal in Kasaragod district - Completed 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - Completed	1.Pre-matric hostel at Kuttikol in Kasaragod district -17.01.2018 2.Hostel building at Vellachal in Kasaragod district -17.01.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 7.01.2018	1.Pre-matric hostel at Kuttikol in Kasaragod district - 19.03.2018 2.Hostel building at Vellachal in Kasaragod district -20.04.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 19.03.2018	1.Pre-matric hostel at Kuttikol in Kasaragod district - 25.09.2018 2.Hostel building at Vellachal in Kasaragod district -10.08.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 25.09.2018	30.02
3	Coastal Shipping & Inland Navigation	CIN002-06	Land Acquisition for the development of Neeleswaram - Bekal stretch of West Coast Canal	₹ 178.15	KWIL	Kanhangad	LA in Progress	Revised Revenue AS issued by the Government. But, the DDO code and Establishment charge to be allotted to the LA unit. There is some technical issues w.r.t Contingency Charge and it has been rectified two days before. This has to be intimated to the Inland Navigation Department for depositing the Contingency charge.	21.03.2022			0.50
4	Registration	RGD007-01	Cluster VI - Construction of Sub Registrar offices at West Hill in Kozhikkode Distret (Kozhikkode North LAC) , Registration Complex in Kozhikkode District (Kozhikkode South), Taliparamba (Thaliparamba) , Uliyil in Kannur District(Peravoor) , Uduma (Uduma) &Thrikkaripur in Kasargod (Thrikkaripur) & Mananthavady in Wayand District (Mananthavady) 1. Thrikarippur-0.911 Cr - Work Completed 2. Uduma-1.062 Cr - ONGOING	₹ 1.97	KSCC	Udma, Trikaripur,	work completed	Thrikkaripur- Completed and inaugurated on May 2022. Uduma- Civil & Electrical Completed	03.07.2018	Thrikkaripur: Civil work- 30/05/2019, Electrical Work- 14/07/2020 Uduma: Civil work- 16/02/2021, Electrical Work- 12/01/2022	Thrikkaripur: Civil work- 14/08/2020, Electrical work- 20/10/2020 Uduma: Civil work- 22/07/2021, Electrical Work- 27/07/2022	7.19
5	Revenue	REV001-01	Construction of Mini Civil station, Vellarikundu	₹ 10.09	KSHB	Kanhangad	Work Completed	Work completed in May 2021	04.02.2019	Civil work-19/02/2019 Electrical work-17/07/2020	Civil work- 14/06/2019 Electrical work- 30/09/2020	6.70
6	Power	POW002-07	Kolathunadu Lines Package Construction / Upgradation of 110kV SC line to 220/110kV DC line using narrow base MCMV Towers from Kanhirode to Mylatty	₹ 262.54	KSEB	Kanhangad, Trikaripur,	Work in progress	Foundation work 236/ 239 completed 234 tower erection completed out of 239. 131.54 Ckm 220kV and 132.82 Ckm 110kV stringing is completed Work in progress	16.07.2018	01.08.2018	22.07.2019	196.72
7	Labour & Skills development	LBR002-04	UPGRADATION OF GOVT ITI KOYILANDY, GOVT ITI KANNUR AND EK NAYANAR MEMORIAL ITI KAYYUR EK NAYANAR MEMORIAL ITI KAYYUR : 5.28 - Work tendered	₹ 5.28	KASE	Trikaripur	Work tendered	Tendered eight times. However, in each attempt either received no response or resulted in defective tenders. SPV addressed the Govt. for permission to execute the work through accredited agencies. Decision to be received.	18.03.2019	Tender 1 - 10.08.2020 Tender 2 - 07.11.2020 Tender 3 - 02.02.2021 Tender 4 - 26.02.2021 Tender 5 - 03.08.2023 Tender 6 - 07.09.2023 Tender 7 - 12.06.2024 Tender 8 - 14.10.2024		5.59
8	Sports & Youth Affairs	SYA002-06	Neeleswaram EMS Stadium	₹ 17.04	KITCO	Trikaripur	Work Completed	Work completed	17.09.2017	12.05.2020 (Fire fittings works),28.02.2018 (Civil works),25.02.2019 (Flooring works),	18-05-2018-Civil work,28-05-2019-Flooring work,05-11-2020-Fire Fitting work,	13.69
9	Sports & Youth Affairs	SYA001-14	Construction of M.R.C Krishnan Memorial Indoor stadium at Thrikkarippur Revised from 29.32.19.491	₹ 31.54	KITCO	Trikaripur	Work in progress	1. Civil & MEP scope work completed. 2. Commissioning of MEP work and 3. Statutory approvals work under progress. 4. Permanent electricity connection to be obtained (due to delay from KSEB in completing transformer installation work)	12.11.2018	20.01.2020 (Civil works)	20.01.2021 (Civil works)	29.37
10	Water Resources	WRD005-131	Replacement of Transmission Mains in Kannur Circle	₹ 45.75	KWA	Kasaragod	Work Completed	Work completed	18-01-2019	21-10-2019	21-01-2020	27.87

11	Water Resources	WRD002-05	WSS to Kasargod Municipality and Chemmanad Panchayath - Phase - I	₹ 76.00	KWA	Kasaragod	Work in progress	Package 1 - Providing dedicated UG Cable powerline extension from Vidyannagar to WTP at Bovikanam and Intake well Bavikkara Mottal KSEB Deposit work (Work is being executed through KSEB) - Work completed. Package 2 - Supply and erection of raw water pump set , transformer and construction of substation building and allied works ,supply and laying raw water pumping main ,clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam - Work completed. Package 3 - WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s(1stby) 1000kva transformer -1 no. - Work completed. Package 4 - OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m - Work completed. Package 5 - Supplying and Laying gravity main from Bovikkanam to Chattanchalkunnapura and Delikunnapura and Construction of 16LL, 13LL OHSRs at Delikunnapura and Chattanchalkunnapura - Work under tender process	08-05-2017	04-05-2017	20-07-2017	49.77
12	Fisheries & Ports	FSH001-01	Construction of Groynes and Extension of Breakwaters (Beach stabilization on southern side of Manjeswaram Fishing Harbour)	₹ 12.73	KSCADC	Manjeshwar	Work in progress	Work completed.	09.11.2018	04.06.2019	07.09.2019	24.84
13	Fisheries & Ports	FSH002-11	Educational Infrastructure Works in Kasargod District Phase -I 1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - 0.64 Cr 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District(Manjeswaram constituency)- 1.79Cr 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District(Thrikaripur constituency)-1.48 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District(Uduma constituency)-0.78Cr 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District(Uduma constituency)-1.87	₹ 6.95	KSCADC	Uduma Manjeshwar Trikaripur	Work in progress	1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - Work in progress (20% completed) 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - Work Completed 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - Work Completed 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - Work in progress (20% completed) 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - Work completed	13-02-2020	1. Government Upper Primary School, Agasarahole in Kasargod District-28-04-2022 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 13-08-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 13-05-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District -24-06-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - 28-04-2022	1. Government Upper Primary School, Agasarahole in Kasargod District 22-06-2024 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 27-10-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 27-08-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - 24-09-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) 04-01-2023	4.67
14	Fisheries & Ports	FSH002-12	Educational Infrastructure Works of Ernakulam and Kasargod Districts Phase -2 1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod(Trikaripur constituency)- 1.15Cr 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod(Uduma constituency)-043Cr 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod(Kasargod constituency)-1.61Cr 4. Government Higher Secondary School, Pakkam, PallikaraKasargod(Uduma constituency)-081Cr		KSCADC	Uduma Trikaripur Uduma Kasargod	Work in progress	1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod- Work Completed. 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod- Work completed 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod- Work completed 4. Government Higher Secondary School, Pakkam, PallikaraKasargod- Work completed	13-02-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 22-06-2020 3. Government Higher Secondary School, Kasargod- 30-12-2020 4. Government Higher Secondary School, Pakkam, Pallikara- 14-05-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 05-10-2020 3. Government Higher Secondary School, Kasargod- 10-02-2021 4. Government Higher Secondary School, Pakkam, Pallikara- 21-08-2020	4.46
15	Fisheries & Ports	FSH003-11	STRENGTHENING OF FISH MARKETING INFRASTRUCTURE IN FIVE DISTRICTS OF THE STATE Kanhagad Fish Market	₹ 3.01	KSCADC	Kanhagad.	TS stage	Site for construction to be finalised	09-04-2021	NA	NA	0.73


16	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency - Kasaragod District-Phase 2 1. Pilikkode C. Krishnan Nair Smaraka Govt. H.S.S (Thrikaripur Constituency) 5cr 2. Govt. HSS, Morgal (Manjeswaram Constituency) 5Cr 3. Thalankara Govt. Muslim V.H.S.S (Kasaragod Constituency) 5Cr	₹ 15.00	KITE	Trikaripur, Manjeshwar, Kasaragod.	Work Completed	Work Completed	10-12-2017	25-01-2018	16-05-2018	14.43
17	General Education	GED005-09	PPE Mission-Upgradation of one school in each constituency- Kannur & Kasaragod Districts Phase-1 GHSS Kakkat	₹ 5.00	KITE	Kanhangad	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	14.76
18	General Education	GED005-35	PPE Mission- Upgradation of one school in each constituency - Kannur & Kasaragod Districts-Phase 3 GHSS Periya (Uduma Constituency)	₹ 5.00	KITE	Uduma	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	17.49
19	General Education	GED008-09	Kasaragod cluster Phase 1 1. Bandhadukka Govt. H.S.S (Uduma Constituency) 3Cr 2. Bellikoth M.P.S.G.V.H.S.S (Kanhangad Constituency) 3Cr 3. Cherkala central G.H.S.S (Kasaragod Constituency) 3Cr	₹ 9.00	KITE	Uduma, Kanhangad, Kasaragod	Work Completed	Work Completed	16.12.2017	25-01-2018	16-05-2018	7.66
20	General Education	GED008-10	Kannur & kasaragod cluster - phase 1 1. GHSS Kuttamath (Trikkaripur Constituency) 3Cr	₹ 3.00	KITE	Trikaripur, Thalassery	Work Completed	Work Completed	16-12-2017	25-01-2018	16-05-2018	8.47
21	General Education	GED008-16	Kozhikode Kannur Kasarode District Cluster - Phase 2 2. GHSS Chayoth, Kasaragod (Kanhangad Constituency) 2.86Cr 3. GHSS Balanthode, Kasaragod (Kanhangad Constituency) 3Cr	₹ 5.86	KITE	Kanhangad,	work completed	Work completed	01-01-2018	26-01-2018	16-05-2018	12.83
22	General Education	GED008-56	Kasarode Phase-3 Cluster-I 1. Kumbala'GHSS, Rs. 3Cr (Manjeswaram Constituency)	₹ 3.00	INKEL	Manjeshwar,	Work Completed	Work Completed	30-05-2018	10-04-2019	12-10-2021	2.56
23	General Education	GED008-32	Kasarode Phase-3 Cluster-I 1. GVHSS Kanhangad, Kasaragod Rs. 3Cr (Kanhangad Constituency) WAPCOS 2. Mogral Puthur GHSS, Rs. 3Cr (Kasaragod Constituency) WAPCOS 3. GHSS Adoor, Kasaragod Rs. 3Cr (Uduma Constituency) WAPCOS	₹ 9.00	WAPCOS	Kanhangad Kasaragod Uduma	Work in progress	1. Work Completed 2. Work Completed 3. Work in progress	30.05.2018	1. 29.01.2020 2. 25.02.2020 3. 25.02.2020	1. 27.04.2020 2. 10.03.2020 3. 20.04.2020	6.12
24	General Education	GED008-42	Palakkad Kannur Kasaragod Cluster Phase 7 2. GHSS Maloth Kasaba Rs. 3Cr (Kanhangad Constituency)	₹ 3.00	INKEL	Kanhangad	Work Completed	Work Completed	18-05-2018	10-04-2019	09-08-2020	4.45
25	General Education	GED006-05	Kasaragod Cluster 1 1) G.H.S.S Cheemeni (Trikkaripur - 3.83,39,903), 2) Dr. A.G.H.S.S Kodoth (Kanhangad - 3.89,23,990), 3) G.H.S.S Parappa (Kanhangad - 3.82,60,559), 4) G.H.S.S Udinoor (Trikkaripur - 3.89,84,180)	₹ 15.45	KILA	Uduma Kanhangad Trikaripur	Work in progress	G.H.S.S Cheemeni - Agreement executed. Site to be handed over Dr. A.G.H.S.S Kodoth - Structural work completed. Finishing in progress. G.H.S.S Parappa - Agreement executed. Site handed over G.H.S.S Udinoor - Footing concrete ongoing	G.H.S.S Cheemeni -01-03-2021 Dr. A.G.H.S.S Kodoth - 01-03-2021 G.H.S.S Parappa - 01-03-2021 G.H.S.S Udinoor - 01-03-2021	G.H.S.S Cheemeni - 13.02.2024 Dr. A.G.H.S.S Kodoth - 18.03.2023 G.H.S.S Parappa - 13.02.2024 G.H.S.S Udinoor - 13.02.2024	G.H.S.S Cheemeni - 01.03.2025 Dr. A.G.H.S.S Kodoth - 24.05.23 G.H.S.S Parappa - 01.03.2025 G.H.S.S Udinoor - 01.08.2024	2.66
26	General Education	GED003-19	Kasaragod Cluster - 19 1. GHSS Bethurpara (Uduma - 99.99,898), 2. Govt. HSS Kalliot (Uduma - 75.44,706), 3. GUPS Koliyadukkam (Uduma - 99.97,151), 4. GUPS Muliya Mappila (Uduma - 99.10,389), 5. GHS Bare (Uduma - 99.50,111), 6. GHS Thachangad (Uduma - 99.88,892), 7. GHS Kolathur (Uduma - 99.99,646), 8. GFHSS Bekal (Uduma - 93.81,875), 9. GHSS Chandragiri (Uduma - 99.99,987), 10. GHS Ambalathara (Uduma - 99.69,169), 11. GVHSS Delampady (Uduma - 99.76,042.83), 12. GVHSS Kuniya (Uduma - 99.96,134), Excluded 13. Govt. HSS Pakkam (Uduma), 14. GMUPS Pallikara (Uduma)	₹ 11.67	KILA	Uduma	Work in progress	1. GHSS Bethurpara-Work completed 2. Govt. HSS Kalliot- Work completed 3. GUPS Koliyadukkam -Work completed 4. GUPS Muliya Mappila-Work completed 5. GHS Bare Work completed. 6. GHS Thachangad Work completed 7. GHS Kolathur- Work completed, 8. GFHSS Bekal -Work completed, 9. GHSS Chandragiri Work completed, 10. GHS Ambalathara Work completed, 11. GVHSS Delampady -Structural works completed Work in progress(45% completed) 12. GVHSS Kuniya -TS accorded	30.10.2020	1. GHSS Bethurpara-09.06.2021 2. Govt. HSS Kalliot- 09.06.2021 3. GUPS Koliyadukkam - 09.06.2021 4. GUPS Muliya Mappila- 22.09.2021 5. GHS Bare -09.06.2021 6. GHS Thachangad-09.06.2021 7. GHS Kolathur-09.06.2021 8. GFHSS Bekal - 09.02.2021 9. GHSS Chandragiri-22.09.2021 10. GHS Ambalathara -22.09.2021 11. GVHSS Delampady - 09.02.2021 12. GVHSS Kuniya -Nil	1. GHSS Bethurpara-19.04.2022 2. Govt. HSS Kalliot- 13.07.2022 3. GUPS Koliyadukkam - 26.04.2022 4. GUPS Muliya Mappila- 04.01.2022 5. GHS Bare -07.04.2022 6. GHS Thachangad-16.03.2022 7. GHS Kolathur-22.03.2022 8. GFHSS Bekal - 05.04.2022 9. GHSS Chandragiri-11.01.2022 10. GHS Ambalathara -22.12.2021 11. GVHSS Delampady - 30.03.2022 12. GVHSS Kuniya -Nil	9.33

27	General Education	GED003-20	Kasaragod Cluster - 20 1. GHSS Bella East (Kanjangad - 99.81,554), 2. GHSS Hosdurg (Kanjangad - 97.84,374), 3. GHSS Madikkai II (Kanjangad - 99.99,263), 4. GHSS Madikkai (Kanjangad - 99.80,880), 5. GHSS Ravaneshwar (Kanjangad - 93.51,747), 6. GHSS Uppilikkai (Kanjangad - 97.65,836), 7. GHSS Panathur (Kanjangad - 96.39,805), 8. GHSS south Thrikarippur (Thrikarippur - 99.97,757), 9. GHSS Kooliyad (Thrikarippur - 99.80,938), 10. GVHSS Kayyur (Thrikarippur - 99.47,788), 11. VPPMKPS Govt. Thrikarippur (Thrikarippur - 99.65,887), 12. GVHSS Kottappuram (Thrikarippur - 95.77,623).	₹ 11.80	KILA	Kanjangad Thrikarippur	Work in progress	1. GHSS Bella East - Work completed , 2. GHSS Hosdurg- TS to be issued by KILA after conducting soil test. 3. GHSS Madikkai II- work 98% completed. Plinth protection and roof top plastering to be completed. 4. GHSS Madikkai- work completed. 5. GHSS Ravaneshwar - work completed. 6. GHSS Uppilikkai work completed . 7. GHSS Panathur- work in progress. Floor tiling works to be carried out . 8. GHSS south Thrikarippur- agreement executed . 9. GHSS Kooliyad- work 98% completed. Plinth protection works to be completed . 10. GVHSS Kayyur- work completed. 11. VPPMKPS Govt. Thrikarippur-work completed . 12. GVHSS Kottappuram-work completed	30.10.2020	1. GHSS Bella East -22-09-2021 , 3. GHSS Madikkai II-25-07-2023 , 4. GHSS Madikkai- 22-09-2021 , 5. GHSS Ravaneshwar -12-02-2021 , 6. GHSS Uppilikkai-22-09-2021 , 7. GHSS Panathur-28-02-2021 , 8. GHSS south Thrikarippur- 29-11-2024 , 9. GHSS Kooliyad-18-03-2023 , 10. GVHSS Kayyur-13-06-2023 , 11. VPPMKPS Govt. Thrikarippur-09-06-2021 , 12. GVHSS Kottappuram-09-06-2021	1. GHSS Bella East - 14-02-2022 , 3. GHSS Madikkai II-21-09-2023 , 4. GHSS Madikkai- 18-02-2022 , 5. GHSS Ravaneshwar -06-09-2021 , 6. GHSS Uppilikkai- 18-02-2022 , 7. GHSS Panathur- 14-07-2021 , 8. GHSS south Thrikarippur- 28-02-2025 , 9. GHSS Kooliyad-25-05-2023 , 10. GVHSS Kayyur-13-06-2023 , 11. VPPMKPS Govt. Thrikarippur-12-08-2021 , 12. GVHSS Kottappuram-12-08-2021	7.73
28	General Education	GED003-21	Kasaragod Cluster - 21 1. Govt. HS Kalichanadkkam (Kanjangad - 1.13,78,766), 2. GHS Balal (Kanjangad - 1.29,84,590), 3. GHS Kottodi (Kanjangad - 1.21,44,667), 4. GHSS Thayannur (Kanjangad - 1.29,96,820), 5. GFHS Kanhangad (Kanjangad - 99.81,619), 6. GHSS Belluru (Kasaragod - 1.29,73,510), 7. GHSS Edaneer (Kasaragod - 1.29,91,110), 8. GVHSS Mulleria (Kasaragod - 1.17,47,499), 9. GUPS Adkathubail (Kasaragod - 1.00,70,051), 10. GHSS Alampady (Kasaragod - 94,36,090), 11. GVHSS for girls Nellikunnu (Kasaragod - 98.26,352), 12. GHSS Adhur (1.27,27,240) 13. GUPS Thekkil Paramba (Kasaragod - 1.05,98,755).	₹ 14.99	KILA	Kanjangad, Kasaragod	Work in progress	1. Govt. HS Kalichanadkkam- Work completed . 2. GHS Balal -PED approved. Demolition pending. 3. GHS Kottodi -Flooring and painting works ongoing 4. GHSS Thayannur -PED under scrutiny at KIIFB. 5. GFHS Kanhangad-TS accorded by KILA KMBR issue. 6. GHSS Belluru -PED approved on 01-02-2025. To be tendered, 7. GHSS Edaneer -TS accorded PED returned from KIIFB on 12-03-2025 . 8. GVHSS Mulleria -Auditorium fabrication works ongoing. 9. GUPS Adkathubail -work completed. 10. GHSS Alampady work completed. 11. GVHSS for girls Kasaragod -coverage issue. Railway NOC required. Municipality decided to demolish the building. 12. GHSS Adhur -TS approved. PED under scrutiny at KIIFB 13. GUPS Thekkil Paramba -Work completed.	27.10.2020	1. Govt. HS Kalichanadkkam- 13-06-2023 3. GHS Kottodi - 18-03-2023 8. GVHSS Mulleria -26-06-2023 9. GUPS Adkathubail -09-06-2021, 10. GHSS Alampady-28-02-2022 , 13. GUPS Thekkil Paramba -09-06-2021	1. Govt. HS Kalichanadkkam- 07-09-2023 3. GHS Kottodi - 29-05-2023 8. GVHSS Mulleria -04-10-2023 9. GUPS Adkathubail -23-12-2021, 10. GHSS Alampady -18-05-2022, 13. GUPS Thekkil Paramba -02-09-2021	4.41
29	General Education	GED003-24	Kasaragod Cluster - 24 1. GHS Kadambar (Manjeswaram - 92.15,364), 2. GHSS Uppala (Manjeswaram -1,14,45,758), 3. GHSS Mangalpad (Manjeswaram - 99.80,207), 4. GHSS Angadimoger (Manjeswaram - 99.82,819), 5. GHSS Bekur (Manjeswaram - 1.28,76,711), 6. GHS Paivalike (Manjeswaram - 98.59,904), 7. GVHSS Shirya (Manjeswaram - 1.06,72,804), 8. GVHSS Kunjathur (Manjeswaram - 99.99,310), 9. SRMGHWS Ramnagar (Kanjangad - 1.06,09,555), 10. GHSS Kamballoor (Thrikarippur - 1.29,60,800), 11. GWUPS Kodakkad (Thrikarippur - 99.49,595), Excluded GHSS Bangra Manjeswar (Manjeswaram), GFHSS Padanekadappuram (Thrikarippur)	₹ 12.15	KILA	Manjeswaram, Kanjangad, Thrikarippur	Work in progress	1. GHS Kadambar-work completed, 2. GHSS Uppala -work completed), 3. GHSS Mangalpady-work completed, 4. GHSS Angadimoger -TS accorded by KILA, 5. GHSS Bekur -TS accorded by KILA, 6. GHS Paivalike- work completed, 7. GVHSS Shirya -work completed. GVHSS Kunjathur- work completed, 9. SRMGHWS Ramnagar -work completed, 10. GHSS Kamballoor -Tender stage. Demolition pending, 11. GWUPS Kodakkad -work completed,	27.10.2020	1. GHS Kadambar-09.06.2021 2. GHSS Uppala -18.03.2023 3. GHSS Mangalpady-09.06.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 22.09.2021 7. GVHSS Shirya -09.06.2021 GVHSS Kunjathur -09.06.2021 9. SRMGHWS Ramnagar - 09.06.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad - 07.02.2023	1. GHS Kadambar-03.08.2021 2. GHSS Uppala -29.05.2023 3. GHSS Mangalpady-05.08.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 09.03.2022 7. GVHSS Shirya -10.09.2021 GVHSS Kunjathur - 03.08.2021 9. SRMGHWS Ramnagar - 06.09.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad -13.04.2023	7.17
30	General Education	GED006-09	Kasaragod Cluster 2 1) G.V.H.S.S Iriyanni (Udma - 3.89,33,130), 2) GHS Perdala (Kasaragod - 3.89,69,240), 3) G.H.S.S Paivalike Nagar (Manjeswar - 3.85,93,760), 4) G.S.B.S Kumbia (Manjeswar - 3.89,23,610)	₹ 15.54	KILA	Manjeswar Kasaragod Udma	Work Awarded	1) G.V.H.S.S Iriyanni - Work in progress. FF roofslab completed. 2) GHS Perdala - Structure completed, Masonry and plastering work in progress. 3) G.H.S.S Paivalike Nagar - Structure completed. Finishing in progress. 4) G.S.B.S Kumbia - Work in progress. GF roof slab work ongoing.	1) G.V.H.S.S Iriyanni - 25.02.21 2) GHS Perdala -25.02.21, 3) G.H.S.S Paivalike Nagar - 25.02.21 4) G.S.B.S Kumbia - 25.02.21	1) G.V.H.S.S Iriyanni - 08.05.2023 2) GHS Perdala -05.01.2024 3) G.H.S.S Paivalike Nagar - 28.04.23 4) G.S.B.S Kumbia - 21.06.2023	1) G.V.H.S.S Iriyanni - 15.07.23 2) GHS Perdala -28.02.24, 3) G.H.S.S Paivalike Nagar - 11.07.23 4) G.S.B.S Kumbia - 14.09.23	2.72
31	General Education	GED006-22	Palakkad, Malappuram, Kozhikode, Kannur & Kasaragod Cluster 12. GFVHSS CHERUVATHUR, KASARGODE (TRIKKARIPPUR - 3.04,64,274) 13. GHSS PATLA, KASARGODE (KASARGOD - 2.73,68,439)	₹ 5.78	KILA	Kasaragod, Trikaripur,	Work Tendered	GFVHSS CHERUVATHUR, KASARGODE - Excavation completed. Footing pcc completed. Footing concrete completed. Plinth beam concrete completed. Column rising work ongoing GHSS PATLA, KASARGODE - Not feasible, coverage issue	GFVHSS CHERUVATHUR, KASARGODE - 01.03.21	GFVHSS CHERUVATHUR, KASARGODE - 13.02.24	GFVHSS CHERUVATHUR, KASARGODE - 05.08.24	3.40
32	General Education	GED006-21	Kasaragod, Kannur, Kozhikode, Palakkad, Malappuram & Trivandrum Cluster 4. GHSS Chemnad Kasargode (Udma - 3.40,15,364) 8. GVHSS Karadka, Kasargode (Kasaragod - 3.40,50,540)	₹ 6.81	KILA	Kasaragod, Udma,	KIIFB Approved	GHSS Chemnad Kasargode - 98% work completed. Will be completed by March 31st GVHSS Karadka, Kasargode - Structure completed. Masonry work in progress.	GHSS Chemnad Kasargode - 26.02.21 GVHSS Karadka-26.02.21	GHSS Chemnad Kasargode - 18.03.2023 GVHSS Karadka - 18.03.2023	GHSS Chemnad Kasargode - 26.05.23 GVHSS Karadka - 24.05.23	3.71

33	General Education	GED006-26	Kannur & Kasaragod Cluster 1. GHSS Kasaragod (Not approved)		KILA	Kasaragod.	Not feasible	GHSS Kasaragod - Not feasible. Already given approval in another funding				3.34
34	General Education	GED006-33	Alappuzha, Kasaragod Cluster 1. GHSS uduma (Rs.3,89,23,609) 2. GHSS Kundumkuzhy (Rs.3,88,96,403) 3. G.H.S.S Pallikera (Rs.2,23,46,161)	₹ 10.02	KILA	Uduma	KIIFB Approved	1. GHSS uduma - Site handed over. Demolition ongoing 2. GHSS Kundumkuzhy - Tendered 3. G.H.S.S Pallikera - DPR approved. TS to be submitted. CRZ clearance to be obtained	No FS	1. GHSS uduma -04.08.23 2. GHSS Kundumkuzhy -04.08.23 3. G.H.S.S Pallikera -13.09.24	1. GHSS uduma -28.02.2024	-
35	General Education	GED003-31	Kannur, Kozhikode, Kasaragod 4. GUPS Pullur (Uduma) Kasaragod	1,28,13,993	KILA	Uduma	TS issued	TS issued by SPV	13-09-2024			-
36	General Education	GED003-32	1. GUPS Koottakkani	1,29,86,593	KILA	Uduma	FS issued	FS issued	19-12-2024			-
37	Health & Family Welfare	HFW002-40	Development of THQ Hospital, Mangalapady, Kasaragod	₹ 13.74	KITCO	Manjeswaram	Work tendered	Technical bid opening on 17-03-2025	21-12-2024	05-02-2025		-
38	Health & Family Welfare	HFW002-33	Development of THQ Hospital, Neeleswaram, Kasaragod	₹ 9.98	KITCO	Thrikkaripur	Revision under process	Revision under process	02-03-2021			-
39	Health & Family Welfare	HFW002-39	Development of THQ Hospital, Bedaduka, Kasaragod	₹ 10.17	KITCO	Uduma	Work tendered	Quoted rate is above 10%. Submitted for cabinet approval	26-03-2024	20-09-2024		-
40	Health & Family Welfare	HFW005-07	Development of Government Medical College Kasargode (MEP Works) MEP	₹ 36.45	KITCO	Kasaragod	Work in progress	25% completed.	10-03-2022	31.08.2022	02.05.2023	3.95
41	Health & Family Welfare	HFW005-09	Development of Government Medical College Kasaragod Additional Works :PART B -Residential Facilities & Other Works	₹ 173.18	KITCO	Kasargod	Under Appraisal	Under Appraisal				-
42	Health & Family Welfare	HFW001-02	SETTING UP OF DIALYSIS CENTRES (TH Thrikkarippur)	₹ 97.94	KMSCL	Thrikkarippur	Work Completed	Work completed	08-05-2017	09.06.2017	21.07.2017	38.26
43	Health & Family Welfare	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC 1. CHC Periya 2. TH Poodamkallu (Panathady) 3. CHC Mangalpady 4. TH Neeleswaram	₹ 6.72	KMSCL	Manjeswaram, Thrikkarippur, Uduma, Kasargode	Work in progress	1. CHC Periya - Work completed. 2. TH Poodamkallu (Panathady) - 60% completed. 3. CHC Mangalpady - Work completed. 4. TH Neeleswaram - 58% completed.	03-09-2021	23-09-2021	07-02-2022	107.07
44	Higher Education	HED007-19	Kannur-Kozhikode-Kasargode Cluster Phase-3 Government College Mokri	₹ 7.70	KITCO	Uduma	Work in progress	The existing contractor was terminated due sudden demise. The remaining work will be retendered.				12.01
45	Higher Education	HED007-27	KASARGOD CLUSTER PHASE 4 1. Govt College Kasargode (7.9041 Cr) 2. E K Nayanar Govt College Elerithattu (Rs.7.6428 Cr) 3. Govinda Pai Memorial Govt College Manjeswaram, Kasargode (Rs.5.4852 Cr)	₹ 21.03	KSITIL	Kasargode Thrikkaripur Manjeswaram	KIIFB Approved	Scrutiny file returned to SPV on 21-10-2024 for submitting the settural stability certificate of Elerithattu college. Reply not yet submitted by SPV	02-12-2020			
46	PWD	PWD010-01	Construction of Kottikulam ROB-Kasargod	₹ 19.60	RBDCK	Uduma	Work Tendered	GAD approved by Railways on 13.01.2023. Joint site inspection with KSEB, KWA & BSNL was conducted on 25.10.2023 for utility shifting estimates. Additional land to be acquired to suit the Revised GAD of Railways and the process for the same are under progress. Revised requisition submitted on 15.06.2023. Boundary stone planting completed and joint inspection conducted. SIA Public hearing conducted on 31.07.2024. SIA final report submitted. Expert Committee constituted. The TS committee held on 06.11.2023 and TS issued for the work amounting to Rs. 17,39,00,298.37/- The amount required for the proper completion of the project is Rs.19,60,00,000.00(Construction + Utility shifting + LA cost) is within the approved limit. KIIFB approved the TS on 01.02.2024. The work was tendered on 17.02.2024. No bids received. Hence work retendered on 27.06.2024. Technical bid opened on 17.08.2024. One bid received. Financial Bid opened on 22.10.2024. As the quoted amount was 10% above estimated PAC requested government permission to accept the tender on 04.12.2024.	16-05-2017	17-02-2024		0.42
47	PWD	PWD013-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635)	₹ 86.64	KRFB	Manjeswaram Kasaragod Uduma	Work in progress	Work in progress 84%. Out of 28 Km, 4 Km road descoped due to free surrender issue. 6 Km BC pending. 2.5 Km DBM pending. SPV has informed that the whole works will be completed by May 31st	06-07-2018	03-11-2022	22/08/2022	61.67

48	PWD	PWD013-08	Improvements to the Hill Highway from Nandarapadavu to Chevar Km 0/000 to 23/000 in Kasargode District	₹ 54.76	KRFB	Manjeshwar	Work Completed	Work Completed	20/01/2018	14/03/2018	18/06/2018	53.52
49	PWD	PWD004-108	Improvements and providing DBM & BC to Kasyur-Chembrakanam- Palakunnu road 0/000 to 12/270 in Kasargod District	₹ 36.64	KRFB	Trikaripur	Work Completed		17/01/2018	31/05/2018	10-01-2018	34.58
50	PWD	PWD013-16	Improvements to Hill Highway Kolichal - Cherupuzha road km 0/000 to 30/377 BM & BC in Kasargod district	₹ 89.24	KRFB	Kanhangad	Work in progress	Work foreclosed (92%) excluding forest area on 26.12.2024	06-07-2018	27/12/2018	03-05-2019	70.94
51	PWD	PWD013-17	Improvements to Hill Highway Kolichal - Edapparamba road at km 0/000 to 24/400 in Kasargod district	₹ 85.15	KRFB	Kanhangad, Trikaripur	Work in progress	Work foreclosed on 03.04.2023 with 3.95km road work pending due to delay in forest clearance.	20/01/2018	14/03/2018	07-03-2018	52.95
52	PWD	PWD006-14	IMPROVEMENTS TO CHERUVATHUR-CHEEMENI- I T PARK- PALAVAYAL - BEEMANADY - MUKKADA ROAD BY PROVIDING DGBM and BC IN KASARAGOD DISTRICT	₹ 121.43	KRFB	Kanhangad, Trikaripur	Work in progress	BC completed for 5.5 km. DBM completed for 50 km.	16/03/2018	16/02/2019	26/07/2019	92.83
53	PWD	PWD004-122	Improvements to Thekkil - Alatty road between KM 0/000 to 34/555 Udma LA Constituency in Kasargod district	₹ 75.11	KRFB	Udma	Work Completed	Final bill of the original work released. DPR for balance work submitted by SPV is under appraisal.	17/01/2018	22/03/2018	24/07/2018	74.38
54	PWD	PWD006-17	Improvements to Kalladka - Cherkala Road km 33/000 to 52/192 in Kasargod District	₹ 39.76	KRFB	Kasaragod	Work in progress	Work foreclosed. Estimate for balance work is under process.		07-12-2018	17/10/2018	29.06
55	PWD	PWD006-22	Improvements and providing DBM and BC to Kiliyalam- Varanhoor road KM 0/000 to 10/000 in Kasargod District	₹ 30.17	KRFB	Kanhangad	Work completed	Road Work completed.	16/03/2018	30/10/2018	17/01/2019	27.80
56			Kiliyalam Bridge in Kiliyalam- Varanhoor road		KRFB	Kanhangad	Work in progress	92% Work completed super structure, sub structure, foundation of the bridge are completed. Approach road work progressing at site	30/08/2022	30/09/2022	19/06/2023	
57	PWD	PWD004-128	Improvements to Nileshwar- Edathode road KM 0/000 to 13/125 by providing DBM & BC in Kasargod Dist	₹ 43.27	KRFB	Kanhangad	Original work terminated after completion of 38% work	The work was terminated by the SPV at the risk and cost of the contractor vide order dated 29-05-2023. Balance work to be tendered by SPV.	16/03/2018	12-03-2018	28/02/2019	22.88
58	PWD	PWD006-24	Improvements to Kalladka - Perla - Ukkinadka Road 23/227 to 32/827 in Kasargod District	₹ 27.39	KRFB	Kasaragod	Work Completed		26/05/2018	31/10/2018	21/01/2019	22.26
59	PWD	PWD003-14	Kasargode Bypass	₹ 55.27	RBDCK	Udma	KIIFB Approved	On 14.06.2023 KIIFB conducted Udma LAC meeting and ED-KIIFB suggested RBDCK to coordinate with Hon.MLA so as to finalize the alignment and to initiate LA procedures. Accordingly, MLA informed to hold on the works until to solve the protest against the Land acquisition	11-09-2018			-
60	PWD	PWD011-03	Beercheri ROB [LC No. 265 @ km 792/600-700]	₹ 28.23	RBDCK	Trikaripur	KIIFB Approved	Revised GAD submitted to Railway on 07.01.2025. Railway requested additional clarification and the same was submitted on 28.02.2025.	16-03-2019			-
61	PWD	PWD015-33	Improvements to Badiadka - Yethadka - Soolyapadavu Road Km 0/000 to 19/828 in Kasargod District	₹ 45.58	KRFB	Kasaragod	Work Completed	Works foreclosed center line marking and road studs at center are completed. Edge lines are pending, but balance schedule not prepared.	16-03-2019	27-08-2019	31-12-2019	40.19
62	PWD	PWD015-40	Improvements to Bovikanam - Kanthur - Erinjipuzha - Kutikol road KM 0/000 to 17/000 in Kasargod District	₹ 58.30	KRFB	Udma	Work Completed	Work Completed	18-03-2019	28-12-2019	17-07-2020	54.13
63	PWD	PWD001-43	Construction of Ramanchira Bridge across Muttoli River in Kasargod District	₹ 19.43	KRFB	Trikaripur	Work in progress	Work in progress. 78% completed. Foundation, Sub-structure & Super-structure of the bridge are completed. Foot path and handrail works are in progress. Earthwork for approach roads are progressing at site.	02-12-2020	06-02-2022	02-08-2023	14.88
64	PWD	PWD015-51	IMPROVEMENTS TO MASKUMARI KURUDAPADVU ROAD 0/000 TO 7/544 IN KASARAGOD DISTRICT	₹ 21.00	KRFB	Manjeshwar	Under Appraisal	It was decided to be taken up the balance length of 3.8 km can be taken up with similar provisions (widening the carriageway to 5.50 meters and providing MSS surfacing) that are given for the initial 3.6 Km work proposal arranged by PWD. SPV has to submit the estimate in KIIFB	NA	NA	NA	-
65	PWD	PWD008-07	Construction of bridge at Kalikkadavu across Chaitravahini river in Kasargod district.	₹ 7.87	KRFB	Trikaripur	Work in progress	Sub structure work fully completed and super structure work completed from P1 to P2 span. Balance works are progressing at site.	20/03/2022	07-04-2022	16/02/2023	1.41
66	PWD	PWD015-70	KIIFB 2017-18-Improvements to Nekrampara-Arladka-Pundoor-Narampady-Yethadka road Km 0/000 to 11/600 in Kasargod District	₹ 29.54	KRFB	Kasaragod	Deferred		NA	NA	NA	-
67	PWD	PWD004-27	KIIFB 2016-17 Improvements to Hosdurg-Panathur road by providing BM and BC from 24/000 to 42/000 in Kasargode District	₹ 60.32	KRFB	Kanhangad	Work in progress	50% work completed. DBM work completed for 8.015 KM. 25 Nos of culvert completed.	14/08/2020	29/09/2021	13/04/2022	-
68	PWD	PWD015-83	KIIFB 2017-18 Improvements to Rakkol Ennapara Road between km 0/000 to 7/695 in Kasargod district	₹ 40.00	KRFB	Kanhangad	Under Appraisal	TAR sent to SPV on 22-01-2020. Reply not yet submitted by SPV	NA	NA	NA	-

69	PWD	PWD011-08	Construction of ROB in lieu of LC 273 between Railway KM 815/200-300 at Kushal Nagar in Kasaragod	₹ 34.71	RBDCK	Kanhangad	KIIFB Approved	GAD approved by Railways 19.12.2023. Boundary stone planting completed and Joint site inspection conducted on 28.02.2024. On 10.06.2024 Special Tahsildar LA KIIFB has requested payment of contingency charge. On 05/08/2024 contingency amount of 50 lakhs released to LA Tahsildar, KIIFB. Awaiting 4(1) notified on 12.02.2025.	02-11-2020			0.50
70	PWD	PWD011-19	Construction of ROB in lieu of LC 266 in between Railway KM at Thrikkariapur in Kasaragod	₹ 53.09	RBDCK	Trikaripur	KIIFB Approved	As requested by Railways, revised GAD submitted to Railways on 04.03.2025.	08-06-2020			-
71	PWD	PWD011-10	Construction of ROB in lieu of LC 267 in between Railway KM 795/500-600 on Cheruvathur - Padne - Edachakkai road	₹ 32.24	RBDCK	Trikaripur	KIIFB Approved	GAD approved on 28.11.2024. Requisition for acquisition submitted to District collector on 30.01.2025.	02-10-2020			-
72	PWD	PWD011-13	Construction of ROB in lieu of LC 289 in between Railway KM 865/500-600 at Hosangadi in Kasaragod	₹ 40.64	RBDCK	Manjeshwar	KIIFB Approved	Revised GAD submitted to Railways on 01.02.2024 and reminder letter sent on 04.06.2024 & 22.08.2024.	02-10-2020			-
73	PWD	PWD011-12	Construction of RoB in lieu of LC 281 in between Railway KM 831/700-800 at Udma in Kasaragod	₹ 36.56	RBDCK	Udma	KIIFB Approved	The GAD was approved by Railways on 16.03.2024. Revenue As was obtained on 15.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	02-11-2020			-
74	PWD	PWD011-09	Construction of RoB in lieu of LC 291 in between Railway KM 868/800-900 at Manjeshwar in Kasaragod District	₹ 40.40	RBDCK	Manjeshwar	KIIFB Approved	The GAD was approved by Railways on 13.02.2024. Revenue As was obtained on 20.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	08-09-2020			-
75	PWD	PWD015-94	Improvements to Mekkat-Erikulam Road between Km 0/000 to 4/653 in Kasaragod District	₹ 16.00	KRFB	Kanhangad	Under Appraisal	Work deferred for the time being due to low volume traffic and land constraints to develop the road in KIIFB standards.	NA	NA	NA	-
76	PWD	PWD015-102	Improvements by providing DBM and BC Padannakkad over Bridge-Vellarikundu road Km 0/000 to 31/100 in Kasaragod District	₹ 9.38	KRFB	Kanhangad	Work in progress	FS issued for bridges. 45% works completed. Pulikkal bridge completed and inaugurated. Anapetty bridge works in progress. Pier works are being progressed at site. Banam bridge not started. 6 m spoon box culvert only. SPV has informed that one month only required for this bridge.	26-02-2021	23-02-2022	21-06-2023	1.88
77	PWD	PWD016-42	Construction of Kubanoor Bridge on Ichilangod village office Bekoor road in Manjeshwar LAC in Kasaragod district	₹ 10.10	KRFB	Manjeshwar	Under Appraisal		Not Approved	NA	NA	-
78	PWD	PWD016-46	CONSTRUCTION OF CHOTTA BRIDGE ACROSS PAYASWINI RIVER AT KM 4/000 OF KUNDAMKUZHI - CHOTTA- IRIYANNI ROAD IN UDMA LAC IN KASARAGOD DISTRICT	₹ 18.30	KRFB	Udma	Work in progress	Work progress: 65% physical progress. 4 piers, 2 abutment, 15 girders work completed. A1-P2 Slab concrete work completed. Bottlenecks: Forest land to be obtained on A2 side. Application of PARVESH portal submitted. Additional 1.2 km of connecting is required to be widened by obtaining land through free surrender. CMD has been entrusted with survey work for 10 m RoW. The immediate approach A2 side shall also require forest land for vertical gradient correction.	20/03/2022	25/08/2022	01-10-2023	7.86
79	PWD	PWD014-43	Valiyaparamba Bridge to Pannikunnu in Kasaragod district (57.23km) - Land Acquisition LA component	₹ 44.69	KRFB	Thrikkariapur Udma Kasaragod Kanhangad	LA in progress	Revised alignment sketch and Revenue AS to be submitted by the KRFB to the LAO.	18/08/2023	Not Tendered	NA	-
80	PWD	PWD014-44	Coastal Highway in Kasaragod District - Construction of Valiyaparamba Bridge	₹ 55.45	KRFB	Trikaripur	LA in progress	6(1) issued.	11-09-2023	Not Tendered	NA	-
81	PWD	PWD015-69	Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragode District- Road including LA	₹ 16.72	KRFB	Trikaripur	LA in progress	11(1) published. The period of 11(1) has been extended for six months up to 09-04-2025. BVR approved by District Collector. Final R&R package proposal submitted to the Land revenue commissioner. Draft DVS has been submitted to the District Collector.	15-02-2020			8.39
			Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragode District- Bridge component	₹ 24.19			Work in progress	Foundation, pier works completed. Pier cap work progressing.	18-08-2022	13-03-2023	03-07-2024	


 UNDER SECRETARY

List of KIIFB Projects under Kasargod District												
No	Department	Project Code	Sub Project Name	Project Outlay (In Cr)	SPV	LAC	Work Status	Current Status in Detail	FS Date (DD-MM-YYYY)	Tendered Date (DD-MM-YYYY)	Agreement Date (DD-MM-YYYY)	Disbursements (In Cr)
1	Culture	CAD001-02	Subramanyan Thirumunp cultural complexe in Kasargod	₹ 46.44	KSFDC	Kanhangad	Work Completed	Work completed. Commissioning is pending	05-02-2019	03-05-2019	23-12-2019	41.94
2	SC/ST	SCD002-04	Construction of Hostels at Various location 1.Pre-matric hostel at Kuttikol in Kasaragod district - 4.2cr 2.Hostel building at Vellachal in Kasaragod district - 5cr 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 4.7Cr	₹ 13.90	KSCC	Udma Kanhangad Udma	Work in progress	1.Pre-matric hostel at Kuttikol in Kasaragod district - Completed 2.Hostel building at Vellachal in Kasaragod district - Completed 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - Completed	1.Pre-matric hostel at Kuttikol in Kasaragod district -17.01.2018 2.Hostel building at Vellachal in Kasaragod district -17.01.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 7.01.2018	1.Pre-matric hostel at Kuttikol in Kasaragod district - 19.03.2018 2.Hostel building at Vellachal in Kasaragod district -20.04.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 19.03.2018	1.Pre-matric hostel at Kuttikol in Kasaragod district - 25.09.2018 2.Hostel building at Vellachal in Kasaragod district -10.08.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 25.09.2018	30.02
3	Coastal Shipping & Inland Navigation	CIN002-06	Land Acquisition for the development of Neeleswaram - Bekal stretch of West Coast Canal	₹ 178.15	KWIL	Kanhangad	LA in Progress	Revised Revenue AS issued by the Government. But, the DDO code and Establishment charge to be allotted to the LA unit. There is some technical issues w.r.t Contingency Charge and it has been rectified two days before. This has to be intimated to the Inland Navigation Department for depositing the Contingency charge.	21.03.2022			0.50
4	Registration	RGD007-01	Cluster VI - Construction of Sub Registrar offices at West Hill in Kozhikkode Distret (Kozhikkode North LAC) , Registration Complex in Kozhikkode District (Kozhikkode South), Taliparamba (Thaliparamba) , Uliyil in Kannur District(Peravoor) , Uduma (Uduma) &Thrikkaripur in Kasargod (Thrikkaripur) & Mananthavady in Wayand District (Mananthavady) 1. Thrikarippur-0.911 Cr - Work Completed 2. Uduma-1.062 Cr - ONGOING	₹ 1.97	KSCC	Udma, Trikaripur,	work completed	Thrikkaripur- Completed and inaugurated on May 2022. Uduma- Civil & Electrical Completed	03.07.2018	Thrikkaripur: Civil work- 30/05/2019, Electrical Work- 14/07/2020 Uduma: Civil work- 16/02/2021, Electrical Work- 12/01/2022	Thrikkaripur: Civil work- 14/08/2020, Electrical work- 20/10/2020 Uduma: Civil work- 22/07/2021, Electrical Work- 27/07/2022	7.19
5	Revenue	REV001-01	Construction of Mini Civil station, Vellarikundu	₹ 10.09	KSHB	Kanhangad	Work Completed	Work completed in May 2021	04.02.2019	Civil work-19/02/2019 Electrical work-17/07/2020	Civil work- 14/06/2019 Electrical work- 30/09/2020	6.70
6	Power	POW002-07	Kolathunadu Lines Package Construction / Upgradation of 110kV SC line to 220/110kV DC line using narrow base MCMV Towers from Kanhirode to Mylatty	₹ 262.54	KSEB	Kanhangad, Trikaripur,	Work in progress	Foundation work 236/ 239 completed 234 tower erection completed out of 239. 131.54 Ckm 220kV and 132.82 Ckm 110kV stringing is completed Work in progress	16.07.2018	01.08.2018	22.07.2019	196.72
7	Labour & Skills development	LBR002-04	UPGRADATION OF GOVT ITI KOYILANDY, GOVT ITI KANNUR AND EK NAYANAR MEMORIAL ITI KAYYUR EK NAYANAR MEMORIAL ITI KAYYUR : 5.28 - Work tendered	₹ 5.28	KASE	Trikaripur	Work tendered	Tendered eight times. However, in each attempt either received no response or resulted in defective tenders. SPV addressed the Govt. for permission to execute the work through accredited agencies. Decision to be received.	18.03.2019	Tender 1 - 10.08.2020 Tender 2 - 07.11.2020 Tender 3 - 02.02.2021 Tender 4 - 26.02.2021 Tender 5 - 03.08.2023 Tender 6 - 07.09.2023 Tender 7 - 12.06.2024 Tender 8 - 14.10.2024		5.59
8	Sports & Youth Affairs	SYA002-06	Neeleswaram EMS Stadium	₹ 17.04	KITCO	Trikaripur	Work Completed	Work completed	17.09.2017	12.05.2020 (Fire fittings works),28.02.2018 (Civil works),25.02.2019 (Flooring works),	18-05-2018-Civil work,28-05-2019-Flooring work,05-11-2020-Fire Fitting work,	13.69
9	Sports & Youth Affairs	SYA001-14	Construction of M.R.C Krishnan Memorial Indoor stadium at Thrikkarippur Revised from 29.32.19.491	₹ 31.54	KITCO	Trikaripur	Work in progress	1. Civil & MEP scope work completed. 2. Commissioning of MEP work and 3. Statutory approvals work under progress. 4. Permanent electricity connection to be obtained (due to delay from KSEB in completing transformer installation work)	12.11.2018	20.01.2020 (Civil works)	20.01.2021 (Civil works)	29.37
10	Water Resources	WRD005-131	Replacement of Transmission Mains in Kannur Circle	₹ 45.75	KWA	Kasaragod	Work Completed	Work completed	18-01-2019	21-10-2019	21-01-2020	27.87

11	Water Resources	WRD002-05	WSS to Kasargod Municipality and Chemmanad Panchayath - Phase - I	₹ 76.00	KWA	Kasaragod	Work in progress	Package 1 - Providing dedicated UG Cable powerline extension from Vidyannagar to WTP at Bovikanam and Intake well Bavikkara Mottal KSEB Deposit work (Work is being executed through KSEB) - Work completed. Package 2 - Supply and erection of raw water pump set , transformer and construction of substation building and allied works ,supply and laying raw water pumping main ,clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam - Work completed. Package 3 - WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s(1stby) 1000kva transformer -1 no. - Work completed. Package 4 - OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m - Work completed. Package 5 - Supplying and Laying gravity main from Bovikkanam to Chattanchalkunnapura and Delikunnapura and Construction of 16LL, 13LL OHSRs at Delikunnapura and Chattanchalkunnapura - Work under tender process	08-05-2017	04-05-2017	20-07-2017	49.77
12	Fisheries & Ports	FSH001-01	Construction of Groynes and Extension of Breakwaters (Beach stabilization on southern side of Manjeswaram Fishing Harbour)	₹ 12.73	KSCADC	Manjeshwar	Work in progress	Work completed.	09.11.2018	04.06.2019	07.09.2019	24.84
13	Fisheries & Ports	FSH002-11	Educational Infrastructure Works in Kasargod District Phase -I 1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - 0.64 Cr 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District(Manjeswaram constituency)- 1.79Cr 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District(Thrikaripur constituency)-1.48 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District(Uduma constituency)-0.78Cr 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District(Uduma constituency)-1.87	₹ 6.95	KSCADC	Uduma Manjeshwar Trikaripur	Work in progress	1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - Work in progress (20% completed) 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - Work Completed 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - Work Completed 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - Work in progress (20% completed) 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - Work completed	13-02-2020	1. Government Upper Primary School, Agasarahole in Kasargod District-28-04-2022 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 13-08-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 13-05-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District -24-06-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - 28-04-2022	1. Government Upper Primary School, Agasarahole in Kasargod District 22-06-2024 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 27-10-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 27-08-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - 24-09-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) 04-01-2023	4.67
14	Fisheries & Ports	FSH002-12	Educational Infrastructure Works of Ernakulam and Kasargod Districts Phase -2 1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod(Trikaripur constituency)- 1.15Cr 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod(Uduma constituency)-0.43Cr 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod(Kasargod constituency)-1.61Cr 4. Government Higher Secondary School, Pakkam, PallikaraKasargod(Uduma constituency)-0.81Cr		KSCADC	Uduma Trikaripur Uduma Kasargod	Work in progress	1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod- Work Completed. 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod- Work completed 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod- Work completed 4. Government Higher Secondary School, Pakkam, PallikaraKasargod- Work completed	13-02-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 22-06-2020 3. Government Higher Secondary School, Kasargod- 30-12-2020 4. Government Higher Secondary School, Pakkam, Pallikara- 14-05-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 05-10-2020 3. Government Higher Secondary School, Kasargod- 10-02-2021 4. Government Higher Secondary School, Pakkam, Pallikara- 21-08-2020	4.46
15	Fisheries & Ports	FSH003-11	STRENGTHENING OF FISH MARKETING INFRASTRUCTURE IN FIVE DISTRICTS OF THE STATE Kanhangad Fish Market	₹ 3.01	KSCADC	Kanhangad.	TS stage	Site for construction to be finalised	09-04-2021	NA	NA	0.73


16	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency - Kasaragod District-Phase 2 1. Pilikkode C. Krishnan Nair Smaraka Govt. H.S.S (Thrikaripur Constituency) 5cr 2. Govt. HSS, Morgal (Manjeswaram Constituency) 5Cr 3. Thalankara Govt. Muslim V.H.S.S (Kasaragod Constituency) 5Cr	₹ 15.00	KITE	Trikaripur, Manjeshwar, Kasaragod.	Work Completed	Work Completed	10-12-2017	25-01-2018	16-05-2018	14.43
17	General Education	GED005-09	PPE Mission-Upgradation of one school in each constituency- Kannur & Kasaragod Districts Phase-1 GHSS Kakkat	₹ 5.00	KITE	Kanhangad	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	14.76
18	General Education	GED005-35	PPE Mission- Upgradation of one school in each constituency - Kannur & Kasaragod Districts-Phase 3 GHSS Periya (Uduma Constituency)	₹ 5.00	KITE	Uduma	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	17.49
19	General Education	GED008-09	Kasaragod cluster Phase 1 1. Bandhadukka Govt. H.S.S (Uduma Constituency) 3Cr 2. Bellikoth M.P.S.G.V.H.S.S (Kanhangad Constituency) 3Cr 3. Cherkala central G.H.S.S (Kasaragod Constituency) 3Cr	₹ 9.00	KITE	Uduma, Kanhangad, Kasaragod	Work Completed	Work Completed	16.12.2017	25-01-2018	16-05-2018	7.66
20	General Education	GED008-10	Kannur & kasaragod cluster - phase 1 1. GHSS Kuttamath (Trikkaripur Constituency) 3Cr	₹ 3.00	KITE	Trikaripur, Thalassery	Work Completed	Work Completed	16-12-2017	25-01-2018	16-05-2018	8.47
21	General Education	GED008-16	Kozhikode Kannur Kasarode District Cluster - Phase 2 2. GHSS Chayoth, Kasaragod (Kanhangad Constituency) 2.86Cr 3. GHSS Balanthode, Kasaragod (Kanhangad Constituency) 3Cr	₹ 5.86	KITE	Kanhangad,	work completed	Work completed	01-01-2018	26-01-2018	16-05-2018	12.83
22	General Education	GED008-56	Kasarode Phase-3 Cluster-I 1. Kumbala'GHSS, Rs. 3Cr (Manjeswaram Constituency)	₹ 3.00	INKEL	Manjeshwar,	Work Completed	Work Completed	30-05-2018	10-04-2019	12-10-2021	2.56
23	General Education	GED008-32	Kasarode Phase-3 Cluster-I 1. GVHSS Kanhangad, Kasaragod Rs. 3Cr (Kanhangad Constituency) WAPCOS 2. Mogral Puthur GHSS, Rs. 3Cr (Kasaragod Constituency) WAPCOS 3. GHSS Adoor, Kasaragod Rs. 3Cr (Uduma Constituency) WAPCOS	₹ 9.00	WAPCOS	Kanhangad Kasaragod Uduma	Work in progress	1. Work Completed 2. Work Completed 3. Work in progress	30.05.2018	1. 29.01.2020 2. 25.02.2020 3. 25.02.2020	1. 27.04.2020 2. 10.03.2020 3. 20.04.2020	6.12
24	General Education	GED008-42	Palakkad Kannur Kasaragod Cluster Phase 7 2. GHSS Maloth Kasaba Rs. 3Cr (Kanhangad Constituency)	₹ 3.00	INKEL	Kanhangad	Work Completed	Work Completed	18-05-2018	10-04-2019	09-08-2020	4.45
25	General Education	GED006-05	Kasaragod Cluster 1 1) G.H.S.S Cheemeni (Trikkaripur - 3.83,39.903), 2) Dr. A.G.H.S.S Kodoth (Kanhangad - 3.89,23.990), 3) G.H.S.S Parappa (Kanhangad - 3.82,60.559), 4) G.H.S.S Udinoor (Trikkaripur - 3.89,84,180)	₹ 15.45	KILA	Uduma Kanhangad Trikaripur	Work in progress	G.H.S.S Cheemeni - Agreement executed. Site to be handed over Dr. A.G.H.S.S Kodoth - Structural work completed. Finishing in progress. G.H.S.S Parappa - Agreement executed. Site handed over G.H.S.S Udinoor - Footing concrete ongoing	G.H.S.S Cheemeni -01-03-2021 Dr. A.G.H.S.S Kodoth - 01-03-2021 G.H.S.S Parappa - 01-03-2021 G.H.S.S Udinoor - 01-03-2021	G.H.S.S Cheemeni - 13.02.2024 Dr. A.G.H.S.S Kodoth - 18.03.2023 G.H.S.S Parappa - 13.02.2024 G.H.S.S Udinoor - 13.02.2024	G.H.S.S Cheemeni - 01.03.2025 Dr. A.G.H.S.S Kodoth - 24.05.23 G.H.S.S Parappa - 01.03.2025 G.H.S.S Udinoor - 01.08.2024	2.66
26	General Education	GED003-19	Kasaragod Cluster - 19 1. GHSS Bethurpara (Uduma - 99.99,898), 2. Govt. HSS Kalliot (Uduma - 75.44,706), 3. GUPS Koliyadukkam (Uduma - 99.97,151), 4. GUPS Muliya Mappila (Uduma - 99.10,389), 5. GHS Bare (Uduma - 99.50,111), 6. GHS Thachangad (Uduma - 99.88,892), 7. GHS Kolathur (Uduma - 99.99,646), 8. GFHSS Bekal (Uduma - 93.81,875), 9. GHSS Chandragiri (Uduma - 99.99,987), 10. GHS Ambalathara (Uduma - 99.69,169), 11. GVHSS Delampady (Uduma - 99.76,042.83), 12. GVHSS Kuniya (Uduma - 99.96,134), Excluded 13. Govt. HSS Pakkam (Uduma), 14. GMUPS Pallikara (Uduma)	₹ 11.67	KILA	Uduma	Work in progress	1. GHSS Bethurpara-Work completed 2. Govt. HSS Kalliot- Work completed 3. GUPS Koliyadukkam -Work completed 4. GUPS Muliya Mappila-Work completed 5. GHS Bare Work completed. 6. GHS Thachangad Work completed 7. GHS Kolathur- Work completed, 8. GFHSS Bekal -Work completed, 9. GHSS Chandragiri Work completed, 10. GHS Ambalathara Work completed, 11. GVHSS Delampady -Structural works completed Work in progress(45% completed) 12. GVHSS Kuniya -TS accorded	30.10.2020	1. GHSS Bethurpara-09.06.2021 2. Govt. HSS Kalliot- 09.06.2021 3. GUPS Koliyadukkam - 09.06.2021 4. GUPS Muliya Mappila- 22.09.2021 5. GHS Bare -09.06.2021 6. GHS Thachangad-09.06.2021 7. GHS Kolathur-09.06.2021 8. GFHSS Bekal - 09.02.2021 9. GHSS Chandragiri-22.09.2021 10. GHS Ambalathara -22.09.2021 11. GVHSS Delampady - 09.02.2021 12. GVHSS Kuniya -Nil	1. GHSS Bethurpara-19.04.2022 2. Govt. HSS Kalliot- 13.07.2022 3. GUPS Koliyadukkam - 26.04.2022 4. GUPS Muliya Mappila- 04.01.2022 5. GHS Bare -07.04.2022 6. GHS Thachangad-16.03.2022 7. GHS Kolathur-22.03.2022 8. GFHSS Bekal - 05.04.2022 9. GHSS Chandragiri-11.01.2022 10. GHS Ambalathara -22.12.2021 11. GVHSS Delampady - 30.03.2022 12. GVHSS Kuniya -Nil	9.33

27	General Education	GED003-20	Kasaragod Cluster - 20 1. GHSS Bella East (Kanjangad - 99.81,554), 2. GHSS Hosdurg (Kanjangad - 97.84,374), 3. GHSS Madikkai II (Kanjangad - 99.99,263), 4. GHSS Madikkai (Kanjangad - 99.80,880), 5. GHSS Ravaneswar (Kanjangad - 93.51,747), 6. GHSS Uppilikkai (Kanjangad - 97.65,836), 7. GHSS Panathur (Kanjangad - 96.39,805), 8. GHSS south Thrikarippur (Thrikarippur - 99.97,757), 9. GHSS Kooliyad (Thrikarippur - 99.80,938), 10. GVHSS Kayyur (Thrikarippur - 99.47,788), 11. VPPMKPS Govt. Thrikarippur (Thrikarippur - 99.65,887), 12. GVHSS Kottappuram (Thrikarippur - 95.77,623).	₹ 11.80	KILA	Kanjangad Thrikarippur	Work in progress	1. GHSS Bella East - Work completed , 2. GHSS Hosdurg- TS to be issued by KILA after conducting soil test. 3. GHSS Madikkai II- work 98% completed. Plinth protection and roof top plastering to be completed. 4. GHSS Madikkai- work completed. 5. GHSS Ravaneswar - work completed. 6. GHSS Uppilikkai work completed . 7. GHSS Panathur- work in progress. Floor tiling works to be carried out . 8. GHSS south Thrikarippur- agreement executed . 9. GHSS Kooliyad- work 98% completed. Plinth protection works to be completed . 10. GVHSS Kayyur- work completed. 11. VPPMKPS Govt. Thrikarippur-work completed . 12. GVHSS Kottappuram-work completed	30.10.2020	1. GHSS Bella East -22-09-2021 , 3. GHSS Madikkai II-25-07-2023 , 4. GHSS Madikkai- 22-09-2021 , 5. GHSS Ravaneswar -12-02-2021 , 6. GHSS Uppilikkai-22-09-2021 , 7. GHSS Panathur-28-02-2021 , 8. GHSS south Thrikarippur- 29-11-2024 , 9. GHSS Kooliyad-18-03-2023 , 10. GVHSS Kayyur-13-06-2023 , 11. VPPMKPS Govt. Thrikarippur-09-06-2021 , 12. GVHSS Kottappuram-09-06-2021	1. GHSS Bella East - 14-02-2022 , 3. GHSS Madikkai II-21-09-2023 , 4. GHSS Madikkai- 18-02-2022 , 5. GHSS Ravaneswar -06-09-2021 , 6. GHSS Uppilikkai- 18-02-2022 , 7. GHSS Panathur- 14-07-2021 , 8. GHSS south Thrikarippur- 28-02-2025 , 9. GHSS Kooliyad-25-05-2023 , 10. GVHSS Kayyur-13-06-2023 , 11. VPPMKPS Govt. Thrikarippur-12-08-2021 , 12. GVHSS Kottappuram-12-08-2021	7.73
28	General Education	GED003-21	Kasaragod Cluster - 21 1. Govt. HS Kalichanadkkam (Kanjangad - 1.13,78,766), 2. GHS Balal (Kanjangad - 1.29,84,590), 3. GHS Kottodi (Kanjangad - 1.21,44,667), 4. GHSS Thayannur (Kanjangad - 1.29,96,820), 5. GFHS Kanhangad (Kanjangad - 99.81,619), 6. GHSS Belluru (Kasaragod - 1.29,73,510), 7. GHSS Edaneer (Kasaragod - 1.29,91,110), 8. GVHSS Mulleria (Kasaragod - 1.17,47,499), 9. GUPS Adkathubail (Kasaragod - 1.00,70,051), 10. GHSS Alampady (Kasaragod - 94,36,090), 11. GVHSS for girls Nellikunnu (Kasaragod - 98.26,352), 12. GHSS Adhur (1.27,27,240) 13. GUPS Thekkil Paramba (Kasaragod - 1.05,98,755).	₹ 14.99	KILA	Kanjangad, Kasaragod	Work in progress	1. Govt. HS Kalichanadkkam- Work completed . 2. GHS Balal -PED approved. Demolition pending. 3. GHS Kottodi -Flooring and painting works ongoing 4. GHSS Thayannur -PED under scrutiny at KIIFB. 5. GFHS Kanhangad-TS accorded by KILA KMBR issue. 6. GHSS Belluru -PED approved on 01-02-2025. To be tendered, 7. GHSS Edaneer -TS accorded PED returned from KIIFB on 12-03-2025 . 8. GVHSS Mulleria -Auditorium fabrication works ongoing. 9. GUPS Adkathubail -work completed. 10. GHSS Alampady work completed. 11. GVHSS for girls Kasaragod -coverage issue. Railway NOC required. Municipality decided to demolish the building. 12. GHSS Adhur -TS approved. PED under scrutiny at KIIFB 13. GUPS Thekkil Paramba -Work completed.	27.10.2020	1. Govt. HS Kalichanadkkam- 13-06-2023 3. GHS Kottodi - 18-03-2023 8. GVHSS Mulleria -26-06-2023 9. GUPS Adkathubail -09-06-2021, 10. GHSS Alampady-28-02-2022 , 13. GUPS Thekkil Paramba -09-06-2021	1. Govt. HS Kalichanadkkam- 07-09-2023 3. GHS Kottodi - 29-05-2023 8. GVHSS Mulleria -04-10-2023 9. GUPS Adkathubail -23-12-2021, 10. GHSS Alampady -18-05-2022, 13. GUPS Thekkil Paramba -02-09-2021	4.41
29	General Education	GED003-24	Kasaragod Cluster - 24 1. GHS Kadambar (Manjeswaram - 92.15,364), 2. GHSS Uppala (Manjeswaram -1,14,45,758), 3. GHSS Mangalpad (Manjeswaram - 99.80,207), 4. GHSS Angadimoger (Manjeswaram - 99.82,819), 5. GHSS Bekur (Manjeswaram - 1.28,76,711), 6. GHS Paivalike (Manjeswaram - 98.59,904), 7. GVHSS Shirya (Manjeswaram - 1.06,72,804), 8. GVHSS Kunjathur (Manjeswaram - 99.99,310), 9. SRMGHWS Ramnagar (Kanjangad - 1.06,09,555), 10. GHSS Kamballoor (Thrikarippur - 1.29,60,800), 11. GWUPS Kodakkad (Thrikarippur - 99.49,595), Excluded GHSS Bangra Manjeswar (Manjeswaram), GFHSS Padanekadappuram (Thrikarippur)	₹ 12.15	KILA	Manjeswaram, Kanjangad, Thrikarippur	Work in progress	1. GHS Kadambar-work completed, 2. GHSS Uppala -work completed), 3. GHSS Mangalpady-work completed, 4. GHSS Angadimoger -TS accorded by KILA, 5. GHSS Bekur -TS accorded by KILA, 6. GHS Paivalike- work completed, 7. GVHSS Shirya -work completed. GVHSS Kunjathur- work completed, 9. SRMGHWS Ramnagar -work completed, 10. GHSS Kamballoor -Tender stage. Demolition pending, 11. GWUPS Kodakkad -work completed,	27.10.2020	1. GHS Kadambar-09.06.2021 2. GHSS Uppala -18.03.2023 3. GHSS Mangalpady-09.06.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 22.09.2021 7. GVHSS Shirya -09.06.2021 GVHSS Kunjathur -09.06.2021 9. SRMGHWS Ramnagar - 09.06.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad - 07.02.2023	1. GHS Kadambar-03.08.2021 2. GHSS Uppala -29.05.2023 3. GHSS Mangalpady-05.08.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 09.03.2022 7. GVHSS Shirya -10.09.2021 GVHSS Kunjathur - 03.08.2021 9. SRMGHWS Ramnagar - 06.09.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad -13.04.2023	7.17
30	General Education	GED006-09	Kasaragod Cluster 2 1) G.V.H.S.S Iriyanni (Udma - 3.89,33,130), 2) GHS Perdala (Kasaragod - 3.89,69,240), 3) G.H.S.S Paivalike Nagar (Manjeswar - 3.85,93,760), 4) G.S.B.S Kumbia (Manjeswar - 3.89,23,610)	₹ 15.54	KILA	Manjeswar, Kasaragod, Udma	Work Awarded	1) G.V.H.S.S Iriyanni - Work in progress. FF roofslab completed. 2) GHS Perdala - Structure completed, Masonry and plastering work in progress. 3) G.H.S.S Paivalike Nagar - Structure completed. Finishing in progress. 4) G.S.B.S Kumbia - Work in progress. GF roof slab work ongoing.	1) G.V.H.S.S Iriyanni - 25.02.21 2) GHS Perdala -25.02.21, 3) G.H.S.S Paivalike Nagar - 25.02.21 4) G.S.B.S Kumbia - 25.02.21	1) G.V.H.S.S Iriyanni - 08.05.2023 2) GHS Perdala -05.01.2024 3) G.H.S.S Paivalike Nagar - 28.04.23 4) G.S.B.S Kumbia - 21.06.2023	1) G.V.H.S.S Iriyanni - 15.07.23 2) GHS Perdala -28.02.24, 3) G.H.S.S Paivalike Nagar - 11.07.23 4) G.S.B.S Kumbia - 14.09.23	2.72
31	General Education	GED006-22	Palakkad, Malappuram, Kozhikode, Kannur & Kasaragod Cluster 12. GFVHSS CHERUVATHUR, KASARGODE (TRIKKARIPPUR - 3.04,64,274) 13. GHSS PATLA, KASARGODE (KASARGOD - 2.73,68,439)	₹ 5.78	KILA	Kasaragod, Trikaripur,	Work Tendered	GFVHSS CHERUVATHUR, KASARGODE - Excavation completed. Footing pcc completed. Footing concrete completed. Plinth beam concrete completed. Column rising work ongoing GHSS PATLA, KASARGODE - Not feasible, coverage issue	GFVHSS CHERUVATHUR, KASARGODE - 01.03.21	GFVHSS CHERUVATHUR, KASARGODE - 13.02.24	GFVHSS CHERUVATHUR, KASARGODE - 05.08.24	3.40
32	General Education	GED006-21	Kasaragod, Kannur, Kozhikode, Palakkad, Malappuram & Trivandrum Cluster 4. GHSS Chemnad Kasargode (Udma - 3.40,15,364) 8. GVHSS Karadka, Kasargode (Kasaragod - 3.40,50,540)	₹ 6.81	KILA	Kasaragod, Udma,	KIIFB Approved	GHSS Chemnad Kasargode - 98% work completed. Will be completed by March 31st GVHSS Karadka, Kasargode - Structure completed. Masonry work in progress.	GHSS Chemnad Kasargode - 26.02.21 GVHSS Karadka-26.02.21	GHSS Chemnad Kasargode - 18.03.2023 GVHSS Karadka - 18.03.2023	GHSS Chemnad Kasargode - 26.05.23 GVHSS Karadka - 24.05.23	3.71

33	General Education	GED006-26	Kannur & Kasaragod Cluster 1. GHSS Kasaragod (Not approved)		KILA	Kasaragod.	Not feasible	GHSS Kasaragod - Not feasible. Already given approval in another funding				3.34
34	General Education	GED006-33	Alappuzha, Kasaragod Cluster 1. GHSS uduma (Rs.3,89,23,609) 2. GHSS Kundumkuzhy (Rs.3,88,96,403) 3. G.H.S.S Pallikera (Rs.2,23,46,161)	₹ 10.02	KILA	Uduma	KIIFB Approved	1. GHSS uduma - Site handed over. Demolition ongoing 2. GHSS Kundumkuzhy - Tendered 3. G.H.S.S Pallikera - DPR approved. TS to be submitted. CRZ clearance to be obtained	No FS	1. GHSS uduma -04.08.23 2. GHSS Kundumkuzhy -04.08.23 3. G.H.S.S Pallikera -13.09.24	1. GHSS uduma -28.02.2024	-
35	General Education	GED003-31	Kannur, Kozhikode, Kasaragod 4. GUPS Pullur (Uduma) Kasaragod	1,28,13,993	KILA	Uduma	TS issued	TS issued by SPV	13-09-2024			-
36	General Education	GED003-32	1. GUPS Koottakkani	1,29,86,593	KILA	Uduma	FS issued	FS issued	19-12-2024			-
37	Health & Family Welfare	HFW002-40	Development of THQ Hospital, Mangalapady, Kasaragod	₹ 13.74	KITCO	Manjeswaram	Work tendered	Technical bid opening on 17-03-2025	21-12-2024	05-02-2025		-
38	Health & Family Welfare	HFW002-33	Development of THQ Hospital, Neeleswaram, Kasaragod	₹ 9.98	KITCO	Thrikkaripur	Revision under process	Revision under process	02-03-2021			-
39	Health & Family Welfare	HFW002-39	Development of THQ Hospital, Bedaduka, Kasaragod	₹ 10.17	KITCO	Uduma	Work tendered	Quoted rate is above 10%. Submitted for cabinet approval	26-03-2024	20-09-2024		-
40	Health & Family Welfare	HFW005-07	Development of Government Medical College Kasargode (MEP Works) MEP	₹ 36.45	KITCO	Kasaragod	Work in progress	25% completed.	10-03-2022	31.08.2022	02.05.2023	3.95
41	Health & Family Welfare	HFW005-09	Development of Government Medical College Kasaragod Additional Works :PART B -Residential Facilities & Other Works	₹ 173.18	KITCO	Kasargod	Under Appraisal	Under Appraisal				-
42	Health & Family Welfare	HFW001-02	SETTING UP OF DIALYSIS CENTRES (TH Thrikkarippur)	₹ 97.94	KMSCL	Thrikkarippur	Work Completed	Work completed	08-05-2017	09.06.2017	21.07.2017	38.26
43	Health & Family Welfare	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC 1. CHC Periya 2. TH Poodamkallu (Panathady) 3. CHC Mangalpady 4. TH Neeleswaram	₹ 6.72	KMSCL	Manjeswaram, Thrikkarippur, Uduma, Kasargode	Work in progress	1. CHC Periya - Work completed. 2. TH Poodamkallu (Panathady) - 60% completed. 3. CHC Mangalpady - Work completed. 4. TH Neeleswaram - 58% completed.	03-09-2021	23-09-2021	07-02-2022	107.07
44	Higher Education	HED007-19	Kannur-Kozhikode-Kasargode Cluster Phase-3 Government College Mokri	₹ 7.70	KITCO	Uduma	Work in progress	The existing contractor was terminated due sudden demise. The remaining work will be retendered.				12.01
45	Higher Education	HED007-27	KASARGOD CLUSTER PHASE 4 1. Govt College Kasargode (7.9041 Cr) 2. E K Nayanar Govt College Elerithattu (Rs.7.6428 Cr) 3. Govinda Pai Memorial Govt College Manjeswaram, Kasargode (Rs.5.4852 Cr)	₹ 21.03	KSITIL	Kasargode Trikaripur Manjeshwar	KIIFB Approved	Scrutiny file returned to SPV on 21-10-2024 for submitting the settural stability certificate of Elerithattu college. Reply not yet submitted by SPV	02-12-2020			
46	PWD	PWD010-01	Construction of Kottikulam ROB-Kasargod	₹ 19.60	RBDCK	Uduma	Work Tendered	GAD approved by Railways on 13.01.2023. Joint site inspection with KSEB, KWA & BSNL was conducted on 25.10.2023 for utility shifting estimates. Additional land to be acquired to suit the Revised GAD of Railways and the process for the same are under progress. Revised requisition submitted on 15.06.2023. Boundary stone planting completed and joint inspection conducted. SIA Public hearing conducted on 31.07.2024. SIA final report submitted. Expert Committee constituted. The TS committee held on 06.11.2023 and TS issued for the work amounting to Rs. 17,39,00,298.37/- The amount required for the proper completion of the project is Rs.19,60,00,000.00(Construction + Utility shifting + LA cost) is within the approved limit. KIIFB approved the TS on 01.02.2024. The work was tendered on 17.02.2024. No bids received. Hence work retendered on 27.06.2024. Technical bid opened on 17.08.2024. One bid received. Financial Bid opened on 22.10.2024. As the quoted amount was 10% above estimated PAC requested government permission to accept the tender on 04.12.2024.	16-05-2017	17-02-2024		0.42
47	PWD	PWD013-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635)	₹ 86.64	KRFB	Manjeshwar Kasaragod Uduma	Work in progress	Work in progress 84%. Out of 28 Km, 4 Km road descoped due to free surrender issue. 6 Km BC pending. 2.5 Km DBM pending. SPV has informed that the whole works will be completed by May 31st	06-07-2018	03-11-2022	22/08/2022	61.67

48	PWD	PWD013-08	Improvements to the Hill Highway from Nandarapadavu to Chevar Km 0/000 to 23/000 in Kasargode District	₹ 54.76	KRFB	Manjeshwar	Work Completed	Work Completed	20/01/2018	14/03/2018	18/06/2018	53.52
49	PWD	PWD004-108	Improvements and providing DBM & BC to Kasyur-Chembrakanam- Palakunnu road 0/000 to 12/270 in Kasargod District	₹ 36.64	KRFB	Trikaripur	Work Completed		17/01/2018	31/05/2018	10-01-2018	34.58
50	PWD	PWD013-16	Improvements to Hill Highway Kolichal - Cherupuzha road km 0/000 to 30/377 BM & BC in Kasargod district	₹ 89.24	KRFB	Kanhangad	Work in progress	Work foreclosed (92%) excluding forest area on 26.12.2024	06-07-2018	27/12/2018	03-05-2019	70.94
51	PWD	PWD013-17	Improvements to Hill Highway Kolichal - Edapparamba road at km 0/000 to 24/400 in Kasargod district	₹ 85.15	KRFB	Kanhangad, Trikaripur	Work in progress	Work foreclosed on 03.04.2023 with 3.95km road work pending due to delay in forest clearance.	20/01/2018	14/03/2018	07-03-2018	52.95
52	PWD	PWD006-14	IMPROVEMENTS TO CHERUVATHUR-CHEEMENI- I T PARK- PALAVAYAL - BEEMANADY - MUKKADA ROAD BY PROVIDING DGBM and BC IN KASARAGOD DISTRICT	₹ 121.43	KRFB	Kanhangad, Trikaripur	Work in progress	BC completed for 5.5 km. DBM completed for 50 km.	16/03/2018	16/02/2019	26/07/2019	92.83
53	PWD	PWD004-122	Improvements to Thekkil - Alatty road between KM 0/000 to 34/555 Udma LA Constituency in Kasargod district	₹ 75.11	KRFB	Udma	Work Completed	Final bill of the original work released. DPR for balance work submitted by SPV is under appraisal.	17/01/2018	22/03/2018	24/07/2018	74.38
54	PWD	PWD006-17	Improvements to Kalladka - Cherkala Road km 33/000 to 52/192 in Kasargod District	₹ 39.76	KRFB	Kasaragod	Work in progress	Work foreclosed. Estimate for balance work is under process.		07-12-2018	17/10/2018	29.06
55	PWD	PWD006-22	Improvements and providing DBM and BC to Kiliyalam- Varanhoor road KM 0/000 to 10/000 in Kasargod District	₹ 30.17	KRFB	Kanhangad	Work completed	Road Work completed.	16/03/2018	30/10/2018	17/01/2019	27.80
56			Kiliyalam Bridge in Kiliyalam- Varanhoor road		KRFB	Kanhangad	Work in progress	92% Work completed super structure, sub structure, foundation of the bridge are completed. Approach road work progressing at site	30/08/2022	30/09/2022	19/06/2023	
57	PWD	PWD004-128	Improvements to Nileshwar- Edathode road KM 0/000 to 13/125 by providing DBM & BC in Kasargod Dist	₹ 43.27	KRFB	Kanhangad	Original work terminated after completion of 38% work	The work was terminated by the SPV at the risk and cost of the contractor vide order dated 29-05-2023. Balance work to be tendered by SPV.	16/03/2018	12-03-2018	28/02/2019	22.88
58	PWD	PWD006-24	Improvements to Kalladka - Perla - Ukkinadka Road 23/227 to 32/827 in Kasargod District	₹ 27.39	KRFB	Kasaragod	Work Completed		26/05/2018	31/10/2018	21/01/2019	22.26
59	PWD	PWD003-14	Kasargode Bypass	₹ 55.27	RBDCK	Udma	KIIFB Approved	On 14.06.2023 KIIFB conducted Udma LAC meeting and ED-KIIFB suggested RBDCK to coordinate with Hon.MLA so as to finalize the alignment and to initiate LA procedures. Accordingly, MLA informed to hold on the works until to solve the protest against the Land acquisition	11-09-2018			-
60	PWD	PWD011-03	Beercheri ROB [LC No. 265 @ km 792/600-700]	₹ 28.23	RBDCK	Trikaripur	KIIFB Approved	Revised GAD submitted to Railway on 07.01.2025. Railway requested additional clarification and the same was submitted on 28.02.2025.	16-03-2019			-
61	PWD	PWD015-33	Improvements to Badiadka - Yethadka - Soolyapadavu Road Km 0/000 to 19/828 in Kasargod District	₹ 45.58	KRFB	Kasaragod	Work Completed	Works foreclosed center line marking and road studs at center are completed. Edge lines are pending, but balance schedule not prepared.	16-03-2019	27-08-2019	31-12-2019	40.19
62	PWD	PWD015-40	Improvements to Bovikanam - Kanthur - Erinjipuzha - Kutikol road KM 0/000 to 17/000 in Kasargod District	₹ 58.30	KRFB	Udma	Work Completed	Work Completed	18-03-2019	28-12-2019	17-07-2020	54.13
63	PWD	PWD001-43	Construction of Ramanchira Bridge across Muttoli River in Kasargod District	₹ 19.43	KRFB	Trikaripur	Work in progress	Work in progress. 78% completed. Foundation, Sub-structure & Super-structure of the bridge are completed. Foot path and handrail works are in progress. Earthwork for approach roads are progressing at site.	02-12-2020	06-02-2022	02-08-2023	14.88
64	PWD	PWD015-51	IMPROVEMENTS TO MASKUMARI KURUDAPADVU ROAD 0/000 TO 7/544 IN KASARAGOD DISTRICT	₹ 21.00	KRFB	Manjeshwar	Under Appraisal	It was decided to be taken up the balance length of 3.8 km can be taken up with similar provisions (widening the carriageway to 5.50 meters and providing MSS surfacing) that are given for the initial 3.6 Km work proposal arranged by PWD. SPV has to submit the estimate in KIIFB	NA	NA	NA	-
65	PWD	PWD008-07	Construction of bridge at Kalikkadavu across Chaitravahini river in Kasargod district.	₹ 7.87	KRFB	Trikaripur	Work in progress	Sub structure work fully completed and super structure work completed from P1 to P2 span. Balance works are progressing at site.	20/03/2022	07-04-2022	16/02/2023	1.41
66	PWD	PWD015-70	KIIFB 2017-18-Improvements to Nekrampara-Arladka-Pundoor-Narampady-Yethadka road Km 0/000 to 11/600 in Kasargod District	₹ 29.54	KRFB	Kasaragod	Deferred		NA	NA	NA	-
67	PWD	PWD004-27	KIIFB 2016-17 Improvements to Hosdurg-Panathur road by providing BM and BC from 24/000 to 42/000 in Kasargode District	₹ 60.32	KRFB	Kanhangad	Work in progress	50% work completed. DBM work completed for 8.015 KM. 25 Nos of culvert completed.	14/08/2020	29/09/2021	13/04/2022	-
68	PWD	PWD015-83	KIIFB 2017-18 Improvements to Rakkol Ennapara Road between km 0/000 to 7/695 in Kasargod district	₹ 40.00	KRFB	Kanhangad	Under Appraisal	TAR sent to SPV on 22-01-2020. Reply not yet submitted by SPV	NA	NA	NA	-

69	PWD	PWD011-08	Construction of ROB in lieu of LC 273 between Railway KM 815/200-300 at Kushal Nagar in Kasaragod	₹ 34.71	RBDCK	Kanhangad	KIIFB Approved	GAD approved by Railways 19.12.2023. Boundary stone planting completed and Joint site inspection conducted on 28.02.2024. On 10.06.2024 Special Tahsildar LA KIIFB has requested payment of contingency charge. On 05/08/2024 contingency amount of 50 lakhs released to LA Tahsildar, KIIFB. Awaiting 4(1) notified on 12.02.2025.	02-11-2020			0.50
70	PWD	PWD011-19	Construction of ROB in lieu of LC 266 in between Railway KM at Thrikkariapur in Kasaragod	₹ 53.09	RBDCK	Trikaripur	KIIFB Approved	As requested by Railways, revised GAD submitted to Railways on 04.03.2025.	08-06-2020			-
71	PWD	PWD011-10	Construction of ROB in lieu of LC 267 in between Railway KM 795/500-600 on Cheruvathur - Padne - Edachakkai road	₹ 32.24	RBDCK	Trikaripur	KIIFB Approved	GAD approved on 28.11.2024. Requisition for acquisition submitted to District collector on 30.01.2025.	02-10-2020			-
72	PWD	PWD011-13	Construction of ROB in lieu of LC 289 in between Railway KM 865/500-600 at Hosangadi in Kasaragod	₹ 40.64	RBDCK	Manjeshwar	KIIFB Approved	Revised GAD submitted to Railways on 01.02.2024 and reminder letter sent on 04.06.2024 & 22.08.2024.	02-10-2020			-
73	PWD	PWD011-12	Construction of RoB in lieu of LC 281 in between Railway KM 831/700-800 at Udma in Kasaragod	₹ 36.56	RBDCK	Udma	KIIFB Approved	The GAD was approved by Railways on 16.03.2024. Revenue As was obtained on 15.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	02-11-2020			-
74	PWD	PWD011-09	Construction of RoB in lieu of LC 291 in between Railway KM 868/800-900 at Manjeshwar in Kasaragod District	₹ 40.40	RBDCK	Manjeshwar	KIIFB Approved	The GAD was approved by Railways on 13.02.2024. Revenue As was obtained on 20.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	08-09-2020			-
75	PWD	PWD015-94	Improvements to Mekkat-Erikulam Road between Km 0/000 to 4/653 in Kasaragod District	₹ 16.00	KRFB	Kanhangad	Under Appraisal	Work deferred for the time being due to low volume traffic and land constraints to develop the road in KIIFB standards.	NA	NA	NA	-
76	PWD	PWD015-102	Improvements by providing DBM and BC Padannakkad over Bridge-Vellarikundu road Km 0/000 to 31/100 in Kasaragod District	₹ 9.38	KRFB	Kanhangad	Work in progress	FS issued for bridges. 45% works completed. Pulikkal bridge completed and inaugurated. Anapetty bridge works in progress. Pier works are being progressed at site. Banam bridge not started. 6 m spoon box culvert only. SPV has informed that one month only required for this bridge.	26-02-2021	23-02-2022	21-06-2023	1.88
77	PWD	PWD016-42	Construction of Kubanoor Bridge on Ichilangod village office Bekoor road in Manjeshwar LAC in Kasaragod district	₹ 10.10	KRFB	Manjeshwar	Under Appraisal		Not Approved	NA	NA	-
78	PWD	PWD016-46	CONSTRUCTION OF CHOTTA BRIDGE ACROSS PAYASWINI RIVER AT KM 4/000 OF KUNDAMKUZHI - CHOTTA- IRIYANNI ROAD IN UDMA LAC IN KASARAGOD DISTRICT	₹ 18.30	KRFB	Udma	Work in progress	Work progress: 65% physical progress. 4 piers, 2 abutment, 15 girders work completed. A1-P2 Slab concrete work completed. Bottlenecks: Forest land to be obtained on A2 side. Application of PARVESH portal submitted. Additional 1.2 km of connecting is required to be widened by obtaining land through free surrender. CMD has been entrusted with survey work for 10 m RoW. The immediate approach A2 side shall also require forest land for vertical gradient correction.	20/03/2022	25/08/2022	01-10-2023	7.86
79	PWD	PWD014-43	Valiyaparamba Bridge to Pannikunnu in Kasaragod district (57.23km) - Land Acquisition LA component	₹ 44.69	KRFB	Thrikkariapur Udma Kasaragod Kanhangad	LA in progress	Revised alignment sketch and Revenue AS to be submitted by the KRFB to the LAO.	18/08/2023	Not Tendered	NA	-
80	PWD	PWD014-44	Coastal Highway in Kasaragod District - Construction of Valiyaparamba Bridge	₹ 55.45	KRFB	Trikaripur	LA in progress	6(1) issued.	11-09-2023	Not Tendered	NA	-
81	PWD	PWD015-69	Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragode District- Road including LA	₹ 16.72	KRFB	Trikaripur	LA in progress	11(1) published. The period of 11(1) has been extended for six months up to 09-04-2025. BVR approved by District Collector. Final R&R package proposal submitted to the Land revenue commissioner. Draft DVS has been submitted to the District Collector.	15-02-2020			8.39
			Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragode District- Bridge component	₹ 24.19			Work in progress	Foundation, pier works completed. Pier cap work progressing.	18-08-2022	13-03-2023	03-07-2024	


 UNDER SECRETARY

List of KIIFB Projects under Kasargod District												
No	Department	Project Code	Sub Project Name	Project Outlay (In Cr)	SPV	LAC	Work Status	Current Status in Detail	FS Date (DD-MM-YYYY)	Tendered Date (DD-MM-YYYY)	Agreement Date (DD-MM-YYYY)	Disbursements (In Cr)
1	Culture	CAD001-02	Subramanyan Thirumunp cultural complexe in Kasargod	₹ 46.44	KSFDC	Kanhangad	Work Completed	Work completed. Commissioning is pending	05-02-2019	03-05-2019	23-12-2019	41.94
2	SC/ST	SCD002-04	Construction of Hostels at Various location 1.Pre-matric hostel at Kuttikol in Kasaragod district - 4.2cr 2.Hostel building at Vellachal in Kasaragod district - 5cr 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 4.7Cr	₹ 13.90	KSCC	Udma Kanhangad Udma	Work in progress	1.Pre-matric hostel at Kuttikol in Kasaragod district - Completed 2.Hostel building at Vellachal in Kasaragod district - Completed 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - Completed	1.Pre-matric hostel at Kuttikol in Kasaragod district -17.01.2018 2.Hostel building at Vellachal in Kasaragod district -17.01.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 7.01.2018	1.Pre-matric hostel at Kuttikol in Kasaragod district - 19.03.2018 2.Hostel building at Vellachal in Kasaragod district -20.04.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 19.03.2018	1.Pre-matric hostel at Kuttikol in Kasaragod district - 25.09.2018 2.Hostel building at Vellachal in Kasaragod district -10.08.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 25.09.2018	30.02
3	Coastal Shipping & Inland Navigation	CIN002-06	Land Acquisition for the development of Neeleswaram - Bekal stretch of West Coast Canal	₹ 178.15	KWIL	Kanhangad	LA in Progress	Revised Revenue AS issued by the Government. But, the DDO code and Establishment charge to be allotted to the LA unit. There is some technical issues w.r.t Contingency Charge and it has been rectified two days before. This has to be intimated to the Inland Navigation Department for depositing the Contingency charge.	21.03.2022			0.50
4	Registration	RGD007-01	Cluster VI - Construction of Sub Registrar offices at West Hill in Kozhikkode Distret (Kozhikkode North LAC) , Registration Complex in Kozhikkode District (Kozhikkode South), Taliparamba (Thaliparamba) , Uliyil in Kannur District(Peravoor) , Uduma (Uduma) &Thrikkaripur in Kasargod (Thrikkaripur) & Mananthavady in Wayand District (Mananthavady) 1. Thrikarippur-0.911 Cr - Work Completed 2. Uduma-1.062 Cr - ONGOING	₹ 1.97	KSCC	Udma, Trikaripur,	work completed	Thrikkaripur- Completed and inaugurated on May 2022. Uduma- Civil & Electrical Completed	03.07.2018	Thrikkaripur: Civil work- 30/05/2019, Electrical Work- 14/07/2020 Uduma: Civil work- 16/02/2021, Electrical Work- 12/01/2022	Thrikkaripur: Civil work- 14/08/2020, Electrical work- 20/10/2020 Uduma: Civil work- 22/07/2021, Electrical Work- 27/07/2022	7.19
5	Revenue	REV001-01	Construction of Mini Civil station, Vellarikundu	₹ 10.09	KSHB	Kanhangad	Work Completed	Work completed in May 2021	04.02.2019	Civil work-19/02/2019 Electrical work-17/07/2020	Civil work- 14/06/2019 Electrical work- 30/09/2020	6.70
6	Power	POW002-07	Kolathunadu Lines Package Construction / Upgradation of 110kV SC line to 220/110kV DC line using narrow base MCMV Towers from Kanhirode to Mylatty	₹ 262.54	KSEB	Kanhangad, Trikaripur,	Work in progress	Foundation work 236/ 239 completed 234 tower erection completed out of 239. 131.54 Ckm 220kV and 132.82 Ckm 110kV stringing is completed Work in progress	16.07.2018	01.08.2018	22.07.2019	196.72
7	Labour & Skills development	LBR002-04	UPGRADATION OF GOVT ITI KOYILANDY, GOVT ITI KANNUR AND EK NAYANAR MEMORIAL ITI KAYYUR EK NAYANAR MEMORIAL ITI KAYYUR : 5.28 - Work tendered	₹ 5.28	KASE	Trikaripur	Work tendered	Tendered eight times. However, in each attempt either received no response or resulted in defective tenders. SPV addressed the Govt. for permission to execute the work through accredited agencies. Decision to be received.	18.03.2019	Tender 1 - 10.08.2020 Tender 2 - 07.11.2020 Tender 3 - 02.02.2021 Tender 4 - 26.02.2021 Tender 5 - 03.08.2023 Tender 6 - 07.09.2023 Tender 7 - 12.06.2024 Tender 8 - 14.10.2024		5.59
8	Sports & Youth Affairs	SYA002-06	Neeleswaram EMS Stadium	₹ 17.04	KITCO	Trikaripur	Work Completed	Work completed	17.09.2017	12.05.2020 (Fire fittings works),28.02.2018 (Civil works),25.02.2019 (Flooring works),	18-05-2018-Civil work,28-05-2019-Flooring work,05-11-2020-Fire Fitting work,	13.69
9	Sports & Youth Affairs	SYA001-14	Construction of M.R.C Krishnan Memorial Indoor stadium at Thrikkarippur Revised from 29.32.19.491	₹ 31.54	KITCO	Trikaripur	Work in progress	1. Civil & MEP scope work completed. 2. Commissioning of MEP work and 3. Statutory approvals work under progress. 4. Permanent electricity connection to be obtained (due to delay from KSEB in completing transformer installation work)	12.11.2018	20.01.2020 (Civil works)	20.01.2021 (Civil works)	29.37
10	Water Resources	WRD005-131	Replacement of Transmission Mains in Kannur Circle	₹ 45.75	KWA	Kasaragod	Work Completed	Work completed	18-01-2019	21-10-2019	21-01-2020	27.87

11	Water Resources	WRD002-05	WSS to Kasargod Municipality and Chemmanad Panchayath - Phase - I	₹ 76.00	KWA	Kasaragod	Work in progress	Package 1 - Providing dedicated UG Cable powerline extension from Vidyanagar to WTP at Bovikanam and Intake well Bavikkara Mottal KSEB Deposit work (Work is being executed through KSEB) - Work completed. Package 2 - Supply and erection of raw water pump set , transformer and construction of substation building and allied works ,supply and laying raw water pumping main ,clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam - Work completed. Package 3 - WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s(1stby) 1000kva transformer -1 no. - Work completed. Package 4 - OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m - Work completed. Package 5 - Supplying and Laying gravity main from Bovikkanam to Chattanchalkunnapura and Delikunnapura and Construction of 16LL, 13LL OHSRs at Delikunnapura and Chattanchalkunnapura - Work under tender process	08-05-2017	04-05-2017	20-07-2017	49.77
12	Fisheries & Ports	FSH001-01	Construction of Groynes and Extension of Breakwaters (Beach stabilization on southern side of Manjeswaram Fishing Harbour)	₹ 12.73	KSCADC	Manjeshwar	Work in progress	Work completed.	09.11.2018	04.06.2019	07.09.2019	24.84
13	Fisheries & Ports	FSH002-11	Educational Infrastructure Works in Kasargod District Phase -I 1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - 0.64 Cr 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District(Manjeswaram constituency)- 1.79Cr 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District(Thrikaripur constituency)-1.48 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District(Uduma constituency)-0.78Cr 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District(Uduma constituency)-1.87	₹ 6.95	KSCADC	Uduma Manjeshwar Trikaripur	Work in progress	1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - Work in progress (20% completed) 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - Work Completed 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - Work Completed 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - Work in progress (20% completed) 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - Work completed	13-02-2020	1. Government Upper Primary School, Agasarahole in Kasargod District-28-04-2022 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 13-08-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 13-05-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District -24-06-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - 28-04-2022	1. Government Upper Primary School, Agasarahole in Kasargod District 22-06-2024 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 27-10-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 27-08-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - 24-09-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) 04-01-2023	4.67
14	Fisheries & Ports	FSH002-12	Educational Infrastructure Works of Ernakulam and Kasargod Districts Phase -2 1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod(Trikaripur constituency)- 1.15Cr 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod(Uduma constituency)-043Cr 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod(Kasargod constituency)-1.61Cr 4. Government Higher Secondary School, Pakkam, PallikaraKasargod(Uduma constituency)-081Cr		KSCADC	Uduma Trikaripur Uduma Kasargod	Work in progress	1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod- Work Completed. 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod- Work completed 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod- Work completed 4. Government Higher Secondary School, Pakkam, PallikaraKasargod- Work completed	13-02-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 22-06-2020 3. Government Higher Secondary School, Kasargod- 30-12-2020 4. Government Higher Secondary School, Pakkam, Pallikara- 14-05-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 05-10-2020 3. Government Higher Secondary School, Kasargod- 10-02-2021 4. Government Higher Secondary School, Pakkam, Pallikara- 21-08-2020	4.46
15	Fisheries & Ports	FSH003-11	STRENGTHENING OF FISH MARKETING INFRASTRUCTURE IN FIVE DISTRICTS OF THE STATE Kanhangad Fish Market	₹ 3.01	KSCADC	Kanhangad.	TS stage	Site for construction to be finalised	09-04-2021	NA	NA	0.73


16	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency - Kasaragod District-Phase 2 1. Pilikkode C. Krishnan Nair Smaraka Govt. H.S.S (Thrikaripur Constituency) 5cr 2. Govt. HSS, Morgal (Manjeswaram Constituency) 5Cr 3. Thalankara Govt. Muslim V.H.S.S (Kasaragod Constituency) 5Cr	₹ 15.00	KITE	Trikaripur, Manjeshwar, Kasaragod.	Work Completed	Work Completed	10-12-2017	25-01-2018	16-05-2018	14.43
17	General Education	GED005-09	PPE Mission-Upgradation of one school in each constituency- Kannur & Kasaragod Districts Phase-1 GHSS Kakkat	₹ 5.00	KITE	Kanhangad	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	14.76
18	General Education	GED005-35	PPE Mission- Upgradation of one school in each constituency - Kannur & Kasaragod Districts-Phase 3 GHSS Periya (Uduma Constituency)	₹ 5.00	KITE	Uduma	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	17.49
19	General Education	GED008-09	Kasaragod cluster Phase 1 1. Bandhadukka Govt. H.S.S (Uduma Constituency) 3Cr 2. Bellikoth M.P.S.G.V.H.S.S (Kanhangad Constituency) 3Cr 3. Cherkala central G.H.S.S (Kasaragod Constituency) 3Cr	₹ 9.00	KITE	Uduma, Kanhangad, Kasaragod	Work Completed	Work Completed	16.12.2017	25-01-2018	16-05-2018	7.66
20	General Education	GED008-10	Kannur & kasaragod cluster - phase 1 1. GHSS Kuttamath (Trikkaripur Constituency) 3Cr	₹ 3.00	KITE	Trikaripur, Thalassery	Work Completed	Work Completed	16-12-2017	25-01-2018	16-05-2018	8.47
21	General Education	GED008-16	Kozhikode Kannur Kasarode District Cluster - Phase 2 2. GHSS Chayoth, Kasaragod (Kanhangad Constituency) 2.86Cr 3. GHSS Balanthode, Kasaragod (Kanhangad Constituency) 3Cr	₹ 5.86	KITE	Kanhangad,	work completed	Work completed	01-01-2018	26-01-2018	16-05-2018	12.83
22	General Education	GED008-56	Kasarode Phase-3 Cluster-I 1. Kumbala'GHSS, Rs. 3Cr (Manjeswaram Constituency)	₹ 3.00	INKEL	Manjeshwar,	Work Completed	Work Completed	30-05-2018	10-04-2019	12-10-2021	2.56
23	General Education	GED008-32	Kasarode Phase-3 Cluster-I 1. GVHSS Kanhangad, Kasaragod Rs. 3Cr (Kanhangad Constituency) WAPCOS 2. Mogral Puthur GHSS, Rs. 3Cr (Kasaragod Constituency) WAPCOS 3. GHSS Adoor, Kasaragod Rs. 3Cr (Uduma Constituency) WAPCOS	₹ 9.00	WAPCOS	Kanhangad Kasaragod Uduma	Work in progress	1. Work Completed 2. Work Completed 3. Work in progress	30.05.2018	1. 29.01.2020 2. 25.02.2020 3. 25.02.2020	1. 27.04.2020 2. 10.03.2020 3. 20.04.2020	6.12
24	General Education	GED008-42	Palakkad Kannur Kasaragod Cluster Phase 7 2. GHSS Maloth Kasaba Rs. 3Cr (Kanhangad Constituency)	₹ 3.00	INKEL	Kanhangad	Work Completed	Work Completed	18-05-2018	10-04-2019	09-08-2020	4.45
25	General Education	GED006-05	Kasaragod Cluster 1 1) G.H.S.S Cheemeni (Trikkaripur - 3.83,39,903), 2) Dr. A.G.H.S.S Kodoth (Kanhangad - 3.89,23,990), 3) G.H.S.S Parappa (Kanhangad - 3.82,60,559), 4) G.H.S.S Udinoor (Trikkaripur - 3.89,84,180)	₹ 15.45	KILA	Uduma Kanhangad Trikaripur	Work in progress	G.H.S.S Cheemeni - Agreement executed. Site to be handed over Dr. A.G.H.S.S Kodoth - Structural work completed. Finishing in progress. G.H.S.S Parappa - Agreement executed. Site handed over G.H.S.S Udinoor - Footing concrete ongoing	G.H.S.S Cheemeni -01-03-2021 Dr. A.G.H.S.S Kodoth - 01-03-2021 G.H.S.S Parappa - 01-03-2021 G.H.S.S Udinoor - 01-03-2021	G.H.S.S Cheemeni - 13.02.2024 Dr. A.G.H.S.S Kodoth - 18.03.2023 G.H.S.S Parappa - 13.02.2024 G.H.S.S Udinoor - 13.02.2024	G.H.S.S Cheemeni - 01.03.2025 Dr. A.G.H.S.S Kodoth - 24.05.23 G.H.S.S Parappa - 01.03.2025 G.H.S.S Udinoor - 01.08.2024	2.66
26	General Education	GED003-19	Kasaragod Cluster - 19 1. GHSS Bethurpara (Uduma - 99.99,898), 2. Govt. HSS Kalliot (Uduma - 75.44,706), 3. GUPS Koliyadukkam (Uduma - 99.97,151), 4. GUPS Muliya Mappila (Uduma - 99.10,389), 5. GHS Bare (Uduma - 99.50,111), 6. GHS Thachangad (Uduma - 99.88,892), 7. GHS Kolathur (Uduma - 99.99,646), 8. GFHSS Bekal (Uduma - 93.81,875), 9. GHSS Chandragiri (Uduma - 99.99,987), 10. GHS Ambalathara (Uduma - 99.69,169), 11. GVHSS Delampady (Uduma - 99.76,042.83), 12. GVHSS Kuniya (Uduma - 99.96,134), Excluded 13. Govt. HSS Pakkam (Uduma), 14. GMUPS Pallikara (Uduma)	₹ 11.67	KILA	Uduma	Work in progress	1. GHSS Bethurpara-Work completed 2. Govt. HSS Kalliot- Work completed 3. GUPS Koliyadukkam -Work completed 4. GUPS Muliya Mappila-Work completed 5. GHS Bare Work completed. 6. GHS Thachangad Work completed 7. GHS Kolathur- Work completed, 8. GFHSS Bekal -Work completed, 9. GHSS Chandragiri Work completed, 10. GHS Ambalathara Work completed, 11. GVHSS Delampady -Structural works completed Work in progress(45% completed) 12. GVHSS Kuniya -TS accorded	30.10.2020	1. GHSS Bethurpara-09.06.2021 2. Govt. HSS Kalliot- 09.06.2021 3. GUPS Koliyadukkam - 09.06.2021 4. GUPS Muliya Mappila- 22.09.2021 5. GHS Bare -09.06.2021 6. GHS Thachangad-09.06.2021 7. GHS Kolathur-09.06.2021 8. GFHSS Bekal - 09.02.2021 9. GHSS Chandragiri-22.09.2021 10. GHS Ambalathara -22.09.2021 11. GVHSS Delampady - 09.02.2021 12. GVHSS Kuniya -Nil	1. GHSS Bethurpara-19.04.2022 2. Govt. HSS Kalliot- 13.07.2022 3. GUPS Koliyadukkam - 26.04.2022 4. GUPS Muliya Mappila- 04.01.2022 5. GHS Bare -07.04.2022 6. GHS Thachangad-16.03.2022 7. GHS Kolathur-22.03.2022 8. GFHSS Bekal - 05.04.2022 9. GHSS Chandragiri-11.01.2022 10. GHS Ambalathara -22.12.2021 11. GVHSS Delampady - 30.03.2022 12. GVHSS Kuniya -Nil	9.33

27	General Education	GED003-20	Kasaragod Cluster - 20 1. GHSS Bella East (Kanjangad - 99.81,554), 2. GHSS Hosdurg (Kanjangad - 97.84,374), 3. GHSS Madikkai II (Kanjangad - 99.99,263), 4. GHSS Madikkai (Kanjangad - 99.80,880), 5. GHSS Ravaneswar (Kanjangad - 93.51,747), 6. GHSS Uppilikkai (Kanjangad - 97.65,836), 7. GHSS Panathur (Kanjangad - 96.39,805), 8. GHSS south Thrikarippur (Thrikarippur - 99.97,757), 9. GHSS Kooliyad (Thrikarippur - 99.80,938), 10. GVHSS Kayyur (Thrikarippur - 99.47,788), 11. VPPMKPS Govt. Thrikarippur (Thrikarippur - 99.65,887), 12. GVHSS Kottappuram (Thrikarippur - 95.77,623).	₹ 11.80	KILA	Kanjangad Thrikarippur	Work in progress	1. GHSS Bella East - Work completed , 2. GHSS Hosdurg- TS to be issued by KILA after conducting soil test. 3. GHSS Madikkai II- work 98% completed. Plinth protection and roof top plastering to be completed. 4. GHSS Madikkai- work completed. 5. GHSS Ravaneswar - work completed. 6. GHSS Uppilikkai work completed . 7. GHSS Panathur- work in progress. Floor tiling works to be carried out . 8. GHSS south Thrikarippur- agreement executed . 9. GHSS Kooliyad- work 98% completed. Plinth protection works to be completed . 10. GVHSS Kayyur- work completed. 11. VPPMKPS Govt. Thrikarippur-work completed . 12. GVHSS Kottappuram-work completed	30.10.2020	1. GHSS Bella East -22-09-2021 , 3. GHSS Madikkai II-25-07-2023 , 4. GHSS Madikkai- 22-09-2021 , 5. GHSS Ravaneswar -12-02-2021 , 6. GHSS Uppilikkai-22-09-2021 , 7. GHSS Panathur-28-02-2021 , 8. GHSS south Thrikarippur- 29-11-2024 , 9. GHSS Kooliyad-18-03-2023 , 10. GVHSS Kayyur-13-06-2023 , 11. VPPMKPS Govt. Thrikarippur-09-06-2021 , 12. GVHSS Kottappuram-09-06-2021	1. GHSS Bella East - 14-02-2022 , 3. GHSS Madikkai II-21-09-2023 , 4. GHSS Madikkai- 18-02-2022 , 5. GHSS Ravaneswar -06-09-2021 , 6. GHSS Uppilikkai- 18-02-2022 , 7. GHSS Panathur- 14-07-2021 , 8. GHSS south Thrikarippur- 28-02-2025 , 9. GHSS Kooliyad-25-05-2023 , 10. GVHSS Kayyur-13-06-2023 , 11. VPPMKPS Govt. Thrikarippur-12-08-2021 , 12. GVHSS Kottappuram-12-08-2021	7.73
28	General Education	GED003-21	Kasaragod Cluster - 21 1. Govt. HS Kalichanadkkam (Kanjangad - 1.13,78,766), 2. GHS Balal (Kanjangad - 1.29,84,590), 3. GHS Kottodi (Kanjangad - 1.21,44,667), 4. GHSS Thayannur (Kanjangad - 1.29,96,820), 5. GFHS Kanhangad (Kanjangad - 99.81,619), 6. GHSS Belluru (Kasaragod - 1.29,73,510), 7. GHSS Edaneer (Kasaragod - 1.29,91,110), 8. GVHSS Mulleria (Kasaragod - 1.17,47,499), 9. GUPS Adkathubail (Kasaragod - 1.00,70,051), 10. GHSS Alampady (Kasaragod - 94,36,090), 11. GVHSS for girls Nellikunnu (Kasaragod - 98.26,352), 12. GHSS Adhur (1.27,27,240) 13. GUPS Thekkil Paramba (Kasaragod - 1.05,98,755).	₹ 14.99	KILA	Kanjangad, Kasaragod	Work in progress	1. Govt. HS Kalichanadkkam- Work completed . 2. GHS Balal -PED approved. Demolition pending. 3. GHS Kottodi -Flooring and painting works ongoing 4. GHSS Thayannur -PED under scrutiny at KIIFB. 5. GFHS Kanhangad-TS accorded by KILA KMBR issue. 6. GHSS Belluru -PED approved on 01-02-2025. To be tendered, 7. GHSS Edaneer -TS accorded PED returned from KIIFB on 12-03-2025 . 8. GVHSS Mulleria -Auditorium fabrication works ongoing. 9. GUPS Adkathubail -work completed. 10. GHSS Alampady work completed. 11. GVHSS for girls Kasaragod -coverage issue. Railway NOC required. Municipality decided to demolish the building. 12. GHSS Adhur -TS approved. PED under scrutiny at KIIFB 13. GUPS Thekkil Paramba -Work completed.	27.10.2020	1. Govt. HS Kalichanadkkam- 13-06-2023 3. GHS Kottodi - 18-03-2023 8. GVHSS Mulleria -26-06-2023 9. GUPS Adkathubail -09-06-2021, 10. GHSS Alampady-28-02-2022 , 13. GUPS Thekkil Paramba -09-06-2021	1. Govt. HS Kalichanadkkam- 07-09-2023 3. GHS Kottodi - 29-05-2023 8. GVHSS Mulleria -04-10-2023 9. GUPS Adkathubail -23-12-2021, 10. GHSS Alampady -18-05-2022, 13. GUPS Thekkil Paramba -02-09-2021	4.41
29	General Education	GED003-24	Kasaragod Cluster - 24 1. GHS Kadambar (Manjeswaram - 92.15,364), 2. GHSS Uppala (Manjeswaram -1,14,45,758), 3. GHSS Mangalpad (Manjeswaram - 99.80,207), 4. GHSS Angadimoger (Manjeswaram - 99.82,819), 5. GHSS Bekur (Manjeswaram - 1.28,76,711), 6. GHS Paivalike (Manjeswaram - 98.59,904), 7. GVHSS Shirya (Manjeswaram - 1.06,72,804), 8. GVHSS Kunjathur (Manjeswaram - 99.99,310), 9. SRMGHWS Ramnagar (Kanjangad - 1.06,09,555), 10. GHSS Kamballoor (Thrikarippur - 1.29,60,800), 11. GWUPS Kodakkad (Thrikarippur - 99.49,595), Excluded GHSS Bangra Manjeswar (Manjeswaram), GFHSS Padanekadappuram (Thrikarippur)	₹ 12.15	KILA	Manjeswaram, Kanjangad, Thrikarippur	Work in progress	1. GHS Kadambar-work completed, 2. GHSS Uppala -work completed), 3. GHSS Mangalpady-work completed, 4. GHSS Angadimoger -TS accorded by KILA, 5. GHSS Bekur -TS accorded by KILA, 6. GHS Paivalike- work completed, 7. GVHSS Shirya -work completed. GVHSS Kunjathur- work completed, 9. SRMGHWS Ramnagar -work completed, 10. GHSS Kamballoor -Tender stage. Demolition pending, 11. GWUPS Kodakkad -work completed,	27.10.2020	1. GHS Kadambar-09.06.2021 2. GHSS Uppala -18.03.2023 3. GHSS Mangalpady-09.06.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 22.09.2021 7. GVHSS Shirya -09.06.2021 GVHSS Kunjathur -09.06.2021 9. SRMGHWS Ramnagar - 09.06.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad - 07.02.2023	1. GHS Kadambar-03.08.2021 2. GHSS Uppala -29.05.2023 3. GHSS Mangalpady-05.08.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 09.03.2022 7. GVHSS Shirya -10.09.2021 GVHSS Kunjathur - 03.08.2021 9. SRMGHWS Ramnagar - 06.09.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad -13.04.2023	7.17
30	General Education	GED006-09	Kasaragod Cluster 2 1) G.V.H.S.S Iriyanni (Udma - 3.89,33,130), 2) GHS Perdala (Kasaragod - 3.89,69,240), 3) G.H.S.S Paivalike Nagar (Manjeswar - 3.85,93,760), 4) G.S.B.S Kumbila (Manjeswar - 3.89,23,610)	₹ 15.54	KILA	Manjeswar Kasaragod Udma	Work Awarded	1) G.V.H.S.S Iriyanni - Work in progress. FF roofslab completed. 2) GHS Perdala - Structure completed, Masonry and plastering work in progress. 3) G.H.S.S Paivalike Nagar - Structure completed. Finishing in progress. 4) G.S.B.S Kumbila - Work in progress. GF roof slab work ongoing.	1) G.V.H.S.S Iriyanni - 25.02.21 2) GHS Perdala -25.02.21, 3) G.H.S.S Paivalike Nagar - 25.02.21 4) G.S.B.S Kumbila - 25.02.21	1) G.V.H.S.S Iriyanni - 08.05.2023 2) GHS Perdala -05.01.2024 3) G.H.S.S Paivalike Nagar - 28.04.23 4) G.S.B.S Kumbila - 21.06.2023	1) G.V.H.S.S Iriyanni - 15.07.23 2) GHS Perdala -28.02.24, 3) G.H.S.S Paivalike Nagar - 11.07.23 4) G.S.B.S Kumbila - 14.09.23	2.72
31	General Education	GED006-22	Palakkad, Malappuram, Kozhikode, Kannur & Kasaragod Cluster 12. GFVHSS CHERUVATHUR, KASARGODE (TRIKKARIPPUR - 3.04,64,274) 13. GHSS PATLA, KASARGODE (KASARGOD - 2.73,68,439)	₹ 5.78	KILA	Kasaragod, Trikarippur,	Work Tendered	GFVHSS CHERUVATHUR, KASARGODE - Excavation completed. Footing pcc completed. Footing concrete completed. Plinth beam concrete completed. Column rising work ongoing GHSS PATLA, KASARGODE - Not feasible, coverage issue	GFVHSS CHERUVATHUR, KASARGODE - 01.03.21	GFVHSS CHERUVATHUR, KASARGODE - 13.02.24	GFVHSS CHERUVATHUR, KASARGODE - 05.08.24	3.40
32	General Education	GED006-21	Kasaragod, Kannur, Kozhikode, Palakkad, Malappuram & Trivandrum Cluster 4. GHSS Chemnad Kasargode (Udma - 3.40,15,364) 8. GVHSS Karadka, Kasargode (Kasaragod - 3.40,50,540)	₹ 6.81	KILA	Kasaragod, Udma,	KIIFB Approved	GHSS Chemnad Kasargode - 98% work completed. Will be completed by March 31st GVHSS Karadka, Kasargode - Structure completed. Masonry work in progress.	GHSS Chemnad Kasargode - 26.02.21 GVHSS Karadka-26.02.21	GHSS Chemnad Kasargode - 18.03.2023 GVHSS Karadka - 18.03.2023	GHSS Chemnad Kasargode - 26.05.23 GVHSS Karadka - 24.05.23	3.71

33	General Education	GED006-26	Kannur & Kasaragod Cluster 1. GHSS Kasaragod (Not approved)		KILA	Kasaragod.	Not feasible	GHSS Kasaragod - Not feasible. Already given approval in another funding				3.34
34	General Education	GED006-33	Alappuzha, Kasaragod Cluster 1. GHSS uduma (Rs.3,89,23,609) 2. GHSS Kundumkuzhy (Rs.3,88,96,403) 3. G.H.S.S Pallikera (Rs.2,23,46,161)	₹ 10.02	KILA	Uduma	KIIFB Approved	1. GHSS uduma - Site handed over. Demolition ongoing 2. GHSS Kundumkuzhy - Tendered 3. G.H.S.S Pallikera - DPR approved. TS to be submitted. CRZ clearance to be obtained	No FS	1. GHSS uduma -04.08.23 2. GHSS Kundumkuzhy -04.08.23 3. G.H.S.S Pallikera -13.09.24	1. GHSS uduma -28.02.2024	-
35	General Education	GED003-31	Kannur, Kozhikode, Kasaragod 4. GUPS Pullur (Uduma) Kasaragod	1,28,13,993	KILA	Uduma	TS issued	TS issued by SPV	13-09-2024			-
36	General Education	GED003-32	1. GUPS Koottakkani	1,29,86,593	KILA	Uduma	FS issued	FS issued	19-12-2024			-
37	Health & Family Welfare	HFW002-40	Development of THQ Hospital, Mangalapady, Kasaragod	₹ 13.74	KITCO	Manjeswaram	Work tendered	Technical bid opening on 17-03-2025	21-12-2024	05-02-2025		-
38	Health & Family Welfare	HFW002-33	Development of THQ Hospital, Neeleswaram, Kasaragod	₹ 9.98	KITCO	Thrikkaripur	Revision under process	Revision under process	02-03-2021			-
39	Health & Family Welfare	HFW002-39	Development of THQ Hospital, Bedaduka, Kasaragod	₹ 10.17	KITCO	Uduma	Work tendered	Quoted rate is above 10%. Submitted for cabinet approval	26-03-2024	20-09-2024		-
40	Health & Family Welfare	HFW005-07	Development of Government Medical College Kasargode (MEP Works) MEP	₹ 36.45	KITCO	Kasaragod	Work in progress	25% completed.	10-03-2022	31.08.2022	02.05.2023	3.95
41	Health & Family Welfare	HFW005-09	Development of Government Medical College Kasaragod Additional Works :PART B -Residential Facilities & Other Works	₹ 173.18	KITCO	Kasargod	Under Appraisal	Under Appraisal				-
42	Health & Family Welfare	HFW001-02	SETTING UP OF DIALYSIS CENTRES (TH Thrikkarippur)	₹ 97.94	KMSCL	Thrikkarippur	Work Completed	Work completed	08-05-2017	09.06.2017	21.07.2017	38.26
43	Health & Family Welfare	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC 1. CHC Periya 2. TH Poodamkallu (Panathady) 3. CHC Mangalpady 4. TH Neeleswaram	₹ 6.72	KMSCL	Manjeswaram, Thrikkarippur, Uduma, Kasargode	Work in progress	1. CHC Periya - Work completed. 2. TH Poodamkallu (Panathady) - 60% completed. 3. CHC Mangalpady - Work completed. 4. TH Neeleswaram - 58% completed.	03-09-2021	23-09-2021	07-02-2022	107.07
44	Higher Education	HED007-19	Kannur-Kozhikode-Kasargode Cluster Phase-3 Government College Mokri	₹ 7.70	KITCO	Uduma	Work in progress	The existing contractor was terminated due sudden demise. The remaining work will be retendered.				12.01
45	Higher Education	HED007-27	KASARGOD CLUSTER PHASE 4 1. Govt College Kasargode (7.9041 Cr) 2. E K Nayanar Govt College Elerithattu (Rs.7.6428 Cr) 3. Govinda Pai Memorial Govt College Manjeswaram, Kasargode (Rs.5.4852 Cr)	₹ 21.03	KSITIL	Kasargode Trikaripur Manjeshwar	KIIFB Approved	Scrutiny file returned to SPV on 21-10-2024 for submitting the settural stability certificate of Elerithattu college. Reply not yet submitted by SPV	02-12-2020			
46	PWD	PWD010-01	Construction of Kottikulam ROB-Kasargod	₹ 19.60	RBDCK	Uduma	Work Tendered	GAD approved by Railways on 13.01.2023. Joint site inspection with KSEB, KWA & BSNL was conducted on 25.10.2023 for utility shifting estimates. Additional land to be acquired to suit the Revised GAD of Railways and the process for the same are under progress. Revised requisition submitted on 15.06.2023. Boundary stone planting completed and joint inspection conducted. SIA Public hearing conducted on 31.07.2024. SIA final report submitted. Expert Committee constituted. The TS committee held on 06.11.2023 and TS issued for the work amounting to Rs. 17,39,00,298.37/- The amount required for the proper completion of the project is Rs.19,60,00,000.00(Construction + Utility shifting + LA cost) is within the approved limit. KIIFB approved the TS on 01.02.2024. The work was tendered on 17.02.2024. No bids received. Hence work retendered on 27.06.2024. Technical bid opened on 17.08.2024. One bid received. Financial Bid opened on 22.10.2024. As the quoted amount was 10% above estimated PAC requested government permission to accept the tender on 04.12.2024.	16-05-2017	17-02-2024		0.42
47	PWD	PWD013-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635)	₹ 86.64	KRFB	Manjeshwar Kasaragod Uduma	Work in progress	Work in progress 84%. Out of 28 Km, 4 Km road descoped due to free surrender issue. 6 Km BC pending. 2.5 Km DBM pending. SPV has informed that the whole works will be completed by May 31st	06-07-2018	03-11-2022	22/08/2022	61.67

48	PWD	PWD013-08	Improvements to the Hill Highway from Nandarapadavu to Chevar Km 0/000 to 23/000 in Kasargode District	₹ 54.76	KRFB	Manjeshwar	Work Completed	Work Completed	20/01/2018	14/03/2018	18/06/2018	53.52
49	PWD	PWD004-108	Improvements and providing DBM & BC to Kasyur-Chembrakanam- Palakunnu road 0/000 to 12/270 in Kasargod District	₹ 36.64	KRFB	Trikaripur	Work Completed		17/01/2018	31/05/2018	10-01-2018	34.58
50	PWD	PWD013-16	Improvements to Hill Highway Kolichal - Cherupuzha road km 0/000 to 30/377 BM & BC in Kasargod district	₹ 89.24	KRFB	Kanhangad	Work in progress	Work foreclosed (92%) excluding forest area on 26.12.2024	06-07-2018	27/12/2018	03-05-2019	70.94
51	PWD	PWD013-17	Improvements to Hill Highway Kolichal - Edapparamba road at km 0/000 to 24/400 in Kasargod district	₹ 85.15	KRFB	Kanhangad, Trikaripur	Work in progress	Work foreclosed on 03.04.2023 with 3.95km road work pending due to delay in forest clearance.	20/01/2018	14/03/2018	07-03-2018	52.95
52	PWD	PWD006-14	IMPROVEMENTS TO CHERUVATHUR-CHEEMENI- I T PARK- PALAVAYAL - BEEMANADY - MUKKADA ROAD BY PROVIDING DGBM and BC IN KASARAGOD DISTRICT	₹ 121.43	KRFB	Kanhangad, Trikaripur	Work in progress	BC completed for 5.5 km. DBM completed for 50 km.	16/03/2018	16/02/2019	26/07/2019	92.83
53	PWD	PWD004-122	Improvements to Thekkil - Alatty road between KM 0/000 to 34/555 Udma LA Constituency in Kasargod district	₹ 75.11	KRFB	Udma	Work Completed	Final bill of the original work released. DPR for balance work submitted by SPV is under appraisal.	17/01/2018	22/03/2018	24/07/2018	74.38
54	PWD	PWD006-17	Improvements to Kalladka - Cherkala Road km 33/000 to 52/192 in Kasargod District	₹ 39.76	KRFB	Kasaragod	Work in progress	Work foreclosed. Estimate for balance work is under process.		07-12-2018	17/10/2018	29.06
55	PWD	PWD006-22	Improvements and providing DBM and BC to Kiliyalam- Varanhoor road KM 0/000 to 10/000 in Kasargod District	₹ 30.17	KRFB	Kanhangad	Work completed	Road Work completed.	16/03/2018	30/10/2018	17/01/2019	27.80
56			Kiliyalam Bridge in Kiliyalam- Varanhoor road		KRFB	Kanhangad	Work in progress	92% Work completed super structure, sub structure, foundation of the bridge are completed. Approach road work progressing at site	30/08/2022	30/09/2022	19/06/2023	
57	PWD	PWD004-128	Improvements to Nileshwar- Edathode road KM 0/000 to 13/125 by providing DBM & BC in Kasargod Dist	₹ 43.27	KRFB	Kanhangad	Original work terminated after completion of 38% work	The work was terminated by the SPV at the risk and cost of the contractor vide order dated 29-05-2023. Balance work to be tendered by SPV.	16/03/2018	12-03-2018	28/02/2019	22.88
58	PWD	PWD006-24	Improvements to Kalladka - Perla - Ukkinadka Road 23/227 to 32/827 in Kasargod District	₹ 27.39	KRFB	Kasaragod	Work Completed		26/05/2018	31/10/2018	21/01/2019	22.26
59	PWD	PWD003-14	Kasargode Bypass	₹ 55.27	RBDCK	Udma	KIIFB Approved	On 14.06.2023 KIIFB conducted Udma LAC meeting and ED-KIIFB suggested RBDCK to coordinate with Hon.MLA so as to finalize the alignment and to initiate LA procedures. Accordingly, MLA informed to hold on the works until to solve the protest against the Land acquisition	11-09-2018			-
60	PWD	PWD011-03	Beercheri ROB [LC No. 265 @ km 792/600-700]	₹ 28.23	RBDCK	Trikaripur	KIIFB Approved	Revised GAD submitted to Railway on 07.01.2025. Railway requested additional clarification and the same was submitted on 28.02.2025.	16-03-2019			-
61	PWD	PWD015-33	Improvements to Badiadka - Yethadka - Soolyapadavu Road Km 0/000 to 19/828 in Kasargod District	₹ 45.58	KRFB	Kasaragod	Work Completed	Works foreclosed center line marking and road studs at center are completed. Edge lines are pending, but balance schedule not prepared.	16-03-2019	27-08-2019	31-12-2019	40.19
62	PWD	PWD015-40	Improvements to Bovikanam - Kanthur - Erinjipuzha - Kutikol road KM 0/000 to 17/000 in Kasargod District	₹ 58.30	KRFB	Udma	Work Completed	Work Completed	18-03-2019	28-12-2019	17-07-2020	54.13
63	PWD	PWD001-43	Construction of Ramanchira Bridge across Muttoli River in Kasargod District	₹ 19.43	KRFB	Trikaripur	Work in progress	Work in progress. 78% completed. Foundation, Sub-structure & Super-structure of the bridge are completed. Foot path and handrail works are in progress. Earthwork for approach roads are progressing at site.	02-12-2020	06-02-2022	02-08-2023	14.88
64	PWD	PWD015-51	IMPROVEMENTS TO MASKUMARI KURUDAPADVU ROAD 0/000 TO 7/544 IN KASARAGOD DISTRICT	₹ 21.00	KRFB	Manjeshwar	Under Appraisal	It was decided to be taken up the balance length of 3.8 km can be taken up with similar provisions (widening the carriageway to 5.50 meters and providing MSS surfacing) that are given for the initial 3.6 Km work proposal arranged by PWD. SPV has to submit the estimate in KIIFB	NA	NA	NA	-
65	PWD	PWD008-07	Construction of bridge at Kalikkadavu across Chaitravahini river in Kasargod district.	₹ 7.87	KRFB	Trikaripur	Work in progress	Sub structure work fully completed and super structure work completed from P1 to P2 span. Balance works are progressing at site.	20/03/2022	07-04-2022	16/02/2023	1.41
66	PWD	PWD015-70	KIIFB 2017-18-Improvements to Nekrampara-Arladka-Pundoor-Narampady-Yethadka road Km 0/000 to 11/600 in Kasargod District	₹ 29.54	KRFB	Kasaragod	Deferred		NA	NA	NA	-
67	PWD	PWD004-27	KIIFB 2016-17 Improvements to Hosdurg-Panathur road by providing BM and BC from 24/000 to 42/000 in Kasargode District	₹ 60.32	KRFB	Kanhangad	Work in progress	50% work completed. DBM work completed for 8.015 KM. 25 Nos of culvert completed.	14/08/2020	29/09/2021	13/04/2022	-
68	PWD	PWD015-83	KIIFB 2017-18 Improvements to Rakkol Ennapara Road between km 0/000 to 7/695 in Kasargod district	₹ 40.00	KRFB	Kanhangad	Under Appraisal	TAR sent to SPV on 22-01-2020. Reply not yet submitted by SPV	NA	NA	NA	-

69	PWD	PWD011-08	Construction of ROB in lieu of LC 273 between Railway KM 815/200-300 at Kushal Nagar in Kasaragod	₹ 34.71	RBDCK	Kanhangad	KIIFB Approved	GAD approved by Railways 19.12.2023. Boundary stone planting completed and Joint site inspection conducted on 28.02.2024. On 10.06.2024 Special Tahsildar LA KIIFB has requested payment of contingency charge. On 05/08/2024 contingency amount of 50 lakhs released to LA Tahsildar, KIIFB. Awaiting 4(1) notified on 12.02.2025.	02-11-2020			0.50
70	PWD	PWD011-19	Construction of ROB in lieu of LC 266 in between Railway KM at Thrikkariapur in Kasaragod	₹ 53.09	RBDCK	Trikaripur	KIIFB Approved	As requested by Railways, revised GAD submitted to Railways on 04.03.2025.	08-06-2020			-
71	PWD	PWD011-10	Construction of ROB in lieu of LC 267 in between Railway KM 795/500-600 on Cheruvathur - Padne - Edachakkai road	₹ 32.24	RBDCK	Trikaripur	KIIFB Approved	GAD approved on 28.11.2024. Requisition for acquisition submitted to District collector on 30.01.2025.	02-10-2020			-
72	PWD	PWD011-13	Construction of ROB in lieu of LC 289 in between Railway KM 865/500-600 at Hosangadi in Kasaragod	₹ 40.64	RBDCK	Manjeshwar	KIIFB Approved	Revised GAD submitted to Railways on 01.02.2024 and reminder letter sent on 04.06.2024 & 22.08.2024.	02-10-2020			-
73	PWD	PWD011-12	Construction of RoB in lieu of LC 281 in between Railway KM 831/700-800 at Udma in Kasaragod	₹ 36.56	RBDCK	Udma	KIIFB Approved	The GAD was approved by Railways on 16.03.2024. Revenue As was obtained on 15.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	02-11-2020			-
74	PWD	PWD011-09	Construction of RoB in lieu of LC 291 in between Railway KM 868/800-900 at Manjeshwar in Kasaragod District	₹ 40.40	RBDCK	Manjeshwar	KIIFB Approved	The GAD was approved by Railways on 13.02.2024. Revenue As was obtained on 20.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	08-09-2020			-
75	PWD	PWD015-94	Improvements to Mekkat-Erikulam Road between Km 0/000 to 4/653 in Kasaragod District	₹ 16.00	KRFB	Kanhangad	Under Appraisal	Work deferred for the time being due to low volume traffic and land constraints to develop the road in KIIFB standards.	NA	NA	NA	-
76	PWD	PWD015-102	Improvements by providing DBM and BC Padannakkad over Bridge-Vellarikundu road Km 0/000 to 31/100 in Kasaragod District	₹ 9.38	KRFB	Kanhangad	Work in progress	FS issued for bridges. 45% works completed. Pulikkal bridge completed and inaugurated. Anapetty bridge works in progress. Pier works are being progressed at site. Banam bridge not started. 6 m spoon box culvert only. SPV has informed that one month only required for this bridge.	26-02-2021	23-02-2022	21-06-2023	1.88
77	PWD	PWD016-42	Construction of Kubanoor Bridge on Ichilangod village office Bekoor road in Manjeshwar LAC in Kasaragod district	₹ 10.10	KRFB	Manjeshwar	Under Appraisal		Not Approved	NA	NA	-
78	PWD	PWD016-46	CONSTRUCTION OF CHOTTA BRIDGE ACROSS PAYASWINI RIVER AT KM 4/000 OF KUNDAMKUZHI - CHOTTA- IRIYANNI ROAD IN UDMA LAC IN KASARAGOD DISTRICT	₹ 18.30	KRFB	Udma	Work in progress	Work progress: 65% physical progress. 4 piers, 2 abutment, 15 girders work completed. A1-P2 Slab concrete work completed. Bottlenecks: Forest land to be obtained on A2 side. Application of PARVESH portal submitted. Additional 1.2 km of connecting is required to be widened by obtaining land through free surrender. CMD has been entrusted with survey work for 10 m RoW. The immediate approach A2 side shall also require forest land for vertical gradient correction.	20/03/2022	25/08/2022	01-10-2023	7.86
79	PWD	PWD014-43	Valiyaparamba Bridge to Pannikunnu in Kasaragod district (57.23km) - Land Acquisition LA component	₹ 44.69	KRFB	Thrikkariapur Udma Kasaragod Kanhangad	LA in progress	Revised alignment sketch and Revenue AS to be submitted by the KRFB to the LAO.	18/08/2023	Not Tendered	NA	-
80	PWD	PWD014-44	Coastal Highway in Kasaragod District - Construction of Valiyaparamba Bridge	₹ 55.45	KRFB	Trikaripur	LA in progress	6(1) issued.	11-09-2023	Not Tendered	NA	-
81	PWD	PWD015-69	Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragode District- Road including LA	₹ 16.72	KRFB	Trikaripur	LA in progress	11(1) published. The period of 11(1) has been extended for six months up to 09-04-2025. BVR approved by District Collector. Final R&R package proposal submitted to the Land revenue commissioner. Draft DVS has been submitted to the District Collector.	15-02-2020			8.39
			Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragode District- Bridge component	₹ 24.19			Work in progress	Foundation, pier works completed. Pier cap work progressing.	18-08-2022	13-03-2023	03-07-2024	


 UNDER SECRETARY

4173

List of KIIFB Projects under Kasargod District												
No	Department	Project Code	Sub Project Name	Project Outlay (In Cr)	SPV	LAC	Work Status	Current Status in Detail	FS Date (DD-MM-YYYY)	Tendered Date (DD-MM-YYYY)	Agreement Date (DD-MM-YYYY)	Disbursements (In Cr)
1	Culture	CAD001-02	Subramanyan Thirumunp cultural complex in Kasargod	₹ 46.44	KSFD	Kanhangad	Work Completed	Work completed. Commissioning is pending	05-02-2019	03-05-2019	23-12-2019	41.94
2	SC/ST	SCD002-04	Construction of Hostels at Various location 1.Pre-matric hostel at Kuttikol in Kasargod district - 4.2cr 2.Hostel building at Vellachal in Kasargod district - 5cr 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 4.7Cr	₹ 13.90	KSCC	Udma Kanhangad Udma	Work in progress	1.Pre-matric hostel at Kuttikol in Kasargod district - Completed 2.Hostel building at Vellachal in Kasargod district - Completed 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - Completed	1.Pre-matric hostel at Kuttikol in Kasargod district -17.01.2018 2.Hostel building at Vellachal in Kasargod district -17.01.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 7.01.2018	1.Pre-matric hostel at Kuttikol in Kasargod district - 19.03.2018 2.Hostel building at Vellachal in Kasargod district -20.04.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 19.03.2018	1.Pre-matric hostel at Kuttikol in Kasargod district - 25.09.2018 2.Hostel building at Vellachal in Kasargod district -10.08.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 25.09.2018	30.02
3	Coastal Shipping & Inland Navigation	CIN002-06	Land Acquisition for the development of Neelawaram - Bekal stretch of West Coast Canal	₹ 178.15	KWIL	Kanhangad	LA in Progress	Revised Revenue AS issued by the Government. But, the DDO code and Establishment charge to be allotted to the LA unit. There is some technical issues w.r.t Contingency Charge and it has been rectified two days before. This has to be intimated to the Inland Navigation Department for depositing the Contingency charge.	21.03.2022			0.50
4	Registration	RGD007-01	Cluster VI - Construction of Sub Registrar offices at West Hill in Kozhikkode District (Kozhikkode North LAC), Registration Complex in Kozhikkode District (Kozhikkode South), Taliparamba (Thaliparamba), Uliyil in Kannur District (Peravoor), Udma (Udma) & Thrikkaripur in Kasargod (Thrikkaripur) & Mananthavady in Wayand District (Mananthavady) 1. Thrikkaripur-0.911 Cr - Work Completed 2. Udma-1.062 Cr - ONGOING	₹ 1.97	KSCC	Udma, Trikaripur,	work completed	Thrikkaripur- Completed and inaugurated on May 2022. Udma- Civil & Electrical Completed	03.07.2018	Thrikkaripur: Civil work- 30/05/2019, Electrical Work- 14/07/2020 Udma: Civil work- 16/02/2021, Electrical Work- 12/01/2022	Thrikkaripur: Civil work- 14/08/2020, Electrical work- 20/10/2020 Udma: Civil work- 22/07/2021, Electrical Work- 27/07/2022	7.19
5	Revenue	REV001-01	Construction of Mini Civil station, Vellarikundu	₹ 10.09	KSHB	Kanhangad	Work Completed	Work completed in May 2021	04.02.2019	Civil work-19/02/2019 Electrical work-17/07/2020	Civil work- 14/06/2019 Electrical work- 30/09/2020	6.70
6	Power	POW002-07	Kolathunadu Lines Package Construction / Upgradation of 110kV SC line to 220/110kV DC line using narrow base MCMV Towers from Kanhirode to Mylatty	₹ 262.54	KSEB	Kanhangad, Trikaripur,	Work in progress	Foundation work 236/ 239 completed. 234 tower erection completed out of 239. 131.54 Ckm 220kV and 132.82 Ckm 110kV stringing is completed. Work in progress	16.07.2018	01.08.2018	22.07.2019	196.72
7	Labour & Skills development	LBR002-04	UPGRADATION OF GOVT ITI KOYILANDY, GOVT ITI KANNUR AND EK NAYANAR MEMORIAL ITI KAYYUR EK NAYANAR MEMORIAL ITI KAYYUR : 5.28 - Work tendered	₹ 5.28	KASE	Trikaripur	Work tendered	Tendered eight times. However, in each attempt either received no response or resulted in defective tenders. SPV addressed the Govt. for permission to execute the work through accredited agencies. Decision to be received.	18.03.2019	Tender 1 - 10.08.2020 Tender 2 - 07.11.2020 Tender 3 - 02.02.2021 Tender 4 - 26.02.2021 Tender 5 - 03.08.2023 Tender 6 - 07.09.2023 Tender 7 - 12.06.2024 Tender 8 - 14.10.2024		5.59
8	Sports & Youth Affairs	SYA002-06	Neelawaram EMS Stadium	₹ 17.04	KITCO	Trikaripur	Work Completed	Work completed	17.09.2017	12.05.2020 (Fire fittings works), 28.02.2018 (Civil works), 25.02.2019 (Flooring works).	18-05-2018-Civil work, 28-05-2019-Flooring work, 05-11-2020-Fire Fitting work,	13.69
9	Sports & Youth Affairs	SYA001-14	Construction of M.R.C Krishnan Memorial Indoor stadium at Thrikkaripur Revised from 29.32.19.491	₹ 31.54	KITCO	Trikaripur	Work in progress	1. Civil & MEP scope work completed. 2. Commissioning of MEP work and 3. Statutory approvals work under progress. 4. Permanent electricity connection to be obtained (due to delay from KSEB in completing transformer installation work)	12.11.2018	20.01.2020 (Civil works)	20.01.2021 (Civil works)	29.37
10	Water Resources	WRD005-131	Replacement of Transmission Mains in Kannur Circle	₹ 45.75	KWA	Kasargod	Work Completed	Work completed	18-01-2019	21-10-2019	21-01-2020	27.87

11	Water Resources	WRD002-05	WSS to Kasargod Municipality and Chemmanad Panchayath - Phase - I	₹ 76.00	KWA	Kasaragod	Work in progress	Package 1 - Providing dedicated UG Cable powerline extension from Vidyannagar to WTP at Bovikanam and Intake well Bavikkara Mottal KSEB Deposit work (Work is being executed through KSEB) - Work completed. Package 2 - Supply and erection of raw water pump set , transformer and construction of substation building and allied works ,supply and laying raw water pumping main ,clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam - Work completed. Package 3 - WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s(1stby) 1000kva transformer -1 no. - Work completed. Package 4 - OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m - Work completed. Package 5 - Supplying and Laying gravity main from Bovikkanam to Chattanchalkunnapura and Delikunnapura and Construction of 16LL, 13LL OHSRs at Delikunnapura and Chattanchalkunnapura - Work under tender process	08-05-2017	04-05-2017	20-07-2017	49.77
12	Fisheries & Ports	FSH001-01	Construction of Groynes and Extension of Breakwaters (Beach stabilization on southern side of Manjeswaram Fishing Harbour)	₹ 12.73	KSCADC	Manjeshwar	Work in progress	Work completed.	09.11.2018	04.06.2019	07.09.2019	24.84
13	Fisheries & Ports	FSH002-11	Educational Infrastructure Works in Kasargod District Phase -I 1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - 0.64 Cr 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District(Manjeswaram constituency)- 1.79Cr 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District(Thrikaripur constituency)-1.48 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District(Uduma constituency)-0.78Cr 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District(Uduma constituency)-1.87	₹ 6.95	KSCADC	Uduma Manjeshwar Trikaripur	Work in progress	1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - Work in progress (20% completed) 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - Work Completed 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - Work Completed 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - Work in progress (20% completed) 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - Work completed	13-02-2020	1. Government Upper Primary School, Agasarahole in Kasargod District-28-04-2022 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 13-08-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 13-05-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District -24-06-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - 28-04-2022	1. Government Upper Primary School, Agasarahole in Kasargod District 22-06-2024 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 27-10-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 27-08-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - 24-09-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) 04-01-2023	4.67
14	Fisheries & Ports	FSH002-12	Educational Infrastructure Works of Ernakulam and Kasargod Districts Phase -2 1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod(Trikaripur constituency)- 1.15Cr 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod(Uduma constituency)-043Cr 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod(Kasargod constituency)-1.61Cr 4. Government Higher Secondary School, Pakkam, PallikaraKasargod(Uduma constituency)-081Cr		KSCADC	Uduma Trikaripur Uduma Kasargod	Work in progress	1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod- Work Completed. 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod- Work completed 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod- Work completed 4. Government Higher Secondary School, Pakkam, PallikaraKasargod- Work completed	13-02-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 22-06-2020 3. Government Higher Secondary School, Kasargod- 30-12-2020 4. Government Higher Secondary School, Pakkam, Pallikara- 14-05-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 05-10-2020 3. Government Higher Secondary School, Kasargod- 10-02-2021 4. Government Higher Secondary School, Pakkam, Pallikara- 21-08-2020	4.46
15	Fisheries & Ports	FSH003-11	STRENGTHENING OF FISH MARKETING INFRASTRUCTURE IN FIVE DISTRICTS OF THE STATE Kanhangad Fish Market	₹ 3.01	KSCADC	Kanhangad.	TS stage	Site for construction to be finalised	09-04-2021	NA	NA	0.73

16	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency - Kasaragod District-Phase 2 1. Pilikkode C. Krishnan Nair Smaraka Govt. H.S.S (Thrikaripur Constituency) 5cr 2. Govt. HSS, Morgol (Manjeswaram Constituency) 5Cr 3. Thalankara Govt. Muslim V.H.S.S (Kasaragod Constituency) 5Cr	₹ 15.00	KITE	Trikaripur, Manjeshwar, Kasaragod.	Work Completed	Work Completed	10-12-2017	25-01-2018	16-05-2018	14.43
17	General Education	GED005-09	PPE Mission-Upgradation of one school in each constituency- Kannur & Kasaragod Districts Phase-1 GHSS Kakkat	₹ 5.00	KITE	Kanhangad	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	14.76
18	General Education	GED005-35	PPE Mission- Upgradation of one school in each constituency - Kannur & Kasaragod Districts-Phase 3 GHSS Periya (Uduma Constituency)	₹ 5.00	KITE	Uduma	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	17.49
19	General Education	GED008-09	Kasaragod cluster Phase 1 1. Bandhadukka Govt. H.S.S (Uduma Constituency) 3Cr 2. Bellikoth M.P.S.G.V.H.S.S (Kanhangad Constituency) 3Cr 3. Cherkala central G.H.S.S (Kasaragod Constituency) 3Cr	₹ 9.00	KITE	Uduma, Kanhangad, Kasaragod	Work Completed	Work Completed	16.12.2017	25-01-2018	16-05-2018	7.66
20	General Education	GED008-10	Kannur & kasaragod cluster - phase 1 1. GHSS Kuttamath (Trikkaripur Constituency) 3Cr	₹ 3.00	KITE	Trikaripur, Thalassery	Work Completed	Work Completed	16-12-2017	25-01-2018	16-05-2018	8.47
21	General Education	GED008-16	Kozhikode Kannur Kasarode District Cluster - Phase 2 2. GHSS Chayoth, Kasaragod (Kanhangad Constituency) 2.86Cr 3. GHSS Balanthode, Kasaragod (Kanhangad Constituency) 3Cr	₹ 5.86	KITE	Kanhangad,	work completed	Work completed	01-01-2018	26-01-2018	16-05-2018	12.83
22	General Education	GED008-56	Kasarode Phase-3 Cluster-I 1. Kumbala'GHSS, Rs. 3Cr (Manjeswaram Constituency)	₹ 3.00	INKEL	Manjeshwar,	Work Completed	Work Completed	30-05-2018	10-04-2019	12-10-2021	2.56
23	General Education	GED008-32	Kasarode Phase-3 Cluster-I 1. GVHSS Kanhangad, Kasaragod Rs. 3Cr (Kanhangad Constituency) WAPCOS 2. Mogral Puthur GHSS, Rs. 3Cr (Kasaragod Constituency) WAPCOS 3. GHSS Adoor, Kasaragod Rs. 3Cr (Uduma Constituency) WAPCOS	₹ 9.00	WAPCOS	Kanhangad Kasaragod Uduma	Work in progress	1. Work Completed 2. Work Completed 3. Work in progress	30.05.2018	1. 29.01.2020 2. 25.02.2020 3. 25.02.2020	1. 27.04.2020 2. 10.03.2020 3. 20.04.2020	6.12
24	General Education	GED008-42	Palakkad Kannur Kasaragod Cluster Phase 7 2. GHSS Maloth Kasaba Rs. 3Cr (Kanhangad Constituency)	₹ 3.00	INKEL	Kanhangad	Work Completed	Work Completed	18-05-2018	10-04-2019	09-08-2020	4.45
25	General Education	GED006-05	Kasaragod Cluster 1 1) G.H.S.S Cheemeni (Trikkaripur - 3.83,39,903), 2) Dr. A.G.H.S.S Kodoth (Kanhangad - 3.89,23,990), 3) G.H.S.S Parappa (Kanhangad - 3.82,60,559), 4) G.H.S.S Udinoor (Trikkaripur - 3.89,84,180)	₹ 15.45	KILA	Uduma Kanhangad Trikaripur	Work in progress	G.H.S.S Cheemeni - Agreement executed. Site to be handed over Dr. A.G.H.S.S Kodoth - Structural work completed. Finishing in progress. G.H.S.S Parappa - Agreement executed. Site handed over G.H.S.S Udinoor - Footing concrete ongoing	G.H.S.S Cheemeni -01-03-2021 Dr. A.G.H.S.S Kodoth - 01-03-2021 G.H.S.S Parappa - 01-03-2021 G.H.S.S Udinoor - 01-03-2021	G.H.S.S Cheemeni - 13.02.2024 Dr. A.G.H.S.S Kodoth - 18.03.2023 G.H.S.S Parappa - 13.02.2024 G.H.S.S Udinoor - 13.02.2024	G.H.S.S Cheemeni - 01.03.2025 Dr. A.G.H.S.S Kodoth - 24.05.23 G.H.S.S Parappa - 01.03.2025 G.H.S.S Udinoor - 01.08.2024	2.66
26	General Education	GED003-19	Kasaragod Cluster - 19 1. GHSS Bethurpara (Uduma - 99.99,898), 2. Govt. HSS Kalliot (Uduma - 75.44,706), 3. GUPS Koliyadukkam (Uduma - 99.97,151), 4. GUPS Muliya Mappila (Uduma - 99.10,389), 5. GHS Bare (Uduma - 99.50,111), 6. GHS Thachangad (Uduma - 99.88,892), 7. GHS Kolathur (Uduma - 99.99,646), 8. GFHSS Bekal (Uduma - 93.81,875), 9. GHSS Chandragiri (Uduma - 99.99,987), 10. GHS Ambalathara (Uduma - 99.69,169), 11. GVHSS Delampady (Uduma - 99.76,042.83), 12. GVHSS Kuniya (Uduma - 99.96,134), Excluded 13. Govt. HSS Pakkam (Uduma), 14. GMUPS Pallikara (Uduma)	₹ 11.67	KILA	Uduma	Work in progress	1. GHSS Bethurpara-Work completed 2. Govt. HSS Kalliot- Work completed 3. GUPS Koliyadukkam -Work completed 4. GUPS Muliya Mappila-Work completed 5. GHS Bare Work completed. 6. GHS Thachangad Work completed 7. GHS Kolathur- Work completed, 8. GFHSS Bekal -Work completed, 9. GHSS Chandragiri Work completed, 10. GHS Ambalathara Work completed, 11. GVHSS Delampady -Structural works completed Work in progress(45% completed) 12. GVHSS Kuniya -TS accorded	30.10.2020	1. GHSS Bethurpara-09.06.2021 2. Govt. HSS Kalliot- 09.06.2021 3. GUPS Koliyadukkam - 09.06.2021 4. GUPS Muliya Mappila- 22.09.2021 5. GHS Bare -09.06.2021 6. GHS Thachangad-09.06.2021 7. GHS Kolathur-09.06.2021 8. GFHSS Bekal - 09.02.2021 9. GHSS Chandragiri-22.09.2021 10. GHS Ambalathara -22.09.2021 11. GVHSS Delampady - 09.02.2021 12. GVHSS Kuniya -Nil	1. GHSS Bethurpara-19.04.2022 2. Govt. HSS Kalliot- 13.07.2022 3. GUPS Koliyadukkam - 26.04.2022 4. GUPS Muliya Mappila- 04.01.2022 5. GHS Bare -07.04.2022 6. GHS Thachangad-16.03.2022 7. GHS Kolathur-22.03.2022 8. GFHSS Bekal - 05.04.2022 9. GHSS Chandragiri-11.01.2022 10. GHS Ambalathara -22.12.2021 11. GVHSS Delampady - 30.03.2022 12. GVHSS Kuniya -Nil	9.33

27	General Education	GED003-20	Kasaragod Cluster - 20 1. GHSS Bella East (Kanjangad - 99.81,554), 2. GHSS Hosdurg (Kanjangad - 97.84,374), 3. GHSS Madikkai II (Kanjangad - 99.99,263), 4. GHSS Madikkai (Kanjangad - 99.80,880), 5. GHSS Ravaneshwar (Kanjangad - 93.51,747), 6. GHSS Uppilikkai (Kanjangad - 97.65,836), 7. GHSS Panathur (Kanjangad - 96.39,805), 8. GHSS south Thrikarippur (Thrikarippur - 99.97,757), 9. GHSS Kooliyad (Thrikarippur - 99.80,938), 10. GVHSS Kayyur (Thrikarippur - 99.47,788), 11. VPPMKPS Govt. Thrikarippur (Thrikarippur - 99.65,887), 12. GVHSS Kottappuram (Thrikarippur - 95.77,623).	₹ 11.80	KILA	Kanjangad Thrikarippur	Work in progress	1. GHSS Bella East - Work completed , 2. GHSS Hosdurg- TS to be issued by KILA after conducting soil test. 3. GHSS Madikkai II- work 98% completed. Plinth protection and roof top plastering to be completed. 4. GHSS Madikkai- work completed. 5. GHSS Ravaneshwar - work completed. 6. GHSS Uppilikkai work completed . 7. GHSS Panathur- work in progress. Floor tiling works to be carried out . 8. GHSS south Thrikarippur- agreement executed . 9. GHSS Kooliyad- work 98% completed. Plinth protection works to be completed . 10. GVHSS Kayyur- work completed. 11. VPPMKPS Govt. Thrikarippur-work completed . 12. GVHSS Kottappuram-work completed	30.10.2020	1. GHSS Bella East -22-09-2021 , 3. GHSS Madikkai II-25-07-2023 , 4. GHSS Madikkai- 22-09-2021 , 5. GHSS Ravaneshwar -12-02-2021 , 6. GHSS Uppilikkai-22-09-2021 , 7. GHSS Panathur-28-02-2021 , 8. GHSS south Thrikarippur- 29-11-2024 , 9. GHSS Kooliyad-18-03-2023 , 10. GVHSS Kayyur-13-06-2023 , 11. VPPMKPS Govt. Thrikarippur-09-06-2021 , 12. GVHSS Kottappuram-09-06-2021	1. GHSS Bella East - 14-02-2022 , 3. GHSS Madikkai II-21-09-2023 , 4. GHSS Madikkai- 18-02-2022 , 5. GHSS Ravaneshwar -06-09-2021 , 6. GHSS Uppilikkai- 18-02-2022 , 7. GHSS Panathur- 14-07-2021 , 8. GHSS south Thrikarippur- 28-02-2025 , 9. GHSS Kooliyad-25-05-2023 , 10. GVHSS Kayyur-13-06-2023 , 11. VPPMKPS Govt. Thrikarippur-12-08-2021 , 12. GVHSS Kottappuram-12-08-2021	7.73
28	General Education	GED003-21	Kasaragod Cluster - 21 1. Govt. HS Kalichanadkkam (Kanjangad - 1.13,78,766), 2. GHS Balal (Kanjangad - 1.29,84,590), 3. GHS Kottodi (Kanjangad - 1.21,44,667), 4. GHSS Thayannur (Kanjangad - 1.29,96,820), 5. GFHS Kanhangad (Kanjangad - 99.81,619), 6. GHSS Belluru (Kasaragod - 1.29,73,510), 7. GHSS Edaneer (Kasaragod - 1.29,91,110), 8. GVHSS Mulleria (Kasaragod - 1.17,47,499), 9. GUPS Adkathubail (Kasaragod - 1.00,70,051), 10. GHSS Alampady (Kasaragod - 94,36,090), 11. GVHSS for girls Nellikunnu (Kasaragod - 98.26,352), 12. GHSS Adhur (1.27,27,240) 13. GUPS Thekkil Paramba (Kasaragod - 1.05,98,755).	₹ 14.99	KILA	Kanjangad, Kasaragod	Work in progress	1. Govt. HS Kalichanadkkam- Work completed . 2. GHS Balal -PED approved. Demolition pending. 3. GHS Kottodi -Flooring and painting works ongoing 4. GHSS Thayannur -PED under scrutiny at KIIFB. 5. GFHS Kanhangad-TS accorded by KILA KMBR issue. 6. GHSS Belluru -PED approved on 01-02-2025. To be tendered, 7. GHSS Edaneer -TS accorded PED returned from KIIFB on 12-03-2025 . 8. GVHSS Mulleria -Auditorium fabrication works ongoing. 9. GUPS Adkathubail -work completed. 10. GHSS Alampady work completed. 11. GVHSS for girls Kasaragod -coverage issue. Railway NOC required. Municipality decided to demolish the building. 12. GHSS Adhur -TS approved. PED under scrutiny at KIIFB 13. GUPS Thekkil Paramba -Work completed.	27.10.2020	1. Govt. HS Kalichanadkkam- 13-06-2023 3. GHS Kottodi - 18-03-2023 8. GVHSS Mulleria -26-06-2023 9. GUPS Adkathubail -09-06-2021, 10. GHSS Alampady-28-02-2022 , 13. GUPS Thekkil Paramba -09-06-2021	1. Govt. HS Kalichanadkkam- 07-09-2023 3. GHS Kottodi - 29-05-2023 8. GVHSS Mulleria -04-10-2023 9. GUPS Adkathubail -23-12-2021, 10. GHSS Alampady -18-05-2022, 13. GUPS Thekkil Paramba -02-09-2021	4.41
29	General Education	GED003-24	Kasaragod Cluster - 24 1. GHS Kadambar (Manjeswaram - 92.15,364), 2. GHSS Uppala (Manjeswaram -1,14,45,758), 3. GHSS Mangalpad (Manjeswaram - 99.80,207), 4. GHSS Angadimoger (Manjeswaram - 99.82,819), 5. GHSS Bekur (Manjeswaram - 1.28,76,711), 6. GHS Paivalike (Manjeswaram - 98.59,904), 7. GVHSS Shirya (Manjeswaram - 1.06,72,804), 8. GVHSS Kunjathur (Manjeswaram - 99.99,310), 9. SRMGHWS Ramnagar (Kanjangad - 1.06,09,555), 10. GHSS Kamballoor (Thrikarippur - 1.29,60,800), 11. GWUPS Kodakkad (Thrikarippur - 99.49,595), Excluded GHSS Bangra Manjeswar (Manjeswaram), GFHSS Padanekadappuram (Thrikarippur)	₹ 12.15	KILA	Manjeswaram, Kanjangad, Thrikarippur	Work in progress	1. GHS Kadambar-work completed, 2. GHSS Uppala -work completed), 3. GHSS Mangalpady-work completed, 4. GHSS Angadimoger -TS accorded by KILA, 5. GHSS Bekur -TS accorded by KILA, 6. GHS Paivalike- work completed, 7. GVHSS Shirya -work completed. GVHSS Kunjathur- work completed, 9. SRMGHWS Ramnagar -work completed, 10. GHSS Kamballoor -Tender stage. Demolition pending, 11. GWUPS Kodakkad -work completed,	27.10.2020	1. GHS Kadambar-09.06.2021 2. GHSS Uppala -18.03.2023 3. GHSS Mangalpady-09.06.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 22.09.2021 7. GVHSS Shirya -09.06.2021 GVHSS Kunjathur -09.06.2021 9. SRMGHWS Ramnagar - 09.06.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad - 07.02.2023	1. GHS Kadambar-03.08.2021 2. GHSS Uppala -29.05.2023 3. GHSS Mangalpady-05.08.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 09.03.2022 7. GVHSS Shirya -10.09.2021 GVHSS Kunjathur - 03.08.2021 9. SRMGHWS Ramnagar - 06.09.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad -13.04.2023	7.17
30	General Education	GED006-09	Kasaragod Cluster 2 1) G.V.H.S.S Iriyanni (Udma - 3.89,33,130), 2) GHS Perdala (Kasaragod - 3.89,69,240), 3) G.H.S.S Paivalike Nagar (Manjeshwar - 3.85,93,760), 4) G.S.B.S Kumbila (Manjeshwar - 3.89,23,610)	₹ 15.54	KILA	Manjeshwar Kasaragod Udma	Work Awarded	1) G.V.H.S.S Iriyanni - Work in progress. FF roofslab completed. 2) GHS Perdala - Structure completed, Masonry and plastering work in progress. 3) G.H.S.S Paivalike Nagar - Structure completed. Finishing in progress. 4) G.S.B.S Kumbila - Work in progress. GF roof slab work ongoing.	1) G.V.H.S.S Iriyanni - 25.02.21 2) GHS Perdala -25.02.21, 3) G.H.S.S Paivalike Nagar - 25.02.21 4) G.S.B.S Kumbila - 25.02.21	1) G.V.H.S.S Iriyanni - 08.05.2023 2) GHS Perdala -05.01.2024 3) G.H.S.S Paivalike Nagar - 28.04.23 4) G.S.B.S Kumbila - 21.06.2023	1) G.V.H.S.S Iriyanni - 15.07.23 2) GHS Perdala -28.02.24, 3) G.H.S.S Paivalike Nagar - 11.07.23 4) G.S.B.S Kumbila - 14.09.23	2.72
31	General Education	GED006-22	Palakkad, Malappuram, Kozhikode, Kannur & Kasaragod Cluster 12. GFVHSS CHERUVATHUR, KASARGODE (TRIKKARIPPUR - 3.04,64,274) 13. GHSS PATLA, KASARGODE (KASARGOD - 2.73,68,439)	₹ 5.78	KILA	Kasaragod, Trikaripur,	Work Tendered	GFVHSS CHERUVATHUR, KASARGODE - Excavation completed. Footing pcc completed. Footing concrete completed. Plinth beam concrete completed. Column rising work ongoing GHSS PATLA, KASARGODE - Not feasible, coverage issue	GFVHSS CHERUVATHUR, KASARGODE - 01.03.21	GFVHSS CHERUVATHUR, KASARGODE - 13.02.24	GFVHSS CHERUVATHUR, KASARGODE - 05.08.24	3.40
32	General Education	GED006-21	Kasaragod, Kannur, Kozhikode, Palakkad, Malappuram & Trivandrum Cluster 4. GHSS Chemnad Kasargode (Udma - 3.40,15,364) 8. GVHSS Karadka, Kasargode (Kasaragod - 3.40,50,540)	₹ 6.81	KILA	Kasaragod, Udma,	KIIFB Approved	GHSS Chemnad Kasargode - 98% work completed. Will be completed by March 31st GVHSS Karadka, Kasargode - Structure completed. Masonry work in progress.	GHSS Chemnad Kasargode - 26.02.21 GVHSS Karadka-26.02.21	GHSS Chemnad Kasargode - 18.03.2023 GVHSS Karadka - 18.03.2023	GHSS Chemnad Kasargode - 26.05.23 GVHSS Karadka - 24.05.23	3.71

33	General Education	GED006-26	Kannur & Kasaragod Cluster 1. GHSS Kasaragod (Not approved)		KILA	Kasaragod.	Not feasible	GHSS Kasaragod - Not feasible. Already given approval in another funding				3.34
34	General Education	GED006-33	Alappuzha, Kasaragod Cluster 1. GHSS uduma (Rs.3,89,23,609) 2. GHSS Kundumkuzhy (Rs.3,88,96,403) 3. G.H.S.S Pallikera (Rs.2,23,46,161)	₹ 10.02	KILA	Uduma	KIIFB Approved	1. GHSS uduma - Site handed over. Demolition ongoing 2. GHSS Kundumkuzhy - Tenders 3. G.H.S.S Pallikera - DPR approved. TS to be submitted. CRZ clearance to be obtained	No FS	1. GHSS uduma -04.08.23 2. GHSS Kundumkuzhy -04.08.23 3. G.H.S.S Pallikera -13.09.24	1. GHSS uduma -28.02.2024	-
35	General Education	GED003-31	Kannur, Kozhikode, Kasaragod 4. GUPS Pullur (Uduma) Kasaragod	1,28,13,993	KILA	Uduma	TS issued	TS issued by SPV	13-09-2024			-
36	General Education	GED003-32	1. GUPS Koottakkani	1,29,86,593	KILA	Uduma	FS issued	FS issued	19-12-2024			-
37	Health & Family Welfare	HFW002-40	Development of THQ Hospital, Mangalapady, Kasaragod	₹ 13.74	KITCO	Manjeswaram	Work tendered	Technical bid opening on 17-03-2025	21-12-2024	05-02-2025		-
38	Health & Family Welfare	HFW002-33	Development of THQ Hospital, Neeleswaram, Kasaragod	₹ 9.98	KITCO	Thrikkaripur	Revision under process	Revision under process	02-03-2021			-
39	Health & Family Welfare	HFW002-39	Development of THQ Hospital, Bedaduka, Kasaragod	₹ 10.17	KITCO	Uduma	Work tendered	Quoted rate is above 10%. Submitted for cabinet approval	26-03-2024	20-09-2024		-
40	Health & Family Welfare	HFW005-07	Development of Government Medical College Kasargode (MEP Works) MEP	₹ 36.45	KITCO	Kasaragod	Work in progress	25% completed.	10-03-2022	31.08.2022	02.05.2023	3.95
41	Health & Family Welfare	HFW005-09	Development of Government Medical College Kasaragod Additional Works :PART B -Residential Facilities & Other Works	₹ 173.18	KITCO	Kasargod	Under Appraisal	Under Appraisal				-
42	Health & Family Welfare	HFW001-02	SETTING UP OF DIALYSIS CENTRES (TH Thrikkarippur)	₹ 97.94	KMSCL	Thrikkarippur	Work Completed	Work completed	08-05-2017	09.06.2017	21.07.2017	38.26
43	Health & Family Welfare	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC 1. CHC Periya 2. TH Poodamkallu (Panathady) 3. CHC Mangalpady 4. TH Neeleswaram	₹ 6.72	KMSCL	Manjeswaram, Thrikkarippur, Uduma, Kasargode	Work in progress	1. CHC Periya - Work completed. 2. TH Poodamkallu (Panathady) - 60% completed. 3. CHC Mangalpady - Work completed. 4. TH Neeleswaram - 58% completed.	03-09-2021	23-09-2021	07-02-2022	107.07
44	Higher Education	HED007-19	Kannur-Kozhikode-Kasargode Cluster Phase-3 Government College Mokri	₹ 7.70	KITCO	Uduma	Work in progress	The existing contractor was terminated due sudden demise. The remaining work will be retendered.				12.01
45	Higher Education	HED007-27	KASARGOD CLUSTER PHASE 4 1. Govt College Kasargode (7.9041 Cr) 2. E K Nayanar Govt College Elerithattu (Rs.7.6428 Cr) 3. Govinda Pai Memorial Govt College Manjeswaram, Kasargode (Rs.5.4852 Cr)	₹ 21.03	KSITIL	Kasargode Thrikkaripur Manjeswaram	KIIFB Approved	Scrutiny file returned to SPV on 21-10-2024 for submitting the settural stability certificate of Elerithattu college. Reply not yet submitted by SPV	02-12-2020			-
46	PWD	PWD010-01	Construction of Kottikulam ROB-Kasargod	₹ 19.60	RBDCK	Uduma	Work Tendered	GAD approved by Railways on 13.01.2023. Joint site inspection with KSEB, KWA & BSNL was conducted on 25.10.2023 for utility shifting estimates. Additional land to be acquired to suit the Revised GAD of Railways and the process for the same are under progress. Revised requisition submitted on 15.06.2023. Boundary stone planting completed and joint inspection conducted. SIA Public hearing conducted on 31.07.2024. SIA final report submitted. Expert Committee constituted. The TS committee held on 06.11.2023 and TS issued for the work amounting to Rs. 17,39,00,298.37/- The amount required for the proper completion of the project is Rs.19,60,00,000.00(Construction + Utility shifting + LA cost) is within the approved limit. KIIFB approved the TS on 01.02.2024. The work was tendered on 17.02.2024. No bids received. Hence work retendered on 27.06.2024. Technical bid opened on 17.08.2024. One bid received. Financial Bid opened on 22.10.2024. As the quoted amount was 10% above estimated PAC requested government permission to accept the tender on 04.12.2024.	16-05-2017	17-02-2024		0.42
47	PWD	PWD013-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635)	₹ 86.64	KRFB	Manjeswaram Kasaragod Uduma	Work in progress	Work in progress 84%. Out of 28 Km, 4 Km road descoped due to free surrender issue. 6 Km BC pending. 2.5 Km DBM pending. SPV has informed that the whole works will be completed by May 31st	06-07-2018	03-11-2022	22/08/2022	61.67

48	PWD	PWD013-08	Improvements to the Hill Highway from Nandarapadavu to Chevar Km 0/000 to 23/000 in Kasargode District	₹ 54.76	KRFB	Manjeshwar	Work Completed	Work Completed	20/01/2018	14/03/2018	18/06/2018	53.52
49	PWD	PWD004-108	Improvements and providing DBM & BC to Kasyur-Chembrakanam- Palakunnu road 0/000 to 12/270 in Kasargod District	₹ 36.64	KRFB	Trikaripur	Work Completed		17/01/2018	31/05/2018	10-01-2018	34.58
50	PWD	PWD013-16	Improvements to Hill Highway Kolichal - Cherupuzha road km 0/000 to 30/377 BM & BC in Kasargod district	₹ 89.24	KRFB	Kanhangad	Work in progress	Work foreclosed (92%) excluding forest area on 26.12.2024	06-07-2018	27/12/2018	03-05-2019	70.94
51	PWD	PWD013-17	Improvements to Hill Highway Kolichal - Edapparamba road at km 0/000 to 24/400 in Kasargod district	₹ 85.15	KRFB	Kanhangad, Trikaripur	Work in progress	Work foreclosed on 03.04.2023 with 3.95km road work pending due to delay in forest clearance.	20/01/2018	14/03/2018	07-03-2018	52.95
52	PWD	PWD006-14	IMPROVEMENTS TO CHERUVATHUR-CHEEMENI- I T PARK- PALAVAYAL - BEEMANADY - MUKKADA ROAD BY PROVIDING DGBM and BC IN KASARAGOD DISTRICT	₹ 121.43	KRFB	Kanhangad, Trikaripur	Work in progress	BC completed for 5.5 km. DBM completed for 50 km.	16/03/2018	16/02/2019	26/07/2019	92.83
53	PWD	PWD004-122	Improvements to Thekkil - Alatty road between KM 0/000 to 34/555 Udma LA Constituency in Kasargod district	₹ 75.11	KRFB	Udma	Work Completed	Final bill of the original work released. DPR for balance work submitted by SPV is under appraisal.	17/01/2018	22/03/2018	24/07/2018	74.38
54	PWD	PWD006-17	Improvements to Kalladka - Cherkala Road km 33/000 to 52/192 in Kasargod District	₹ 39.76	KRFB	Kasaragod	Work in progress	Work foreclosed. Estimate for balance work is under process.		07-12-2018	17/10/2018	29.06
55	PWD	PWD006-22	Improvements and providing DBM and BC to Kiliyalam- Varanhoor road KM 0/000 to 10/000 in Kasargod District	₹ 30.17	KRFB	Kanhangad	Work completed	Road Work completed.	16/03/2018	30/10/2018	17/01/2019	27.80
56			Kiliyalam Bridge in Kiliyalam- Varanhoor road		KRFB	Kanhangad	Work in progress	92% Work completed super structure, sub structure, foundation of the bridge are completed. Approach road work progressing at site	30/08/2022	30/09/2022	19/06/2023	
57	PWD	PWD004-128	Improvements to Nileshwar- Edathode road KM 0/000 to 13/125 by providing DBM & BC in Kasargod Dist	₹ 43.27	KRFB	Kanhangad	Original work terminated after completion of 38% work	The work was terminated by the SPV at the risk and cost of the contractor vide order dated 29-05-2023. Balance work to be tendered by SPV.	16/03/2018	12-03-2018	28/02/2019	22.88
58	PWD	PWD006-24	Improvements to Kalladka - Perla - Ukkinadka Road 23/227 to 32/827 in Kasargod District	₹ 27.39	KRFB	Kasaragod	Work Completed		26/05/2018	31/10/2018	21/01/2019	22.26
59	PWD	PWD003-14	Kasargode Bypass	₹ 55.27	RBDCK	Udma	KIIFB Approved	On 14.06.2023 KIIFB conducted Udma LAC meeting and ED-KIIFB suggested RBDCK to coordinate with Hon.MLA so as to finalize the alignment and to initiate LA procedures. Accordingly, MLA informed to hold on the works until to solve the protest against the Land acquisition	11-09-2018			-
60	PWD	PWD011-03	Beercheri ROB [LC No. 265 @ km 792/600-700]	₹ 28.23	RBDCK	Trikaripur	KIIFB Approved	Revised GAD submitted to Railway on 07.01.2025. Railway requested additional clarification and the same was submitted on 28.02.2025.	16-03-2019			-
61	PWD	PWD015-33	Improvements to Badiadka - Yethadka - Soolyapadavu Road Km 0/000 to 19/828 in Kasargod District	₹ 45.58	KRFB	Kasaragod	Work Completed	Works foreclosed center line marking and road studs at center are completed. Edge lines are pending, but balance schedule not prepared.	16-03-2019	27-08-2019	31-12-2019	40.19
62	PWD	PWD015-40	Improvements to Bovikanam - Kanthur - Erinjipuzha - Kutikol road KM 0/000 to 17/000 in Kasargod District	₹ 58.30	KRFB	Udma	Work Completed	Work Completed	18-03-2019	28-12-2019	17-07-2020	54.13
63	PWD	PWD001-43	Construction of Ramanchira Bridge across Muttoli River in Kasargod District	₹ 19.43	KRFB	Trikaripur	Work in progress	Work in progress. 78% completed. Foundation, Sub-structure & Super-structure of the bridge are completed. Foot path and handrail works are in progress. Earthwork for approach roads are progressing at site.	02-12-2020	06-02-2022	02-08-2023	14.88
64	PWD	PWD015-51	IMPROVEMENTS TO MASKUMARI KURUDAPADVU ROAD 0/000 TO 7/544 IN KASARAGOD DISTRICT	₹ 21.00	KRFB	Manjeshwar	Under Appraisal	It was decided to be taken up the balance length of 3.8 km can be taken up with similar provisions (widening the carriageway to 5.50 meters and providing MSS surfacing) that are given for the initial 3.6 Km work proposal arranged by PWD. SPV has to submit the estimate in KIIFB	NA	NA	NA	-
65	PWD	PWD008-07	Construction of bridge at Kalikkadavu across Chaitravahini river in Kasargod district.	₹ 7.87	KRFB	Trikaripur	Work in progress	Sub structure work fully completed and super structure work completed from P1 to P2 span. Balance works are progressing at site.	20/03/2022	07-04-2022	16/02/2023	1.41
66	PWD	PWD015-70	KIIFB 2017-18-Improvements to Nekrampara-Arladka-Pundoor-Narampady-Yethadka road Km 0/000 to 11/600 in Kasargod District	₹ 29.54	KRFB	Kasaragod	Deferred		NA	NA	NA	-
67	PWD	PWD004-27	KIIFB 2016-17 Improvements to Hosdurg-Panathur road by providing BM and BC from 24/000 to 42/000 in Kasargode District	₹ 60.32	KRFB	Kanhangad	Work in progress	50% work completed. DBM work completed for 8.015 KM. 25 Nos of culvert completed.	14/08/2020	29/09/2021	13/04/2022	-
68	PWD	PWD015-83	KIIFB 2017-18 Improvements to Rakkol Ennapara Road between km 0/000 to 7/695 in Kasargod district	₹ 40.00	KRFB	Kanhangad	Under Appraisal	TAR sent to SPV on 22-01-2020. Reply not yet submitted by SPV	NA	NA	NA	-

69	PWD	PWD011-08	Construction of ROB in lieu of LC 273 between Railway KM 815/200-300 at Kushal Nagar in Kasaragod	₹ 34.71	RBDCK	Kanhangad	KIIFB Approved	GAD approved by Railways 19.12.2023. Boundary stone planting completed and Joint site inspection conducted on 28.02.2024. On 10.06.2024 Special Tahsildar LA KIIFB has requested payment of contingency charge. On 05/08/2024 contingency amount of 50 lakhs released to LA Tahsildar, KIIFB. Awaiting 4(1) notified on 12.02.2025.	02-11-2020			0.50
70	PWD	PWD011-19	Construction of ROB in lieu of LC 266 in between Railway KM at Thrikkariapur in Kasaragod	₹ 53.09	RBDCK	Trikaripur	KIIFB Approved	As requested by Railways, revised GAD submitted to Railways on 04.03.2025.	08-06-2020			-
71	PWD	PWD011-10	Construction of ROB in lieu of LC 267 in between Railway KM 795/500-600 on Cheruvathur - Padne - Edachakkai road	₹ 32.24	RBDCK	Trikaripur	KIIFB Approved	GAD approved on 28.11.2024. Requisition for acquisition submitted to District collector on 30.01.2025.	02-10-2020			-
72	PWD	PWD011-13	Construction of ROB in lieu of LC 289 in between Railway KM 865/500-600 at Hosangadi in Kasaragod	₹ 40.64	RBDCK	Manjeshwar	KIIFB Approved	Revised GAD submitted to Railways on 01.02.2024 and reminder letter sent on 04.06.2024 & 22.08.2024.	02-10-2020			-
73	PWD	PWD011-12	Construction of RoB in lieu of LC 281 in between Railway KM 831/700-800 at Udma in Kasaragod	₹ 36.56	RBDCK	Udma	KIIFB Approved	The GAD was approved by Railways on 16.03.2024. Revenue As was obtained on 15.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	02-11-2020			-
74	PWD	PWD011-09	Construction of RoB in lieu of LC 291 in between Railway KM 868/800-900 at Manjeshwar in Kasaragod District	₹ 40.40	RBDCK	Manjeshwar	KIIFB Approved	The GAD was approved by Railways on 13.02.2024. Revenue As was obtained on 20.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	08-09-2020			-
75	PWD	PWD015-94	Improvements to Mekkat-Erikulam Road between Km 0/000 to 4/653 in Kasaragod District	₹ 16.00	KRFB	Kanhangad	Under Appraisal	Work deferred for the time being due to low volume traffic and land constraints to develop the road in KIIFB standards.	NA	NA	NA	-
76	PWD	PWD015-102	Improvements by providing DBM and BC Padannakkad over Bridge-Vellarikundu road Km 0/000 to 31/100 in Kasaragod District	₹ 9.38	KRFB	Kanhangad	Work in progress	FS issued for bridges. 45% works completed. Pulikkal bridge completed and inaugurated. Anapetty bridge works in progress. Pier works are being progressed at site. Banam bridge not started. 6 m spoon box culvert only. SPV has informed that one month only required for this bridge.	26-02-2021	23-02-2022	21-06-2023	1.88
77	PWD	PWD016-42	Construction of Kubanoor Bridge on Ichilangod village office Bekoor road in Manjeshwar LAC in Kasaragod district	₹ 10.10	KRFB	Manjeshwar	Under Appraisal		Not Approved	NA	NA	-
78	PWD	PWD016-46	CONSTRUCTION OF CHOTTA BRIDGE ACROSS PAYASWINI RIVER AT KM 4/000 OF KUNDAMKUZHI - CHOTTA- IRIYANNI ROAD IN UDMA LAC IN KASARAGOD DISTRICT	₹ 18.30	KRFB	Udma	Work in progress	Work progress: 65% physical progress. 4 piers, 2 abutment, 15 girders work completed. A1-P2 Slab concrete work completed. Bottlenecks: Forest land to be obtained on A2 side. Application of PARVESH portal submitted. Additional 1.2 km of connecting is required to be widened by obtaining land through free surrender. CMD has been entrusted with survey work for 10 m RoW. The immediate approach A2 side shall also require forest land for vertical gradient correction.	20/03/2022	25/08/2022	01-10-2023	7.86
79	PWD	PWD014-43	Valiyaparamba Bridge to Pannikunnu in Kasaragod district (57.23km) - Land Acquisition LA component	₹ 44.69	KRFB	Thrikkariapur Udma Kasaragod Kanhangad	LA in progress	Revised alignment sketch and Revenue AS to be submitted by the KRFB to the LAO.	18/08/2023	Not Tendered	NA	-
80	PWD	PWD014-44	Coastal Highway in Kasaragod District - Construction of Valiyaparamba Bridge	₹ 55.45	KRFB	Trikaripur	LA in progress	6(1) issued.	11-09-2023	Not Tendered	NA	-
81	PWD	PWD015-69	Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasargode District- Road including LA	₹ 16.72	KRFB	Trikaripur	LA in progress	11(1) published. The period of 11(1) has been extended for six months up to 09-04-2025. BVR approved by District Collector. Final R&R package proposal submitted to the Land revenue commissioner. Draft DVS has been submitted to the District Collector.	15-02-2020			8.39
			Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasargode District- Bridge component	₹ 24.19			Work in progress	Foundation, pier works completed. Pier cap work progressing.	18-08-2022	13-03-2023	03-07-2024	


 UNDER SECRETARY

4173

List of KIIFB Projects under Kasargod District												
No	Department	Project Code	Sub Project Name	Project Outlay (In Cr)	SPV	LAC	Work Status	Current Status in Detail	FS Date (DD-MM-YYYY)	Tendered Date (DD-MM-YYYY)	Agreement Date (DD-MM-YYYY)	Disbursements (In Cr)
1	Culture	CAD001-02	Subramanyan Thirumunp cultural complex in Kasargod	₹ 46.44	KSFD	Kanhangad	Work Completed	Work completed. Commissioning is pending	05-02-2019	03-05-2019	23-12-2019	41.94
2	SC/ST	SCD002-04	Construction of Hostels at Various location 1.Pre-matric hostel at Kuttikol in Kasargod district - 4.2cr 2.Hostel building at Vellachal in Kasargod district - 5cr 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 4.7Cr	₹ 13.90	KSCC	Udma Kanhangad Udma	Work in progress	1.Pre-matric hostel at Kuttikol in Kasargod district - Completed 2.Hostel building at Vellachal in Kasargod district - Completed 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - Completed	1.Pre-matric hostel at Kuttikol in Kasargod district -17.01.2018 2.Hostel building at Vellachal in Kasargod district -17.01.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 7.01.2018	1.Pre-matric hostel at Kuttikol in Kasargod district - 19.03.2018 2.Hostel building at Vellachal in Kasargod district -20.04.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 19.03.2018	1.Pre-matric hostel at Kuttikol in Kasargod district - 25.09.2018 2.Hostel building at Vellachal in Kasargod district -10.08.2018 3.Pre-matric hostel for 100 girls at Bedaduka in Kasargode district - 25.09.2018	30.02
3	Coastal Shipping & Inland Navigation	CIN002-06	Land Acquisition for the development of Neelawaram - Bekal stretch of West Coast Canal	₹ 178.15	KWIL	Kanhangad	LA in Progress	Revised Revenue AS issued by the Government. But, the DDO code and Establishment charge to be allotted to the LA unit. There is some technical issues w.r.t Contingency Charge and it has been rectified two days before. This has to be intimated to the Inland Navigation Department for depositing the Contingency charge.	21.03.2022			0.50
4	Registration	RGD007-01	Cluster VI - Construction of Sub Registrar offices at West Hill in Kozhikkode District (Kozhikkode North LAC), Registration Complex in Kozhikkode District (Kozhikkode South), Taliparamba (Thaliparamba), Uliyil in Kannur District (Peravoor), Udma (Udma) & Thrikkaripur in Kasargod (Thrikkaripur) & Mananthavady in Wayand District (Mananthavady) 1. Thrikkaripur-0.911 Cr - Work Completed 2. Udma-1.062 Cr - ONGOING	₹ 1.97	KSCC	Udma, Trikaripur,	work completed	Thrikkaripur- Completed and inaugurated on May 2022. Udma- Civil & Electrical Completed	03.07.2018	Thrikkaripur: Civil work- 30/05/2019, Electrical Work- 14/07/2020 Udma: Civil work- 16/02/2021, Electrical Work- 12/01/2022	Thrikkaripur: Civil work- 14/08/2020, Electrical work- 20/10/2020 Udma: Civil work- 22/07/2021, Electrical Work- 27/07/2022	7.19
5	Revenue	REV001-01	Construction of Mini Civil station, Vellarikundu	₹ 10.09	KSHB	Kanhangad	Work Completed	Work completed in May 2021	04.02.2019	Civil work-19/02/2019 Electrical work-17/07/2020	Civil work- 14/06/2019 Electrical work- 30/09/2020	6.70
6	Power	POW002-07	Kolathunadu Lines Package Construction / Upgradation of 110kV SC line to 220/110kV DC line using narrow base MCMV Towers from Kanhirode to Mylatty	₹ 262.54	KSEB	Kanhangad, Trikaripur,	Work in progress	Foundation work 236/ 239 completed. 234 tower erection completed out of 239. 131.54 Ckm 220kV and 132.82 Ckm 110kV stringing is completed. Work in progress	16.07.2018	01.08.2018	22.07.2019	196.72
7	Labour & Skills development	LBR002-04	UPGRADATION OF GOVT ITI KOYILANDY, GOVT ITI KANNUR AND EK NAYANAR MEMORIAL ITI KAYYUR EK NAYANAR MEMORIAL ITI KAYYUR : 5.28 - Work tendered	₹ 5.28	KASE	Trikaripur	Work tendered	Tendered eight times. However, in each attempt either received no response or resulted in defective tenders. SPV addressed the Govt. for permission to execute the work through accredited agencies. Decision to be received.	18.03.2019	Tender 1 - 10.08.2020 Tender 2 - 07.11.2020 Tender 3 - 02.02.2021 Tender 4 - 26.02.2021 Tender 5 - 03.08.2023 Tender 6 - 07.09.2023 Tender 7 - 12.06.2024 Tender 8 - 14.10.2024		5.59
8	Sports & Youth Affairs	SYA002-06	Neelawaram EMS Stadium	₹ 17.04	KITCO	Trikaripur	Work Completed	Work completed	17.09.2017	12.05.2020 (Fire fittings works),28.02.2018 (Civil works),25.02.2019 (Flooring works).	18-05-2018-Civil work,28-05-2019-Flooring work,05-11-2020-Fire Fitting work,	13.69
9	Sports & Youth Affairs	SYA001-14	Construction of M.R.C Krishnan Memorial Indoor stadium at Thrikkaripur Revised from 29.32,19,491	₹ 31.54	KITCO	Trikaripur	Work in progress	1. Civil & MEP scope work completed. 2. Commissioning of MEP work and 3. Statutory approvals work under progress. 4. Permanent electricity connection to be obtained (due to delay from KSEB in completing transformer installation work)	12.11.2018	20.01.2020 (Civil works)	20.01.2021 (Civil works)	29.37
10	Water Resources	WRD005-131	Replacement of Transmission Mains in Kannur Circle	₹ 45.75	KWA	Kasargod	Work Completed	Work completed	18-01-2019	21-10-2019	21-01-2020	27.87

11	Water Resources	WRD002-05	WSS to Kasargod Municipality and Chemmanad Panchayath - Phase - I	₹ 76.00	KWA	Kasaragod	Work in progress	Package 1 - Providing dedicated UG Cable powerline extension from Vidyannagar to WTP at Bovikanam and Intake well Bavikkara Mottal KSEB Deposit work (Work is being executed through KSEB) - Work completed. Package 2 - Supply and erection of raw water pump set , transformer and construction of substation building and allied works ,supply and laying raw water pumping main ,clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam - Work completed. Package 3 - WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s(1stby) 1000kva transformer -1 no. - Work completed. Package 4 - OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m - Work completed. Package 5 - Supplying and Laying gravity main from Bovikkanam to Chattanchalkunnapura and Delikunnapura and Construction of 16LL, 13LL OHSRs at Delikunnapura and Chattanchalkunnapura - Work under tender process	08-05-2017	04-05-2017	20-07-2017	49.77
12	Fisheries & Ports	FSH001-01	Construction of Groynes and Extension of Breakwaters (Beach stabilization on southern side of Manjeswaram Fishing Harbour)	₹ 12.73	KSCADC	Manjeshwar	Work in progress	Work completed.	09.11.2018	04.06.2019	07.09.2019	24.84
13	Fisheries & Ports	FSH002-11	Educational Infrastructure Works in Kasargod District Phase -I 1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - 0.64 Cr 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District(Manjeswaram constituency)- 1.79Cr 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District(Thrikaripur constituency)-1.48 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District(Uduma constituency)-0.78Cr 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District(Uduma constituency)-1.87	₹ 6.95	KSCADC	Uduma Manjeshwar Trikaripur	Work in progress	1. Government Upper Primary School, Agasarahole in Kasargod District(Uduma constituency) - Work in progress (20% completed) 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - Work Completed 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - Work Completed 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - Work in progress (20% completed) 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - Work completed	13-02-2020	1. Government Upper Primary School, Agasarahole in Kasargod District-28-04-2022 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 13-08-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 13-05-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District -24-06-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) in Kasargod District - 28-04-2022	1. Government Upper Primary School, Agasarahole in Kasargod District 22-06-2024 2. Government Higher Secondary School, Bengara Manjeswaram in Kasargod District - 27-10-2020 3. Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasargod District - 27-08-2020 4. Government Fisheries Upper Primary School, Keezhur, Uduma in Kasargod District - 24-09-2024 5. Government Muslim Upper Primary School, Pallikkara (Kallingal) 04-01-2023	4.67
14	Fisheries & Ports	FSH002-12	Educational Infrastructure Works of Ernakulam and Kasargod Districts Phase -2 1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod(Trikaripur constituency)- 1.15Cr 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod(Uduma constituency)-0.43Cr 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod(Kasargod constituency)-1.61Cr 4. Government Higher Secondary School, Pakkam, PallikaraKasargod(Uduma constituency)-0.81Cr		KSCADC	Uduma Trikaripur Uduma Kasargod	Work in progress	1. Government Fisheries Higher Secondary School, Padanna Kadappuram in Kasargod DistrictKasargod- Work Completed. 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan in Kasargod DistrictKasargod- Work completed 3. Government Higher Secondary School, Kasargod in Kasargod DistrictKasargod- Work completed 4. Government Higher Secondary School, Pakkam, PallikaraKasargod- Work completed	13-02-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 22-06-2020 3. Government Higher Secondary School, Kasargod- 30-12-2020 4. Government Higher Secondary School, Pakkam, Pallikara- 14-05-2020	1. Government Fisheries Higher Secondary School, Padanna Kadappuram- 22-06-2020 2. Ramachandra Rao Memorial Govt. U.P.School, Keekan- 05-10-2020 3. Government Higher Secondary School, Kasargod- 10-02-2021 4. Government Higher Secondary School, Pakkam, Pallikara- 21-08-2020	4.46
15	Fisheries & Ports	FSH003-11	STRENGTHENING OF FISH MARKETING INFRASTRUCTURE IN FIVE DISTRICTS OF THE STATE Kanhagad Fish Market	₹ 3.01	KSCADC	Kanhagad.	TS stage	Site for construction to be finalised	09-04-2021	NA	NA	0.73


16	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency - Kasaragod District-Phase 2 1. Pilikkode C. Krishnan Nair Smaraka Govt. H.S.S (Thrikaripur Constituency) 5cr 2. Govt. HSS, Morgal (Manjeswaram Constituency) 5Cr 3. Thalankara Govt. Muslim V.H.S.S (Kasaragod Constituency) 5Cr	₹ 15.00	KITE	Trikaripur, Manjeshwar, Kasaragod.	Work Completed	Work Completed	10-12-2017	25-01-2018	16-05-2018	14.43
17	General Education	GED005-09	PPE Mission-Upgradation of one school in each constituency- Kannur & Kasaragod Districts Phase-1 GHSS Kakkat	₹ 5.00	KITE	Kanhangad	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	14.76
18	General Education	GED005-35	PPE Mission- Upgradation of one school in each constituency - Kannur & Kasaragod Districts-Phase 3 GHSS Periya (Uduma Constituency)	₹ 5.00	KITE	Uduma	Work Completed	Work Completed	27-07-2017	25-01-2018	16-05-2018	17.49
19	General Education	GED008-09	Kasaragod cluster Phase 1 1. Bandhadukka Govt. H.S.S (Uduma Constituency) 3Cr 2. Bellikoth M.P.S.G.V.H.S.S (Kanhangad Constituency) 3Cr 3. Cherkala central G.H.S.S (Kasaragod Constituency) 3Cr	₹ 9.00	KITE	Uduma, Kanhangad, Kasaragod	Work Completed	Work Completed	16.12.2017	25-01-2018	16-05-2018	7.66
20	General Education	GED008-10	Kannur & kasaragod cluster - phase 1 1. GHSS Kuttamath (Trikkaripur Constituency) 3Cr	₹ 3.00	KITE	Trikaripur, Thalassery	Work Completed	Work Completed	16-12-2017	25-01-2018	16-05-2018	8.47
21	General Education	GED008-16	Kozhikode Kannur Kasarode District Cluster - Phase 2 2. GHSS Chayoth, Kasaragod (Kanhangad Constituency) 2.86Cr 3. GHSS Balanthode, Kasaragod (Kanhangad Constituency) 3Cr	₹ 5.86	KITE	Kanhangad,	work completed	Work completed	01-01-2018	26-01-2018	16-05-2018	12.83
22	General Education	GED008-56	Kasarode Phase-3 Cluster-I 1. Kumbala'GHSS, Rs. 3Cr (Manjeswaram Constituency)	₹ 3.00	INKEL	Manjeshwar,	Work Completed	Work Completed	30-05-2018	10-04-2019	12-10-2021	2.56
23	General Education	GED008-32	Kasarode Phase-3 Cluster-I 1. GVHSS Kanhangad, Kasaragod Rs. 3Cr (Kanhangad Constituency) WAPCOS 2. Mogral Puthur GHSS, Rs. 3Cr (Kasaragod Constituency) WAPCOS 3. GHSS Adoor, Kasaragod Rs. 3Cr (Uduma Constituency) WAPCOS	₹ 9.00	WAPCOS	Kanhangad Kasaragod Uduma	Work in progress	1. Work Completed 2. Work Completed 3. Work in progress	30.05.2018	1. 29.01.2020 2. 25.02.2020 3. 25.02.2020	1. 27.04.2020 2. 10.03.2020 3. 20.04.2020	6.12
24	General Education	GED008-42	Palakkad Kannur Kasaragod Cluster Phase 7 2. GHSS Maloth Kasaba Rs. 3Cr (Kanhangad Constituency)	₹ 3.00	INKEL	Kanhangad	Work Completed	Work Completed	18-05-2018	10-04-2019	09-08-2020	4.45
25	General Education	GED006-05	Kasaragod Cluster 1 1) G.H.S.S Cheemeni (Trikkaripur - 3.83,39,903). 2) Dr. A.G.H.S.S Kodoth (Kanhangad - 3.89,23,990). 3) G.H.S.S Parappa (Kanhangad - 3.82,60,559). 4) G.H.S.S Udinoor (Trikkaripur - 3.89,84,180)	₹ 15.45	KILA	Uduma Kanhangad Trikaripur	Work in progress	G.H.S.S Cheemeni - Agreement executed. Site to be handed over Dr. A.G.H.S.S Kodoth - Structural work completed. Finishing in progress. G.H.S.S Parappa - Agreement executed. Site handed over G.H.S.S Udinoor - Footing concrete ongoing	G.H.S.S Cheemeni -01-03-2021 Dr. A.G.H.S.S Kodoth - 01-03-2021 G.H.S.S Parappa - 01-03-2021 G.H.S.S Udinoor - 01-03-2021	G.H.S.S Cheemeni - 13.02.2024 Dr. A.G.H.S.S Kodoth - 18.03.2023 G.H.S.S Parappa - 13.02.2024 G.H.S.S Udinoor - 13.02.2024	G.H.S.S Cheemeni - 01.03.2025 Dr. A.G.H.S.S Kodoth - 24.05.23 G.H.S.S Parappa - 01.03.2025 G.H.S.S Udinoor - 01.08.2024	2.66
26	General Education	GED003-19	Kasaragod Cluster - 19 1. GHSS Bethurpara (Uduma - 99.99,898). 2. Govt. HSS Kalliot (Uduma - 75.44,706). 3. GUPS Koliyadukkam (Uduma - 99.97,151). 4. GUPS Muliya Mappila (Uduma - 99.10,389). 5. GHS Bare (Uduma - 99.50,111). 6. GHS Thachangad (Uduma - 99.88,892). 7. GHS Kolathur (Uduma - 99.99,646). 8. GFHSS Bekal (Uduma - 93.81,875). 9. GHSS Chandragiri (Uduma - 99.99,987). 10. GHS Ambalathara (Uduma - 99.69,169). 11. GVHSS Delampady (Uduma - 99.76,042.83). 12. GVHSS Kuniya (Uduma - 99.96,134). Excluded 13. Govt. HSS Pakkam (Uduma), 14. GMUPS Pallikara (Uduma)	₹ 11.67	KILA	Uduma	Work in progress	1. GHSS Bethurpara-Work completed 2. Govt. HSS Kalliot- Work completed 3. GUPS Koliyadukkam -Work completed 4. GUPS Muliya Mappila-Work completed 5. GHS Bare Work completed. 6. GHS Thachangad Work completed 7. GHS Kolathur- Work completed. 8. GFHSS Bekal -Work completed. 9. GHSS Chandragiri Work completed. 10. GHS Ambalathara Work completed. 11. GVHSS Delampady -Structural works completed Work in progress(45% completed) 12. GVHSS Kuniya -TS accorded	30.10.2020	1. GHSS Bethurpara-09.06.2021 2. Govt. HSS Kalliot- 09.06.2021 3. GUPS Koliyadukkam - 09.06.2021 4. GUPS Muliya Mappila- 22.09.2021 5. GHS Bare -09.06.2021 6. GHS Thachangad-09.06.2021 7. GHS Kolathur-09.06.2021 8. GFHSS Bekal - 09.02.2021 9. GHSS Chandragiri-22.09.2021 10. GHS Ambalathara -22.09.2021 11. GVHSS Delampady - 09.02.2021 12. GVHSS Kuniya -Nil	1. GHSS Bethurpara-19.04.2022 2. Govt. HSS Kalliot- 13.07.2022 3. GUPS Koliyadukkam - 26.04.2022 4. GUPS Muliya Mappila- 04.01.2022 5. GHS Bare -07.04.2022 6. GHS Thachangad-16.03.2022 7. GHS Kolathur-22.03.2022 8. GFHSS Bekal - 05.04.2022 9. GHSS Chandragiri-11.01.2022 10. GHS Ambalathara -22.12.2021 11. GVHSS Delampady - 30.03.2022 12. GVHSS Kuniya -Nil	9.33

27	General Education	GED003-20	Kasaragod Cluster - 20 1. GHSS Bella East (Kanjangad - 99.81,554), 2. GHSS Hosdurg (Kanjangad - 97.84,374), 3. GHSS Madikkai II (Kanjangad - 99.99,263), 4. GHSS Madikkai (Kanjangad - 99.80,880), 5. GHSS Ravaneswar (Kanjangad - 93.51,747), 6. GHSS Uppilikkai (Kanjangad - 97.65,836), 7. GHSS Panathur (Kanjangad - 96.39,805), 8. GHSS south Thrikarippur (Thrikarippur - 99.97,757), 9. GHSS Kooliyad (Thrikarippur - 99.80,938), 10. GVHSS Kayyur (Thrikarippur - 99.47,788), 11. VPPMKPS Govt. Thrikarippur (Thrikarippur - 99.65,887), 12. GVHSS Kottappuram (Thrikarippur - 95.77,623).	₹ 11.80	KILA	Kanjangad Thrikarippur	Work in progress	1. GHSS Bella East - Work completed , 2. GHSS Hosdurg- TS to be issued by KILA after conducting soil test. 3. GHSS Madikkai II- work 98% completed. Plinth protection and roof top plastering to be completed. 4. GHSS Madikkai- work completed. 5. GHSS Ravaneswar - work completed. 6. GHSS Uppilikkai work completed . 7. GHSS Panathur- work in progress. Floor tiling works to be carried out . 8. GHSS south Thrikarippur- agreement executed . 9. GHSS Kooliyad- work 98% completed. Plinth protection works to be completed . 10. GVHSS Kayyur- work completed. 11. VPPMKPS Govt. Thrikarippur-work completed . 12. GVHSS Kottappuram-work completed	30.10.2020	1. GHSS Bella East -22-09-2021 . 3. GHSS Madikkai II-25-07-2023 . 4. GHSS Madikkai- 22-09-2021 . 5. GHSS Ravaneswar -12-02-2021 . 6. GHSS Uppilikkai-22-09-2021 . 7. GHSS Panathur-28-02-2021 . 8. GHSS south Thrikarippur- 29-11-2024 . 9. GHSS Kooliyad-18-03-2023 . 10. GVHSS Kayyur-13-06-2023 . 11. VPPMKPS Govt. Thrikarippur-09-06-2021 . 12. GVHSS Kottappuram-09-06-2021 .	1. GHSS Bella East - 14-02-2022 . 3. GHSS Madikkai II-21-09-2023 . 4. GHSS Madikkai- 18-02-2022 . 5. GHSS Ravaneswar -06-09-2021 . 6. GHSS Uppilikkai- 18-02-2022. 7. GHSS Panathur- 14-07-2021 . 8. GHSS south Thrikarippur- 28-02-2025. 9. GHSS Kooliyad-25-05-2023 . 10. GVHSS Kayyur-13-06-2023 . 11. VPPMKPS Govt. Thrikarippur-12-08-2021 . 12. GVHSS Kottappuram-12-08-2021 .	7.73
28	General Education	GED003-21	Kasaragod Cluster - 21 1. Govt. HS Kalichanadkkam (Kanjangad - 1.13,78,766), 2. GHS Balal (Kanjangad - 1.29,84,590), 3. GHS Kottodi (Kanjangad - 1.21,44,667), 4. GHSS Thayannur (Kanjangad - 1.29,96,820), 5. GFHS Kanhangad (Kanjangad - 99.81,619), 6. GHSS Belluru (Kasaragod - 1.29,73,510), 7. GHSS Edaneer (Kasaragod - 1.29,91,110), 8. GVHSS Mulleria (Kasaragod - 1.17,47,499), 9. GUPS Adkathubail (Kasaragod - 1.00,70,051), 10. GHSS Alampady (Kasaragod - 94,36,090), 11. GVHSS for girls Nellikunnu (Kasaragod - 98.26,352), 12. GHSS Adhur (1.27,27,240) 13. GUPS Thekkil Paramba (Kasaragod - 1.05,98,755).	₹ 14.99	KILA	Kanjangad, Kasaragod	Work in progress	1. Govt. HS Kalichanadkkam- Work completed . 2. GHS Balal -PED approved. Demolition pending. 3. GHS Kottodi -Flooring and painting works ongoing . 4. GHSS Thayannur -PED under scrutiny at KIIFB. 5. GFHS Kanhangad-TS accorded by KILA KMBR issue. 6. GHSS Belluru -PED approved on 01-02-2025. To be tendered. 7. GHSS Edaneer -TS accorded PED returned from KIIFB on 12-03-2025 . 8. GVHSS Mulleria - Auditorium fabrication works ongoing. 9. GUPS Adkathubail -work completed. 10. GHSS Alampady work completed. 11. GVHSS for girls Kasaragod -coverage issue. Railway NOC required. Municipality decided to demolish the building. 12. GHSS Adhur -TS approved. PED under scrutiny at KIIFB 13. GUPS Thekkil Paramba -Work completed.	27.10.2020	1. Govt. HS Kalichanadkkam- 13-06-2023 3. GHS Kottodi - 18-03-2023 8. GVHSS Mulleria -26-06-2023 9. GUPS Adkathubail -09-06-2021. 10. GHSS Alampady-28-02-2022 . 13. GUPS Thekkil Paramba -09-06-2021	1. Govt. HS Kalichanadkkam- 07-09-2023 3. GHS Kottodi - 29-05-2023 8. GVHSS Mulleria -04-10-2023 9. GUPS Adkathubail -23-12-2021. 10. GHSS Alampady -18-05-2022. 13. GUPS Thekkil Paramba -02-09-2021	4.41
29	General Education	GED003-24	Kasaragod Cluster - 24 1. GHS Kadambar (Manjeswaram - 92.15,364), 2. GHSS Uppala (Manjeswaram -1,14,45,758), 3. GHSS Mangalpad (Manjeswaram - 99.80,207), 4. GHSS Angadimoger (Manjeswaram - 99.82,819), 5. GHSS Bekur (Manjeswaram - 1.28,76,711), 6. GHS Paivalike (Manjeswaram - 98.59,904), 7. GVHSS Shirya (Manjeswaram - 1.06,72,804), 8. GVHSS Kunjathur (Manjeswaram - 99.99,310), 9. SRMGHWS Ramnagar (Kanjangad - 1.06,09,555), 10. GHSS Kamballoor (Thrikarippur - 1.29,60,800), 11. GWUPS Kodakkad (Thrikarippur - 99.49,595). Excluded GHSS Bangra Manjeswar (Manjeswaram). GFHSS Padanekadappuram (Thrikarippur)	₹ 12.15	KILA	Manjeswaram, Kanjangad, Thrikarippur	Work in progress	1. GHS Kadambar-work completed. 2. GHSS Uppala -work completed), 3. GHSS Mangalpady-work completed, 4. GHSS Angadimoger -TS accorded by KILA, 5. GHSS Bekur -TS accorded by KILA, 6. GHS Paivalike- work completed. 7. GVHSS Shirya -work completed. GVHSS Kunjathur- work completed. 9. SRMGHWS Ramnagar -work completed. 10. GHSS Kamballoor -Tender stage. Demolition pending. 11. GWUPS Kodakkad -work completed.	27.10.2020	1. GHS Kadambar-09.06.2021 2. GHSS Uppala -18.03.2023 3. GHSS Mangalpady-09.06.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 22.09.2021 7. GVHSS Shirya -09.06.2021 GVHSS Kunjathur -09.06.2021 9. SRMGHWS Ramnagar - 09.06.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad - 07.02.2023	1. GHS Kadambar-03.08.2021 2. GHSS Uppala -29.05.2023 3. GHSS Mangalpady-05.08.2021 4. GHSS Angadimoger - 5. GHSS Bekur -Nil 6. GHS Paivalike- 09.03.2022 7. GVHSS Shirya -10.09.2021 GVHSS Kunjathur - 03.08.2021 9. SRMGHWS Ramnagar - 06.09.2021 10. GHSS Kamballoor -Nil 11. GWUPS Kodakkad -13.04.2023	7.17
30	General Education	GED006-09	Kasaragod Cluster 2 1) G.V.H.S.S Iriyanni (Udma - 3.89,33,130), 2) GHS Perdala (Kasaragod - 3.89,69,240), 3) G.H.S.S Paivalike Nagar (Manjeswar - 3.85,93,760), 4) G.S.B.S Kumbia (Manjeswar - 3.89,23,610)	₹ 15.54	KILA	Manjeswar Kasaragod Udma	Work Awarded	1) G.V.H.S.S Iriyanni - Work in progress. FF roofslab completed. 2) GHS Perdala - Structure completed, Masonry and plastering work in progress. 3) G.H.S.S Paivalike Nagar - Structure completed. Finishing in progress. 4) G.S.B.S Kumbia - Work in progress. GF roof slab work ongoing.	1) G.V.H.S.S Iriyanni - 25.02.21 2) GHS Perdala -25.02.21. 3) G.H.S.S Paivalike Nagar - 25.02.21 4) G.S.B.S Kumbia - 25.02.21	1) G.V.H.S.S Iriyanni - 08.05.2023 2) GHS Perdala -05.01.2024 3) G.H.S.S Paivalike Nagar - 28.04.23 4) G.S.B.S Kumbia - 21.06.2023	1) G.V.H.S.S Iriyanni - 15.07.23 2) GHS Perdala -28.02.24. 3) G.H.S.S Paivalike Nagar - 11.07.23 4) G.S.B.S Kumbia - 14.09.23	2.72
31	General Education	GED006-22	Palakkad, Malappuram, Kozhikode, Kannur & Kasaragod Cluster 12. GFVHSS CHERUVATHUR, KASARGODE (TRIKKARIPPUR - 3.04,64,274) 13. GHSS PATLA, KASARGODE (KASARGOD - 2.73,68,439)	₹ 5.78	KILA	Kasaragod, Trikaripur,	Work Tendered	GFVHSS CHERUVATHUR, KASARGODE - Excavation completed. Footing pcc completed. Footing concrete completed. Plinth beam concrete completed. Column rising work ongoing GHSS PATLA, KASARGODE - Not feasible, coverage issue	GFVHSS CHERUVATHUR, KASARGODE - 01.03.21	GFVHSS CHERUVATHUR, KASARGODE - 13.02.24	GFVHSS CHERUVATHUR, KASARGODE - 05.08.24	3.40
32	General Education	GED006-21	Kasaragod, Kannur, Kozhikode, Palakkad, Malappuram & Trivandrum Cluster 4. GHSS Chemnad Kasargode (Udma - 3.40,15,364) 8. GVHSS Karadka, Kasargode (Kasaragod - 3.40,50,540)	₹ 6.81	KILA	Kasaragod, Udma,	KIIFB Approved	GHSS Chemnad Kasargode - 98% work completed. Will be completed by March 31st GVHSS Karadka, Kasargode - Structure completed. Masonry work in progress.	GHSS Chemnad Kasargode - 26.02.21 GVHSS Karadka-26.02.21	GHSS Chemnad Kasargode - 18.03.2023 GVHSS Karadka - 18.03.2023	GHSS Chemnad Kasargode - 26.05.23 GVHSS Karadka -24.05.23	3.71

33	General Education	GED006-26	Kannur & Kasaragod Cluster 1. GHSS Kasaragod (Not approved)		KILA	Kasaragod.	Not feasible	GHSS Kasaragod - Not feasible. Already given approval in another funding				3.34
34	General Education	GED006-33	Alappuzha, Kasaragod Cluster 1. GHSS uduma (Rs.3,89,23,609) 2. GHSS Kundumkuzhy (Rs.3,88,96,403) 3. G.H.S.S Pallikera (Rs.2,23,46,161)	₹ 10.02	KILA	Uduma	KIIFB Approved	1. GHSS uduma - Site handed over. Demolition ongoing 2. GHSS Kundumkuzhy - Tendered 3. G.H.S.S Pallikera - DPR approved. TS to be submitted. CRZ clearance to be obtained	No FS	1. GHSS uduma -04.08.23 2. GHSS Kundumkuzhy -04.08.23 3. G.H.S.S Pallikera -13.09.24	1. GHSS uduma -28.02.2024	-
35	General Education	GED003-31	Kannur, Kozhikode, Kasaragod 4. GUPS Pullur (Uduma) Kasaragod	1,28,13,993	KILA	Uduma	TS issued	TS issued by SPV	13-09-2024			-
36	General Education	GED003-32	1. GUPS Koottakkani	1,29,86,593	KILA	Uduma	FS issued	FS issued	19-12-2024			-
37	Health & Family Welfare	HFW002-40	Development of THQ Hospital, Mangalapady, Kasaragod	₹ 13.74	KITCO	Manjeswaram	Work tendered	Technical bid opening on 17-03-2025	21-12-2024	05-02-2025		-
38	Health & Family Welfare	HFW002-33	Development of THQ Hospital, Neeleswaram, Kasaragod	₹ 9.98	KITCO	Thrikkaripur	Revision under process	Revision under process	02-03-2021			-
39	Health & Family Welfare	HFW002-39	Development of THQ Hospital, Bedaduka, Kasaragod	₹ 10.17	KITCO	Uduma	Work tendered	Quoted rate is above 10%. Submitted for cabinet approval	26-03-2024	20-09-2024		-
40	Health & Family Welfare	HFW005-07	Development of Government Medical College Kasargode (MEP Works) MEP	₹ 36.45	KITCO	Kasaragod	Work in progress	25% completed.	10-03-2022	31.08.2022	02.05.2023	3.95
41	Health & Family Welfare	HFW005-09	Development of Government Medical College Kasaragod Additional Works :PART B -Residential Facilities & Other Works	₹ 173.18	KITCO	Kasargod	Under Appraisal	Under Appraisal				-
42	Health & Family Welfare	HFW001-02	SETTING UP OF DIALYSIS CENTRES (TH Thrikkarippur)	₹ 97.94	KMSCL	Thrikkarippur	Work Completed	Work completed	08-05-2017	09.06.2017	21.07.2017	38.26
43	Health & Family Welfare	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC 1. CHC Periya 2. TH Poodamkallu (Panathady) 3. CHC Mangalpady 4. TH Neeleswaram	₹ 6.72	KMSCL	Manjeswaram, Thrikkarippur, Uduma, Kasargode	Work in progress	1. CHC Periya - Work completed. 2. TH Poodamkallu (Panathady) - 60% completed. 3. CHC Mangalpady - Work completed. 4. TH Neeleswaram - 58% completed.	03-09-2021	23-09-2021	07-02-2022	107.07
44	Higher Education	HED007-19	Kannur-Kozhikode-Kasargode Cluster Phase-3 Government College Mokri	₹ 7.70	KITCO	Uduma	Work in progress	The existing contractor was terminated due sudden demise. The remaining work will be retendered.				12.01
45	Higher Education	HED007-27	KASARGOD CLUSTER PHASE 4 1. Govt College Kasargode (7.9041 Cr) 2. E K Nayanar Govt College Elerithattu (Rs.7.6428 Cr) 3. Govinda Pai Memorial Govt College Manjeswaram, Kasargode (Rs.5.4852 Cr)	₹ 21.03	KSITIL	Kasargode Trikaripur Manjeshwar	KIIFB Approved	Scrutiny file returned to SPV on 21-10-2024 for submitting the settural stability certificate of Elerithattu college. Reply not yet submitted by SPV	02-12-2020			
46	PWD	PWD010-01	Construction of Kottikulam ROB-Kasaragod	₹ 19.60	RBDCK	Uduma	Work Tendered	GAD approved by Railways on 13.01.2023. Joint site inspection with KSEB, KWA & BSNL was conducted on 25.10.2023 for utility shifting estimates. Additional land to be acquired to suit the Revised GAD of Railways and the process for the same are under progress. Revised requisition submitted on 15.06.2023. Boundary stone planting completed and joint inspection conducted. SIA Public hearing conducted on 31.07.2024. SIA final report submitted. Expert Committee constituted. The TS committee held on 06.11.2023 and TS issued for the work amounting to Rs. 17,39,00,298.37/- The amount required for the proper completion of the project is Rs.19,60,00,000.00(Construction + Utility shifting + LA cost) is within the approved limit. KIIFB approved the TS on 01.02.2024. The work was tendered on 17.02.2024. No bids received. Hence work retendered on 27.06.2024. Technical bid opened on 17.08.2024. One bid received. Financial Bid opened on 22.10.2024. As the quoted amount was 10% above estimated PAC requested government permission to accept the tender on 04.12.2024.	16-05-2017	17-02-2024		0.42
47	PWD	PWD013-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635)	₹ 86.64	KRFB	Manjeshwar Kasaragod Uduma	Work in progress	Work in progress 84%. Out of 28 Km, 4 Km road descoped due to free surrender issue. 6 Km BC pending. 2.5 Km DBM pending. SPV has informed that the whole works will be completed by May 31st	06-07-2018	03-11-2022	22/08/2022	61.67

48	PWD	PWD013-08	Improvements to the Hill Highway from Nandarapadavu to Chevar Km 0/000 to 23/000 in Kasargode District	₹ 54.76	KRFB	Manjeshwar	Work Completed	Work Completed	20/01/2018	14/03/2018	18/06/2018	53.52
49	PWD	PWD004-108	Improvements and providing DBM & BC to Kasyur-Chembrakanam- Palakunnu road 0/000 to 12/270 in Kasargod District	₹ 36.64	KRFB	Trikaripur	Work Completed		17/01/2018	31/05/2018	10-01-2018	34.58
50	PWD	PWD013-16	Improvements to Hill Highway Kolichal - Cherupuzha road km 0/000 to 30/377 BM & BC in Kasargod district	₹ 89.24	KRFB	Kanhangad	Work in progress	Work foreclosed (92%) excluding forest area on 26.12.2024	06-07-2018	27/12/2018	03-05-2019	70.94
51	PWD	PWD013-17	Improvements to Hill Highway Kolichal - Edapparamba road at km 0/000 to 24/400 in Kasargod district	₹ 85.15	KRFB	Kanhangad, Trikaripur	Work in progress	Work foreclosed on 03.04.2023 with 3.95km road work pending due to delay in forest clearance.	20/01/2018	14/03/2018	07-03-2018	52.95
52	PWD	PWD006-14	IMPROVEMENTS TO CHERUVATHUR-CHEEMENI- I T PARK- PALAVAYAL - BEEMANADY - MUKKADA ROAD BY PROVIDING DGBM and BC IN KASARAGOD DISTRICT	₹ 121.43	KRFB	Kanhangad, Trikaripur	Work in progress	BC completed for 5.5 km. DBM completed for 50 km.	16/03/2018	16/02/2019	26/07/2019	92.83
53	PWD	PWD004-122	Improvements to Thekkil - Alatty road between KM 0/000 to 34/555 Udma LA Constituency in Kasargod district	₹ 75.11	KRFB	Udma	Work Completed	Final bill of the original work released. DPR for balance work submitted by SPV is under appraisal.	17/01/2018	22/03/2018	24/07/2018	74.38
54	PWD	PWD006-17	Improvements to Kalladka - Cherkala Road km 33/000 to 52/192 in Kasargod District	₹ 39.76	KRFB	Kasaragod	Work in progress	Work foreclosed. Estimate for balance work is under process.		07-12-2018	17/10/2018	29.06
55	PWD	PWD006-22	Improvements and providing DBM and BC to Kiliyalam- Varanhoor road KM 0/000 to 10/000 in Kasargod District	₹ 30.17	KRFB	Kanhangad	Work completed	Road Work completed.	16/03/2018	30/10/2018	17/01/2019	27.80
56			Kiliyalam Bridge in Kiliyalam- Varanhoor road		KRFB	Kanhangad	Work in progress	92% Work completed super structure, sub structure, foundation of the bridge are completed. Approach road work progressing at site	30/08/2022	30/09/2022	19/06/2023	
57	PWD	PWD004-128	Improvements to Nileshwar- Edathode road KM 0/000 to 13/125 by providing DBM & BC in Kasargod Dist	₹ 43.27	KRFB	Kanhangad	Original work terminated after completion of 38% work	The work was terminated by the SPV at the risk and cost of the contractor vide order dated 29-05-2023. Balance work to be tendered by SPV.	16/03/2018	12-03-2018	28/02/2019	22.88
58	PWD	PWD006-24	Improvements to Kalladka - Perla - Ukkinadka Road 23/227 to 32/827 in Kasargod District	₹ 27.39	KRFB	Kasaragod	Work Completed		26/05/2018	31/10/2018	21/01/2019	22.26
59	PWD	PWD003-14	Kasargode Bypass	₹ 55.27	RBDCK	Udma	KIIFB Approved	On 14.06.2023 KIIFB conducted Udma LAC meeting and ED-KIIFB suggested RBDCK to coordinate with Hon.MLA so as to finalize the alignment and to initiate LA procedures. Accordingly, MLA informed to hold on the works until to solve the protest against the Land acquisition	11-09-2018			-
60	PWD	PWD011-03	Beercheri ROB [LC No. 265 @ km 792/600-700]	₹ 28.23	RBDCK	Trikaripur	KIIFB Approved	Revised GAD submitted to Railway on 07.01.2025. Railway requested additional clarification and the same was submitted on 28.02.2025.	16-03-2019			-
61	PWD	PWD015-33	Improvements to Badiadka - Yethadka - Soolyapadavu Road Km 0/000 to 19/828 in Kasargod District	₹ 45.58	KRFB	Kasaragod	Work Completed	Works foreclosed center line marking and road studs at center are completed. Edge lines are pending, but balance schedule not prepared.	16-03-2019	27-08-2019	31-12-2019	40.19
62	PWD	PWD015-40	Improvements to Bovikanam - Kanthur - Erinjipuzha - Kutikol road KM 0/000 to 17/000 in Kasargod District	₹ 58.30	KRFB	Udma	Work Completed	Work Completed	18-03-2019	28-12-2019	17-07-2020	54.13
63	PWD	PWD001-43	Construction of Ramanchira Bridge across Muttoli River in Kasargod District	₹ 19.43	KRFB	Trikaripur	Work in progress	Work in progress. 78% completed. Foundation, Sub-structure & Super-structure of the bridge are completed. Foot path and handrail works are in progress. Earthwork for approach roads are progressing at site.	02-12-2020	06-02-2022	02-08-2023	14.88
64	PWD	PWD015-51	IMPROVEMENTS TO MASKUMARI KURUDAPADVU ROAD 0/000 TO 7/544 IN KASARAGOD DISTRICT	₹ 21.00	KRFB	Manjeshwar	Under Appraisal	It was decided to be taken up the balance length of 3.8 km can be taken up with similar provisions (widening the carriageway to 5.50 meters and providing MSS surfacing) that are given for the initial 3.6 Km work proposal arranged by PWD. SPV has to submit the estimate in KIIFB	NA	NA	NA	-
65	PWD	PWD008-07	Construction of bridge at Kalikkadavu across Chaitravahini river in Kasargod district.	₹ 7.87	KRFB	Trikaripur	Work in progress	Sub structure work fully completed and super structure work completed from P1 to P2 span. Balance works are progressing at site.	20/03/2022	07-04-2022	16/02/2023	1.41
66	PWD	PWD015-70	KIIFB 2017-18-Improvements to Nekrampara-Arladka-Pundoor-Narampady-Yethadka road Km 0/000 to 11/600 in Kasargod District	₹ 29.54	KRFB	Kasaragod	Deferred		NA	NA	NA	-
67	PWD	PWD004-27	KIIFB 2016-17 Improvements to Hosdurg-Panathur road by providing BM and BC from 24/000 to 42/000 in Kasargode District	₹ 60.32	KRFB	Kanhangad	Work in progress	50% work completed. DBM work completed for 8.015 KM. 25 Nos of culvert completed.	14/08/2020	29/09/2021	13/04/2022	-
68	PWD	PWD015-83	KIIFB 2017-18 Improvements to Rakkol Ennapara Road between km 0/000 to 7/695 in Kasargod district	₹ 40.00	KRFB	Kanhangad	Under Appraisal	TAR sent to SPV on 22-01-2020. Reply not yet submitted by SPV	NA	NA	NA	-

69	PWD	PWD011-08	Construction of ROB in lieu of LC 273 between Railway KM 815/200-300 at Kushal Nagar in Kasaragod	₹ 34.71	RBDCK	Kanhangad	KIIFB Approved	GAD approved by Railways 19.12.2023. Boundary stone planting completed and Joint site inspection conducted on 28.02.2024. On 10.06.2024 Special Tahsildar LA KIIFB has requested payment of contingency charge. On 05/08/2024 contingency amount of 50 lakhs released to LA Tahsildar, KIIFB. Awaiting 4(1) notified on 12.02.2025.	02-11-2020			0.50
70	PWD	PWD011-19	Construction of ROB in lieu of LC 266 in between Railway KM at Thrikkariapur in Kasaragod	₹ 53.09	RBDCK	Trikaripur	KIIFB Approved	As requested by Railways, revised GAD submitted to Railways on 04.03.2025.	08-06-2020			-
71	PWD	PWD011-10	Construction of ROB in lieu of LC 267 in between Railway KM 795/500-600 on Cheruvathur - Padne - Edachakkai road	₹ 32.24	RBDCK	Trikaripur	KIIFB Approved	GAD approved on 28.11.2024. Requisition for acquisition submitted to District collector on 30.01.2025.	02-10-2020			-
72	PWD	PWD011-13	Construction of ROB in lieu of LC 289 in between Railway KM 865/500-600 at Hosangadi in Kasaragod	₹ 40.64	RBDCK	Manjeshwar	KIIFB Approved	Revised GAD submitted to Railways on 01.02.2024 and reminder letter sent on 04.06.2024 & 22.08.2024.	02-10-2020			-
73	PWD	PWD011-12	Construction of RoB in lieu of LC 281 in between Railway KM 831/700-800 at Udma in Kasaragod	₹ 36.56	RBDCK	Udma	KIIFB Approved	The GAD was approved by Railways on 16.03.2024. Revenue As was obtained on 15.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	02-11-2020			-
74	PWD	PWD011-09	Construction of RoB in lieu of LC 291 in between Railway KM 868/800-900 at Manjeshwar in Kasaragod District	₹ 40.40	RBDCK	Manjeshwar	KIIFB Approved	The GAD was approved by Railways on 13.02.2024. Revenue As was obtained on 20.01.2025. The boundary stone has already been planted. 6(1) notification pending. Joint inspection conducted on 05.03.2025.	08-09-2020			-
75	PWD	PWD015-94	Improvements to Mekkat-Erikulam Road between Km 0/000 to 4/653 in Kasaragod District	₹ 16.00	KRFB	Kanhangad	Under Appraisal	Work deferred for the time being due to low volume traffic and land constraints to develop the road in KIIFB standards.	NA	NA	NA	-
76	PWD	PWD015-102	Improvements by providing DBM and BC Padannakkad over Bridge-Vellarikundu road Km 0/000 to 31/100 in Kasaragod District	₹ 9.38	KRFB	Kanhangad	Work in progress	FS issued for bridges. 45% works completed. Pulikkal bridge completed and inaugurated. Anapetty bridge works in progress. Pier works are being progressed at site. Banam bridge not started. 6 m spoon box culvert only. SPV has informed that one month only required for this bridge.	26-02-2021	23-02-2022	21-06-2023	1.88
77	PWD	PWD016-42	Construction of Kubanoor Bridge on Ichilangod village office Bekoor road in Manjeshwar LAC in Kasaragod district	₹ 10.10	KRFB	Manjeshwar	Under Appraisal		Not Approved	NA	NA	-
78	PWD	PWD016-46	CONSTRUCTION OF CHOTTA BRIDGE ACROSS PAYASWINI RIVER AT KM 4/000 OF KUNDAMKUZHI - CHOTTA-IRIYANNI ROAD IN UDMA LAC IN KASARAGOD DISTRICT	₹ 18.30	KRFB	Udma	Work in progress	Work progress: 65% physical progress. 4 piers, 2 abutment, 15 girders work completed. A1-P2 Slab concrete work completed. Bottlenecks: Forest land to be obtained on A2 side. Application of PARVESH portal submitted. Additional 1.2 km of connecting is required to be widened by obtaining land through free surrender. CMD has been entrusted with survey work for 10 m RoW. The immediate approach A2 side shall also require forest land for vertical gradient correction.	20/03/2022	25/08/2022	01-10-2023	7.86
79	PWD	PWD014-43	Valiyaparamba Bridge to Pannikunnu in Kasaragod district (57.23km) - Land Acquisition LA component	₹ 44.69	KRFB	Thrikkariapur Udma Kasaragod Kanhangad	LA in progress	Revised alignment sketch and Revenue AS to be submitted by the KRFB to the LAO.	18/08/2023	Not Tendered	NA	-
80	PWD	PWD014-44	Coastal Highway in Kasaragod District - Construction of Valiyaparamba Bridge	₹ 55.45	KRFB	Trikaripur	LA in progress	6(1) issued.	11-09-2023	Not Tendered	NA	-
81	PWD	PWD015-69	Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragode District- Road including LA	₹ 16.72	KRFB	Trikaripur	LA in progress	11(1) published. The period of 11(1) has been extended for six months up to 09-04-2025. BVR approved by District Collector. Final R&R package proposal submitted to the Land revenue commissioner. Draft DVS has been submitted to the District Collector.	15-02-2020			8.39
			Improvements and Providing DBM & BC to Nileswar-NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragode District- Bridge component	₹ 24.19			Work in progress	Foundation, pier works completed. Pier cap work progressing.	18-08-2022	13-03-2023	03-07-2024	


 UNDER SECRETARY