

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 400

16-09-2025 - ൽ മറുപടിയ്ക്ക്

മണലൂർ മണ്ഡലത്തിലെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. മുരളി പെരുനെല്ലി		ശ്രീ. എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണ - എക്സൈസ് - പാർലമെന്ററികാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	തദ്ദേശറോഡ് പുനരുദ്ധാരണ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി മണലൂർ മണ്ഡലത്തിൽ ഏതെല്ലാം പ്രവൃത്തികൾക്ക് ഈ സർക്കാരിന്റെ കാലത്ത് അംഗീകാരം നൽകിയെന്നും ഓരോ പ്രവൃത്തിക്കും എത്ര രൂപ വീതമാണ് അനുവദിച്ചതെന്നും വ്യക്തമാക്കുമോ;	(എ)	പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പ്രവൃത്തികളിൽ ഏതെല്ലാം പൂർത്തീകരിച്ചിട്ടുണ്ടെന്നുള്ള വിശദാംശങ്ങൾ നൽകുമോ;	(ബി)	പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	ഇനി പൂർത്തീകരിക്കാൻ ശേഷിക്കുന്ന പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്നും അവയുടെ നിലവിലെ സ്ഥിതി എന്താണെന്നും പ്രസ്തുത പ്രവൃത്തികൾ എന്നത്തേക്ക് പൂർത്തീകരിക്കാനാകുമെന്നും വ്യക്തമാക്കുമോ?	(സി)	പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

A	LRRP Works Details - Manalur LA		
	LB Name	Name of work	Amt in Lakhs
1	Mullassery BP	LRRP-2024-25-Manalur LA-SI No 769-Grama Swaraj Road - Elavally-Pavaratty GP in Mullassery Block Panchayath	16.00
2	Mullassery GP	LRRP- 2024-2025:Manalur LAC-SI.No. 2208-Poonchira Kisan Cheeroth road Maintenance-Ward12: Mullassery G P	40.25
3	Mullassery GP	LRRP-2024-25 MANALUR LAC-SI no.1277-"Penakam Ring road maintainance"-Ward 4-Mullasery GP	50.15
4	Mullassery GP	LRRP- 2024-2025: Manalur LAC-SI.No. 1750-Manalpuzha Mulamchery Kulam Road Maintenance -Ward 12: Mullassery G P	18.30
5	Mullassery GP	LRRP-2024-2025: Malalur LAC-SI no.645-Block Ayyappakkudam Link Parambathally Road maintenance-Ward 10: Mullassery G P-	18.30
6	Venkidangu GP	LRRP-LRRP 2024-25 MANALUR LAC -SI.No: 0919 - MECHERYPADY THOYAKKAVU ROAD MAINTENANCE, VENKITANGU GP	25.55
7	Venkidangu GP	LRRP- 2024-25 MANALUR LAC-SI.no:2785- Enamakal Pallinada Konchira road Venkitangu GP	17.35
8	Venkidangu GP	LRRP-2024-25 -MANALUR LAC- SI no:3338- Padoor Chunamana road Venkitangu GP	17.25
9	Elavally GP	LRRP- 2024-25 - MANALUR LAC -SL NO:2999 -"ACHUTHAMENON ROAD16.5 -ELAVALLY GP - MULLASSERY BP	23.10
10	Elavally GP	LRRP- 2024-25-MANALUR LAC-SL NO:1367-"KISSAN ROAD"-ELAVALLY G P	27.70
11	Elavally GP	LRRP-2024-25 "MANALUR LAC "SL NO : 0703 -KAKKASSERY YUVASAKTHI ROAD WARD NO. 11,14 & 15ELAVALLY GP	23.20
12	Elavally GP	LRRP-2024-25 - MANALUR LAC - SL No : 3255-"KAKKASSERY VYLIKULANGANGARA ROAD " - ELVALLY GP	30.00
13	Pavaratty	LRRP-2024-2025-MANALUR LAC-SL NO:2448- -AKG ROAD-PAVARATTY GP	20.60
14	Pavaratty	LRRP-2024-2025-MANALUR LAC -SL NO:1781-ST JOSEPH ROAD--PAVARATTY GP	29.40
15	Manalur GP	വാർഡ് 16 കരിയക്കോടി തിരുദേശ റോഡ്	16
16	Manalur GP	വാർഡ് 12 സ്മാരകവിമി റോഡ്	14.4
17	Arimpur GP	LRRP-2024-25 ARIMPUR GP, (SI.No:1886), VILAKKUMADAM KAIPPILLY BUND ROAD-CMLRRP2.0-2024-2025 MANALUR LAC-SL.NO.1886(REVISED AS-289)	29.49
18	Arimpur GP	LRRP 2024-25 ARIMPUR GP,KATTUKOLIYAN ROAD-LRRP 2024-25,MANALUR LAC,(SI.No:2684) WARD 9, ARIMPUR GP IN ANTHIKKAD BP,THRISSUR	20
19	Arimpur GP	LRRP 2024-25,2204-MUNAYAM ROAD-LRRP 2024-25 MANALUR LAC,(SI.NO:2204), WARD 12, ARIMPUR GP IN ANTHIKKAD BP,THRISSUR DIST	15
20	Kandanassery GP	LRRP- 2024-25 MANALUR LAC SL NO:878 SIVAKSHETHRAM ROAD CONCRETING -KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15

21	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1873 KALLUTHIPARA PATTANAPURAM ROAD CONCRETING-KANDANASSERY GP, CHOWANNUR BP, THRISSUR District	15
22	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1927 INDIRAGANDHI ROAD NAMBUZHA ROAD-KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15
23	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO:60 MANAKKALHAZHAM IDAVAZHI ROAD KANDANASSERY GP,CHOWANNUR BP,THRISSUR DISTRICT	15
24	Choondal GP	LRRP-LRRP 2024-25 ,MANALUR LAC,SL NO 598,THALAKKOTTUKARA VIDYA ENGINEERING COLLEGE ROAD,CHOONDAL GP, CHOWANNUR BP, THRISSUR DISTRICT	43.51
25	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. 1144 വാടനാപല്ല്യം 1 തണൽ റോഡ്	15
26	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. .3316 Construction of Godown road Vatanappally G P ,Thyalikulam BP,Thrissur DP	28

B	Completed works		
	LB Name	Name of work	Amt in Lakhs
1	Kandanassery GP	LRRP- 2024-25 MANALUR LAC SL NO:878 SIVAKSHETHRAM ROAD CONCRETING -KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15
2	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1873 KALLUTHIPARA PATTANAPURAM ROAD CONCRETING-KANDANASSERY GP, CHOWANNUR BP, THRISSUR District	15

C	Not Completed works			
	LB Name	Name of work	Amt in Lakhs	Status
1	Mullassery BP	LRRP-2024-25-Manalur LA-SI No 769-Grama Swaraj Road - Elavally-Pavaratty GP in Mullassery Block Panchayath	16.00	Ongoing work, will completed in 15th October 2025
2	Mullassery GP	LRRP- 2024-2025:Manalur LAC-SI.No. 2208-Poonchira Kisan Cheeroth road Maintenance-Ward12: Mullassery G P	40.25	Work not taken by contractor, Retender ongoing
3	Mullassery GP	LRRP-2024-25 MANALUR LAC-SI no.1277-"Penakam Ring road maintanance"-Ward 4-Mullasery GP	50.15	Work not taken by contractor, Retender ongoing
4	Mullassery GP	LRRP- 2024-2025: Manalur LAC-SI.No. 1750-Manalpuzha Mulamchery Kulam Road Maintenance -Ward 12: Mullassery G P	18.30	Work not taken by contractor, Retender ongoing
5	Mullassery GP	LRRP-2024-2025: Malalur LAC-SI no.645-Block Ayyappakkudam Link Parambathally Road maintenance-Ward 10: Mullassery G P-	18.30	Work not taken by contractor, Retender ongoing

6	Venkidangu GP	LRRP-LRRP 2024-25 MANALUR LAC -Sl.No: 0919 - MECHERYPADY THOYAKKAVU ROAD MAINTENANCE, VENKITANGU GP	25.55	Work not taken in retender, quotation notice under preparation
7	Venkidangu GP	LRRP- 2024-25 MANALUR LAC-Sl.no:2785- Enamakkal Pallinada Konchira road Venkitangu GP	17.35	Work not taken in retender, quotation notice under preparation
8	Venkidangu GP	LRRP-2024-25 -MANALUR LAC- Sl no:3338- Padoor Chunamana road Venkitangu GP	17.25	Work not taken in retender, quotation notice under preparation
9	Elavally GP	LRRP- 2024-25 - MANALUR LAC -SL NO:2999 -"ACHUTHAMENON ROAD"6.5 -ELAVALLY GP - MULLASSERY BP	23.10	Work not taken by contractor, Quotation ongoing
10	Elavally GP	LRRP- 2024-25-MANALUR LAC-SL NO:1367-"KISSAN ROAD"-ELAVALLY G P	27.70	LOA forwarded to contractor, Agreement to be executed
11	Elavally GP	LRRP-2024-25 "MANALLOOR LAC "SL NO : 0703 -KAKKASSERY YUVASAKTHI ROAD WARD NO. 11,14 & 15 ELAVALLY GP	23.20	LOA forwarded to contractor, Agreement to be executed
12	Elavally GP	LRRP-2024-25 - MANALUR LAC - SL No : 3255-"KAKKASSERY VYLIKULANGANGARA ROAD " - ELVALLY GP	30.00	Ongoing work, will completed in 30th December 2025
13	Pavaratty	LRRP-2024-2025-MANALUR LAC-SL NO:2448- -AKG ROAD-PAVARATTY GP	20.60	Work not taken by contractor, Quotation ongoing
14	Pavaratty	LRRP-2024-2025-MANALUR LAC -SL NO:1781-ST JOSEPH ROAD--PAVARATTY GP	29.40	Work not taken by contractor, Quotation ongoing
15	Manalur GP	വാർഡ് 16 കരിക്കൊടി തീരദേശ റോഡ്	16	ഡ്രയ്യിംഗ് പണി പൂർത്തീകരിച്ചു. റീടാറിങ് വർക്ക് ബാക്കിയുണ്ട്. ഉചിതമായ കാലാവസ്ഥ ലഭിക്കുകയാണെങ്കിൽ ഒക്ടോബർ മാസത്തിൽ പൂർത്തീകരിക്കാൻ സാധിക്കും
16	Manalur GP	വാർഡ് 12 സ്നേഹവീഥി റോഡ്	14.4	LOA ISSUED FOR AGREEMENT EXECUTION. WILL COMPLETE ON NOVEMBER

17	Arimpur GP	LRRP-2024-25 ARIMPUR GP, (Sl.No:1886), VILAKKUMADAM KAIPPILLY BUND ROAD-CMLRRP2.0-2024-2025 MANALUR LAC-SL.NO.1886(REVISED AS-289)	29 19	TS obtained as per Revised AS. Work Tendered and quoted to Estimate PAC by contractor. LMR PAC is 4.78 % less than Estimate PAC hence the Contractor is not willing to do the negotiation. Work will be completed within December 2025
18	Arimpur GP	LRRP 2024-25 ARIMPUR GP, KATTUKOLIYAN ROAD-LRRP 2024-25, MANALUR LAC, (Sl.No:2684) WARD 9, ARIMPUR GP IN ANTHIKKAD BP, THRISSUR	20	Site handed over. Work has not started due to boundary issues. Work will be completed within December 2025
19	Arimpur GP	LRRP 2024-25, 2204-MUNAYAM ROAD-LRRP 2024-25 MANALUR LAC, (Sl.No:2204), WARD 12, ARIMPUR GP IN ANTHIKKAD BP, THRISSUR DIST	15	Work awarded. Work ongoing. Work will be completed within December 2025
20	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1927 INDIRAGANDHI ROAD NAMBUZHA ROAD-KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15	Drain completed re-tarring works to be done. Work will be completed within 30.10.2025
21	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO:60 MANAKKALTHAZHAM IDAVAZHI ROAD KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15	സൈഡ് കെട്ടി മണ്ണ് ഫിൽ ചെയ്ത് കോൺക്രീറ്റ് ചെയ്യേണ്ടതിനാൽ മഴയായതിനാൽ പ്രവൃത്തി തുടങ്ങാൻ സാധിച്ചിട്ടില്ല. എത്രയും പെട്ടെന്ന് തുടങ്ങി പ്രവൃത്തി 30.11.2025 ന് പൂർത്തീകരിക്കുന്നതാണ്.
22	Choondal GP	LRRP-LRRP 2024-25 ,MANALUR LAC,SL NO 598,THALAKKOTTUKARA VIDYA ENGINEERING COLLEGE ROAD,CHOONDAL GP, CHOWANNUR BP, THRISSUR DISTRICT	43 51	ടി പ്രവൃത്തി 31.12.2025 ന് പൂർത്തീകരിക്കുന്നതാണ്
23	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. 1144 വാർഡ് 1 തണൽ റോഡ്	15	Work will be completed within January 2026
24	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. .3316 Construction of Godown road Vatanappally G P ,Thyalikulam BP, Thriissur DP	28	Work will be completed within March 2026

A	LRRP Works Details - Manalur LA		
	LB Name	Name of work	Amt in Lakhs
1	Mullassery BP	LRRP-2024-25-Manalur LA-SI No 769-Grama Swaraj Road - Elavally-Pavaratty GP in Mullassery Block Panchayath	16.00
2	Mullassery GP	LRRP- 2024-2025:Manalur LAC-SI.No. 2208-Poonchira Kisan Cheeroth road Maintenance-Ward12: Mullassery G P	40.25
3	Mullassery GP	LRRP-2024-25 MANALUR LAC-SI no.1277-"Penakam Ring road maintainance"-Ward 4-Mullasery GP	50.15
4	Mullassery GP	LRRP- 2024-2025: Manalur LAC-SI.No. 1750-Manalpuzha Mulamchery Kulam Road Maintenance -Ward 12: Mullassery G P	18.30
5	Mullassery GP	LRRP-2024-2025: Malalur LAC-SI no.645-Block Ayyappakkudam Link Parambathally Road maintenance-Ward 10: Mullassery G P-	18.30
6	Venkidangu GP	LRRP-LRRP 2024-25 MANALUR LAC -SI.No: 0919 - MECHERYPADY THOYAKKAVU ROAD MAINTENANCE, VENKITANGU GP	25.55
7	Venkidangu GP	LRRP- 2024-25 MANALUR LAC-SI.no:2785- Enamakal Pallinada Konchira road Venkitangu GP	17.35
8	Venkidangu GP	LRRP-2024-25 -MANALUR LAC- SI no:3338- Padoor Chunamana road Venkitangu GP	17.25
9	Elavally GP	LRRP- 2024-25 - MANALUR LAC -SL NO:2999 -"ACHUTHAMENON ROAD16.5 -ELAVALLY GP - MULLASSERY BP	23.10
10	Elavally GP	LRRP- 2024-25-MANALUR LAC-SL NO:1367-"KISSAN ROAD"-ELAVALLY G P	27.70
11	Elavally GP	LRRP-2024-25 "MANALLOOR LAC "SL NO : 0703 -KAKKASSERY YUVASAKTHI ROAD WARD NO. 11,14 & 15ELAVALLY GP	23.20
12	Elavally GP	LRRP-2024-25 - MANALUR LAC - SL No : 3255-"KAKKASSERY VYLIKULANGANGARA ROAD " - ELVALLY GP	30.00
13	Pavaratty	LRRP-2024-2025-MANALUR LAC-SL NO:2448- -AKG ROAD-PAVARATTY GP	20.60
14	Pavaratty	LRRP-2024-2025-MANALUR LAC -SL NO:1781-ST JOSEPH ROAD--PAVARATTY GP	29.40
15	Manalur GP	വാർഡ് 16 കരിയക്കോടി തിരുദേശ റോഡ്	16
16	Manalur GP	വാർഡ് 12 സ്മാരകവിമി റോഡ്	14.4
17	Arimpur GP	LRRP-2024-25 ARIMPUR GP, (SI.No:1886), VILAKKUMADAM KAIPPILLY BUND ROAD-CMLRRP2.0-2024-2025 MANALUR LAC-SL.NO.1886(REVISED AS-289)	29.49
18	Arimpur GP	LRRP 2024-25 ARIMPUR GP,KATTUKOLIYAN ROAD-LRRP 2024-25,MANALUR LAC,(SI.No:2684) WARD 9, ARIMPUR GP IN ANTHIKKAD BP,THRISSUR	20
19	Arimpur GP	LRRP 2024-25,2204-MUNAYAM ROAD-LRRP 2024-25 MANALUR LAC,(SI.NO:2204), WARD 12, ARIMPUR GP IN ANTHIKKAD BP,THRISSUR DIST	15
20	Kandanassery GP	LRRP- 2024-25 MANALUR LAC SL NO:878 SIVAKSHETHRAM ROAD CONCRETING -KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15

21	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1873 KALLUTHIPARA PATTANAPURAM ROAD CONCRETING-KANDANASSERY GP, CHOWANNUR BP, THRISSUR District	15
22	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1927 INDIRAGANDHI ROAD NAMBUZHA ROAD-KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15
23	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO:60 MANAKKALTHAZHAM IDAVAZHI ROAD KANDANASSERY GP,CHOWANNUR BP,THRISSUR DISTRICT	15
24	Choondal GP	LRRP-LRRP 2024-25 ,MANALUR LAC,SL NO 598,THALAKKOTTUKARA VIDYA ENGINEERING COLLEGE ROAD,CHOONDAL GP, CHOWANNUR BP, THRISSUR DISTRICT	43.51
25	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. 1144 വാടൻപാലം 1 തണൽ റോഡ്	15
26	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. .3316 Construction of Godown road Vatanappally G P ,Thyalikulam BP,Thrissur DP	28

B	Completed works		
	LB Name	Name of work	Amt in Lakhs
1	Kandanassery GP	LRRP- 2024-25 MANALUR LAC SL NO:878 SIVAKSHETHRAM ROAD CONCRETING -KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15
2	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1873 KALLUTHIPARA PATTANAPURAM ROAD CONCRETING-KANDANASSERY GP, CHOWANNUR BP, THRISSUR District	15

C	Not Completed works			
	LB Name	Name of work	Amt in Lakhs	Status
1	Mullassery BP	LRRP-2024-25-Manalur LA-SI No 769-Grama Swaraj Road - Elavally-Pavaratty GP in Mullassery Block Panchayath	16.00	Ongoing work, will completed in 15th October 2025
2	Mullassery GP	LRRP- 2024-2025:Manalur LAC-SI.No. 2208-Poonchira Kisan Cheeroth road Maintenance-Ward12: Mullassery G P	40.25	Work not taken by contractor, Retender ongoing
3	Mullassery GP	LRRP-2024-25 MANALUR LAC-SI no.1277-"Penakam Ring road maintanance"-Ward 4-Mullasery GP	50.15	Work not taken by contractor, Retender ongoing
4	Mullassery GP	LRRP- 2024-2025: Manalur LAC-SI.No. 1750-Manalpuzha Mulamchery Kulam Road Maintenance -Ward 12: Mullassery G P	18.30	Work not taken by contractor, Retender ongoing
5	Mullassery GP	LRRP-2024-2025: Malalur LAC-SI no.645-Block Ayyappakkudam Link Parambathally Road maintenance-Ward 10: Mullassery G P-	18.30	Work not taken by contractor, Retender ongoing

6	Venkidangu GP	LRRP-LRRP 2024-25 MANALUR LAC -Sl.No: 0919 - MECHERYPADY THOYAKKAVU ROAD MAINTENANCE, VENKITANGU GP	25.55	Work not taken in retender, quotation notice under preparation
7	Venkidangu GP	LRRP- 2024-25 MANALUR LAC-Sl.no:2785- Enamakal Pallinada Konchira road Venkitangu GP	17.35	Work not taken in retender, quotation notice under preparation
8	Venkidangu GP	LRRP-2024-25 -MANALUR LAC- Sl no:3338- Padoor Chunamana road Venkitangu GP	17.25	Work not taken in retender, quotation notice under preparation
9	Elavally GP	LRRP- 2024-25 - MANALUR LAC -SL NO:2999 -"ACHUTHAMENON ROAD"6.5 -ELAVALLY GP - MULLASSERY BP	23.10	Work not taken by contractor, Quotation ongoing
10	Elavally GP	LRRP- 2024-25-MANALUR LAC-SL NO:1367-"KISSAN ROAD"-ELAVALLY G P	27.70	LOA forwarded to contractor, Agreement to be executed
11	Elavally GP	LRRP-2024-25 "MANALLOOR LAC "SL NO : 0703 -KAKKASSERY YUVASAKTHI ROAD WARD NO. 11,14 & 15 ELAVALLY GP	23.20	LOA forwarded to contractor, Agreement to be executed
12	Elavally GP	LRRP-2024-25 - MANALUR LAC - SL No : 3255-"KAKKASSERY VYLIKULANGANGARA ROAD " - ELVALLY GP	30.00	Ongoing work, will completed in 30th December 2025
13	Pavaratty	LRRP-2024-2025-MANALUR LAC-SL NO:2448- -AKG ROAD-PAVARATTY GP	20.60	Work not taken by contractor, Quotation ongoing
14	Pavaratty	LRRP-2024-2025-MANALUR LAC -SL NO:1781-ST JOSEPH ROAD--PAVARATTY GP	29.40	Work not taken by contractor, Quotation ongoing
15	Manalur GP	വാർഡ് 16 കരിക്കൊടി തീരദേശ റോഡ്	16	ഡ്രയ്യിംഗ് പണി പൂർത്തീകരിച്ചു. റീടാറിങ് വർക്ക് ബാക്കിയുണ്ട്. ഉചിതമായ കാലാവസ്ഥ ലഭിക്കുകയാണെങ്കിൽ ഒക്ടോബർ മാസത്തിൽ പൂർത്തീകരിക്കാൻ സാധിക്കും
16	Manalur GP	വാർഡ് 12 സ്നേഹവീഥി റോഡ്	14.4	LOA ISSUED FOR AGREEMENT EXECUTION. WILL COMPLETE ON NOVEMBER

17	Arimpur GP	LRRP-2024-25 ARIMPUR GP, (Sl.No:1886), VILAKKUMADAM KAIPPILLY BUND ROAD-CMLRRP2.0-2024-2025 MANALUR LAC-SL.NO.1886(REVISED AS-289)	29 19	TS obtained as per Revised AS. Work Tendered and quoted to Estimate PAC by contractor. LMR PAC is 4.78 % less than Estimate PAC hence the Contractor is not willing to do the negotiation. Work will be completed within December 2025
18	Arimpur GP	LRRP 2024-25 ARIMPUR GP, KATTUKOLIYAN ROAD-LRRP 2024-25, MANALUR LAC, (Sl.No:2684) WARD 9, ARIMPUR GP IN ANTHIKKAD BP, THRISSUR	20	Site handed over. Work has not started due to boundary issues. Work will be completed within December 2025
19	Arimpur GP	LRRP 2024-25, 2204-MUNAYAM ROAD-LRRP 2024-25 MANALUR LAC, (Sl.No:2204), WARD 12, ARIMPUR GP IN ANTHIKKAD BP, THRISSUR DIST	15	Work awarded. Work ongoing. Work will be completed within December 2025
20	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1927 INDIRAGANDHI ROAD NAMBUZHA ROAD-KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15	Drain completed re-tarring works to be done. Work will be completed within 30.10.2025
21	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO:60 MANAKKALTHAZHAM IDAVAZHI ROAD KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15	സൈഡ് കെട്ടി മണ്ണ് ഫിൽ ചെയ്ത് കോൺക്രീറ്റ് ചെയ്യേണ്ടതിനാൽ മഴയായതിനാൽ പ്രവൃത്തി തുടങ്ങാൻ സാധിച്ചിട്ടില്ല. എത്രയും പെട്ടെന്ന് തുടങ്ങി പ്രവൃത്തി 30.11.2025 ന് പൂർത്തീകരിക്കുന്നതാണ്.
22	Choondal GP	LRRP-LRRP 2024-25 ,MANALUR LAC,SL NO 598,THALAKKOTTUKARA VIDYA ENGINEERING COLLEGE ROAD,CHOONDAL GP, CHOWANNUR BP, THRISSUR DISTRICT	43 51	ടി പ്രവൃത്തി 31.12.2025 ന് പൂർത്തീകരിക്കുന്നതാണ്
23	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. 1144 വാർഡ് 1 തണൽ റോഡ്	15	Work will be completed within January 2026
24	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. .3316 Construction of Godown road Vatanappally G P ,Thyalikulam BP, Thriissur DP	28	Work will be completed within March 2026

A	LRRP Works Details - Manalur LA		
	LB Name	Name of work	Amt in Lakhs
1	Mullassery BP	LRRP-2024-25-Manalur LA-SI No 769-Grama Swaraj Road - Elavally-Pavaratty GP in Mullassery Block Panchayath	16.00
2	Mullassery GP	LRRP- 2024-2025:Manalur LAC-SI.No. 2208-Poonchira Kisan Cheeroth road Maintenance-Ward12: Mullassery G P	40.25
3	Mullassery GP	LRRP-2024-25 MANALUR LAC-SI no.1277-"Penakam Ring road maintainance"-Ward 4-Mullasery GP	50.15
4	Mullassery GP	LRRP- 2024-2025: Manalur LAC-SI.No. 1750-Manalpuzha Mulamchery Kulam Road Maintenance -Ward 12: Mullassery G P	18.30
5	Mullassery GP	LRRP-2024-2025: Malalur LAC-SI no.645-Block Ayyappakkudam Link Parambathally Road maintenance-Ward 10: Mullassery G P-	18.30
6	Venkidangu GP	LRRP-LRRP 2024-25 MANALUR LAC -SI.No: 0919 - MECHERYPADY THOYAKKAVU ROAD MAINTENANCE, VENKITANGU GP	25.55
7	Venkidangu GP	LRRP- 2024-25 MANALUR LAC-SI.no:2785- Enamakal Pallinada Konchira road Venkitangu GP	17.35
8	Venkidangu GP	LRRP-2024-25 -MANALUR LAC- SI no:3338- Padoor Chunamana road Venkitangu GP	17.25
9	Elavally GP	LRRP- 2024-25 - MANALUR LAC -SL NO:2999 -"ACHUTHAMENON ROAD16.5 -ELAVALLY GP - MULLASSERY BP	23.10
10	Elavally GP	LRRP- 2024-25-MANALUR LAC-SL NO:1367-"KISSAN ROAD"-ELAVALLY G P	27.70
11	Elavally GP	LRRP-2024-25 "MANALLOOR LAC "SL NO : 0703 -KAKKASSERY YUVASAKTHI ROAD WARD NO. 11,14 & 15ELAVALLY GP	23.20
12	Elavally GP	LRRP-2024-25 - MANALUR LAC - SL No : 3255-"KAKKASSERY VYLIKULANGANGARA ROAD " - ELVALLY GP	30.00
13	Pavaratty	LRRP-2024-2025-MANALUR LAC-SL NO:2448- -AKG ROAD-PAVARATTY GP	20.60
14	Pavaratty	LRRP-2024-2025-MANALUR LAC -SL NO:1781-ST JOSEPH ROAD--PAVARATTY GP	29.40
15	Manalur GP	വാർഡ് 16 കരിയക്കോടി തിരുദേശ റോഡ്	16
16	Manalur GP	വാർഡ് 12 സ്മാരകവിമി റോഡ്	14.4
17	Arimpur GP	LRRP-2024-25 ARIMPUR GP, (SI.No:1886), VILAKKUMADAM KAIPPILLY BUND ROAD-CMLRRP2.0-2024-2025 MANALUR LAC-SL.NO.1886(REVISED AS-289)	29.49
18	Arimpur GP	LRRP 2024-25 ARIMPUR GP,KATTUKOLIYAN ROAD-LRRP 2024-25,MANALUR LAC,(SI.No:2684) WARD 9, ARIMPUR GP IN ANTHIKKAD BP,THRISSUR	20
19	Arimpur GP	LRRP 2024-25,2204-MUNAYAM ROAD-LRRP 2024-25 MANALUR LAC,(SI.NO:2204), WARD 12, ARIMPUR GP IN ANTHIKKAD BP,THRISSUR DIST	15
20	Kandanassery GP	LRRP- 2024-25 MANALUR LAC SL NO:878 SIVAKSHETHRAM ROAD CONCRETING -KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15

21	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1873 KALLUTHIPARA PATTANAPURAM ROAD CONCRETING-KANDANASSERY GP, CHOWANNUR BP, THRISSUR District	15
22	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1927 INDIRAGANDHI ROAD NAMBUZHA ROAD-KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15
23	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO:60 MANAKKALTHAZHAM IDAVAZHI ROAD KANDANASSERY GP,CHOWANNUR BP,THRISSUR DISTRICT	15
24	Choondal GP	LRRP-LRRP 2024-25 ,MANALUR LAC,SL NO 598,THALAKKOTTUKARA VIDYA ENGINEERING COLLEGE ROAD,CHOONDAL GP, CHOWANNUR BP, THRISSUR DISTRICT	43.51
25	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. 1144 വാടൻപാലം 1 തണൽ റോഡ്	15
26	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. .3316 Construction of Godown road Vatanappally G P ,Thyalikulam BP,Thrissur DP	28

B	Completed works		
	LB Name	Name of work	Amt in Lakhs
1	Kandanassery GP	LRRP- 2024-25 MANALUR LAC SL NO:878 SIVAKSHETHRAM ROAD CONCRETING -KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15
2	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1873 KALLUTHIPARA PATTANAPURAM ROAD CONCRETING-KANDANASSERY GP, CHOWANNUR BP, THRISSUR District	15

C	Not Completed works			
	LB Name	Name of work	Amt in Lakhs	Status
1	Mullassery BP	LRRP-2024-25-Manalur LA-SI No 769-Grama Swaraj Road - Elavally-Pavaratty GP in Mullassery Block Panchayath	16.00	Ongoing work, will completed in 15th October 2025
2	Mullassery GP	LRRP- 2024-2025:Manalur LAC-SI.No. 2208-Poonchira Kisan Cheeroth road Maintenance-Ward12: Mullassery G P	40.25	Work not taken by contractor, Retender ongoing
3	Mullassery GP	LRRP-2024-25 MANALUR LAC-SI no.1277-"Penakam Ring road maintanance"-Ward 4-Mullasery GP	50.15	Work not taken by contractor, Retender ongoing
4	Mullassery GP	LRRP- 2024-2025: Manalur LAC-SI.No. 1750-Manalpuzha Mulamchery Kulam Road Maintenance -Ward 12: Mullassery G P	18.30	Work not taken by contractor, Retender ongoing
5	Mullassery GP	LRRP-2024-2025: Malalur LAC-SI no.645-Block Ayyappakkudam Link Parambathally Road maintenance-Ward 10: Mullassery G P-	18.30	Work not taken by contractor, Retender ongoing

6	Venkidangu GP	LRRP-LRRP 2024-25 MANALUR LAC -Sl.No: 0919 - MECHERYPADY THOYAKKAVU ROAD MAINTENANCE, VENKITANGU GP	25.55	Work not taken in retender, quotation notice under preparation
7	Venkidangu GP	LRRP- 2024-25 MANALUR LAC-Sl.no:2785- Enamakal Pallinada Konchira road Venkitangu GP	17.35	Work not taken in retender, quotation notice under preparation
8	Venkidangu GP	LRRP-2024-25 -MANALUR LAC- Sl no:3338- Padoor Chunamana road Venkitangu GP	17.25	Work not taken in retender, quotation notice under preparation
9	Elavally GP	LRRP- 2024-25 - MANALUR LAC -SL NO:2999 -"ACHUTHAMENON ROAD"6.5 -ELAVALLY GP - MULLASSERY BP	23.10	Work not taken by contractor, Quotation ongoing
10	Elavally GP	LRRP- 2024-25-MANALUR LAC-SL NO:1367-"KISSAN ROAD"-ELAVALLY G P	27.70	LOA forwarded to contractor, Agreement to be executed
11	Elavally GP	LRRP-2024-25 "MANALLOOR LAC "SL NO : 0703 -KAKKASSERY YUVASAKTHI ROAD WARD NO. 11,14 & 15 ELAVALLY GP	23.20	LOA forwarded to contractor, Agreement to be executed
12	Elavally GP	LRRP-2024-25 - MANALUR LAC - SL No : 3255-"KAKKASSERY VYLIKULANGANGARA ROAD " - ELVALLY GP	30.00	Ongoing work, will completed in 30th December 2025
13	Pavaratty	LRRP-2024-2025-MANALUR LAC-SL NO:2448- -AKG ROAD-PAVARATTY GP	20.60	Work not taken by contractor, Quotation ongoing
14	Pavaratty	LRRP-2024-2025-MANALUR LAC -SL NO:1781-ST JOSEPH ROAD--PAVARATTY GP	29.40	Work not taken by contractor, Quotation ongoing
15	Manalur GP	വാർഡ് 16 കരിക്കൊടി തീരദേശ റോഡ്	16	ഡ്രയ്യിംഗ് പണി പൂർത്തീകരിച്ചു. റീടാറിങ് വർക്ക് ബാക്കിയുണ്ട്. ഉചിതമായ കാലാവസ്ഥ ലഭിക്കുകയാണെങ്കിൽ ഒക്ടോബർ മാസത്തിൽ പൂർത്തീകരിക്കാൻ സാധിക്കും
16	Manalur GP	വാർഡ് 12 സ്നേഹവീഥി റോഡ്	14.4	LOA ISSUED FOR AGREEMENT EXECUTION. WILL COMPLETE ON NOVEMBER

17	Arimpur GP	LRRP-2024-25 ARIMPUR GP, (Sl.No:1886), VILAKKUMADAM KAIPPILLY BUND ROAD-CMLRRP2.0-2024-2025 MANALUR LAC-SL.NO.1886(REVISED AS-289)	29 19	TS obtained as per Revised AS. Work Tendered and quoted to Estimate PAC by contractor. LMR PAC is 4.78 % less than Estimate PAC hence the Contractor is not willing to do the negotiation. Work will be completed within December 2025
18	Arimpur GP	LRRP 2024-25 ARIMPUR GP, KATTUKOLIYAN ROAD-LRRP 2024-25, MANALUR LAC, (Sl.No:2684) WARD 9, ARIMPUR GP IN ANTHIKKAD BP, THRISSUR	20	Site handed over. Work has not started due to boundary issues. Work will be completed within December 2025
19	Arimpur GP	LRRP 2024-25, 2204-MUNAYAM ROAD-LRRP 2024-25 MANALUR LAC, (Sl.No:2204), WARD 12, ARIMPUR GP IN ANTHIKKAD BP, THRISSUR DIST	15	Work awarded. Work ongoing. Work will be completed within December 2025
20	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO: 1927 INDIRAGANDHI ROAD NAMBUZHA ROAD-KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15	Drain completed re-tarring works to be done. Work will be completed within 30.10.2025
21	Kandanassery GP	LRRP-2024-25 MANALUR LAC SL NO:60 MANAKKALTHAZHAM IDAVAZHI ROAD KANDANASSERY GP, CHOWANNUR BP, THRISSUR DISTRICT	15	സൈഡ് കെട്ടി മണ്ണ് ഫിൽ ചെയ്ത് കോൺക്രീറ്റ് ചെയ്യേണ്ടതിനാൽ മഴയായതിനാൽ പ്രവൃത്തി തുടങ്ങാൻ സാധിച്ചിട്ടില്ല. എത്രയും പെട്ടെന്ന് തുടങ്ങി പ്രവൃത്തി 30.11.2025 ന് പൂർത്തീകരിക്കുന്നതാണ്.
22	Choondal GP	LRRP-LRRP 2024-25 ,MANALUR LAC,SL NO 598,THALAKKOTTUKARA VIDYA ENGINEERING COLLEGE ROAD,CHOONDAL GP, CHOWANNUR BP, THRISSUR DISTRICT	43 51	ടി പ്രവൃത്തി 31.12.2025 ന് പൂർത്തീകരിക്കുന്നതാണ്
23	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. 1144 വാർഡ് 1 തണൽ റോഡ്	15	Work will be completed within January 2026
24	Vadanappally GP	LRRP 2024-2025 Manalur LAC SI No. .3316 Construction of Godown road Vatanappally G P ,Thyalikulam BP, Thrissur DP	28	Work will be completed within March 2026