

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1323

19-09-2025 - ൽ മറുപടിയ്ക്ക്

പാറശാല മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിന് കീഴിലുള്ള റോഡുകൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ സി കെ ഹരീന്ദ്രൻ		ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	പാറശാല നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിന് കീഴിലുള്ള റോഡുകളുടെ വിവരങ്ങൾ (അവയുടെ നീളം, നിലവിലെ അവസ്ഥ, ഉൾപ്പെടെയുള്ള വിവരങ്ങൾ) സെക്ഷൻ തിരിച്ച് ലഭ്യമാക്കാമോ;	(എ)	വിശദാംശങ്ങൾ അനുബന്ധം -1 ആയി ചേർത്തിരിക്കുന്നു.
(ബി)	2016 മുതൽ 2025 വരെ പാറശാല നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിന്റെ വിവിധ സെക്ഷനുകൾക്ക് കീഴിൽ അനുവദിക്കപ്പെട്ടിട്ടുള്ള പദ്ധതികളുടെ വിശദാംശം, ഓരോ പ്രവൃത്തിക്കും അനുവദിച്ച തുക എന്നിവ ഉൾപ്പെടെയുള്ള വിവരങ്ങൾ വ്യക്തമാക്കാമോ; മേൽപ്പറഞ്ഞ ഓരോ പ്രവൃത്തിയും നിലവിൽ ഏത് ഘട്ടത്തിലാണെന്ന വിശദവിവരം ലഭ്യമാക്കാമോ?	(ബി)	വിശദാംശങ്ങൾ അനുബന്ധം -2 ആയി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

1. നിരക്ക് വിഭാഗത്തിന് കീഴിലെ പ്രവൃത്തികൾ

SL no	Name of roads	Length in Km	Avg. C.W Width in m	Year of last upgradation	Current Status
PWD ROADS SECTION KUNNATHUKAL					
1	Nedumangadu-Shorlacodu Road (NS Road)	17.79	6 - 9	2022	13.29km – KRFB, 4.5km – Good condition
2	Chemboor Road	10.4	5.5	2020	Good condition
3	Arattkuzhi-Amboori-Neyyardam Road	14.97	5.5	2022	Good condition
4	Vellarada-Neyyardam Road	2.4	4	2024	Good condition

(P.T.O)

5	Nilamamoodu-Anchumaramkala Road	5.83	5.8	2021	Good condition
6	Passuvennara-Aruvikkara Road	3.5	4	2024	Good condition
7	Ottasekharamangalam-Olattimoodu-Valiyavazhi Road	9.615	4	2024	Work Arranged
8	Chamavila-Mullilavuvila Road	2.625	4	on going	Upgradation going on
9	Mylachal-koranamcod Road	5.021	5.5	2022	Good condition
10	Old Ottasekharamangalam Road	2.284	5	2021	Good condition
11	Mandapathinkadavu-Mukundara Road	4.365	5.5	2024	Good condition
12	Vazhichal-Amboori Road	3.502	4	2024	Good condition
13	Edaval-Thudali Road	6.937	4	2021	Bad Condition Vmmwmp
14	Vavode-Kadamthitta Road	3.16	4	2022	Good condition
15	Mannamkonam-Karibumannadi-Kudappanamoodu Road	3.5	5.5	2020	Bad Condition Vmmwmp
16	Kochuvayalmukku-Kandamthitta Road	1.8	3.5	2019	Bad Condition Vmmwmp
17	Thattamukku-Mayam Road	2.7	4	2024	Good condition
18	Aruvippuram-Marayamuttom-Dhanuvachapuram Road	6.329	5.5	2023	Good condition
19	Panachamoodu-Panchamkuzhi-Mullilavuvila Road	4	4	on going	Upgradation on going on
20	Chuliyoor-Chadachimarthandom Road	6.05	5.5	2023	Good condition
21	Manchavilakam-Thathiyoor Road	2.6	4	2025	Good condition
22	Malayinkavu-Mullilavuvila Road	3	4	on going	Upgradation on going on
23	Muthiyavila-Ottasekharamangalam Road	2.126	5.5	2024	Good condition
24	Valiyavazhi-Nulliyod Road	3.45	5.5	2021	Good condition
25	Koothali-Pannimala Road	3	6	2024	Good condition
26	Karamoodu-Kiliyoor Road	2.4	4	2024	Good condition
27	Aduvalli-Pantha Road	2.604	4.8	2021	Good condition
28	Perumkadavila-Kunnathukal Road	10.6	5.5	2021	Good condition
29	Mandapathinkadau-Vazhichal Road	4.34	5.5	2024	Good condition
30	Manchavilakom Road	7.77	5	2020	Good condition

PWD ROADS SECTION PARASSALA

31	Parassala Panachamoodu road	2.441	7	2024	KRFB Hill Highway
32	Old Magistrate court road	0.485	5		RM wing
33	Parasuvaikkal - Pavathiyavila- Alampara road	3.900	6	2023	Good condition
34	Parasuvaikkal - Alampara road	3.200	6	2023	Good condition
35	Amaravila Karakkonam road	7.050			KRFB
36	Approach road to ITI Dhanuvachapuram road	0.580	5.5	2023	Good condition
37	Karakkonam - Vankulam road	5.390	5.5	2025	Good condition
38	Kottamam - Dhanuvachapuram road	2.180	4	2015	JJM pipe line work ROB work in progress
39	Udiyankulangara Dhanuvachapuram road	1.140	5.5	2022	Good condition
40	Puthankada- Kochayanimoodu -Chirakulam road	3.800			RM wing
41	Parassala Kollamkode road	1.448	6	2015	Work arranged
42	Ayira temple road	0.600	5		RM wing
43	Cheruvarakkonam Road	3.325	6	2010	1.200km - Good condition, 2.050 RM wing
44	Govt. Hospital	0.200	5		RM wing
45	Mangadu Road	0.604	5		RM wing
46	Parassala Mahadeva Temple road	0.800	6		RM wing
47	Amaravila - Ottasekharamangalam road	3.00	7		KRFB

PWD ROADS SECTION NEYYATTINKARA

48	Aruvippuram - Perumkadavila road	2.00	5.5		Good condition
49	Mampazhakkara road	1.2	5.5		Work in progress

ക്രമ നമ്പർ	റോഡിന്റെ പേര്	നീളം	നിലവിലെ അവസ്ഥ
1.	കുടപ്പനമുട് - പാറശ്ശാല റോഡ്	15.7km	നിർമ്മാണം പൂർത്തീകരിച്ചു
2.	കള്ളിക്കാട് - വാഴിച്ചൽ റോഡ്	7.46km	റോഡ് വശത്ത് പുറമ്പോക്ക് ഭൂമിയിൽ താമസിക്കുന്ന 38 കുടുംബങ്ങൾ ഒഴികെയുള്ള ഭാഗങ്ങളിൽ നിർമ്മാണം പൂർത്തീകരിച്ചു.
3.	വാഴിച്ചൽ - കുടപ്പനമുട് റോഡ്	2.75km	നിർമ്മാണം പൂർത്തീകരിച്ചു
4.	അമരവിള- ഒറ്റശേഖരമംഗലം റോഡ്	12.2 km	BC പ്രവർത്തി പുരോഗമിക്കുന്നു . നിലവിൽ 5.50 km BC പൂർത്തീകരിച്ചു. .
5.	പശുവണ്ണ- അരുവിക്കര- കിഴാറൂർ റീംഗ് റോഡ്	3.628km	പ്രവൃത്തി പുരോഗതി -30% DR ജോലികളും സംരക്ഷണഭിത്തിയുടെ പണിയും പുരോഗമിക്കുന്നു. FDR ജോലി 3193 mtr /3628 mtr പൂർത്തിയായി. KWA യൂട്ടിലിറ്റി ഷിഫ്റ്റിംഗ് പൂർത്തിയായി.
6.	അമരവിള- കാരക്കോണം റോഡ്	7.005km	പ്രവൃത്തി പുരോഗതി 69%, കൾവർട്ട് പണി 9 എണ്ണം /12 എണ്ണം പൂർത്തിയായി. പ്രീകാസ്റ്റ് ഡ്രെയിൻ 7500 mtr / 9010 mtr പൂർത്തിയായി. DBM 6.20 km/ 7 km പൂർത്തിയായി, WMM - 6.20 km / 7km പൂർത്തിയായി, GSB 6.20 km / 7 km പൂർത്തിയായി, KWA യൂട്ടിലിറ്റി ഷിഫ്റ്റിംഗ് 11000 mtr / 14000 mtr പൂർത്തിയായി. നെടിയക്കോട് പാലം നിർമ്മാണം ആരംഭിച്ചു. പ്രീകാസ്റ്റ് ഡ്രെയിനിംഗ്, GSB,WMM ലേയിംഗ് പുരോഗമിക്കുന്നു.
7.	ചുണ്ടിക്കൽ-കൂട്ടപ്പു- ശുരവക്കാണി റോഡ്	9.48km	ജോലി പുരോഗതി -22% DR ജോലി പുരോഗമിക്കുന്നു. FDR ജോലി 9200 mtr /9500 mtr പൂർത്തിയായി. KWA യൂട്ടിലിറ്റി ഷിഫ്റ്റിംഗ് പൂർത്തിയായി. KSEB യൂട്ടിലിറ്റി ഷിഫ്റ്റിംഗ് ജോലി പുരോഗമിക്കുന്നു
8.	കള്ളിക്കാട് നെയ്യാർഡാം റോഡ്	2km	ചുണ്ടുപലക - നെയ്യാർഡാം റോഡ് വികസനവുമായി ബന്ധപ്പെട്ട് സ്ഥലമേറ്റെടുക്കലിനായി 4(1) വിജ്ഞാപനം പുറപ്പെടുവിച്ചതിന്റെ അടിസ്ഥാനത്തിൽ നിലവിൽ സാമൂഹിക ആഘാത പഠനം നടന്നു വരികയാണ് .

3. പാറശാല മണ്ഡലത്തിൽ നിരത്ത് പരിപാലന വിഭാഗത്തിന് കീഴിലുള്ള റോഡുകൾ

- 1) Ayira Temple Road - 0.6km
- 2) Mangadu Road -0.604km
- 3) Parassala Mahadever Temple Road - 0.8km
- 4) Old Magistrate Court Road - 0.485km
- 5) Puthankada Kochayanimoodu Chirakulam road - 3.8km

4. പാറശാല മണ്ഡലത്തിൽ ദേശീയ പാതാ വിഭാഗത്തിന് കീഴിലുള്ള റോഡുകൾ

OLD NH 66 - നീളം 8 കി.മീ. - ഗതാഗതയോഗ്യമാണ്.

ബി) 2016 മുതൽ 2025 വരെ പാറശ്ശാല നിയോജക മണ്ഡലത്തിലെ പൊതുമരാമത്ത് വകുപ്പ് നിരത്ത് വിഭാഗത്തിന് കീഴിലുള്ള പ്രവൃത്തികൾ ചുവടെ ചേർക്കുന്നു.

2016-2025 Budget works			
SL No.	Name of work	AS amount (In Lakhs)	Completion Date
1	Upgradation of Chaikkottukonam Manchavilakam road by providing 50mm BM & 30mm BC km 0/000 to 7/070	472	30/01/2019
2	Upgradation of Perumkadavila Kunnathukul Road by providing 50mm BM & 30mm BC km 0/000 to 11/000	425	30/01/2019
3	Improvements Mylachal Koranamkodu road by providing 50mm BM and 30mm BC KM.0/000 to 5/020	420	30/05/2022
4	Upgradation of Edaval Thudali road by providing 50 mm BM and 30 mm BC Km. 0/000 to 4/000	450	24/12/2021
5	Improvements to Arattukuzhy Amboori Neyyardam road Km 11/700 to 14/969	300	25/10/2021
6	Upgradation of Nilammammodu Anchumankala road by providing BM and BC from Km 0/000 to 2/800	300	22/02/2022
7	FDR-Upgradation of Nilammammodu Anchumankala road by providing BM & BC road Km.2/800 to 5/825	200	22/02/2022
8	Upgradation of Aduvally Pantha road by providing 50mm BM and 30 mm BC Km. 0/000 to 2/604	300	29/10/2021
9	Improvements to Karikkottukuzhy-Valiyavazhy -Nulliyodu road by using BM & BC(Budget)	400	28/11/2022
10	Upgradation of Koothali-Pannimala-Kathippara Km:0/000 to 4/200(Budget)	350	17/01/2023
11	Resurfacing by providing 40 mm BC in Nedumangadu -Sherlacodu road Km.33/00 to 37.500	150	26/03/2023
12	Resurfacing by providing 40 mm BC in Chemboor road in Km 0/000 to 10/600(Budget)	450	15/03/2022
13	GENERAL -Improvements to Vavode Kandanthitta roads (0.000 to 3.1600) using BM and BC-Work-General Civil Work-1(Budget)	350	26/12/2022
14	Budget Work 2021-22 - Upgradation of Mandapathinkadavu- Mukunthara road by providing 50mm BM&30mm BC between kmo/000to 4/600- Upgradation of Mandapatjinkadavu- Vazhichal road(perekonam) by providing 50mm BM&30mm BC.(Budget)	1000	19/02/2024

15	GENERAL-Original works : Mandapathinkadavu Ottasekharamangalam road -Improvements to Muthiavila Ottasekharamangalam road Ch 5/200 to Ch 7/326-General Civil Work	250	25/03/2024
16	Upgradation of Manchavilakom Thathiyoor road from Ch 0/000 to 2/600- Budget work 2023-24: Upgradation of Manchavilakom Thathiyoor road Ch 0/000 to 2/600-General Civil Work	300	30/11/2024
17	Budget work 2020-21 – Improvement by providing BM & BC in Parassuvaikkal – Alampara – Kunduvila – Chirakkonam – Pavathiyavila Ring road	800	Completed
18	Budget work 2023-24 – Upgradation of Karakkonam – Vlamkulam (Elluvila – Narani – Mooverikkara – Mannamcode – Thrippalavoor) road by providing BM & BC ch.2/590 to 7/190.	600	Completed
19	Sabarimala – 2023-24 – Upgradation work – Providing BM & BC to Ring road, Panachamoodu – Panchamkuzhi Mullilavuvila road Ch.0/000 to 2/200, Malayinkavu – Mullilavuvila road ch.0/000 to 3/000 – General Civil Work	700	On going
20	General – SF work 2024-25 – Non plan – Providing BM & BC and allied works in Cheruvarakkonam road (Ch.0/000 to 3/325), Parassala – Kollamcode road (Ch.0/000 to 0/750) and Govt. Hospital road (Ch.0/000 to 0/200) – General Civil work	500	On going
21	Flood damage- rectification of flood damages in Amaravila – Karakkonam Road b/w CH: 6/000 –6/100	1198785	completed
22	SLTF work – Urgent Rectification of Udiyankulangara Dhanuvachapuram Road 0/000 to 1/110	200000	completed
23	Urgent Rectification of Karakkonam – Vlamkulam Road (2/400–5/300)	723694	completed
24	R/P 2016/2017 Providing premixed Chipping carpet to Parassala Alampara road 0/000 to 2/000		work completed
25	KIIFB Investigation work- for kalingunada arattukuzhi sooravakkani road	1872182	work completed
26	urgent rectification of vlathankara avanikkanvila road 0/000 to 2/950 from vlathankkara jn to poozhikunnu jn	2499806	work completed
27	Improvements to Mampazhakkara- Elavanikkara road.	1 crore	work completed
28	Improvements to keeliyodeMampazhakkara road	3 lakhs	work completed
29	Construction of retaining wall in Mampazhakara road in front of Sree Balabhadrakali temple at km 3/800 in the right side.	5 lakhs	work completed
30	Construction of Hill Highway Kallikkadu jn. – parassala (Kudappanamoodu to Parassala) phase-I	5384	work completed
31	KIIFB Improvements to Hill Highway Kallikkadu to Parassala Second phase – Kallikkadu-Vazhichal-Amboori-Kudappanamoodu ch 0/000 to15/715 – PART 1 (Kallikkadu to Vazhichal (ch 0/000 to 7/850))	3421	work completed
32	Construction of Hill Highway Kallikkadu jn. – parassala (Kallikkadu jn. to Kudappanamoodu) phase-II andPART 2ch. 7/850 to 15/715		work completed

33	KIIFB - Improvements to Pasuvannara - Aruvikkara ring road	1000	work completed
34	KIIFB - Improvements to Amaravila - Karakkonam - Kalunkunada - Arattukuzhi - Koothali - Kootappu - Sooravakani road	3000	work completed
35	SLTF-OR urgent repairs to amaravila karakkonam road ch 1/000 to 7/080 and cutting grass clearing drain ch 0/000 -1/800	2000000	work completed
36	urgent rectification to parasuvaikkal pavathiyavila alampara road 1/450 to 2/350	2498497	work completed
37	urgent rectification of drain and allied works in parassala kollemkode road 1/000 to 1/000	99847	work completed
38	Providing 20 mm bit chipping carpet to Cheruvarakkonam road ch 0/00 to 3/200	499648.5	work completed
39	urgent rectification of drain and allied works in cheruvarakkonam road 0/000 to 2/000	99981	work completed
40	urgent rectification of drain and allied works in old magistrate road	199947	work completed
41	Restoration work in parasuvaikkal Alampara road and parasuvaikkal pavathiyavila alampara road due to KWA pipe line	8870000	work completed
42	Cutting dangerous trees standing and chopping dry branches in various roads under parassala section	41827.65	work completed
43	Urgent patch repairs to Parasuvakkal Alampara Road Ch-0/000 to 3/200	499085	work completed
44	urgent patch repairs to karakkonam vlamkulam road 0/00 to 2/430 and 4/330 to 5/330.	499511	work completed
45	urgent patch repairs to Amaravila -karakkonam road 0/000 to 3/500	299634	work completed
46	SLTF-2018-2019 urgent patch works for Arayoor ponvila road	2499852	work completed
47	Urgent rectification works in mampazhakkara road	10 lakhs	work completed
48	Urgent rectification works in mampazhakkara road km 4/00 to 7/200	10 lakhs	work completed
49	SLTF 2018-19. Patch repairs to Mannamkonam - Karimbu Mannadi road Ch. 2/500 to 3/800	15	work completed
50	SLTF 2018-19 Patch Repairs to Aduvally - Pantha Road Km 0/000 to 2/604	25	work completed
51	SLTF 2018 - 19 Providing 20 mm biting Chipping carpet to Kochuvayalmukku- Kandamtitta road km 0/000 to 1/800	25	work completed

52	SLTF -2018-19 Urgent Rectification of Mandapathinkadavu - Vazhichal Road (20mm bit CC) km 3/400 to 4/340	20	work completed
53	SLTF 2018-19 Urgent Rectification of Vavode - Kandanthitta road Km 2/000 to 2/500	5	work completed
54	SLTF - 2018-19 Urgent Rectification of Nedumangadu- Shorlokode Road (20mm Bit CC) Ch. 19/710 to 26/000	20	work completed
55	SLTF 2018-19 Urgent Rectification of Vazhichal - Amboori Road (20mm bit CC) km 2/800 to 3/500	10	work completed
56	SLTF 2018-19 Urgent Rectification of Mandapathinkadavu - Mukunthara Road (20mm bit CC) km 2/300 to 3/300	25	work completed
57	SLTF 2018 - 19 Urgent Rectification of Aarattukazhi - Amboori - Neyyardam Road Km 2/500 to 7/200	25	work completed
58	SLTF 2018-19 Urgent Rectification of Karamoodu - Killiyoor Road Km 0/000 to 1/500	25	work completed
59	SLTF 2018 - 19 Urgent Rectification of Valiyavazhi - Nulliyode Road Km 1/500 to 3/000	25	work completed
60	SLTF - 2018 - 19 Urgent Rectification of Valiyavazhi - Nulliyode Road Km 0/000 to 1/500	25	work completed
61	Providing 20 mm Bit Chipping Carpet to Mandapathinkadavu -Vazhichal road Km. 2/000 to 3/400	25	work completed
62	urgent rectification of karakkonam vlamkulam road 0/000 to 1/200	2231959	work completed
63	Road safety measures to reduce road accidenace in thlancharvila& ppm junction on cheruvarakkonam	891732.18	work completed
64	provoding road safety sign boards at various roads under parassala section	472056.47	work completed
65	Restoration work karakkonam vlamkulam road (elluvila - narani reach Ch 0/000 1/000 due to laying KWA pipes	1000000	work completed
66	clearing choked up drain and removal of silt deposited on shoulders in cheruvarakkonam road 2/000 3/300	150000	work completed
67	urgent rectification of karakkonam vlamkulam road ch 1/200 to 2/400	2232141	work completed
68	SLTF 18-19 urgent patch repairs to mahadevar temple road	149579	work completed
69	Repairs to parsuvailkkal pavathiyavila alampara road 1/800 to 2/600 by providing 40 mm cc	1999953	work completed
70	Restoration worksin parasuvakkal alampara road Ch.0/700 to1/00 and Parasuvakkal pavathyan vila alampara road Ch.0/000 to 0/450	178111	work completed

71	Supply of readymix bitumine under parassala section	88209	work completed
72	Urgent patch Repairs to Uchakada Amaravila Karakonam Road Km 3/500 to 7/000	266345.56	work completed
73	SLTF 2018-2019 urgent patch works for ayira temple road and Mangadu road	2399283	work completed
74	SLTF-RP- Improvements to udiyankulangara Dhanuvaachapuram road Km 0/000 to 1/140	1995948	work completed
75	clearing side drain in mampazhakkara road km 0/00 to 1/500	1 lakh	work completed
76	providing berm concretae in kakkavila road 0/00 to 0/300	1159855	work completed
77	clearing chockedup drsin in parasssala kollemkode road	133655	work completed
78	GENERAL-Improvements to Approach road to ITI Dhanuvachapuram ch 0/000 to 0/250-Work-General Civil Work	24.91	work completed
79	Construction of Drain and allied works in approach road Dhanuvachapuram Ch 0/000 to 0/250	19.72	work completed
80	GENERAL-Budget Work 2020-21: Improvements by providing BM & BC in Parasuvaikal-Alampara - Kunduvila - Chirakkonam - Pavathiyavila Ring Road (Parassala LAC)-Work-General Civil work	798 lakhs	work completed
81	Eviction	50000	work completed
82	GENERAL-Urgent Patch Repairs in Cheruvarakkonam Road-Work-General Civil Work	24	work completed
83	Construction of Cross Drain and connecting Drain in Cheruvarakkonam Road Consruction of drain in Kottamam-Puthukulam Road Ch.2/000 to 3/000	7.66	work completed
84	GENERAL-Construction of Drain in idichakkaplamodu Road Ch.0/100 to 0/340-Work-General Civil Work	24.91	work completed
85	Urgent BM Patch repairs in Parassala Kollemcode Road	5	work completed
86	GENERAL-Construction of box culvert and allied works to avoid water staggnation at Anchalikkonam in Idichakkaplamoodu - Plamoottukkada road	24.84	work completed
87	DEPOSIT-Restoration Work - JJM Supplying and laying of pipe and house connection Parassala Grama Panchayath-Parasuvaikal-Pavathiyavila-Alampara Road (Chirakonam to Parasuvaikal VEO Junction 1600m	40.25 lakhs	work completed
88	Restoration Work - JJM Supplying and laying of pipe and house connection Parassala Grama Panchayath Phase II(Parasuvakkal-Alampara Road Km- 2/500 to 3/200)	21.78 lakhs	work completed

89	Restoration Work – JJM Supplying and laying of 300 mm DI K9 pipes from Anjalikkonam Jn. to Parassala Jn and 160 mm PVC Pipes from Idichakkaplamoodu to Parasuvaykkal Jn.	41.77 lakhs	Ongoing
90	GENERAL–Construction of drain and allied works in Idichakkaplamoodu Plamoottukada road–work–General Civil Work	10	completed
91	GENERAL–RM 2024–25/RC–2 Phase–2/Cluster 2 / One Year RC/ Kunnathukal/ TVM/One–Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM District –General Civil Work– Zone 7 – (Total Length–21.61 km)–General Civil Work	70	Work in progress, patch MSS work completed in Edaval– Thudali road and Vazhichal– Amboori road
92	GENERAL–RM 2024–25/RC 2 – Phase 2 / Cluster 2 / One Year RC/ Kunnathukal/ TVM–RM 2024–25–Zone 6 –One–Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM District – General Civil Work–Zone 6– 23.225km–General Civil Work	75.22	Work in progress, WMM work completed in Kochuvayalmukku – Kandamthitta road
93	GENERAL–General RM 2024–25–RC 2 – Phase 2 – cluster 2/ One year RC/ Kunnathukal/ TVM–Zone 3 (Length 33.05 km)–One year running contract for various roads	75	Work in progress
94	GENERAL–RC 2 – Phase 1 – RM 2025–26/ Cluster 2 One–Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM District–Zone 5– 35.19 km–General Civil Work	104.46	Agreement to be executed
95	GENERAL–RM 2024–25 RC2– Phase –2 / Cluster 2 /Phase2/Zone 1/ Parassala/ –One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District –4 road stretches for a length of 5.048 km–Work–General Civil Work	45.43	Work in progress , Patch work, Drain&Berm Clearance are completed in Arayoor Temple Road, Parassala Kollamcode road drain cleaning

K.R.P.B., PMU. വിൻ കീഴിലെ പ്രവൃത്തികൾ

പ്രവർത്തിയുടെ പേര്	അനുവദിച്ച തുക	നിലവിലെ സ്ഥിതി
കുടപ്പനമുക്ക് - പാറശ്ശാല റോഡ്	76.90 കോടി	നിർമ്മാണം പൂർത്തീകരിച്ചു
കള്ളിക്കാട് - വാഴിച്ചൽ റോഡ്	41.23 കോടി	റോഡ് വശത്ത് പുറമ്പോക്ക് ഭൂമിയിൽ താമസിക്കുന്ന 38 കുടുംബങ്ങൾ ഒഴികെയുള്ള ഭാഗങ്ങളിൽ നിർമ്മാണം പൂർത്തീകരിച്ചു.
വാഴിച്ചൽ - കുടപ്പനമുക്ക് റോഡ്	15.66 കോടി	നിർമ്മാണം പൂർത്തീകരിച്ചു
അമരവിള-ഒറ്റശേഖരമംഗലം റോഡ്	26.97 കോടി	നിർമ്മാണം പുരോഗമിക്കുന്നു
അമരവിള-കാരക്കോണം റോഡ്	35 കോടി	നിർമ്മാണം പുരോഗമിക്കുന്നു
പശുവണ്ണ-അരുവിക്കര-കിഴാറൂർ റീംഗ് റോഡ്	19.75 കോടി	നിർമ്മാണം പുരോഗമിക്കുന്നു
ചുണ്ടിക്കൽ-കുട്ടപ്പു-ശുരവക്കാണി റോഡ്	21.43 കോടി	നിർമ്മാണം പുരോഗമിക്കുന്നു
കുമ്പിച്ചൽകടവ് പാലം	24.71 കോടി	നിർമ്മാണം പുരോഗമിക്കുന്നു
മുകുന്ദന പാലവും NIP കനാലിനു കുറുകെയുള്ള പാലവും	4.46 കോടി	പ്രവർത്തി ടെൻഡർ ചെയ്തു
കുടുവീട്ടിൽക്കടവ് പാലം	12.35 കോടി	പ്രവർത്തി ടെൻഡർ ചെയ്തു

3. തിരുവനന്തപുരം നഗരസഭയിൽ വിവിധ തിരികൾ ഉൾക്കൊള്ളുന്ന

പ്രവർത്തിയുടെ പേര്	തുക	നീളം	ഫണ്ട്	പൂർത്തീകരിച്ച തീയതി	മണ്ഡലം
CRF 2018-19 – Balance Work – Improvements to road connecting Udiyinkulangara – Dhanuvachapuram – Pankottukonam-Malayikkada – Vadakara – Marayamuttam – Aruvippuram – Ayiroor road in Tvm District	11	10.5	CRF	2022	Parassala, Neyyattinkara
One Time Maintenance – Nh 66 (47) – Urgent strengthening of existing NH stretch with DBM & BC from Vazhimukku (Ch: 581/600) to Kaliyikkavila (Ch: 599/000) in Tvm District	22.05 cr	17.4	NHAI	15.07.2022	Parassala, Neyyattinkara

4. നിരക്ക് പരിപാലന വിഭാഗത്തിന് കീഴിലെ പ്രവൃത്തികൾ.

പദ്ധതിയുടെ പേര്	വർഷം	ചെലവാക്കിയ തുക	റിമാർക്സ്
RM 2021-22-Cluster I-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in Thiruvananthapuram District- 9 Road Stretches for a Total Length Of 19.74Km.-General Civil Work	2021-22	172.9 ലക്ഷം	പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടുണ്ട്
GENERAL-General-RM-2023-2024 Parassala1- Cluster I-One Year Running Contract for various PWD Roads under Parassala roads section in Thiruvananthapuram District-6 roads stretches for a length of 8.614 km-General Civil Work	2023-24	52.22 ലക്ഷം	പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടുണ്ട്
GENERAL RM 2024-2025 Parassala 1 GENERAL RM 2024-25-RCI-CLUSTER 1 Parassala 1 One year Running Contract for various PWD roads under Parassala Road Section in Thiruvananthapuram District -6 road stretches for a length of 8.614 Km -General Civil Work	2024-25	60 ലക്ഷം	പ്രവൃത്തി നടന്നുകൊണ്ടിരിക്കുന്നു