

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1385

19-09-2025 - ൽ മറുപടിയ്ക്ക്

കൊടുങ്ങല്ലൂർ നിയോജകമണ്ഡലത്തിലെ പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. വി. ആർ. സുനീൽകുമാർ		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	കൊടുങ്ങല്ലൂർ നിയോജകമണ്ഡലത്തിൽ കഴിഞ്ഞ 5 വർഷത്തിനുള്ളിൽ പൊതുമരാമത്തു വകുപ്പ് മുഖേന അനുവദിച്ച പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്നും ഓരോ പ്രവൃത്തിക്കും അനുവദിച്ച തുക എത്രയെന്നും പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതിയെന്തെന്നും വ്യക്തമാക്കാമോ?	(എ)	<p>നിരത്തുകൾ</p> <p>അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് പരിപാലനം</p> <p>അനുബന്ധം 2 ആയി ചേർക്കുന്നു.</p> <p>കെട്ടിട വിഭാഗം</p> <p>അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ</p> <p>Flood 2018-19 -തൃശ്ശൂർ ജില്ലയിലെ അമ്പഴക്കാട് - കോട്ടവാതിൽ -വടമ -കോട്ടമുറി റോഡിലെ വൈനോട് പാലത്തിന്റെ പുനർനിർമ്മാണം. മേൽ പ്രവർത്തിക്കായി 300 ലക്ഷം രൂപയുടെ ഭരണാനുമതി ലഭ്യമാവുകയും ടി പ്രവർത്തി 04/03/2023 ൽ പൂർത്തീകരിക്കുകയും ചെയ്തിട്ടുള്ളതാകുന്നു.</p> <p>കെ.ആർ.എഫ്.ബി.പി.എം.യു</p> <p>എ) കൊടുങ്ങല്ലൂർ നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി ഫണ്ട് വിനിയോഗിച്ചു കൊണ്ട് കെ.ആർ.എഫ്.ബി-പി.എം.യു മുഖേന നടപ്പിലാക്കുന്ന പ്രവൃത്തികളുടെ വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു.</p> <p>1. ഗോതുരുത്ത്-കരൂപ്പടന്ന പാലം</p> <p>(ഗോതുരുത്ത്-പുല്ലൂറ്റ് പാലം) നിർമ്മാണം</p> <p>കൊടുങ്ങല്ലൂർ കായലിന് കുറുകെയുള്ള ഗോതുരുത്ത്-കരൂപ്പടന്ന പാലം (ഗോതുരുത്ത്- പുല്ലൂറ്റ് പാലം) നിർമ്മാണ പ്രവൃത്തിക്ക് 31.10.2016 തീയതിയിലെ G.O.(Rt.) No.1496/2016/PWD ഉത്തരവ് പ്രകാരം 10 കോടി രൂപയ്ക്ക് തത്വത്തിൽ ഭരണാനുമതി നൽകുകയും. കൂടാതെ ടി പ്രവൃത്തിക്ക്</p>

സ്ഥലമേറ്റുകൾ ഉൾപ്പെടെ 13.93 കോടി രൂപയുടെ സാമ്പത്തികാനുമതി 19.09.2017 തീയതിയിലെ APR-1/174/2017/KIIFB ഉത്തരവ് പ്രകാരം ലഭിച്ചിട്ടുണ്ട്. അതിർത്തി കല്ലുകൾ സ്ഥാപിക്കുന്ന പ്രവർത്തികൾ പൂർത്തീകരിച്ച സ്ഥലമേറ്റുകൾ നടപടികൾ പുരോഗമിക്കുന്നു.

2. കണ്ടൂർ- കുത്തിയതോട് പാലം/ കണ്ടൂർ- പായത്തുരുത്തു പാലം

ചാലക്കുടി പുഴയ്ക്ക് കുറുകെയുള്ള കണ്ടൂർ-കുത്തിയതോട് പാലം നിർമ്മാണപ്രവൃത്തിക്ക് 10/07/2017 തീയതിയിലെ G.O(Rt)No.942/2017/PWD ഉത്തരവ് പ്രകാരം 25 കോടി രൂപയ്ക്ക് തത്വത്തിൽ ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. കൂടാതെ ടി പ്രവൃത്തിക്ക് സ്ഥലമേറ്റുകൾ ഉൾപ്പെടെ 10.77 കോടി രൂപയ്ക്ക് 09.11.2018 തീയതിയിലെ PWD016-06 -PA-01 ഉത്തരവ് പ്രകാരം സാമ്പത്തികാനുമതിയും ലഭിച്ചിരുന്നു. ഭൂമിയേറ്റുകൾ നടപടികൾ പുരോഗമിക്കുവേ ജനങ്ങളുടെ എതിർപ്പുണ്ടായി അതിർത്തി കല്ലുകൾ സ്ഥാപിക്കുവാൻ സാധിക്കാതെ വരുകയും ചെയ്തു. പിന്നീട് കൂടുതൽ പഞ്ചായത്തിന്റെയും കുന്നുകര ഗ്രാമപഞ്ചായത്തിന്റെയും ഭാഗമായ പായിത്തുരുത്തിലേയ്ക്ക് പദ്ധതി മാറ്റുകയാണെങ്കിൽ അത് തുരുത്തു നിവാസികൾക്ക് കൂടുതൽ ഉപകാരപ്രദമാകുമെന്ന് ബോധ്യപ്പെട്ടതിന്റെ അടിസ്ഥാനത്തിൽ കണ്ടൂർ-കുത്തിയതോട് പാലം പായിത്തുരുത്തിലേയ്ക്ക് മാറ്റുവാൻ തീരുമാനിച്ചു. 01.03.2025 ലെ സർക്കാർ ഉത്തരവ് നം.308/2025/PWD പ്രകാരം എറണാകുളം ജില്ലയിലെ ചാലക്കുടി നദിയ്ക്ക് കുറുകെയുള്ള കുത്തിയതോട് -കണ്ടൂർ പാലം പ്രവർത്തിയുടെ പേര് തൃശൂർ ജില്ലയിലെ ചാലക്കുടി നദിയ്ക്ക് കുറുകെയുള്ള കണ്ടൂർ -പായിത്തുരുത്തു പാലം പ്രവർത്തി എന്നാക്കി മാറ്റിക്കൊണ്ട് പുതുക്കിയ ഭരണാനുമതി നൽകുകയും ടി പാലത്തിന്റെ DPR തയ്യാറാക്കുന്നതിനുള്ള അധിക ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തികൾ പുരോഗമിക്കുകയും ചെയ്യുന്നു.

3. പുല്ലുട്ട് സമാന്തര പാലം

കൊടുങ്ങല്ലൂർ നിയോജകമണ്ഡലത്തിലെ ലോകമലേശ്വരം , പുല്ലുറ്റ് വില്ലേജുകളെ തമ്മിൽ ബന്ധിപ്പിച്ചുകൊണ്ട് കൊടുങ്ങല്ലൂർ കായലിനു കുറുകെ നിർമ്മിക്കുന്ന പുല്ലുട്ട് സമാന്തര പാലം പ്രവർത്തിക്ക് 31.10.2016 തീയതിയിലെ G.O(Rt)No.1496/2016/PWD ഉത്തരവ് പ്രകാരം 30 കോടി രൂപയ്ക്ക് തത്വത്തിൽ ഭരണാനുമതിയും

21.08.2017 തീയതിയിലെ APR-1/76/2017/KIIFB ഉത്തരവ് പ്രകാരം 24.49 കോടി രൂപയ്ക്കു കിഫ്ബിയുടെ സാമ്പത്തികാനുമതിയും നൽകി. ടി പ്രവർത്തിയുടെ ഭൂമിയേറ്റെടുക്കൽ നടപടികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. കൂടാതെ, CRZ Clearance ലഭിച്ചിട്ടുണ്ട്. സാങ്കേതികാനുമതിക്കു വേണ്ടി സമർപ്പിച്ച എസ്റ്റിമേറ്റ് തുകയായ 49.15 കോടി രൂപ നിലവിലുള്ള സാമ്പത്തികാനുമതിക്ക് മുകളിൽ ആയതിനാൽ, പുതുക്കിയ സാമ്പത്തികാനുമതി ലഭിക്കുന്നതിനുള്ള എസ്റ്റിമേറ്റ് കിഫ്ബിയിൽ പരിശോധനയിലാണ്.

4. പാറക്കുട്ടം പാലം

തൃശ്ശൂർ ജില്ലയിലെ ചാലക്കുടി -കൊടുങ്ങല്ലൂർ നിയോജകമണ്ഡലത്തിൽ ഉൾപ്പെടുന്ന പറയൻ തോടിനു കുറുകെ നിർമ്മിക്കുന്ന പാറക്കുട്ടം പാലം പ്രവർത്തിക്ക് 10/07/2017 തീയതിയിലെ G.O(Rt)No.942/2017/PWD ഉത്തരവ് പ്രകാരം 25 കോടി രൂപയ്ക്കു തത്വത്തിൽ ഭരണാനുമതിയും 05.08.2020 തീയതിയിലെ PWD016-35/APR-5/2020/KIIFB ഉത്തരവ് പ്രകാരം 35.15 കോടി രൂപയ്ക്കു കിഫ്ബിയുടെ സാമ്പത്തികാനുമതിയും നൽകി അതിർത്തി കല്പിടൽ പ്രവർത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. 27.01.2025 തീയതിയിലെ 219/2025/RD ഉത്തരവ് പ്രകാരം നിലവിൽ ഭൂമിയേറ്റെടുക്കൽ നടപടികൾ പുരോഗമിച്ചു വരുന്നു.

കെ.എസ്.ടി.പി

കൊടുങ്ങല്ലൂർ നിയോജകമണ്ഡലത്തിൽ കെ എസ് ടി പി യുടെ പരിധിയിൽ റീ ബിൽഡ് കേരള ഇനീഷ്യേറ്റീവ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തിയ കൊടുങ്ങല്ലൂർ ഷൊർണ്ണൂർ സംസ്ഥാന പാത കൊടുങ്ങല്ലൂർ മുതൽ കർക്കണ്ടൂരി വരെയുള്ള റോഡിന്റെ നവീകരണത്തിന് G.O(Rt) No. 235/2020/P&EA, Thiruvananthapuram dated 29.05.2020 പ്രകാരം 250.24 കോടി രൂപക്ക് ഭരണാനുമതി നൽകി. ഈ പദ്ധതിയിൽ കൊടുങ്ങല്ലൂർ മുതൽ അണ്ടാനിക്കുളം വരെയുള്ള ഭാഗം (ചെയിനേജ് കീ.മീ 0+000 മുതൽ 11+820 വരെ) കൊടുങ്ങല്ലൂർ മണ്ഡലത്തിലൂടെ കടന്നു പോകുന്നു. ഇതിൽ കരൂപടന്ന മുതൽ അണ്ടാനിക്കുളം വരെയുള്ള (ചെയിനേജ് കീ.മീ 5+100 മുതൽ 11+820 കീ.മീ) ഭാഗത്തെ റോഡ് പ്രമുഖ നിർമ്മാണം (PQC കോൺക്രീറ്റ് റോഡ്) പൂർത്തീകരിച്ചു. റോഡിനിരുവശവും റോഡ് shoulder ഭാഗത്ത് interlocking paving tiles വിരിക്കുന്ന പ്രവൃത്തി പൂർത്തിയായി വരുന്നു. കൊടുങ്ങല്ലൂർ മുതൽ കരൂപടന്ന വരെയുള്ള ഭാഗത്തെ റോഡ് പ്രതല

				നിർമ്മാണം PQC Concrete road ആക്കുന്നതിനുള്ള തടസ്സങ്ങൾ മൂലം DBM &BC നിർമ്മിക്കുവാൻ തീരുമാനിച്ചിട്ടുണ്ട്.
--	--	--	--	---

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1 നിരക്കുകൾ

Finyear : 2025-2026

Sl No	Name of Work	Amount	Status
1	DEPOSIT-Restoration work for Malappallippuram Plavinmuri Kottamuri road from Ch.1/000 to 2/520 RHS (Plavinmuri Jn. to Vattakotta Jn.) in Mala G.P.(ROW/1070736/78961)-Restoration work-General Civil Work	3610000	Work in progress
2	DEPOSIT-Restoration work of JJM in Ashtamichira Annamanada Road Ch:0/000 to 1/600 (1250 m)LHS-in Mala Panchayath-General Civil Work	2808000	Work in progress
3	GENERAL-Road safety works to Malappallippuram Plavinmuri Kottamuri road from Ch.0/000 to 2/520(Nava Kerala Sadassu Complaint)-Road Safety-General Civil Work	560000	Work in progress
4	DEPOSIT-Restoration work of JJM to Ashtamichira Annamanada road Ch:7/180 to 7/580 LHS-(ROW/10125801/137066)in Annamanada Panchayath	1117000	Work in progress
5	GENERAL-Reconstruction of culvert and drain at Andanikkulam - Puthenchira Road Ch:3/323 -Construction of culvert- General Civil Work	1500000	TS estimate under preparation
6	GENERAL-SR- 2025-26 Urgent reconstruction of drain near Mala pond in Kodakara Kodungallur road @Ch.15/840 in Kodungallur LAC-Reconstruction of drain-	2000000	TS estimate under preparation
7	LAC-ADS-2024-25 Reconstruction Of Various Roads In Kodungallur Municipality -Paliyam Thuruth L P School Road Ward 20, Agathi Mandiram Road Ward 10, Thuruth Road Ward 10, Mannarathazham kayaloram Road Ward 16-General Civil Work	7200000	Work in progress

Fin year : 2024-2025			
1	Reconstruction of damaged culvert at South West HS Road at ch:0/650	550000	Work completed.
2	Providing Urgent Road safety Works to Pulipparambu Junction-at Ch.2/300 of Chettiparambu Road in Kodungallur LAC (Nava Kerala Sadassu Complaint)	206000	Work completed.
3	GENERAL-RM 2024-25-RC 2-Phase 2-One year Running Contract for various PWD roads under Roads Section Kodungallur in Thrissur District 11 Nos road stretches for a length of 46.877km-General Civil Work	6000000	Work in progress
4	GENERAL-RM 2024-25/Cluster II/One year RC/Mala section Thrissur District-RC 2-PHASE 2-One Year Running Contract for various PWD roads of Mala Section. 14nos road stretches for a length of 67.799 Km.-General Civil Work	10000000	Work in progress
5	DEPOSIT-Restoration work for laying water supply line JJM at Eravathur Kochukadavu road from Ch.0/000 to 1/980 LHS & Valiyaparambu Kuzhur road from ch.4/415 to 5/000. LHS & RHS in Kuzhur Gramapanchayat-Restoration work -General Civil Work	10450000	JJM Pipe laying work not completed.
6	DEPOSIT-Restoration estimate for laying water supply line JJM at Valiyaparambu Kuzhur Road from Ch.3/220 to 4/415 (RHS) , from Ch. 2/320 to 4/415(LHS) & 170 m (RHS) in Kuzhur G.P. -Deposit jalanidhi work-	12880000	JJM Pipe laying work not completed.
7	GENERAL-GENERAL- RM 2024-25/ RC2 /Phase1/One year RC/Kodungallur Section/Thrissur District- RM 2024-25-One year Running contract for various PWD Roads under Roads Section Kodungallur in Thrissur District 16 Nos road stretches for a length of 43.905 km-General Civil Work	14961000	Work in progress

8	GENERAL-Sabarimala works -2024-25 (Upgradation with BM & BC -3.350km) - Improving and providing BM & BC to Chettiparambu Road from Ch.4/800 to 8/150 in Kodungallur LAC-Upgradation with BM & BC-3.350Km-General Civil Work	45300000	Drainage work started
9	DEPOSIT-Restoration work for JJM pipe laying at Poyya Manalikad Poyyakkadavu Road from ch.0/940 to Ch.1/625 RHS (From Poyya Naluvazhi St.Geevarghese Chappel to Elichira Bridge)Deposit-Jalanidhi- Restoration work-General Civil Work	1847000	Work completed.
10	DEPOSIT-Restoration work for JJM pipe laying at Ambazhakkadu-Chakkamparambu-Challipadi road ch:1/850 to 2/850 LHS-in Annamanada Grama Panchayath-General Civil Work	2016000	Work completed.
11	GENERAL-RM 2024-25/Cluster II/One year RC/Mala section Thrissur District-RC 2-PHASE 2-One Year Running Contract for various PWD roads of Mala Section. 14nos road stretches for a length of 67.799 Km.-General Civil Work	10000000	Work in progress
12	DEPOSIT-Restoration work for JJM pipe laying at Kallur-Alathur-Kottamuri Road Ch:0/200 to 0/510 LHS and 2/000 to 3/500 RHS-Annamanada Panchayath- General Civil Work	3585000	Work completed.
13	DEPOSIT-Restoration work for laying water supply line JJM at Indira Ghandi road from ch.0/000 to 2/223 in Annamanada G.P-Restoration work-General Civil Work	4834000	Work in progress
14	GENERAL-SR works-Construction of new drain at Ambazhakkadu Chakkamparambu Challipadi road @ ch: 1/200 to 1/500 RHS(Nava Kerala Sadassu Complaint)-construction of new Drain-General Civil Work	2444000	Work in progress
15	Premonsoon works 2024-25-Various roads under Kodungallur Roads Section-For various Roads	600000	Work completed.

16	GENERAL-2024-25 Premonsoon work-for various roads under Mala Section	1500000	Work completed.
Finyear : 2023-2024			
1	GENERAL- RM 2023-24/ RC2 /Phase 1/One year RC/Kodungallur Section/Thrissur District-RM 2023-24- One year Running contract for various PWD Roads under Roads Section Kodungallur in Thrissur District 10 Nos road stretches for a length of 28.087 km-General Civil Work	8000000	Work completed.
2	GENERAL-RM 2023-24 RC 2 Phase1 One Year Running Contract under Roads Section Mala for 15 nos of road stretches for a length of 47.846 km-One Year Running Contract-General Civil Work	9950000	Work completed.
3	GENERAL-Urgent Road safety works to Kodakara-Kodungallur Road (SH 51) ch. 12/540-18/180-.-General Civil Work	2498000	Work completed.
4	GENERAL-Urgent Road Safety Works to Kodakara- Kodungalur Road (SH 51) CH.18/180-23/700-2023-24- General Civil Work	2483000	Work completed.
5	DEPOSIT-Restoration work at Areepalam-Vallivattom Road from ch:0/000 to 2/650-After pipe laying by JALANIDHI-General Civil Work	4947000	Work completed
6	DEPOSIT-Restoration work for JJM Jalanidhi at Palayamparambu-Guruthipala road ch :0/000 to 0/803 RHS-- Mala Grama panchayath-General Civil Work	1660000	Work completed
7	GENERAL-Eviction of Encroachments in various roads under Kodungallur Section.-like banners, boards, arches and other temporary structures-General Civil Work	300000	Work completed
8	Urgent Reconstruction of damaged culvert @ Ch 2/300 of Kuzhuchira Nadavarambu Road in Kodungallur LAC	700000	Work completed

9	Eviction of Encroachment in various roads under Mala Section.-work-General Civil Work	200000	Work completed
10	GENERAL-Combined work-Budget work 2023-24 Improvements with BM & BC to Maniyamkavu-Konathukunnu Road in Kodungallur LAC and DEPOSIT-Restoration work at Maniyamkavu Konathukunnu Road after pipe laying work by JJM scheme ch:0/000 to 2/350 in Puthenchira panchayath and Ch:2/350 to 4/200 in Vellangallur panchayath-in Kodungallur LAC-General Civil Work	52363000	Work in progress
11	GENERAL-Combined work R.P work 2023-24 Providing BM patch and overlay to Annamanada Moozhikulam road from Ch.0/000 to 4/200 in Kodungallur LAC and Deposit work-Restoration work for laying water supply line JJM at Annamanada Moozhikulam road from Ch.1/200 to 2/900-LHS in Annamanada Grama panchayath-Kodungallur LAC- Combined work-General Civil Work	42805000	Work in progress
12	GENERAL-R.P Work 2023-24-Providing BM Patch and BC overlay to Mala Annamanada road from Ch.0/000 to 0/476,Ch.5/795 to 8/540 and approach road of Pulikkakadavu bridge, from Ch.0/000 to 0/460 in Kodungallur LAC-BM patch & BC overlay work- General Civil Work	40000000	BM & BC work completed
13	Improvements and Providing BM & BC to Palayamparambu-Guruthipala road ch. 0/000 to 1/000 in kodungllur LAC	10000000	Work completed
14	DEPOSIT-Restoration work for JJM Jalanidhi at Palayamparambu-Guruthipala road ch :0/000 to 0/803 RHS-- Mala Grama panchayath	1660000	Work completed
15	Pre monsoon 2023-24 various Roads Under Mala Section	1000000	Work completed
16	Pre monsoon work for RC2 phase 1 (additional) 2023-24 Under Mala Section	800000	Work completed

Finyear : 2022-23			
1	GENERAL- Kerala Road Safety Authority-School zone improvement at various schools in the state-In front of Vidyarthadayini Saba UPS-at anapuzha on Kodakara- Kodungallur road under Kodungallur section using KRSA fund-General Civil Work-	850000	Work completed
2	GENERAL-Kerala Road Safety Authority-School zone improvement at various schools in the state-In front of KKTMGHSS-Kunjikutty Tampuratty Memorial Govt. Girls HSS Kodungallur at Old NH Road in Kodungallur Section using KRSA fund-General Civil Work-	1000000	Work completed
3	GENERAL-RM 2022-23/Cluster II/ One year RC/Kodungallur Section/Thrissur District-RM 2022-23- RC 2-Phase 2-One year Running Contract for various PWD roads under Roads Section Kodungallur in Thrissur District 10 Nos road stretches for a length of 26.851 km-General Civil Work-1-	2500000	Work completed
4	GENERAL-RM 2022-23 /CLUSTER II / ONE YEAR RC/MALA SECTION/THRISSUR DISTRICT-RC2Phase2 -One year Running Contract For various PWD Roads section mala in thrissur district 10 nos Road stretches for a length of 41.058 km -General Civil Work-	6000000	Work completed
5	LAC-ADS-MLA ADS 2020-21 Construction of Bus waiting shelter infornt & at opposite side of Mini Civil station Kodungallur.-Bus shelter-General Civil Work-	2237000	Work completed
6	GENERAL-RM 2022-23/Cluster II/ One year RC/Kodungallur Section/Thrissur District-RM 2022-23- Zone II-One year Running contract for various PWD Roads under Roads Section Kodungallur in Thrissur District 17 Nos road stretches for a length of 68.529 km- General Civil Work-	6000000	Work completed

7	GENERAL-RM 2022-23/ Cluster II/One Year RC /Mala Section/Thrissur District-RM 2022-23 -Zone II -One year Running Contract for various PWD Roads Under Road section Mala in Thrissur District 15 nos road stretches for a length of 47.896 km-General Civil Work-	6000000	Work completed
8	GENERAL-SR Works 2022-23 Reconstruction of drain at Arakulam-Azhikode Road ch:1/100 at Anchapalam,ch:2/600 at Methalapadam-at ch:1/100 at Anchapalam and at ch:2/600 at Methalapadam-General Civil Work-	2500000	Work completed
9	Combined work Improvements and providing BM and BC to Chalakudy - Mala Road from Ch.5/900 to 7/700 in Kodungallur LAC and Deposit work-Restoration work for laying water supply line JJM at Chalakudy -Mala road from Ch.6/800 to 7/550- in Mala Grama panchayath-Kodungallur LAC	16645508	Work completed
10	GENERAL-Traffic safety works 2022-23, for Various Roads under Kodungallur section.-for Various Roads under Kodungallur section.-General Civil Work-	247804	Work completed
11	GENERAL-ROAD SAFETY WORKS-2021-22 For various roads under PWD ROADS SECTION MALA-General Civil Work-	457807	Work completed
12	FDR-FDR 2022-23 Reconstruction of Damaged side protection wall of road near to pond at ch:0/700 of Sringapuram Undekadavu Road-at ch:0/700-General Civil Work	658198	Work completed
13	General-sr work reconstruction of drain at valiyaparambu-kuzhur road at ch.2/250-sr work reconstruction of drain at valiyaparambu-kuzhur road -general civil work-	472443	Work completed
14	GENERAL-Pre-monsoon-2022-23- Supply of Bituminous patch mix-for Kodungallur Subdivision-General Civil Work-	133541	Work completed

15	SLTF-Construction of retaining wall at Maniyamkavu-Konathkunnu road of ch,3/100-Construction of retainingwall at Maniyamkavu-konathkunnu road ch. 3/100-General Civil Work-	178339	Work completed
16	GENERAL-Premonsoon2022-23 -For Various Roads under Mala section-General Civil Work-	713963	Work completed
17	GENERAL-reconstruction of damaged retainingwall-at poyyamanalikkad road-General Civil Work-	446117	Work completed
18	GENERAL-Premonsoon 2022-23-For Various Roads Under Kodungallur Section-General Civil Work-	714254	Work completed
19	GENERAL-SR works 2022-23 Reconstruction of damaged culvert @ 1/100 and New drain @ ch.1/030 to 1/150 RHS @ Ambazhakkadu-Kottavathil-Vadama-Kottamury Road- Reconstruction of damaged culvert -General Civil Work-	846689	Work completed
20	GENERAL-SR Works 2022-23 Reconstruction of drain at Pullut Puthenchira Road near Kombathukadavu-near Kombathukadavu-General Civil Work-	675021	Work completed
21	GENERAL-supply of Bituminous readymix -for Mala section ORR 2022-23-General Civil Work-1-	97634	Work completed
22	GENERAL-SR Works 2022-23 Construction of drain at Keetholi Chalakulam Road ch:1/550-construction of drain at Keetholi-Chalakulam road ch:1/550-General Civil Work-	803270	Work completed
23	GENERAL-SR works 2022-23 Reconstruction of damaged culvert @ ch.2/200 and construction of New drain @ ch.2/130 to 2/250 LHS of Ambazhakkadu -Kottavathil-Vadama-Kottamury Road-.-General Civil Work-	847205	Work completed

24	GENERAL-SR Work 2022-23 Reconstruction of damaged Drain at South West Boys Road ch:0/560-(at ch:0/560)-General Civil Work-	841753	Work completed
Fin year : 2021-2022			
1	SLTF-PREMONSOONWORK 2020-21-Temporaryrectification work 2021-22 Maniyankavu konathukunnu rd ch 0/000to5,/000,Aannallur Karur Kuzhikkattusery rd ch0/000to 1/200,Mala Chungam kombathukadavu@ch 0/000to4/000,Ashtamichira Marekkad Kunnathery rdch 0/000to 3/800,MalaPallippuram Plavinmuri kottamuri rd ch 0to 2/500, Karingachira vellur Narayanamangalam road ch 0to 4/000 -General Civil Work-	250000	Work completed
2	SLTF-Pre-Monsoon 2021-22-Temporary Restoration works to,Konathukkunu-Poovathumkadavu Road, Kodungallur-Eriyad Road 0/000 to 1/200, Kodungallur Old NH Road,Park Road,Kodungallur-Shournur Road 0/000 to 12/000, Hospital Road, South West boys HS Road, Kodakara-Kodungallur Road,Keetholi- Chalakulam Road, Arepalam-Vallivattom Road ch:0/000 to 2/800-General Civil Work-	300000	Work completed
3	SLTF-PREMONSOONWORK 2021-22 -Temporary rectification work 2021-22 Kavanad road ch 0/000to 2/100, Kallur Alathur Kottamuri rd ch 0 to 4/937,,Ambazhakkad kottavathil vadama kottamuri road at ch 0to 4/000, Ambazhakkad Chakkaparambu challippadi rd ch 0 to 2/800-General Civil Work-	300000	Work completed
4	SLTF-PREMONSOONWORK 2021-22 /3-Chettiparambu road CH+0.000km to 8.150km,,Eravathur-Kochukadavu Road CH+0.000km to 2.470km,Alamattam-Kundur-Kochukadavu road CH+0.000km to 6.000km,Valiyaparambu-Kuzhur Road CH+0.000km to 5.500km.-General Civil Work-	250000	Work completed

5	SLTF-PREMONSOONWORK 2020-21/4-Temporary	300000	Work completed
6	GENERAL-MLA- ADS Urgent rectification work 2020-21Chalakkudy-Mala Road 5/940 to7/680-WORK- General Civil Work	1200000	Work completed
7	GENERAL-Flood Work 2020-21 Urgent Rectification of Collapsed approach road retaining wall and W metal Beam north west of krishnan kotta bridge in Kodakara Kodungallur road in Kodungallur LAC.-WORK-General Civil Work	3200000	Work completed
8	GENERAL-Flood 2020-21 Reconstruction of Damaged side protection works to Mala Elanthikkara road km 3/100 -WORK-General Civil Work	3000000	Work completed
9	GENERAL-SR 2020-21 construction od Drain at Alamattom-Kundur Kochukadav road ch.3/000 to 4/000- Drainage work-General Civil Work-	2000000	Work closed and road handed over PMGSY
10	GENERAL-SR work providing drain at Alamattom kundur kochukadav road ch.0/500 to 1/500-Drain work- General Civil Work-	2500000	
11	GENERAL-SR Works 2021-22 Construction and Reconstruction of drain at Areepalam-Vallivattom Road- ch:1/000 near GUPS Vallivattom-General Civil Work-	2000000	Work completed
12	GENERAL-Combined work-Budget work 2021-22 Improvement to Konathukunnu Poovathumkadavu Road ch:0/000 to 4/330 in Kodunagllur LAC and DEPOSIT- Restoration work at Konathukunnu-Poovathumkadavu Road from ch:0/000 to 4/330 after pipe laying work by Jalanidhi-BM&BC Work and restoration work-General Civil Work	61679000	Work in progress
13	GENERAL-Providing Traffic Safety arrangements for roads under Kodungallur Section.-Traffic safety works-General Civil Work-	446090	Work completed

14	GENERAL-Eviction of encroachments in various roads under Kodungallur section.-Eviction of unauthorized arches, display boards, hoardings, placards and banners with poles or frames etc.-General Civil Work-	44468	Work completed
15	GENERAL-OR Works 2021-22 Urgent pot hole filling and patch repaire --Various roads under Kodungallur Section.-General Civil Work-	1205349	Work completed
16	GENERAL-OR Works 2021-22 Urgent pot hole filling and patch repaire --Various roads under Kodungallur Section.-General Civil Work-	1205349	Work completed
17	SLTF-Pre-Monsoon 2021-22-Supplying instant pot hole filler under roads section Kodungallur.-General Civil Work-	177146	Work completed
18	Sltf-eviction-eviction of boards hoardings etc from various roads under mala section-general civil work-	49653	Work completed
19	GENERAL-2021-22-filling potholes in various roads under mala section-General Civil Work-	1271078	Work completed
20	SLTF-PREMONSOON WORK 2021-22 /5-Supplying instant pothole fillerfor the roads under Mala Section-General Civil Work-	165347	Work completed
21	GENERAL-MLA- ADS Urgent rectification work 2020-21Chalakkudy-Mala Road 5/940 to7/680-WORK- General Civil Work	1200000	Work completed

അനുബന്ധം 2 നിരത്ത് പരിപാലനം

List of Works in Kodungallur LAC						
Year 2024-2025						
S./ No.	Name of work	No. of roads	Name of roads included	Length	അനുവദിച്ച തുക (in Lakhs)	നിലവിലെ സ്ഥിതി
1	GENERAL-RM-2024-25-RC1-Cluster 1 - One year Running Contract for various PWD roads under roads section Mala in Thrissur District , 5 road stretches for a total length of 11.38 Km-General Civil Work	5	Annalloor-Karoor-Kuzhikkattussery road Ch: (0/000-3/000)	1.2	42.933 216	പ്രവൃത്തി പൂരോഗമിച്ചു കൊണ്ടിരിക്കുകയാണ്
			Ashtamichira-Marekkad-Kunnatheri road Ch:(0/000-3/800)	3.8		
			Chettiparambu road Ch:(4/400-6/400)	2		
			Indhiragandhi Road Ch: (1/000-2/780)	1.78		
			Poyya-Manalikkadu-Poyyakadavu Road Ch: (2/000-2/800)	0.8		
Year 2023-2024						
1	GENERAL-RUNNING CONTRACT 2023-2024-Cluster-1- One Year Running Contract for Various PWD Roads Under Roads Section Mala-1 in Thrissur District, 2 Roads stretches for a total length of 6.80 Km -General Civil Work	2	Ashtamichira-Marekkad-Kunnath eri	3.8	47.05 882	Work Completed
			Annalur -Karoor-Kuzhikattusseri Road	1.2		
2	GENERAL-RUNNING CONTRACT 2023-2024-Cluster-1- One Year Running Contract for Various PWD Roads Under Roads Section Mala-2 in Thrissur District, 4 Roads stretches for a total length of 4.98Km -General Civil Work	4	Mala-Annamanada Road	0.4	65	Work Completed
			Chettiparambu Road	2		
			Indhiragandhi Road	1.78		
			Poyya-Manalikkadu-Poyyakadavu Road	0.8		

3	GENERAL-RM 2023-24-Cluster 1-One year running contract for various PWD roads under Roads section Kodungallur-1 in Thrissur District (5) road stretches for a length of 8.411 Kms-General Civil Work	5	South west boys HS road	0.84	86	Ongoing (48% Completed)
			Kottapurm-Kotta Road	0.58		
			Sringapuram-Undekadavu Road	1.65		
			Old-NH Road	4.2		
			JTS Road Kodungallur	1.14 1		
4	GENERAL-RM 2023-24-Cluster 1-One year running contract for various PWD roads under Roads section Kodungallur -2 in Thrissur District (4) road stretches for a length of 7.31 Kms-General Civil Work	2	Panachikkachira Road	3.45	38.98 769	Ongoing (35% Completed)
			Pullut-Puthanchira Road	1.3		
Year 2021-2022						
1	GENERAL-RM 2021-22-Cluster 1-One year running contract for various PWD roads under Roads section Kodungallur in Thrissur District (9) road stretches for a length of 15.641 Kms-General Civil Work	8	Areepalam-Panachikkachira Road Ch: 0/000-1/060	1.06	62	Work Completed
			South west boys HS road Ch: 0/000-0/840	0.84		
			Panachikkachira Road Ch: 0/000-3/450	3.45		
			Kottapurm-Kotta Road Ch: 0/000-0/500	0.5		
			Sringapuram-Undekadavu Road Ch: 0/000-1/650	1.65		
			Pullut-Puthanchira Road Ch: 0/000-1/300	1.3		
			Old-NH Road Ch:0/000-4/200	4.2		
			JTS Road Kodungallur Ch: 0/000-1/141	1.14 1		
2	GENERAL-RM-2021 -22-Cluster-1-One Year Running Contract for Various PWD Roads under Roads Section Mala	7	Mala-Annamanada Road Ch: 0/000-0/400	0.4	49.57 59685	Work Completed
			Ashtamichira-Marekkad-Kunnath eri Ch: 0/000-3/800	3.8		
			Chettiparambu Road Ch: 4/400-6/400	2		

	in Thrissur District (7) roads stretches for a total length of 13.820 Km-General Civil Work		Indhiragandhi Road Ch: 1/000-2/780	1.78		
			Chalakudy-Mala Road Ch: 5/900-7/940	2.04		
			Annalur -Karooor-Kuzhikattusseri Road Ch: 0/000-3/000	1.2		
			Poyya-Manalikkadu-Poyyakadavu Road Ch: 2/000-2/800	0.8		

അനുബന്ധം 3 കെട്ടിട വിഭാഗം

ക്രമ നമ്പർ	പ്രവർത്തിയുടെ പേര്	അനുവദിച്ച തുക (ലക്ഷത്തിൽ)	നിലവിലെ സ്ഥിതി
1	ബഡ്ജറ്റ് 2024-25 കരുപ്പടുന്ന ഗവൺമെന്റ് എൽ.പി. സ്കൂൾ കെട്ടിട നിർമ്മാണം- വെള്ളാങ്കല്ലൂർ ഗ്രാമ പഞ്ചായത്ത്	100	കരാറുകാരന് 23.08.2025-ൽ സൈറ്റ് കൈമാറിയിട്ടുണ്ട്.
2	ബഡ്ജറ്റ് 2024-25 കൊടുങ്ങല്ലൂർ മേത്തല ഗവ. യു.പി. സ്കൂൾ പുതിയ കെട്ടിട നിർമ്മാണം	100	Vide G.O. (Rt) No. 1190/2025/PWD Dated: 05.08.2025 പ്രകാരം ഭരണാനുമതി ലഭ്യമായിട്ടുണ്ട്. സാങ്കേതിക അനുമതിക്കുവേണ്ടി എസ്റ്റിമേറ്റ് തയ്യാറാക്കി കൊണ്ടിരിക്കുന്നു.
3	ബഡ്ജറ്റ് 2023-24 മാള ഫയർ സ്റ്റേഷൻ നവീകരണം	75	19.07.2025-ന് പ്രവൃത്തി പൂർത്തീകരിച്ചു
4	ബഡ്ജറ്റ് 2021-22 കൊടുങ്ങല്ലൂർ എൽ.പി.സ്കൂളിന് പുതിയ കെട്ടിട നിർമ്മാണം	150	29.05.2024-ന് പ്രവൃത്തി പൂർത്തീകരിച്ചു
5	General 2023-24 Special Repairs for PwD Rest House Kodungallur	22.5	27.07.2024-ന് പ്രവൃത്തി പൂർത്തീകരിച്ചു.