

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3145

07-10-2025 - ൽ മറുപടിയ്ക്ക്

റിവർ മാനേജ്മെന്റ് ഫണ്ട് ഉപയോഗിച്ച് നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. നജീബ് കാന്തപുരം		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	ജലവിഭവ വകുപ്പിന് കീഴിൽ റിവർ മാനേജ്മെന്റ് ഫണ്ട് ഉപയോഗിച്ച് 2021 മുതൽ 2025 വരെയുള്ള കാലയളവിൽ നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങൾ എന്തെല്ലാമാണെന്നും ഇതിനായി ചെലവഴിച്ച തുക എത്രയാണെന്നും ജില്ല തിരിച്ചുള്ള കണക്ക് ലഭ്യമാക്കുമോ;	(എ)	ജലവിഭവ വകുപ്പിന് കീഴിൽ റിവർ മാനേജ്മെന്റ് ഫണ്ട് ഉപയോഗിച്ച് 2021 മുതൽ 2025 വരെയുള്ള കാലയളവിൽ നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങളുടെ വിവരവും ഇതിനായി ചെലവഴിച്ച തുകയുടെയും ജില്ല തിരിച്ചുള്ള കണക്കും അനുബന്ധം -1 ആയി ചേർക്കുന്നു.
(ബി)	ജലസേചന വകുപ്പിന്റെ പ്ലാൻ ഫണ്ട് ഉപയോഗിച്ച് 2023-24, 2024-25 സാമ്പത്തിക വർഷങ്ങളിൽ നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങളുടെ വിശദാംശം ലഭ്യമാക്കുമോ?	(ബി)	ജലസേചന വകുപ്പിന്റെ പ്ലാൻ ഫണ്ട് ഉപയോഗിച്ച് 2023-24 സാമ്പത്തിക വർഷം നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങളുടെ വിശദാംശങ്ങൾ അനുബന്ധം -2 ആയും 2024-25 സാമ്പത്തിക വർഷം നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങളുടെ വിശദാംശങ്ങൾ അനുബന്ധം 3 ആയും ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Appendix I

(എ) ജലവിഭവ വകുപ്പിന് കീഴിൽ റിവർ മാനേജ്മെന്റ് ഫണ്ട് ഉപയോഗിച്ച് 2021 മുതൽ 2025 വരെയുള്ള കാലയളവിൽ നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങളുടെ വിവരവും ഇതിനായി ചെലവഴിച്ച തുകയുടെ ജില്ല തിരിച്ചുള്ള കണക്കും

SI No	Name of work	AS Amount (in Lakhs)	Expenditure (in Lakhs)	Remarks
KOLLAM				
1	RMF – Protecting the eroded L/B of Kallada river near Punalur Municipal Anganvadi in Punalur Municipality.	19	17.51	Completed
2	RMF – Protecting the eroded L/B of Puthanar (Part of Kallada river) near Palapuzhanji Kadavu in East Kallada Panchayath.	17	16.88	Completed
3	RMF – Protecting the eroded L/B of Kallada river u/s of Attuvasseril Thenguvelikadavu in Kulanadu Panchayath.	15	14.96	Completed
4	RMF – Protection work of right bank of Pallimon river near Elavoorbhagam in Nedumpana Panchayath of Kundara Constituency.	10	9.78	Completed
5	RMF – Protecting the eroded right bank of Ithikkara river near Kaimoottil Kadavu in Elamadu Panchayath of Chadayamangalam Constituency.	15	14.93	Completed
6	RMF – Protecting the eroded R/B of Kallada river between Pallakkattu Kadavu and Eruveettinkara Kadavu in Kunnathur Panchayath.	20	18.01	Completed
7	RMF – Protecting the improvement work on the right bank of Kallada river at Chekulam in Punalur Municipality.	15	14.03	Completed
8	RMF – Protection works at right bank of Ithikkara river at Perappayam Bhagam near Perappayam bridge in Velinalloor panchayath in Chadayamangalam Constituency.	35	29.68	Completed
9	RMF – Protecting the eroded R/B of Kallada river near Urukunnu tribal colony at Kunnumanal bhagam in Thenmala Panchayath.	25	20.60	Completed

10	RMF – 2022 - Protecting the eroded IL/B of Kallada river between Thevarukadavu and Mukkadavu in Kulakkada Panchayath	45	40.33	Completed
	Total	216.00	196.70	
THRISSUR				
1	RMF - Urgent Temporary protection works to the left bank of Karuvannur river bund road up stream of Arattupuzha bridge in ward no.8 of Vallachira Panchayath	1.50	1.46	Work completed
2	RMF - Protection work to the left bank of Chalakudy river for a length of 100m near Edatharakavu temple including of temple kadavu in Meloor Panchayath	31.50	27.13	Work completed
3	RMF-Improvement and protection of works to the right bank of Wadakkanchery River at the downstream of Wadakkanchery Road bridge to Wadakkanchery Municipality Thrissur District	19.00	14.72	Work completed
4	RMF-Protection of right bank of Kurumali riverdown stream of Vasupuram bund in Survey No. 68/2 Nandipulam village, Varandarapilly Grama Panchayath	21.00	19.80	Work completed
5	RMF-Emergency protection work for the eroded south bund at different places on the left bank of Kurumali river at Pallom in ward No. 2 in parappukkara panchayath	7.66	7.16	Work completed
6	RMF-Emergency work for reforming the eroded south bund near Kunnumakkara Kadavu on the left bank of Kurumali river at Pallom in ward No.2 in Parappukkara Panchayth	19.30	19.07	Work completed

7	Protection works to the right bank of Chalakudy river downstream of Thoduva kadavu in Annamanada panchayath	29.00		Work completed,Bill submitted to District collector on 16/08/2025
8	Construction of bathing ghat in Vellyard in the left bank of Bharathapuzha in Desamangalam Panchayath in Thrissur District	42.00		work in progress
9	Protecting left bank of Bharathapuzha in the back side of Ivor Madom Temple in Thiruvilwamala Panchayath in Thrissur District	90.00		Work completed,Bill submitted to District collector on 16/08/2025
10	Urgent protection works to the eroded right bank of Chalakudy river near Water Authority Pump House at upstream of Koodapuzha check dam in Chalakudy Municipality	49.00		work in progress
11	Protecting the right bank of Periyar river in the North West portion of VP Thuruth in Kodungallur Municipality -	27.00	25.56	Work completed
12	Sideprotection works to the left bank of Manali river on the downstream of new bridge at Mayiladumpara in Pananchery Gramapanchayath	15.50	15.48	Work completed

13	Desiltation & Protection works of Manali river from Sreedharipalam to Kainoor chira in Nadathara Grama panchayath	85.00		Work completed,Bill submitted to District collector on 16/08/2025
Total		437.46	130.38	

PALAKKAD

1	RMF-Side Protection-Side protection work for left bank of Kunthipuzha at Thathengalam in Thenkara GP in Palakkad district-General Civil Work	55.00	38.91	Completed
2	RMF-Side Protection at Chooriyodu -Side protection work to upstream right side of Chooriyoducheckdam in Kanhirapuzha GP in Palakkad district-General Civil Work	15.00	13.84	Completed
3	RMF – Construction of protection wall cum bathing ghat at Karimpuzha GP – Constrcuion of protection wall cum bathing ghat at right bank of karimpuzha at ward 13 in Karimpuzha grama panchayath in palakkad district – general civil work	40.80	0.00	Ongoing
Total		110.80	52.75	

MALAPPURAM

1	RMF Protecting the right bank of Bhatathapuzha on D/S of Kuttikkadu kadavu in Purathur Grama panchayath Stage 2	51.00	47.33	Work completed on 31.03.2021
2	RMF protecting the right bank of Kadalundirivernear PM Jafar's house RS No. 226/14 at Moozhikkal colony in AR Nagar Grama Panchayath	31.00	29.08	Work completed on 26.07.2021
3	RMF protecting the right bank of Kadalundi river at upstream of Mampuram new bridge in ward No. 19 of AR Nagar Grama Panchayath	17.00	15.27	Work completed on 29.05.2021
4	RMF protecting the left bank of Kadalundi river at Ullanamlacal area in Neduva village in Parappanangadi munciplity	60.00	55.86	Work completed on 28.07.2021
5	RMF protecting the right bank of kadalundi river at illipulakkal ward No.1 of parapur panchayath in Malappuram district in Vengara LAC	23.51	20.04	Work completed on 26.02.2022

6	RMF construction of protection wall for the diverted left bank of Kuthirapuzha near vallikettu drinking water scheme in ward no.3 of Mampad GP in Malappuram dist.	45.70	40.69	Work completed on 15.03.2021
7	RMF protecting the right bank of kadalundi river in kalampadi in ward no.13 of malappuram municipality Malappuram district in Mlpm LAC	46.40	45.56	Work completed on 17.01.2022
8	RMF protecting the right bank of kadalundi river at Moozhikkal near house no. 293 C in ward No.19 of AR Nagar Grama Panchayath	40.00	41.39	Work completed on 31.05.2021
9	RMF-Protecting the right bank of Chaliyar river at Kolothumthodi - Kakkuzhikunnath Ward No.10, Kuniyil in Keezhuparamba Panchayath in Malappuram District.	24.00	0.00	Work completed on 02/06/2025
10	RMF-Protecting the Right Bank of Kadalundi River at ManjimmadKadavu (SR no.176/2) upstream of Manjammad Bridge in Ward no.13 of Vengara Panchayath in Vengara LAC in Malappuram District.	25.20	25.13	Work completed on 22/02/2025
11	RMF-Protecting the right bank of Kadalundi River-at Kunnathazham (Near Nalakathukunjathutty's House) in ward Number 18 of Moonniyur Grama panchayath in Malappuram District.	30.40	0.00	78 % of work completed.
12	RMF-Protecting the left bank of Chokkadu river near Kallamoola forest check post in Chokkadu Panchayath in Malappuram District.	60.50	0.00	50% of work completed.
13	RMF-Moolapparambu-Protecting the Left bank of Kadalundi River at MattathurMoolapparambu in Othu kkungal Grama Panchayath in Vengara LAC in Malappuram District.	42.50	0.00	Site handed over to the contractor on 21/04/2025
14	RMF-Protecting the Right Bank of Kadalundi River at 300 meters upstream of Kuzhippuram Bridge in Iringallur in RS no. 138/14 in Parappur Grama Panchayath in Vengara LAC In Malappuram District.	19.50	0.00	Work completed on 18/06/2025. Bill amount of Rs. 1635091. Bill submitted to District Collector Malappuram on 25-09-2025

15	RMF-Protecting the left bank of chaliyar river at chakkalakal in ward No.6 in Vazhayoor panchayath in Malappuram District in Kondotty LAC	41.00	0.00	Site handed over to the contractor on 02/05/2025
16	RMF-Venkittakadavu left side Protecting the Left bank of Kadalundi river at Venkittakadavu - Azad Nagar up stream of Koomankallu bridge in SR No.165/7 near house No: 11/239 in Parappur Panchayath in Vengara LAC in Malappuram District.	27.20	0.00	Work completed on 18/06/2025. Bill amount of Rs. 2375056 Bill submitted to District Collector Malappuram on 28-07-2025
17	Protecting the right bank of Kadalundi river at Kattungal near House No:7/240D, in Ward No: 7 in Malappuram Municipality in Malappuram LAC in Malappuram District.	20.10	0.00	Site handed over to the Contractor on 21-04-2025
18	RMF-Protecting the left bank of chaliyar river near Cherumannusc colony in edavanna panchayath in malappuram district.	72.00	0.00	Site handed over to the contractor on 30/04/2025
19	RMF-Venkittakadavu right side -Protecting the Left bank of Kadalundi river at Venkittakadavu - Azad Nagar up stream of Koomankallu bridge in SR No.165/11 near house No: 11/243 in Parappur Panchayath in Vengara LAC in Malappuram District.	15.41	0.00	Work completed on 21/08/2025. Bill amount of Rs. 1444817 Bill submitted to District Collector Malappuram on 25-09-2025
20	RMF-Protecting the Left bank of Kadalundi river at Mattathur Thottekkadmadu in S.R No. 67/5,67/5-4, 67/6-1 in Ward No:2 in Othukkungal Panchayath in Vengara LAC in Malappuram District.	85.20	0.00	Site handed over to the contractor on 30-04-2025
21	RMF-Protecting the right bank of Kadungallurthodu at Poonkudi in Areekode panchayath in Malappuram District.	83.00	0.00	Letter submitted to Tahasildar Eranad taluk vide letter No:AE/MJI/RMF/2024-POONKUDI Dated:08/01/2025, 09/09/2025 of Assistant Engineer Irrigation Section Manjeri for Boundary fixation. TS will be issued after boundary fixation.
	Total	860.62	320.36	
KOZHIKKODE				

1	RMF-Protecting Right bank of Kuttiady River near House No.356 in Ward No 7 at Menokkimannill in Velom Panchayat/Kuttiady LA.	99.50	0.00	Ongoing
2	RMF - Protecting the Right bank of Poonur puzha at Pullorammal, Moonnampuzhakkal in ward no. 16 of Madavoor Gramapanchayath	61.00	51.69	Ongoing
3	RMF-Protecting the left bank of Ponoor puzha at Thonikadavath – Chelavoor in Kozhikode Corporation.	80.00	33.35	Ongoing
4	RMF-Protecting the right bank of Kuttiady river at Vengadikkal in ward no:10 of Maniyur Panchayat/ Kuttiady LA.	41.00	30.37	Ongoing
5	RMF-Protecting the Left bank of Manhapuzha at vellapalam down stream of manjappalam in ward no 6 of Balussery Grama panchayath.	35.00	15.05	Ongoing
6	RMF-Protecting the right bank of Chaliyar river at Aduvattuparamba in ward no. 12 of Kodyathur Panchayath.	65.00	53.16	Completed
7	RMF- Protection work to the right bank of Iruvanhipuzha at Naragali Paramba in ward no.9 of chathamangalam Panchayath	52.10	42.03	Ongoing
8	RMF-Protecting the right bank of Kuttiady River at Mannur Puthanpeedika in ward no.13 of Maruthonkara Panchayat/Nadapuram LA	38.00	0.00	Ongoing
9	RMF-Urgent Protection Work to the right bank of kadungampuzha at Parankimavinthottil near House No.8/239A,Kaithapoyil West in Ward No.8 of Puthupadi GramaPanchayath	17.00	11.73	Completed


10	RMF- Protecting the left bank of Cherupuzha at Villerithazham along Villerithazham – Gramavanam road in Mavoor Panchayath.	75.00	47.90	Ongoing
11	GENERAL-Emergency work-Urgent protection works to the left bank of Cherupuzha downstream of Thengilakadavu bridge along Thengilakadavu - Ayankulam road in ward 16 of Mavoor Panchayath-General	30.30	0.00	Ongoing
12	RMF- Protectng the right bank of Mahe river at Meethale Paingol in ward no:1 of Vanimel Panchayath	19.04	19.56	Completed
13	Protecting the left bank of Poonur puzha at Malikkadavu - Kizhakke Mannodi Valliparamba in Kozhikode Corporation	9.00	8.73	Completed
14	RMF- Protecting the left bank of Poonur puzha at Puthusserykandi paramba upstream of Parakadavu bridge in Kunnumangalam Panchayath in Kozhikode district	14.90	14.38	Completed
15	RMF- Protecting the left bank of Iruthullipuzha at Nadammal in Omassery Panchayath	17.75	16.58	Completed
16	Protecting theright bank of Kuttiady river at Kalamkulam Kottukadavath in ward no:12 in Velom Panchayath	65.00	56.73	Completed
	Total	719.59	401.25	
KANNUR				
1	RMF- Protecting the banks of Punnappalam river at Punnappalam in Kolayad Panchayath in Kannur District.	38.00	32.64	Work completed. Bill paid on 17.07.2024

2	RMF-Protecting the right bank of Perumba river at RS No. 256/1 (Ward No. XII) on the downstream side of Thottam Kadavu Bridge at Heavily eroded portion in Payyannur Municipality.	14.20	13.48	Work completed. Bill Paid on 20.06.2024
3	RMF-Protecting the left bank of Valapattanam river at Kottayad-Kandakkai in Mayyil Panchayath in Kannur District	49.00	41.42	Work completed. Bill paid on 05.07.2024
4	RMF-Protecting the right bank of Elithode at Varaprath in Panoor Municipality in Kannur District	40.60	0.00	Work completed. Final bill submitted to District Collector Kannur
5	RMF-Protecting the right bank of Cheenkanni River at Aralam Wild Life Sanctuary in Aralam Grama panchayath	48.00	0.00	Work started. (55%)
6	RMF-Protecting the eroded east corner of Koralayi Island in Mayyil Grama Panchayath in Kannur District.	68.00	0.00	Work completed. Final bill submitted to District Collector Kannur
7	RMF-Protecting the eroded bank of Pamburuthi Island in Valapattanam river at down stream side of Pamburuthi bridge in Kolacheri Gramapanchayath in Kannur District	28.00	23.56	Work completed. Bill paid on 24.05.2025
	Total	285.80	111.10	

KASARGODE

1	Protecting the right bank of Puthige river near Sreema halingeswara Kshethram Angadi mogar, Delampady in Puthige Grama Panchayath of Kasaragod District – Reach 1	50.00	0.00	10% work completed
2	Protecting the right bank of Kariangod river near Podothuruthi Kayakkeel Bhagavathi Kshethram in Nileswaram Municipality of Hosdurg Taluk	40.00	0.00	80% work completed

3	Protecting the right bank of Kariangod river on upstream side of Erinhiheel Bridge at Kizhakk-emuri in Cheruvathur Grama Panchyath of Kasaragod District.	21.00	0.00	Work started
	Total	111.00	0.00	
	Grand Total		1212.54	


 സെക്ഷൻ ഓഫീസർ

Appendix II

(ബി) ജലസേചന വകുപ്പിന്റെ പ്ലാൻ ഫണ്ട് ഉപയോഗിച്ച് 2023-24, 2024-25 സാമ്പത്തിക വർഷങ്ങളിൽ നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങളുടെ വിശദാംശങ്ങൾ

2023-24			
Sl. No.	Name of work	A.S.Amount (in Lakhs)	Present Status
MINOR THIRUVANANTHAPURAM			
1	Renovation of existing culvert across Karichiyil thodu near Karathallakkal bhagom in Attingal Municipality of Attingal Assembly Constituency	15.00	Work Completed
2	GENERAL-MI ClassI- Improving Irrigation facilities to Elappuram padasekharam in Kadakkavoor Panchayath.-General Civil Work	40.00	Work Completed
3	GENERAL- -Construction of Ramp, tractor slab and other allied works for improving irrigation facilities to Edavelikkal	15.00	Work Completed
4	Construction of side protection wall and shutter arrangements in Malamelkunnil and Shutter arrangements in Mankulam Vairamangalam at estate ward of Thiruvananthapuram corporation.	94.00	Work in progress
5	Renovation of Mekkarikulam in Nilamel ward of Neyyattinkara Municipality	84.19	Completed

6	Renovation and allied works of Aameen Kulam in Melamcode Ward of Nemom Constituency	31.00	Work Completed
7	Renovation and allied works of Perekonam Kulam in Estate Ward of Nemom Constituency	68.00	Work in progress
8	Renovation and allied works of Akkare Kulam in Nemom Ward of Nemom Constituency	31.00	Work Completed
9	Renovation and allied works of Anthivilakku Kulam (Thundathil Kulam) in Melamcode Ward of Nemom Constituency	11.40	Work Completed
10	Renovation and allied works of Nedumankulam in Vellar Ward of Nemom Constituency	35.00	Work Completed
11	Renovation and allied works of Parakkottu Kulam in Nemom Ward of Nemom Constituency	63.00	Work Completed
12	Thaliyal kulam – Renovation and allied works of Thaliyal Kulam in Nemom Ward of Nemom Constituency	12.00	Work Completed

13	Renovation and allied works of Thenguvilakam Kulam in Nemom Ward of Nemom Constituency	7.00	Work Completed
14	Renovation and allied works of Meppaliyoorkonam Kulam in Nemom Ward of Nemom Constituency	33.00	Work Completed
15	Renovation and allied works of Nanthencode Kulam in Estate Ward of Nemom Constituency	22.60	Work Completed
16	Renovation and allied works of Chaluvila Kulam in Nemom Ward of Nemom Constituency	9.00	Work Completed
17	Renovation and allied works of Mythri Kulam in Estate Ward of Nemom Constituency	13.00	Work Completed
18	Renovation and allied works of Thennivilakom Kulam in Nemom Ward of Nemom Constituency	35.00	Work Completed
19	Urgent repairs of BLCB and construction of side bund of Chittar thodu near Anamugham bridge , Chapath brige and Ramp, Anamugham Temple in Anamugham ward of Perumkadavila Pt.	15.00	Work Completed

20	Renovation works in Kottukal Valiya Thodu (Puthalam to Karichal Kayal) of Kottukal Grama panchayath	40.00	Work Completed
21	Renovation and allied works for Vettubalikulam in Mudavoorpara at Pallichal Panchayath- Phase II	30.00	Work Completed
22	Renovation works in Kottukal Cheriya Thodu (Attaramoola to Maruthoor Konam Chappath) of Kottukal Grama panchayath.	40.00	Work Completed
23	LEADING CHANNEL WORKS IN KARODE GP-Construction of Leading channel in Ayira panagottukulam Ela in ward no8 of karodu Panchayath	15.00	Work Completed
24	Renovation of Maryamcodu kulam kunnathukal ward of Kunnathukal panchayath	11.00	Work Completed
25	Renovation and allied works of Mangottukonam kulam in Mukkunnimala ward of Pallichal Panchayathu	15.00	Work Completed
26	Renovation of MI structures- Strengthening of check dam at Kattara (Azhzkam) in Chittar thodu in Uzhmalakkal panchayath	15.00	Work Completed

27	GENERAL-Maintenance of third shutter in Sastrinagar Nemom LA Constituency-do-General Civil Work-	4.00	Work Completed
28	GENERAL-Karamoodu Naithodu-Improvements to the R/B of Karamoodu Naithodu near Thekkada LPS in Vettupara ward of Vembayam Panchayath-General Civil Work	15.00	Work Completed
29	Improvements to Malackal pond including construction of Children's park in Kaithakonam in Thrikkannapuram ward in Nemom LA Constituency -Improvement of park in thrikannapuram	29.00	Work Completed
30	Construction of side protection wall of edathara thodu near edathara in njandoorkonam ward of Thiruvananthapuram corporation	30.00	Work Completed
31	Construction of new shutter system across Keezhambu vayal thodu in Nemom LA Constituency	5.00	Work Completed
32	Construction of new shutter system in Sastrinagar Nemom LA Constituency	13.00	Work Completed
33	GENERAL- Construction of retaining wall along east side of Kottukonam chira in Akkulam ward, Kazhakkootam LA constituency-Construction of retaining wall along east side of Kottukonam chira in Akkulam ward, Kazhakkootam LA constituency-Stage 1-General Civil Work	17.00	Work Completed

34	GENERAL-Vettubali Kulam Phase -II-Renovation and allied works for Vettubali kulam in Mudavoorpara at Pallichal Panchayath - Phase II-General Civil Work	30.00	Work Completed
MAJOR THIRUVANANTHAPURAM			
1	Rejuvenation of Vamanapuram River- General civil work	200.00	Work completed
2	GENERAL- Groynes- Renovation of the Groynes at Poonthura in Thiruvananthapuram constituency- General Civil Work	1750.00	Work in progress. RE submitted
3	GENERAL- Providing Covering slab - Providing covering slabs to AmayizhanchanThodu between Vanchiyoore and Pattoor Phase-1 - General Civil work	975.00	Tender under Process.
4	Providing Covering slab and other allied works to Amayizhanchanthodu Phase-2	1400.00	Tender under Process.
5	GENERAL-Neyyar River Basin-Urgent construction of breached bund at Pullamala in left bank of Neyyar River at Amaravila in Neyyattinkara LA Constituency-General Civil Work	300.00	Work in progress.

6	GENERAL NGT Karamana river-Improvements to ThiruvallamThodu - Phase II - Reconstruction of pump house, installation of additional pumping system improvements to hydraulic particulars and allied civil works in Thiruvallamthodu in Nemom LA Constituency-General Civil Work	24.00	Work in progress.
---	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------	-------------------

MINOR- KOLLAM

1	GENERAL-polachira-MI Class I Harithakeralam- Improvements of Irrigation facilities to Polachira ela in Chirakkara Panchayath-General Civil Work	22.00	work stand still 60%
2	GENERAL-Umayanalloor Chira-MI Class I - Renovation of Umayanalloor Chira and improvement of irrigation facilities to Umayanalloor ela in Mayyanad Panchayat-General Civil Work	50.00	Work Completed
3	GENERAL-Renovation of pond-Budget Work 2022-23:Renovation of Thevar chira at ward 13 in Mylom panchayath-General Civil Work-	89.00	Work Completed
4	GENERAL-PLAN WORK-RMIS-Reconstruction of VCB to improve irrigation facilities to Cheriyela and Thattarkonam Ela in Thrikkovilvattom Panchayath-General Civil Work	15.00	Work Completed
5	GENERAL-PLAN-Construction of VCB and drain from Kacherikadavu to Pandamkulam and improvements to irrigation facilities in Poonattu Padashekaram in Thekkumbhagom Panchayath in Chavara Constituency-General Civil Work-	22.97	work completed. Bill submitted

6	GENERAL-PLAN-Construction of drain from Kacherikadavu to Pandamkulam to prevent salt intrusion and improvements to irrigation facilities in Poonattu Padshekaram in Chavara Constituency-Reach 2-General Civil Work	25.00	work completed.
7	GENERAL-Bhoothakkulam Thekke ela-Improving Irrigation facilities to Bhoothakkulam Thekke ela in Bhoothakkulam Panchayath-General Civil Work	25.00	Work Completed
8	RELIS-Rehabilitation of LI Station -Rehabilitation of LI station Kanjirathumkadavu for extension of leading channel in Sooranadu North Panchayath for the year 2023-24-General Civil Work	10.00	Work Completed
9	GENERAL-Project Maintenance -Rehabilitation and Rectification of leading channel of Aryanpadam LIS - General Civil Work	6.50	Work Completed
10	Electrification of LI Scheme of Adhichanalloor Panchayath-Standardization. General Electrical work	3.50	Tender stage
11	GENERAL-MI KLM-PLAN-2023-24-MI Class1 -Renovation of VCBs and providing irrigation facilities at Karikkal ela thodu d/s of vettikuzhi palam in Pavitheswaram Pachayath-General Civil Work	35.00	Work Completed
12	GENERAL-PLAN WORK-MI Class I-Improvements of irrigation facilities to Umayanalloor ela thodu in Mayyanadu Panchayath-General Civil Work	35.00	Work Completed

13	GENERAL-MI KLM PLAN 2023-24-MI Class-I- Renovation of Thazhemangalm Chira and providing irrigation facilities at Kuzhiyilazhikathu Vettikkattu ela in ward no 1 of Melila Panchayath-General Civil Work- 1	60.00	Work Completed
14	GENERAL-MI KLM-PLAN-2023-24-MI Class1-HKM- Improvements of Irrigation facilities of Kalchira thodu near Yakshikuzhi Palam in Veliyam Panchayth-General Civil Work	30.00	Work Completed
15	GENERAL-Renovation of Panamkutti Ela thodu-Improvements of Irrigation facilities to Panamkutti Ela thodu in ward 2 and 21 of Elampallur panchayath-General Civil Work	25.00	Work Completed
16	FDR-MISC/CDLM/Kaithod-Kuriyanikkara thod-MI Class 2 - Harithakeralam - Construction of leading channel and Side bund protection of Kaithod-Kuriyanikkara ela thod in ward 13 of Nilamel Panchayath-General Civil Work	25.00	Work Completed
MAJOR- KOLLAM			
1	Rejuvenation of Varattar Construction of a bridge at Anayar across Varattar in Thiruvall and Chegannur.	526.00	Work Completed
2	Construction of bridge at Thrikkayil kadavu across varattar in thiruvalla And Chengannur.	425.00	Work Completed

3	Rejuvenation and Protection of varattar and Adhipampa Construction of walk way on the right bank from 0 to 2.90Km in Adhipampa.	290.00	Work Completed
4	Construction of bridge at Pudhukulangara across Varattar in Aranmula and Chegannur Constituency	465.00	Work Completed
5	Flood 2018 Protecting the eroded left bank of Kallada river u/s of Kunnathur bridge in Karimpinpuzha ward in Pavithreswaram Panchayath	25.00	Work Completed

MINOR- PATHANAMTHITTA

1	GENERAL- -MI PTA -PLAN-2023 -24-Rehabilitation of LI Scheme-Repair and reconstruction of Omalloor LI canal in Omalloor panchayath Aranmula Constituency-General Civil Work	12.50	Work completed
2	GENERAL-MI PTA-PLAN-2023-24-Renovation of damaged canals of Pramadam LI station in Pramadam Panchayath in Konni constituency.-General Civil Work	7.60	Work completed
3	GENERAL-MI class II--PROVIDING IRRIGATION INFRASTRUCTURE FACILITIES TO VALLICODE PUNCHA IN VALLICODU PANCHAYATH OF KONNI CONSTITUENCY.- General Civil Work	40.00	Ongoing
4	GENERAL-MIPTA- PLAN-2023-24-CMO Portal -Improvements of Irrigation Facilities of Mavara Puncha Near Kadakkadu Sugar cane seed farm in ward No.XI of Pandalam Municipality of Adoor Constituency. -General Civil Work	40.00	Work completed

5	GENERAL-POOTHAKULAM-Renovation and Protection of Poothakulam in ward no 1 of Eraviperoor panchayath in Aranmula constituency-General Civil Work.	17.60	Work completed
6	GENERAL-MI-PTA-PLAN-2023-24- Rehabilitation of LI scheme- Poovapuzha LI scheme in Eraviperoor panchayath of Aranmula constituency-General Civil Work	30.00	Civil work completed,mechanical & electrical works ongoing
7	GENERAL-MI PTA-PLAN-2023-24- Rejuvanation of Kothavilachal in Kunnamthanam Panchayat in Thiruvalla Constituency-General Civil Work	30.00	Work completed
GENERAL-Vellangur Padashekharam-Providing Irrigation facilities to Vellangur Padashekharam in Thottapuzhasherry Panchayath of Aranmula constituency -General Civil Work		30.00	Work completed

MINOR- KOTTAYAM

1	Rectification works to the outer bund of Kannamkery Chappadam Padashekahram in ward No.12 of Vechoor Panchayath	32.00	Final Bill Submitted
2	Providing irrigation facility to karikuzhy padasekharam in ward no :2 of kurichy panchayath.	24.00	work completed.Bill submitted
3	Increasing the Irrigation facilities of Edampadam Karikkuzhi Padashekharam in Manjoor Panchayath - Phase 3	9.50	100% completed

4	GENERAL-Renovation of Pond -Renovation of Pond at Vezhanganam Sree Mahadeva temple in Ward No:VI IN Bharananganam Panchayath.-General Civil Work	11.50	work completed final bill submitted
5	GENERAL-Renovation of Varpidavam devi temple pond in ward no: 1 of Thrikkodithanam panchayath- Renovation of Varpidavam devi temple pond in ward no: 1 of Thrikkodithanam panchayath-General Civil Work	5.90	site handed over
6	GENERAL- Anickad Vattakakkavu bhagavathy temple pond - GENERAL-Anickad Vattakakavu Bhagavathy temple pond in ward no 3 of Pallikkathodu panchayath- Rejuvenation works-General Civil Work-General Civil Work	28.60	bill submitted
7	GENERAL-NAVAKERALA SADAS 2023 Rehabilitation of Cheruvandoor LI Scheme- - Cheruvandoor Padasekharam Main Canal in Ettumanoor Municipality in Ettumanoor Constituency.- General Civil Work	15.00	bill submitted
8	GENERAL-URGENT RECTIFICATION OF PEROOR LI SCHEME--THELLAKOM PADASHEKHARAM CANAL (Karuthedam Bhagom)IN ETTUMANOOR MUNICIPALITY IN ETTUMANOOR CONSTITUENCY.-General Civil Work	15.00	bill submitted
9	GENERAL-Pannagam thodu in ward no 10 of Pallickathodu panchayath-Construction of check dam near udhikuzha drinking water project-General Civil Work	20.61	Site handed over

10	MI Class 11-Improvements to the outer bund of Thevarkari Kuzhikkattukadavu padasekharam in Puthuppally Panchayath	17.00	Work not started , The height of the rtg wall needed to be increased
11	MI Class 1-Improving Irrigation Facilities to Nalunnackal padasekharam in Vakathanam Panchayath	15.06	No bid response
12	Maintenance and restoration of Vilakkumadam Meda bhagam VCB in Ponnozhukum thodu of Meenachil Panchayath	25.00	work stopped due to heavy rain
13	Maintenance of checkdam in Kozhuvanal Panchayath- Maintenance of Vadakkel Chechkdam behind Fathima mission hospital in ward no.11 of Kozhuvanal Panchayath	9.00	Part bill submitted
14	GENERAL-KURAVILANGAD PANCHAYATH- Increasing the agricultural yield in Ward No.1 of Kuravilangad Panchayath using Micro Irrigation in Kottayam District-General Civil Work	173.00	Tender opened
15	GENERAL-Thiruvampady Sreekrishnaswami temple, Mukkottuthara in ward no19 of Erumeli panchayath- Renovation of pond-General Civil Work	24.32	
16	GENERAL-Renovation of Pond in Cheruvallikavu Temple-at Edakkunnam ward no.7 of Parathodu Grama Panchayath-General Civil Work	11.00	Temple committe refused to sign the agreement to open the pond for the public

MINOR - Chengannur

1	GENERAL-MISP/maintenance changeppadam/2023- Rehabilitation of Changeppadam Lift Irrigation Scheme - Reconstruction of L I canal and syphon No.1 in Venmony Panchayath in Chengannur Constituency- General Civil Work	35.00	completed
2	GENERAL-VYPINKADU-Construction of protection wall at the right bank of Vaippinkadu thodu in ward No. 3 of Pallippad G.P.	29.30	Site Hand Over
3	GENERAL-kuttikattuvayal drain-Construction of Kuttikkattuvayal drain in ward no 34 of Kayamkulam Municipality-General Civil Work-1-General Civil Work	20.80	പ്രവൃത്തി പൂർത്തീകരിച്ചു
4	Construction of bridge at Karukel kadavil at ward 8 and 10 of Ramankary Panchayath- investigation work	4.40	പ്രവൃത്തി പൂർത്തീകരിച്ചു
5	MISP/vettiyar shutter/2022-23-Construction of a Vented Cross Bar and its mechanical works, and side protection works in Vettiyar thodu near Vettiyar Bridge in Thazhakkara and Nooranad Panchayaths in Mavelikkara LAC-General Civil Work- Soil Investigation work	2.50	പ്രവൃത്തി പൂർത്തീകരിച്ചു

MAJOR- KOTTAYAM

1	വിജയപുരം പഞ്ചായത്തിലെ വാർഡ് നം.3 ൽ കുട്ടുപള്ളി കടവിനടുത്തുള്ള മീനച്ചിലാറിന്റെ തീരസംരക്ഷണ പ്രവൃത്തി	52.68	പ്രവൃത്തി പൂർത്തീകരിച്ചു
---	----------------------------------------------------------------------------------------------------	-------	--------------------------

2	കോട്ടയം ജില്ലയിലെ ഏറ്റുമാനൂർ മുതൽ കോട്ടയം മുനിസിപ്പൽ പ്രദേശം വരെയുള്ള മീനച്ചിലാറിന്റെ പുനരുജ്ജീവന പ്രവർത്തനങ്ങൾ	31.55	പ്രവൃത്തി പൂർത്തീകരിച്ചു
MINOR IDUKKI			
1	Detailed Contour Survey for Micro Irrigation Project to Mattuthavalam area in Upputhara panchayath of Peerumedu Constituency	4.70	Completed
2	MI CLASS II-construction of VCB and allied works at Thankamani-Janathappady thodu Pezhannal purayidam bhagam in ward no.6 of Kamakshy panchayath	55.00	Completed
3	Construction of Check Dam across Punnayar thodu near Ambalapadi Bhagam in Ward No 12 of Kanjikuzhy Panchayath	65.00	Ongoing
4	MI CLASS II-Construction of VCB and allied works across Kattappanayar at Chukkananickalppady bhagam in Kattappana Municipality	75.00	Ongoing
5	Rejuvenation of pond near Peppara thodu in ward no.8 of Vazhathope Panchayat	15.30	Completed

6	MI CLASS II-CONSTRUCTION OF STORAGE WEIR - CONSTRUCTION OF STORAGE WEIR AND ALLIED WORKS IN POTTANPLACKAL PURAYIDOM BHAGOM NEAR SANJO COLLEGE AT MULLAKKANAM IN WARD NO.1 OF RAJAKKAD PANCHAYATH	126.00	Investigation work completed. Report submitted for IDRB design
7	GENERAL-Repair of Thalayar Scheme-Urgent rectification of breached portion at chainage 655 m and repair of Aqueduct near Pallanadu at chainage 1595 m of Thalayar left Bank canal in Devikulam Constituency	42.00	Completed
8	GENERAL-Harithakeralam-Improvements to Irrigation infrastructure of Korangatti padasekharam in ward no. 08 of Adimali Panchayath-General Civil Work	198.80	Ongoing
9	Construction of Check Dam-Construction of a check dam across Perinjamkutty aar at Chappathumpady in ward no. 05 of Vathikkudy Panchayath	79.80	Ongoing
10	GENERAL-Lift Irrigation-Construction of V.C.B and allied protection works of Churuli - Vallakkadavu thodu near Muniyara city in ward no. 4&5 of Konnathady panchayath-General Civil Work	88.60	Ongoing
11	Revamping and extension of Kanthalloor Aadivayal canal and construction of storage tank near Chempakathottil agricultural area in Kanthalloor Panchayath	180.00	Ongoing

12	Investigation for Construction of check dam U/S of Thadiyampadu Chappath in Vazhathope Panchayat-Investigation for Construction of check dam U/S of Thadiyampadu Chappath in Vazhathope Panchayat	0.59	Completed
13	MI CLASS II-Construction of VCB and allied works across Nariyampara-Kakkattukada Thodu at Angeveetil purayidam bhagam in ward no.9 of Kanchiyar Panchayath	50.00	Completed
14	VCB and Protection works-Construction of VCB and allied protection works of Panikkankudy-Kambilikandam-Mukkudam thodu at Kambilikandam near Y's men club in ward no. 11 of Konnathady Panchayath	42.00	Ongoing
15	Renovation of Pond-Renovation of Kallimali Sree Bhadharakalee Temple pond in Rajakkadu Panchayath	28.50	Completed
16	GENERAL-Soil Investigation-Construction of Bridges across Chottupara thodu near Govt CHC vandiperiyar in Peerumedu constituency-Investigation Work	2.01	Completed
17	GENERAL- checkdam in manjappara-Renovation of Anthonipuram padi Checkdam and culvert causing obstruction to flow of thodu in Ward No 21 of Nedumkandam panchayath	38.40	Ongoing
18	Providing Irrigation facilities-Construction of VCB across Kochara thodu at Madappally Bhagam in ward 9 of Vandanmedu Panchayath	100.00	Ongoing

19	GENERAL-Lift Irrigation-Harithakeralam-LI and allied maintenance & protection works in Maniyarankudy in ward no.14 of Vazhathope panchayath-General Civil Work-1	120.00	Ongoing
20	GENERAL-VCB-VCB across Pazhayarikandom - Thattekallu thodu near St Sebastian Church in ward No.13 of Kanjikuzhy Panchayath-Lift Irrigation -phase 1 - source creation & allied works-General Civil Work	85.00	Under tender process
21	GENERAL-Construction of Checkdam across Thattekallu-Pazhayirikandam thodu in Ward No 8 of Kanjikuzhy Panchayath-Lift Irrigation scheme - Phase 1 - Source creation-General Civil Work	80.00	Ongoing
22	GENERAL-Pazhayamattam lift irrigation-Pazhayamattam Lift Irrigation scheme in Karimkunnam Grama Panchayat-General Civil Work	394.00	Letter submitted to drop the work
23	Investigation work for checkdam across Malankara dam catchment area in Kanjar of Kudayathoor GP-Investigation work for checkdam Upstream of Malankara dam near Kanjar bridge and renovation of Kanjar water shed theme park in Kudayathoor GP	7.67	Completed
24	GENERAL-Lift irrigation-Phase 1-Source creation- Construction of a V C B and allied works in Irukutty thodu at Kalluprayippady bhagom in ward no.15 of Kamakshy Panchayath-General Civil Work	95.80	Ongoing
25	GENERAL-Lift irrigation-Phase 1-Source creation- Construction of a V C B and allied works in Irukutty thodu at Odakkalpay - Kaithakkalpady bhagom in ward no.15 of Kamakshy Panchayath-General Civil Work	83.30	Ongoing

26	GENERAL-Lift irrigation-Construction of VCB and allied works across Kattappanayar at Puthenpurackalppady bhagam in ward no 7 of downstream of Kuzhiyodipady palam in Kanchiyar Panchayath-General Civil Work	164.00	Permission of land for construction to be obtained from Revenue department as it is Purambokku land, follow up actions being done
27	GENERAL- Plan Work-Construction of pond at Kallupalam Kottekarottu area in ward no. 6 of Udumbanchola Grama Panchayath-General Civil Work	21.80	Foreclosed
28	GENERAL-Storage weir in Chathurangapara-Construction of Storage weir in Chathurangapara thodu near Cement palam area in Ward No. 5 of Udumbanchola panchayath-General Civil Work	191.80	Investigation work completed. Report submitted to IDRB for design

MAJOR- ALAPPUZHA

1	GENERAL-Budget Speech 2023-24 Protection work to the left and right banks of Pampa River U/S of Leading Channel from D/S of Veeyapuram bridge to PrayatteriPadasekharam (CH 1/799 to CH 1/980) in Veeyapurampanchayath in Kuttanad LAC-Reach I - General Civil Work-1	250.00	Work in Progress
2	GENERAL-Budget Speech 2023-24-Protection work to the left and right banks of Pampa River U/S of Leading Channel from D/S of Veeyapuram bridge to PrayatteriPadasekharam (CH 1/618 to CH 1/799) in Veeyapurampanchayath in Kuttanad LAC-Reach II-General Civil Work-1	250.00	Work in Progress
3	GENERAL-Desilting& Side Stabilization Work- Deepening, formation of bund and stabilization by using Geotextile in Mangotta - Pamba river from Forest depot to Pachapally in Veeyapurampanchayath and Edathuapanchayth in Kuttanad LAC. - General Civil Work	500.00	Work in Progress

4	GENERAL-Desilting& Side Stabilization Work-Deepening, formation of bund and stabilization by using Geotextile in Achenkovilriver from Thuruthel bridge to Mundattinkarathodu of Veeyapurampanchayath in Kuttanad LAC. -General Civil Work	600.00	Work in Progress
5	GENERAL-Desilting& Side Stabilization work-Deepening ,formation of bund and stabilization using Geotextile and granite stone in Pamba river from Melpadom to D/S of Veeyapuram bridge in Veeyapurampanchayath in Kuttanad LAC.-General Civil Work.	1600.00	Work in Progress
6	Desilting& Side Stabilization Work- Deepening, formation of bund in Achankovil river using Geotextile from kuthukuzhy to Mundattinkarathodu at Chettikulangarapanchayath and Pallippadpanchayath of Kayamkulam and Harippad LAC.	900.00	Work started
MINOR- ERNAKULAM			
1	Construction of new LI Scheme in Champannoor-Poothamthuruth near Manjali thode in ward 28 of Angamaly Municipality	124.00	Site handed over.
2	Construction of new LI scheme from Periyar river to Thekkumbhagam branch canal of Thiruvilamchuzhi LIS in Kanjoor GP.	120.00	60% work completed. 1st & 2nd part bill submitted.
3	Renovation of Narikkuzhichira pond in ward No.12 of Manjapra Panchayath.	50.00	85% work completed. 1st part bill submitted.

4	Construction of VCB across Valiyathodu at Mankuttypadam in Vengola Panchayath	34.00	Work completed on 25.07.2025. Final bill submitted.
5	Renovation of Irattuchira in ward 16 of Perumbavoor Municipality including thodu side protection.	28.00	Work completed on 26.03.2025. Final bill submitted
6	Rectification of canals of LI schemes of Parakkadav No. 1, Parakkadav No. 2, Poovathussery, Erayamkudy and Palpuzha LIS in Angamaly Constituency	42.00	Work completed on 26.05.2025. Final bill submitted.
7	GENERAL-Construction of Kattikonattu culvert cum sluice in ward no.8 in Kumbalangi Panchayath-Investigation Work for construction of culvert cum sluice at Kattikonattu in Kumbalangi Panchayath-	4.30	Work completed on 07.02.2024. Bill submitted.
8	Measures for Strengthening of outer bund of Kandakadavu Padasekharam in Chellanam Panchayath	83.00	Site handed over.
9	REJUVENATION OF KONOTHUPUZHA from Puthenkavu to Vettuvelikkadavu in Ernakulam Dist- Phase I-Investigation Work-	10.00	Work completed.
10	Construction of VCB cum tractor passage at Muriyamveli padashekaram in Mulanthuruthy Gramapanchayath	45.00	70% work completed. 1st part bill submitted.

11	Renovation of VCB Cum Foot path in Thattupadam Pathuparapadam in ward no.12 of Pampakkuda Grama Panchayath	20.00	Site handed over on 25.06.2024. Work was delayed due to heavy rain resulted in high water level. 10% work completed. Work is temporarily suspended from 16.06.2025 to 30.09.2025 due to rain.
12	Rejuvenation of Manamkulam in Pampakuda Panchayath in Piravom LAC	15.00	Site Handed Over on 03/03/2024. Issues related to transportation of materials to the site were raised since the nearby land owners are not giving consent for transporting materials through their plot and hence the work got delayed. 50% work is completed. Temporarily suspended from 30.05.2025 to 31.10.2025
13	Investigation work for the construction of aqueduct by replacing damaged syphon at ch:150m in Varappetty panchayath	2.18	Work completed on 09.07.2024. Final bill Paid on 30.11.2024
14	Reconstruction of Karimatha VCB in Thirumarady Panchayath under Piravom Constituency	104.22	70% work completed. Due to heavy rain the work is temporarily suspended from 30.05.2025 to 31.10.2025. 1st part bill submitted.

MAJOR- ERNAKULAM

1	GENERAL-Investigation work-Conducting Total station survey and Bathymetric survey for studying the feasibility of construction of sea walls and groynes in between CP 1067 and CP 1072 at Fortkochi in Kochi Constituency of Ernakulam District.-Investigation Work	1.90	Work completed and bill submitted.Bill encashed on 26/03/2024
2	GENERAL-Investigation Work-Investigation work for the construction of regulator at Karakkathuruth near up stream of Purappillikkav regulator cum bridge across Ammanathupallam thodu (a tributary of Periyar river)-Investigation Work	6.40	The work was completed on 20.04.2024. Final bill submitted. Bill paid on 28.10.2024
3	GENERAL-NGT - Works-NGT-De-silting and side protection work to Eerezhuchal Puncha Thodu towards Periyar River in Ward No. 12 of Eloor Municipality, Ernakulam District.-General Civil Work	33.00	Site handed over on 27-07-2024.Work not started. Demarcation is required before starting the work. Letter sent to LA Tahsildar Paravur.
4	Protecting the sides of Edakochy, Palluruthy, Kumbalam Kayal in Kumbalam Panchayath and Cochin Corporation in Thripunithura Assembly Constituency	485.00	Work tendered many times but no response. Direction received for recasting the estimate. However, in the present site condition, using pile and slab method for side protection cannot
5	Works-Investigation work :- NGT - Construction of serveilance Road at Eloor and Edayar Industrial area near Pathalam Lock cum Regulator.-Investigation Work.	5.90	Work completed.Final bill paid on 28.10.2024.
6	GENERAL-Kadambrayar-NGT Removal of water hyacinth from Kadambrayar from Manakkakadavu eco-tourism to Kozhichira bund in Ernakulam district-General Civil Work	14.86	Work completed on 20.03.2025. Final payment made on 23/08/2025
MINOR THRISSUR			

1	General Panthallur LIS parappukkara /20222 panthallur padam LIS renovation of main cansals and school pallam raod to Thuppan kavu chira in parappukkara pt. General Civil work	50.00	work completed
2	General MIJJK Neithakuday puthenchira construction of salt water extrusion regulator near Neithakudy Bridge in Puthenchira GP Investiagation works	6.05	work completed
3	General MI Ijk pond karalam Pt Renovation and protection works to Kodumthakappu Kulam in Karalam PT - General Civil work	58.00	works on going
4	General Harithakeralam Construction of salt water extrusion sluice in Chemmapilly thodu of ward No 8 at Nattika Panchayath General Civil work	20.00	works completed
5	Valiyathodu Scheme in Mathilakom Block PT Phase II constuction works of Thonikulam and side protection works for Valiyathodu	150.00	works on going
6	General Kotakunnu LIS construction of new pump house cistern laying suction and delivery pipes in ward No 1 Muriyad GP	75.00	Tender works are going
7	General MIJJK Vellangallur Renovation and protection works to Chathura kulam in Vellangallur GP	68.00	works completed

8	Construction of salt water extrusion sluice at I Kettu in Vatnappilly Pt	146.00	works on going
9	Construction of salt water extrusion sluice at branch of Blangachal thodu in ward No 21 of Eriyad Pt	35.00	work completed
10	General Mic Muttikal /2022 Desilting of Muttikkal dam Kadamthode in Vallachira Pt	4.66	work completed
11	Construction of cement concrete canal between ch 1500 to 2000m of first branch canal in Manalur LIS	27.29	work completed
12	Reconstruction of CC canal of Manalur LIS south side canal from Vazhiyambalam to Mangattukara between ch 0m to 1840m in Manalur PT	16.08	work completed
13	Improvements to natural water courses - Improvements to natural water bodies Renovation of Thanguchira in Meloor HP	40.00	work completed
14	General Rejuvenation of Rivers Thodu Rejuvenation of Kanathodu in Pudukkad and Varandarappilly PT	7.00	works on going

15	GENERAL-Renovation Othalur pond-Renovaion of pond near Othalur lift irrigation scheme in Kadavallur Grama Panchayath.- General Civil Work	46.36	In progress
16	GENERAL-Pandankulam-Renovation works to Pandankulam in Chelakkara Grama Panchayath-General Civil Work.	40.33	Completed
17	GENERAL- Pallur North LIS Phase II-Construction of Pallur North padasekharam LIS in Desamangalam grama panchayath- Phase II- General Civil Work	35.65	In progress
18	Thalapilly Taluk special package Side protection works and silt removal of Kakkad thodu in Kunnamkulam Municipality.	16.11	In progress
19	TTSP in Thrissur District - Improvment works to Vettikkadavu L.I.Scheme -Renovation of Pump house, suction pit, Construction of culvert for existing delivery pipe line in Kunnamkulam Municipality	38.24	Completed
20	MI Class II Works - TTSP 2017-18 - Thrissur District - Rectification of Parakuzhy and motor thara at Puthenthodu in Kunnamkulam municipality	41.72	Completed
21	Construction of VCB and side protection work in Kuruvannoor Thandilam thodu at Parappuram in ward XVI and XVII of Veloor Panchayath.	32.84	Completed

22	improvements to Devichirakulam in Varavoor Panchayath	218.71	Completed
23	FD 2016-17 Repacing of suction and delivery pipes to PAZHAYANNUR L.I. SCHEME- supply and fixing of fittings.	24.20	Completed

MAJOR THRISSUR

1	Urgent protection works to sea coast using rubble mount for a length of 150m towards North and 20m towards South of CP 1361 in Vatanapilly Gramapanchayath.	35.00	60% Completed
2	GENERAL-Sea coast protection-Construction of seawall for a length of 500m in Punnayurkulam Panchayath- KKM-General Civil Work.	447.00	Site Handed Over. Work couldnot be started due to local protest.
3	GENERAL-CHECK DAM-Construction of Pandarachira checkdam across Manali river at Mulayam in Nadathara Gramapanchayath , Thrissur District-General Civil Work	400.00	Work Completed
4	GENERAL-Thrissur District-Total development plan for Wadakkanchery river -Phase I-General Civil Work	999.92	28% Completed
5	GENERAL-Thanikudam River- Total development plan for Thanikudam River Phase I-General Civil Work	500.00	Work Started

MINOR PALAKKAD

1	[IRR/IA/EST/6409/2022_3_1_] GENERAL-CHELLANKAVU ERI-Investigation & Boundary Demarcation for Repair, Rehabilitation & Rejuvenation of Flood affected Chellankavu Irrigation Tank and allied Minor Irrigation System in PudusseryPanchayath in Palakkad District-Investigation Work	7.90	work completed
2	GENERAL-Thekkuvatta LIS Phase 2 -Providing distribution pipe network to Thekkuvatta LIS at Thekkuvatta in PuthurPanchayath in Attappadi in Palakkad District-Distribution system-General Civil Work.	15.00	work completed
3	Electrification-construction of lift irrigation scheme at veetiyoor from bhavani river at puthurpanchayath- attappadi in Palakkad district-veetiyoor LIS electrification	5.54	works on going
4	GENERAL-Budget works 2023-2024-Renovation of Kavunikulam in Chalavara Gramapanchayath of Palakkad district-General Civil Work	200.00	works completed
5	GENERAL-Budget works 2023-2024-Renovation of Plakkattukulam in Ananganadi Grama Panchayath of Palakkad District -General Civil Work	100.00	works on going
6	GENERAL-Thrithala LIS-Renovation of Ch. 500m to 750m of right main canal of Thrithala LIS in Thrithala Panchayath-General Civil Work	25.00	Tender works are going

7	GENERAL-Vellarachola-Renovation of Vellara chola in Pattithara Panchayath-Second phase-General Civil Work	23.00	works completed
8	GENERAL-Budget Work-2023-24-Renovation of Ponds-Renovation of Mangattukulam in Nagalassery Panchayath in Palakkad District.-General Civil Work	100.00	works on going
9	GENERAL-Budget work-2023-24-Renovation of Ponds-Renovation of Chira kulam in Kappur Panchayath in Palakkad District.-General Civil Work	84.00	work completed
10	Rectification works to Tharakanchalla LIS in Eruthenpathy Grama panchayath in Palakkad district.	10.00	work completed
11	MIRPA-RLIS -2022-23 Improvements to Vazhapuzha LIS in Kollenkode GP in Palakkad District.	5.00	work completed
12	GENERAL-Repair works to mannnamthodu-Repair works to mannamthodu in pudunagaram GP in Palakkad dist.-General Civil Work	15.00	work completed
13	GENERAL-Improving to Kozhiyode Akampadam chal at Kuthirappara in Erimayoor Gramapanchayath in Palakkad District. -General Civil Work	40.80	work completed

14	Protection works of Vallithode at Parumanchalla in Kozhinjampara Grama Panchayath in Palakkad District.	40.00	works on going
15	GENERAL-Pottachira-Renovation works to Pottachira pond in Puthucode Gramapanchayath in Palakkad District.-General Civil Work	15.00	In progress
16	GENERAL-Restoration of kolluparambu VCB at polpully GP in palakkad district-CONSTRUCTION OF KOLLUPARAMBU VCB-General Civil Work	5.00	Completed
17	GENERAL-Vaaliparambu LIS-Construction of lift irrigation scheme at vaaliparambu in Alathur grama panchayat in palakkad district-General Civil Work	75.00	In progress
18	GENERAL- Ayyappankudam - Urgent repairs to Ayyappankudam old dam in Kavassery Grama Panchayath in Palakkad District	15.00	In progress
19	GENERAL- Kakkathode at Konnanchery - Rectification works to Kakkathode at Konnancheri in Kannambra Grama Panchayath in Palakkad District - Genera Civil Work	20.30	Completed

MINOR MALAPPURAM

1	GENERAL-MI Class II-Construction of VCB at Chiyanoor Padashekaram Alankode Panchayath Ponnani LAC in Malappuram district.	23	Completed
---	---------------------------------------------------------------------------------------------------------------------------	----	-----------

2	GENERAL-Construction of VCB cum Bridge-across Erambra valiya thodu in ward 18 of Cheekkode Panchayath in Malappuram District-General Civil Work	58	Completed
3	GENERAL-Chekuthankund LI Scheme-Urgent reconstruction of ELA canal from Ch.1000m of LIS Chekuthankund in Thriprangode Grama Panchayath, Tavanur LAC, Malappuram District-General Civil Work	15	Completed
4	GENERAL-Repairs to kadungooth chira -at ward no.15 of Kootilangadi GP-General Civil Work	12	Completed
5	RELIS-Urgent repair works to Chaliyar LI Scheme-in Areekode GP in Ernad LA in Malappuram District-General Civil Work.	8	Completed
6	GENERAL-Renovation of Kanjirakulam at ward no.20 of Kottakkal Municipality.-kottakkal LA, Malappuram Dist.-General Civil Work	30	Completed
7	GENERAL-Maruthankad puzha Improvement works-Providing FRP shutters to Kalikundu Checkdam at Chokkad GP in Wandoor LAC of Malappuram DT-General Civil Work-1.	6	Completed
8	GENERAL-MI Class-II-Harithakeralam - Improving Irrigation facilities to pulinhilathpadam Ela in Tirurangadi Municipality , Tirurangadi LAC , Malappuram District.-General Civil Work	38	58% Completed

9	GENERAL-Renovation of Nadvathithodu at Tanur Municipality in Tanur LAC, Malaappuram District,Phase-I-Construction of SWE Vented Cross Bar cum Bridge across Naduvathithodu at Poorapuzha River mouth in Tanur Municipality-General Civil Work	622.59135	17% Completed
10	GENERAL-BENCHALI- KUNDOOR EXPRESS CANAL - CONSTRUCTION OF BENCHALI- KUNDOOR EXPRESS CANAL IN TIRURANGADI MUNICIPALITY, TIRURANGADI LAC, MALAPPURAM DISTRICT-General Civil Work	500	Site Handed Over
11	GENERAL-MI-CLASS-1 -Construction of Udumbanassery VCB cum Bridge across Cherupuzha near Ramapuram 38 in Puzhakkattiri Panchayath of Mankada constituency,Malappuram Dt.-Investigation Work	3.4	Completed
12	GENERAL-MI Class - II - Harithakeralam - Valiyora Valiya Chalipadam . -Improving Irrigation facilities to Valiyora Chalipadam Ela in Vengara Panchayath, Vengara LAC Malappuram District.- General Civil Work	35	70% Completed
13	GENERAL-Renovation of pond-Improvement to Mannathikundkulam in Angadippuram Grama Panchayath (ward 17), Manada LAC, Malappuram District.-General Civil Work	50	Work Could not start due to land issue in starting stage and High water level in the Pond now.
14	GENERAL-MI Class I-Renovation of Painkannur Padam Thodu in Kuttippuram Panchayath in Kottakkal LAC in Malappuram District-Phase I-General Civil Work	90	Completed
MAJOR MALAPPURAM			

1	GENERAL-ASE maintenance to Parappanangadi coastal sea wall -at KT Nagar for a length of 140m from 40m south of CЕСCP 1692 towards south in Parappanangadi municipality in Malappuram district-General Civil Work	103.60	Work Completed
2	GENERAL-ASE maintenance to Parappanangadi coastal sea wall - At Sadham beach for a length of 140m from 26m south of CЕСCP 1694 towards south in Parappanangadi municipality in Malappuram district-General Civil Work	115.60	Work Completed
3	GENERAL-ASE maintenance to Parappanangadi coastal sea wall - At Puthankadappuram for a length of 90m from 7m south of CЕСCP 1701 towards north in Parappanangadi municipality in Malappuram district-General Civil Work	73.70	Work Completed
4	GENERAL-ASE maintenance to Parappanangadi coastal sea wall - At Alingal Pallikulam for a length of 85m from CЕСCP 1712 towards south in Parappanangadi municipality in Malappuram district-General Civil Work	79.00	Work Completed
5	GENERAL - ASE maintenance to Parappanangadi coastal sea wall at Puthankadappuram for a length of 100 m from 28 m south of CЕСCP 1700 towards south in front of Fish landing center in Parappanangadi municipality in Malappuram District	128.10	Work Completed
6	General Civil Work - Reformation of the damaged seawall for a length of 270 m from CЕСCP 1736 towards south at Anangadi Beach in Vallikunnu Panchayath of Malappuram District	219.00	Work Completed
MINOR KOZHIKKODE			

1	GENERAL-MI CLASS I HKM 2023-24-Rejuvenation of Edolipali Pulparamba thodu (Valiyathodu) including construction of VCB cum bridge at Koyappetta Purayil in Mukkam Municipality, Thiruvambady LAC/ Kozhikode district-General Civil Work.	66	Work completed.Final bill paid.
2	GENERAL-work-Construction of Check dam in Poyilingapuzha near to the down stream of Silon kadavu bridge in Thiruvambady grama panchayath, Thiruvambady LAC/ Kozhikode district.-General Civil Work.	85	Work completed.Final bill paid.
3	GENERAL-MI class II Harithakeralam-Construction of VCB cum bridge including side protection works in Poyilinga thodu at Punnakkal in Thiruvambady grama panchayath, Thiruvambady LAC/ Kozhikode district-General Civil Work.	100	work completed.2nd and part bill paid.
4	GENERAL-Chalappuram Temple Pond-Renovation of Chalappuram Sree Krishna kshethra kulam in Kozhikode Corporation, Kozhikode South LAC/Kozhikode district- Phase-I Protection work on South side and part of West side-General Civil Work.	50	Work to be foreclosed
5	Investigation for Budget work-Development of Vellarithodu in Kozhikode North LAC, Kozhikode corporation, Kozhikode district	1.4	Work in progress. Third and part bill paid.
6	GENERAL-Repairs and Maintenance of Structures- Re construction of Upstream side wall of Ayanikkad Dam in Koyilandy Municipality,Koyilandy LAC Kozhikode District.-General Civil Work	18	Work completed.Final bill paid.

7	GENERAL-MI Class I - -Construction of V C B at Ganapathikandy Thazha and Improvements of Marakkadi Thodu in Perambra and Changaroth Panchayaths in Perambra L A C Kozhikode District.- General Civil Work.	75	Work completed.final bill paid
8	GENERAL-MI Class II-Construction of VCB at Kunnothvayal and Improvements to Kunnothvayal Poovathodika thodu in Ward No.14 of Kizhakothe Grama Panchayath, Koduvally LAC Kozhikode District.-General Civil Work.	31	Work completed. Final bill paid.
9	GENERAL-Renovation Tanks & Ponds under Harithakeralam-- Renovation of Kadoolikulam in Kottur panchayath, Balussery LA/Kozhikode District.-General Civil Work	30	Work not started due to some land issue
10	Improvements of Virippil Padashekharam including construction of VCB at Virippil in Kozhikode corporation Kozhikode North LAC Kozhikode district	50	Work foreclosed
MAJOR KOZHIKKODE			
1	ASE Works- Reformation of Kappakkal sea wall at Koyavalappu starting from 55 m north of CP 1798 towards south in Kozhikode Corporation- General Civil work	45.00	Work Completed
2	Providing chain linked fencing on both sides of Gulikapuzha bridge across Kuttiady River in Velom Panchayat	24.60	Work Completed

3	Providing chain linked fencing at kallai River-Both sides of Kothi Bridge in Kozhikode Corporation.-General Civil Work	28.30	Work Completed
4	Fencing of bridges- Providing Fencing on Mooriyad Road Bridge at Kozhikode Corporation -General Civil Work	16.00	Work Completed
5	ASE-Reformation of sea wall near CP 1874 in Division No.1 of Kozhikode Corporation.	30.00	Work Completed
6	ASE Works - Reformation of Kappakkal sea wall at Koyavalappu starting from 70m South of CP 1799 towards South in Kozhikode corporation	40.00	Work Completed
MINOR WAYANAD			
1	GENERAL-Kalloorpuzha LI Scheme-Extension and Repair of Canal at Kalloorpuzha LI (Towards Kalloor) in Noolpuzha Panchayath, Sulthan Bathery LA, Wayanad District-General Civil Work-1	30	82% of work completed
2	GENERAL-MI CLASS II WORKS-2023-2024-Extension of Canal of Kakkonikkadavu Lift Irrigation Scheme at Kottathara Panchayath in Kalpetta Constituency in Wayanad District-General Civil Work.	57.8	completed
3	Construction of lift irrigation scheme at Alakkamittam for irrigating Puthussery-Alakkamittam paddy fields in Thondernadu Panchayath, Mananthavady constituency, Wayanad District	250	AS sanctioned

4	GENERAL-Plan Work 2023-24-Rehabilitation of Lift Irrigation Schemes- Replacing delivery pipe line and Canal repairs of Koodal stage -2 LI Scheme in Mananthavady Municipality-General Civil Work	25	completed
5	GENERAL-PLAN-Construction of Lift Irrigation scheme at Chamadam in Edavaka Panchayath-General Civil Work.	100	AS sanctioned
6	GENERAL-Micro Irrigation-Community Micro Irrigation Project at Vazhavatta-Cheepam in Muttill Panchayath of Wayanad District - PHASE-I	193	AS sanctioned
7	GENERAL-Micro Irrigation-Community Micro Irrigation Project at Vazhavatta-Cheepam in Muttill Panchayath of Wayanad District - PHASE-I I	135	AS sanctioned
8	GENERAL-Micro Irrigation-Community Micro Irrigation Project at Vazhavatta-Cheepam in Muttill Panchayath of Wayanad District - PHASE-III	124	AS sanctioned
9	GENERAL-Micro Irrigation-Community Micro Irrigation Project at Vazhavatta-Cheepam in Muttill Panchayath of Wayanad District - PHASE-IV	133	AS sanctioned
MINOR KANNUR			
1	Repairs to SWECB-Urgent repairs to Pathayachira SWECB at Koovode in Taliparamba Municipality Kannur District-General Civil Work	260	68%

2	NABARD-NABARD XXIX-CONSTRUCTION OF A VENTED WEIR CUM BRIDGE ACROSS MANATTY RIVER AT MANATTY IN CHAPPARA PADAVU PANCHAYATH TALIPARAMBA CONSTITUENCY IN KANNUR DISTRICT-General Civil Work	1000	8%
3	GENERAL-Uruppumkundu VCB-Construction of VCB across Uruppumkund thodu in Aralam panchayath in Peravoor constituency, Kannur district-General Civil Work.	70	100%
4	GENERAL-KUTTIPUZHA VCB-MI CLASS I -Construction of VCB at Kuttipuzha across Alakodu puzha in Chapparapadavu panchayath in Taliparamba LA, in kannur District.-General Civil Work.	80	60%
5	GENERAL-Renovation of Ottaplavu LI Scheme-Repair works to canals and construction of compound wall near Pump house I at Kottiyoor Panchayath in Peravoor Constituency in Kannur district-General Civil Work.	25	100%
6	GENERAL-Repairs-Rejuvenation of a check dam across Blavoor Thodu ward No.10 of Payyavoor Grama Panchayath, Irikkur LA in Kannur District. -General Civil Work.	7	100%
7	GENERAL-Repairs and Maintenance of Structures-Supplying and Fixing FRP shutters at Kariyankode vented Check dam across Kariankode river in Cherupuzha in Payyannur Constituency ,Kannur District.-General Civil Work.	15	100%
8	GENERAL-Kottila Valamkulam-Renovation of tanks and ponds under HKM-Renovation of Kottila Valamkulam near Family Welfare center at Kottila in Ezhome Panchayath, Kalliassery Constituency, Kannur Dist. - General Civil Work.	23	100%

9	Beautification of chirakkal chira in Chirakkal GP in Azhikkode Constituency in Kannur District	50	100%
10	GENERAL-Vengola VCB- Renovation of Vengola VCB across Perumbadavu thodu at Vengola in Eramam-Kuttur Panchayath, Payyanur constituency in Kannur district-General Civil Work	50	100%
11	GENERAL-Repairs to VCB-THENANKANDITHAZHE-Providing FRP Shutters and repairs to Thenankandithazhe VCB across Vannathipuzha in ward No 6 of Thripangotoor Panchayath, Koothuparamba Costituency, Kannur Dt-General Civil Work	15	100%
12	Construction of a VCB cum Bridge across Kuruvelithode near Attoli illam at Chooral in Kankol Alappadamba panchayath,Payyanur constituency in Kannur Dist.	100	54%
13	Renovation of Chakyarath kulam in Elayavoor zone of Kannur corporation in Kannur District	35.5	70%
14	Side protection work and repair of SWECB to Cherumavilayi Kambani Peedika valiya thodu in PeralasseryGP Dharmadam Constituency Kannur District	160	55%
15	Side protection work and construction of VCB to Kalamveetilthazhe Odakkad thodu in Vengad Panchayath	354	85%

16	Side Protection work & construction Of SWECEB to Keechi thodu at Palayad in Dharmadam Grama Panchayath	125	50%
17	Side Protection work to Naduthodu in Anjarakandy GP Dharmadam Constituency Kannur District	135	100%
18	Side Protection work to Karadithodu from Upstream side of Illathamkandi VCB to Chekkikuni bridge in Pinarayi Panchayath	136	15%
19	Side Protection work to Karadithodu in Pinarayi Panchayath	52	100%
20	RKI-Side Protection work to Kannadichal thodu in Kadambur Grama Panchayath in Dharmadam Constituency Kannur District	35	100%
21	Side protection work to Muzhappilangad Valiyathodu in Muzhappilangad Panchayath Dharmadam constituency Kannur district	297	20%
22	Side Protection work to Iriveri Valiya thodu in Chembilodu GP Dharmadam constituency Kannur District	406	29%
MAJOR KANNUR			

1	GENERAL-NGT-Rejuvenation of Ramapuram river- Providing fencing on both sides of Ramapuram Bridge at Ramapuram in Madayi panchayath.	19.00	Work in Progress
MINOR KASARGODE			
1	Rehabilitation of Karattuvayal LI Scheme - Improvements to right branch canal and forming footpath along left branch canal at U/S side of road crossing in Kanhangad Municipality	44.5	Pumping season. Work can be restarted only after the Month of April 2025.
2	GENERAL-Renovation of Kadayakulam in Kanhangad Municipality-Renovation of Kadayakulam in Kanhangad Municipality-General Civil Work	50	Work paused due to monsoon season. Site located in middle of paddy fields. During monsoon the field got flooded. Work can be resumed by November 2025 when water recedes
3	GENERAL-Construction of VCB cum Bridge at Thonikkallu - Construction of VCB cum Bridge at Thonikkallu in Kodom Belur GP-General Civil Work	84	work completed on 27-03-2025. Final Bill submitted.
4	GENERAL-PREVENTION OF SALINE WATER INTRUSION- Construction of SWE Sluice across a Thodu near Cheriya Palam at Pallikandam in Cheruvathur GP-General Civil Work-	18	Work completed on 19-12-2024. Final Bill submitted.
5	GENERAL-Repairs to VCB cum Bridge at Omananganam-Repairs to VCB cum Bridge at Omanaganam in Kinanur Karinthalam Panchayat of Kasaragod District in Kanhangad Constituency-General Civil Work	22	Work completed on 04-01-2025. Final Bill submitted.

6	GENERAL-Renovation of Planthoor VCB-Renovation of Planthoor VCB in Madikai Grama Panchayath-General Civil Work	16	work completed on 28.05.2025. Bill under preparation
7	GENERAL-VCB cum BRIDGE-CONSTRUCTION OF VCB CUM BRIDGE AT MUTHANAHITHILU IN DELAMPADY PANCHAYATH-General Civil Work	104	work completed. First and part bill submitted.
8	GENERAL-Annual Plan 2022-23-Lift Irrigation scheme at Athithamoola-Uyithadka in Karadka Grama Panchayath of Kasaragod district-General Civil Work	175	Site handed over.
9	GENERAL - Construction of VCB across Kudukoli thodu at Adukkasthala Kudukoli Bare in Kattukukke village of Enmakaje Panchyath - General Civil work	40	Work completed
10	GENERAL-MAINTENANCE OF MI CLASS I STRUCTURES-REPAIRS TO MAYYALAM VCB CUM BRIDGE IN DELAMPADY PANCHAYATH OF KASARAGOD DISTRICT-General Civil Work.	18	Completed
11	GENERAL-INVESTIGATIONINVESTIGATION FOR THE RECONSTRUCTION OF VCB CUM BRIDGE AT SALATHDKA MAYYALAM IN DELAMPADY PANCHAYATH OF KASARAGOD DT-Investigation Work (PLAN)	4.8	Completed

12	GENERAL-Muttathody VCB cum bridge-MI Class I - Reconstruction of VCB cum bridge at Madhur-Muttathody across Mogral river in Chengala Gramapanchayath of Kasaragod district- Investigation Work (PLAN)	6	Completed
13	GENERAL-Cheroor SWE Regulator-Construction of SWE Regulator across Chandragiri river at Cheroor in Chengala Gramapanchayat in Kasaragod district - Investigation work- Investigation Work (PLAN)	16	Ongoing
MAJOR KASARGODE			
1	Office Maintenance-Maintenance and Providing additional facilities by constructing first floor to the office building for Irrigation Sub division Kanhangad in RS no 337/3B of Hosdurg village, Kanhangad Municipality.-General Civil Work	7.40	Work Completed

CM
സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 3

Appendix III

(ബി) ജലസേചന വകുപ്പിന്റെ പ്ലാൻ ഫണ്ട് ഉപയോഗിച്ച് 2023-24, 2024-25 സാമ്പത്തിക വർഷങ്ങളിൽ നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങളുടെ വിശദാംശങ്ങൾ

2024-2025			
Sl. No.	Name of work	A.S.Amount (in Lakhs)	Present Status
MINOR THIRUVANANTHAPURAM			
1	GENERAL-Work Budget 2024 25 -Renovation of Perumkulam at Varkala Municipality-General Civil Work	100.00	Work in Progress
2	Renovation of damaged Tillerpath across ela thodu at Kizhakkeppuram padasekharam near Central L.P.S in Elakamon Panchayath in Varkala constituency	15.00	Work in Progress
3	GENERAL- Civil work- Urgent maintenance works to damaged VCB across Kizhuvilam ela thodu at Kizhuvilam padasekharam in Kizhuvilam Panchayath	15.00	Ste handedover to the Contractor
4	General - Kottukal Valiya Thodu - Construction of side protection wall in Kottukal Valiya thodu - Attaramoola to Chappath bund road	4.50	completed

5	Construction of side protection wall of Chaniyakuzhi kulam at Kariyodu ward no.17 in Chenkal GP in Neyyattinkara LAC	7.50	completed
6	Budget-Renovation of Kariyil kulam in Kazhakkoottam ward of Trivandrum corporation	29.60	On Going
7	Budget-Renovation of Oottukuzhi pond in Kazhakkoottam ward of Trivandrum corporation	10.50	On Going
8	Budget-Renovation of Madathuvila kulam in Aattipra ward of trivandrum corporation	14.60	Not Started
9	Budget 2024-25-Renovation of Kaapaleeshwaram kulam in Aattipra ward of Trivandrum corporation	9.20	Work completed and final bill submitted
10	Budget 2024-25-Renovation of Thrippadapuram kulam in Aattipra ward of Trivandrum corporation	24.00	Not Started

11	Budget 2024-25-Renovation of Kattachal kulam in Chembazhanthi ward Trivandrum corporation.	35.40	Not Started
12	Budget-Renovation of Aavukulam kulam in Chellamangalam ward of Trivandrum corporation	18.90	On Going
13	Budget2024-25-Renovation of Ambedkarpuram chira in Sreekaryam Trivandrum corporation.	14.90	Not Started
14	Budget-Renovation of Kuttichal Kulam in Sreekaryam ward of Trivandrum corporation	25.10	Not Started
15	Budget 2024-25-Renovation of Vaazhappana kulam in Kulathoor ward of Trivandrum corporation	10.50	Not Started
16	Budget-Renovation of Valiyavila kulam in Chellamangalam ward of Trivandrum corporation	33.60	Not Started

17	Budget-Renovation of udhiyaramoola kulam at Kattayikonam ward in Thiruvananthapuram corporation	24.00	Not Started
18	Budget 2024-25-Renovation of Kulakottukonam Chira in Kattayikonam Ward of Thiruvananthapuram corporation	41.20	Not Started
19	Budget 2024-25-Renovation of kurattoor chira in Chanthavila Ward of Thiruvananthapuram corporation	23.90	Not Started
20	Budget 2024-25-Renovation of Kokottu Chira in the Chanthavila Ward of Trivandrum Corporation	34.20	Not Started
21	Budget 2024-25-Renovation of Thriyyothipuram Chira in the Chanthavila Ward of Trivandrum Corporation	8.30	Work completed and final bill submitted
22	Budget 2024-25- Renovation of Mangattukonam panaykal Chira in the Chanthavila Ward of Trivandrum Corporation	35.40	Not Started

23	Budget-Renovation of Iringalliyorkonam kulam in Chellamangalam ward of Tvm corporation	55.30	Not Started
24	Budget 2024-25-Renovation of Maruppankode Kulam in Chanthavila ward of Thiruvananthapuram Corporation	42.10	Not Started
25	Renovation of Menalloor Kulam-Renovation of Menalloor Mahavishnu Temple pond at Pullannivila in Tvm Corporation	26.00	On Going
26	BUDGET-Renovation of Perumkarikkin Chira in the Kazhakkoottam Ward of Trivandrum Corporation-	53.00	On Going
27	BUDGET-Renovation of Malapparikkonam Chira in the Powdikkonam Ward of Trivandrum Corporation	16.00	Not Started
28	Cleaning and Maintenance of Echilod chira in the Sreekaryam Ward of Trivandrum Corporation	14.63	On Going

29	Renovation of Sooryan kulam at Kallummoodu in Kazhakuttom LAC	2.95	Not Started
30	Budget work 2024-25 Renovation of Narayana Kulam in Karikkakam Ward Kazhakoottam LAC	2.30	Not Started
31	Budget 2024-25-Renovation of Arashumoodu Kshathrakulam at Anayara in Kazhakoottam LAC	15.00	Not Started
32	Renovation of Cheruvakkal Mundanadu Kulam in Akkulam ward , Kazhakkootam LA constituency	44.10	On Going
33	Piravancheri Pond-Budget 2024-25-Urgent Renovation of Piravancheri Pond in Ulloor ward Kazhakoottam LAC	47.33	Not Started
34	Budget 2024-25-Renovation of Nadukolchira(Mannamkonam) in Mannanthala ward Kazhakkootam LAC	22.20	Not Started

35	Kottukonam Chira-Budget 2024-25 Construction of Retaining wall along east side of Kottukonam chira in Akkulam ward, Kazhakoottam LA Constituency -Stretch 2	11.65	On Going
36	Idayilakonam-Budget 2024-25-Rectification and Beautification of Idayilakulam pond in Mannathala ward Kazhakoottam LAC	42.58	Not Started
37	Velankonam kulam -Budget 2024-25 urgent renovation of Velankonam kulam in Edavacodu ward Kazhakoottam LAC-	67.65	Not Started
38	Budget 2024-25 Urgent renovation of Valiyakulam in Karikkakam ward in Kazhakoottam LAC	3.11	Standstill
39	Budget 2024-25-Urgent renovation of Puthencode valiya kulam in Edavacode ward in Kazhakoottam LAC	41.66	Not Started
40	Parakottukonam Kulam-Renovation of Parakottukonam Pond in Ulloor Ward Kazhakoottam LAC	40.84	On Going

41	Mazhavancherry pond-Budget 2024-25 Construction of side protection wall for Mazhavancherry pond in Cheruvakkal ward along with construction of drain and culvert for regulating flood waters	49.89	On Going
42	Kariyil thodu-renovation and side protection on the right side of Kariyil thodu IN Sreevaraham ward	38.00	Agreement stage
43	Kariyil thodu - Renovation of Kariyil thodu and construction of protection wall to the right side from MLA road to GK gardens road in Muttathara ans Srivaraham ward	38.00	Agreement stage
44	Kariyil thodu-renovation of Kariyil thodu and construction of protection wall to the left side front of secular garden bridge in Muttathara ward	7.00	Not Started
45	Oorupara kulam-Renovation and beautification of Oorupara kulam in Mannanthala ward in Thiruvananthapuram Corporation Kazhakkootam LAC	17.30	on going
46	GENERAL-Budget 2024-25-Dhushiyoorkonam Kulam-Renovation of Dhushiyoorkonam kulam in Pongamoodu, Kazhakkootam LAC-General Civil Work	8.41	Work started

47	Rewiring to pumphouse at Pandarakkari, Nilamakkari, Manglikkari, Kanjirathadi under Minor irrigation section,Balaramapuram,Re wiring of EI at Pumphouse-General-electrical work.	17.30	Agreement executed
MAJOR THIRUVANANTHAPURAM			
1	GENERAL-ASE Protection wall towards south of Jussa road-ASE Urgent construction of Protection between Jussa road to Lana road in Shanghumukham in Thiruvananthapuram Corporation-General Civil Work	200.00	Govt appl for tender excess awaiting
2	General-PazhavangadiThodu-Urgent Desilting and allied works of PazhavangadiThodu from Panavila to confluence Point	30.00	Agreement executed
3	GENERAL-Pazhavangadithodu-Fencing work of Pazhavangadithodu at various locations-General Civil Work	554.00	Work tendered.
4	Urgent Rectification of right bund of Killi river and construction of foot bridge near Panthadikalam in Nedumangadu LA Constituency	61.00	Work in progress.
5	GENERAL-Retaining wall construction to AmayizhanchanThodu- Phase 2- Construction of Retaining wall on Right bank of Amayizhanchanthodu Near Nellikuzhi bridge -General Civil Work-1-Side Retaining Wall work	1200.00	A.S.Accorded

6	GENERAL-KARAMANA RIVER BASIN-NGT - Providing fencing work on bridges across Karamana river at Kovilkadavu bridge in Aruvikara Grama Panchayat in Aruvikkara LA Constituency and at Vellaikadavu road bridge in Vilappil Gramapanchayath in Kattakada LA Consistuecy-General Civil Work--General Civil Work	20.00	A.S.Accorded
7	GENERAL-Neyyar River Basin-NGT- Urgent rectification for the damaged Left bund of Neyyar River at Sabarimuttom, U/S of Pirayammood Bridge in Chenkal Grama panchayath in Neyyatinkara LAC- General Civil Work	15.00	Tender processing

MINOR KOLLAM

1	GENERAL-RENOVATION OF TANKS AND PONDS-NGT- Improvements to Polachira in Kunnathoor Panchayath-General Civil Work	27.00	32% work in progress
2	GENERAL-BUDGET -Construction of Alayirakkam Kulam in Thevalakkara Grama Panchayath-General Civil Work	70.00	site handed over
3	GENERAL-MI KLM PLAN 2023-24-MI Class- I Renovation of Thazhemangalm Chira and providing irrigation facilities at Kuzhiyilazhikathu Vettikkattu ela in ward no 1 of Melila Panchayath-General Civil Work-1	60.00	work completed
4	GENERAL-MYNAGAPPALLY GRAMA PANCHAYATH-Forming new thodu from Chalayil Madannada Ela to Thottumugham bridge in Mynagappally Grama Panchayath-General Civil Work	16.70	site handed over
5	GENERAL-MYNAGAPPALLY GRAMA PANCHAYATH-Desiltation of Thodu from Thottumugham Bridge to Pallickal River-General Civil Work	24.70	site handed over
6	GENERAL-Dewatering Station No.10-Rectification Works to Dewatering Station No.10 and Pump House in sooranadu North Panchayath -General Civil Work	10.00	site handed over

MAJOR KOLLAM

1	Budget – 2021-22 – Rejuvenation and protection of Pallickal river in Adoor Constituency.	800.00	Work Completed
2	Flood damages at Sabarimala Pilgrimage – Restoration of Embankment protection in the L/B of pampa river at the d/s foot bridge at pampa thriveni	22.00	Work Completed
3	Construction of Thumpamon Thazham – Mannakadavu bridge across Achenkovil river in Kulanada Panchayath	528.00	ongoing
4	GENERAL-NGT-NGT- REJUVENATION OF POLLUTED STRETCH (MANNAR TO THAKAZHY) OF PAMPA RIVER - REMOVING DELTA FORMATION AND LIGHT JUNGLE-General Civil Work-	20.00	ongoing
5	GENERAL-CP 352- CP353-ASE work - Urgent protection of damaged sea wall between CP 352 and CP353 in Kollam Constituency-General Civil Work	21.00	Work Completed

MINOR PATHANAMTHITTA

1	GENERAL-MI PTA -PLAN-2024-25-Urgent maintenance of damaged VCB and reconstruction of leading channel in Mundakan padam Pannivelichira in Mallappuzhasserry Panchayath Aranmula constituency.	12.00	Ongoing
---	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------	---------

2	GENERAL-MIPTA-THEVIYOD ELA-Rectification of side protection wall at Theviyod ela near Vadakkadathukavu Petrol Pump in Erath Grama panchayath Under MI section Kadampanad-General Civil Work	8.00	Ongoing
3	GENERAL-POLACHIRA ULANANAD SREEKRISHNA SWAMI TEMPLE-Protecting side bund of Polachira Kulam near UlanaduSreekrishna Swami Temple in Kulanada panchayath in Aranmula Constituency-General Civil Work	9.83	Ongoing
4	GENERAL-Rejuvenation of Pond-Rejuvenation of Temple pond under 386th NSS Karayogam in Ward No. 5 of Peringara Panchayath -General Civil Work-	15.00	Ongoing
5	GENERAL-MI-PTA-PLAN-2024-25-Urgent Maintenance of ambattubhagom Lift irrigation canal in ward no 7 of Kallooppa panchayath of Thiruvalla assembly constituency-General Civil Work	10.00	Work completed

MINOR KOTTAYAM

1	GENERAL-Investigation works-Investigation for the construction of Check dam cum Bridge across Kalathukadavu at Chakiniyamthadam bhagam in moonnilavu panchayath-Investigation Work	4.50	work could not be started due to heavy rain
2	GENERAL-VELIYANOOR PANCHAYATH-Construction of a check dam across Areekara Puthuveli valiyathodu in ward no.11 of Veliyanoor Panchayath	75.00	Work in progress 48% completed

3	GENERAL-PONAD POND -KAROOR-Renavation of pond (Near ponad kavu Bhagavathi temple)in ward no 8 of Karoor Panchayath. -General Civil Work	28.10	work ongoing 70% completed
4	GENERAL-Anakkulangara Temple pond-Renavation of Anakkulangara Devi Temple pond in ward no. 23 of Pala Municipality.-General Civil Work	11.00	work ongoing ,5% completed
5	GENERAL-Renovation of pond in Sri Chotty Mahadeva temple in ward no 4 of Parathodu panchayath-Renovation of pond in Sri.chotty Mahavedava temple -General Civil Work	29.00	Work ongoing
6	GENERAL-KANAKKARY PANCHAYATH-RENOVATION OF CHIRAKULAM POND IN KANAKKARI GRAMAPANCHAYATH IN KOTTAYAM DISTRICT-General Civil Work-1	20.00	Site handed over. Work couldn't get started due to monsoon showers
7	GENERAL-Cheruparakkunnu Lift Irrigation Project Kurichy-Rehabilitation of Cheruparakkunnu Kera Vikasana Samithi Lift Irrigation Project in Kurichy Panchayath in Changanassery LAC-General Civil Work	14.00	LoA
8	GENERAL-Renovation--Bhoothankeri Dharmasasthra Pond in Ward No. 13 of Thalayolaparambu Panchayath-General Civil Work	15.00	Site handed over, Pond is in overflow condition

9	GENERAL-Navakerala Sadas - 2023 -T.V.Puram panchayath-Renovation of Valiyakulam Public pond of ward no.4 in T.V.Puram panchayath-General Civil Work	8.10	Site handed over, Pond is in overflow condition
10	GENERAL-Temple Pond Renovation- Sri Aiswarya Gandharvaswami Sri Bhadrakali Temple- Urulikunnam- Elikkulam panchayath-Renovation of Temple pond in Sri Aiswarya Gandharvaswami Sri Bhadrakali Temple in Elikkulam panchayath-General Civil Work	21.60	Site handed over work could not be progressed due to heavy rain
11	GENERAL-KURAVILANGAD PANCHAYATH-Increasing the Agricultural Yield in Ward No.1 of Kuravilangad Panchayath using Micro Irrigation in Kottayam District - Part 2 construction of pump house at storage tank location , providing and laying main supply line and allied works-General Civil Work	42.00	Retendered
12	GENERAL-Renovation of Pond-Renovation of pond near Kondoor Sree Krishna Swamy Temple in ward no 2 of Thidanad Panchayath-General Civil Work	65.00	work could not be progressed due to heavy rain

MINOR Chengannur

1	GENERAL-Repairs and Maintenance of Structures-Maintenance and supplying new shutters in Iykkad sluice in ward no. 10 of Chengannur municipality.-General Civil Work	25	Site Handed Over
2	GENERAL-Karikulam-Renovation of Karikulam In ward No. 8 of Chettikulangara Panchayath-General Civil Work	18	Site Handed Over

3	Constrecion of a twin box culvert and tractor road connecting kainakeri pt ,vellamathara chalichira and lourde matha church in ward no 6 in kainakeryPanchayath	432	Tendered, No response
4	Renovation of Kandiyur Temple Pond in Mavelikkara Municipality	54.2	Site Handed Over
5	Renovation of Valiyakulam in Mavelikkara Municipality	119	Tender Stage
6	Renovation of Illambanam thodu in ward no:1,2,3,4 of Mannar GP in CGNR LAC	100	പ്രവൃത്തി പുരോഗമിക്കുന്നു
7	Renovation of Kottathodu at Backside of Kottarkavu devi temple in ward no 10 of Mavelikkara Municipality	20	completed

MAJOR KOTTAYAM

1	2024-25 ബജറ്റ് പ്രസംഗം- വെള്ളൂർ പഞ്ചായത്ത് വാർഡ് നം.12 ൽ പാറക്കൽ തട്ടാവേലി റോഡിന്റെ പുനർനിർമ്മാണവും മൂവാറ്റുപുഴയാറിന്റെ വലത് കര സംരക്ഷണവും	89.50	പ്രവൃത്തി പുരോഗമിക്കുന്നു
---	--------------------------------------------------------------------------------------------------------------------------------------------	-------	---------------------------

MINOR IDUKKI

1	GENERAL-LI SCHEME-Alpara-Alpara Lift Irrigation Scheme In Manakkad Panchayat-Balance Work For Partial Commissioning	274.00	Ongoing
2	GENERAL-construction of check dam-Construction of check dam and allied protection works of Kailasam - Karithodu thodu near Moozhoor bhagam in ward no.07 of Konnathadi Panchayath	47.00	Ongoing

3	GENERAL-MI Class II-Construction of Pond and allied works at Thoonguzhi area in Kanchiyar panchayath	49.50	Ongoing
4	GENERAL-MI Class II-Construction of Pond and allied works at Puliyanmala bhagam Kanakanagar area in Kattappana Municipality	57.80	Agt. Executed
5	NABARD-INVESTIGATION ESTIMATE-IMPROVING IRRIGATION FACILITES AND FLOOD DAMAGE CONTROL:CONSTRUCTION OF A SERIES OF VCBs AND RENOVATION WORKS ACROSS KATTAPPANAYAR AT KATTAPPANA MUNCIPALITY AND KANCHIYAR PANCHAYATH IN IDUKKI CONSTITUENCY (INVESTIGATION FOR VCB CUM BRIDGE AT JOHNYKADA CHAPPATH)-Investigation Work	2.70	Completed
6	Investigation Estimate-CONSTRUCTION OF STORAGE WEIR AND ALLIED WORKS IN POTTANPLACKAL PURAYIDOM BHAGOM NEAR SANJO COLLEGE AT MULLAKKANAM IN WARD NO.1 OF RAJAKKAD PANCHAYATH	2.30	Completed
7	GENERAL-INVESTIGATION ESTIMATE FOR CHATHURANGAPARA STORAGE WEIR-Investigation estimate for construction of storage weir in Chathurangapara thodu near cement palam area in ward No. 5 of Udumbanchola panchayath-Investigation Work	1.80	Completed

8	GENERAL-Investigation-Construction of VCB cum bridge at Pazhayarikandam Kuthu in Kanjikuzhy GP -Investigation Work	1.70	Completed
9	Rejuvenation of Pond-Rejuvenation of Pond at Ambattu field - Kombodinjal near KM Beenamol road in ward no 2 of Konnathady Grama Panchayath	15.00	Ongoing
10	Cauvery Basin - Implementation of MI works in Pambar Basin - Construction of Two Weirs across Kanniyankadavu stream on the upstream of Nachivayal bridge in Koodavayal in Marayoor Panchayath	48.75	Ongoing
11	Repair of Chenkallar Scheme-Urgent rectification of breached portion at chainage 2600 m to 2650 m near Keezhanthoor and repair of damaged portions of Chenkallar-Mettuvayal canal in Kanthalloor Panchayat in Devikulam Constituency	6.50	Ongoing
12	Side Protection Work-Construction of protection wall to Edamanal thodu near Loretto matha mission church-Koviloor in ward no.5 of Vattavada Panchayat	25.00	Ongoing
13	Urgent repair and rectification of Vengara- Dindukombu canal in Kathalloor Panchayath-Urgent repair and rectification of Vengara-Dindukombu canal in Kathalloor Panchayath	15.00	Ongoing

14	Repair of Thalayar Scheme-Urgent repair and rectification of Thalayar Left Bank Canal in various chainages and repair of canal inlet portion of Coffee store check dam in Devikulam Constituency	43.00	Ongoing
15	Repair and Maintenance of Thalayar Right Bank Canal at various chainage in Devikulam Constituency-Repair and Maintenance of Thalayar Right Bank Canal at various chainage in Devikulam Constituency	32.20	Ongoing
16	Side Protection Work-Koodavayal thodu D/S of Kodavayal bhagom ward 9 of Marayoor Panchayath	19.00	Ongoing
17	RENOVATION OF POND IN KANNAMKOTTU PURAYIDAM AT PANDIPPARA KARIKKUMTHOLAM BHAGAM IN WARD NO.15 OF KAMAKSHY PANCHAYATH	38.62	Ongoing
18	P M-Maintanance and allied works to Irrigation pond at Aramanappara S bend area in ward no.5 of Rajakumary Panchayath	27.00	Ongoing
19	Providing irrigation facilities in Koviltheri area-Providing irrigation facilities in Koviltheri (Vengalappara) area in Ward No. 9 of Senapathy gramapanchayath	60.40	Ongoing

20	LIFT IRRIGATION-Renovation of Checkdam at Checkdampady and allied works at Combayar in Ward No. 7 and 13 of Nedumkandam panchayath	94.00	AS obtained
21	Chemmannar Ayurvedapadi Pond-Construction of pond near Chemmannar Ayurvedapadi- Ezhara acre area in Ward No. 9 of Senapathy Panchayath	31.00	Ongoing
22	SMI-RECONSTRUCTION OF CHELACHUVADU -PERIYARVALLY VCB ACROSS CHURULI THODU AND PROVISION OF IRRIGATION FACILITIES TO AGRICULTURAL LAND IN WARD NO 5& 6 OF KANJIKUZHY PANCHAYATH	63.10	Ongoing
23	Providing Irrigation Facilities-Construction of Overflowing Storage Weir at Valiyapara Marukattukunnu, Ward 11 of Chakkupallam Panchayath in Peerumedu Constituency	95.50	Ongoing

MAJOR ALAPPUZHA

1	GENERAL-Mararikulam South Panchayath – Improvements and Protection works in Odapozhi, and Theeyyasseri in Mararikulam South Panchayath and AryadPanchayath in Alappuzha L.A.C-General Civil Work	500.00	Selection Notice Issued
2	GENERAL-Protection Work-INVESTIGATION ESTIMATE FOR Construction of Public kadavu and Protecting left bank of AchenKovil river in front of KallimelkalluvalayamSt.thomas orthodox Church in ward no 7 of ThazhakkaraPanchayth in Mavelikkara constituency.-Investigation Work	4.60	Work Completed

3	GENERAL-Budget Speech 2024-25-Protection work to the left bank of Pampa River from U/S of Veeyapuram bridge to Melpadom in Veeyapurampanchayath of Kuttanad LAC-General Civil Work	100.00	Work in Progress
4	GENERAL-Budget 2024-25-Protection work to the right banks of Pampa River fromU/S of Veeyapuram bridge to Melpadom in Veeyapurampanchayath of KuttanadLAC-General Civil Work	150.00	Work in Progress

MINOR ERNAKULAM

1	GENERAL-Konothupuzha-Investigation works to Reconstruction of Kaniyavally Bridge in Konothupuzha -Investigation Work	2.00	Work completed.
2	GENERAL-Rewamping and Rejuvenation of LIS-Left Branch Canal of Chelamattom LIS-General Civil Work	17.35	Work Completed on 18.03.2025.
3	GENERAL-Navakeralam-Rejuvenation of Elavumkudithazham pond in ward No.12 of Vazhakulam Grama Panchayath-General Civil Work	25.00	Final bill submitted.
4	GENERAL-Construction of VCB Construction of Side protection wall and Leading channel near Keezhichira VCB in Thirumarady panchayath under Piravom constituency- General Civil Work	23.00	Work completed on 10.07.2025.
5	Reconstruction of Thattekadu VCB in Thirumarady Panchayath under Piravom Constituency	43.63	Site handed over on 05.04.2025.Work started but temporarily stopped due to some public issue at the site
6	Rectification works to the damaged Irrigation canal in Odiyappadam Padasekharam in ward 3 of Kunnukara Grama Panchayath	26.00	50% completed. But work delayed due to heavy rain. 1st part bill submitted.

7	Urgent rectification works of BM channel, branch canal of Avanamcode LIS	10.00	Agreement executed on 26.05.2025. Work was not started due to heavy rain.
8	Construction of concrete sluice across Kannankeri thodu in ward no:14 in Kumbalangi Panchayath	98.70	75% work completed.
9	Renovation of temple chira at Vadattupara in ward No. 3 of Kuttampuzha Panchayath - Phase I	50.00	Work tendered on 23.05.2025. No bids received. Hence retendered on 02.05.2025. Again no bids received. Work retendered on 05.06.2025 and opened on 21.06.2025. But no bids received. The estimate is reverted to the section office seeking the possibility of recasting the estimate if required.
10	Renovation of Ambadikulam in ward 27 in Thrikkakara Municipality	60.00	LoA forwarded to the contractor on 10.09.2025.
11	Urgent rectification works to Manappattuchira right bank canal of Malayattoor - Neeleeswaram Grama Panchayath.	75.50	Site handed over to the contractor on 08.08.2025.
12	Rejuvenation of Mudakara pond in ward 14 of Thripunithura municipality	50.00	5% work completed.

13	Urgent rectification works to Malayattoor No.1 LIS main canal of Neeleswaram -Malayattoor Grama Panchayath.	90.00	Site handed over on 04.07.2025.
14	Investigation works to Poovathussery RCB in Parakkadav Grama Panchayath.	3.63	70% work completed.
15	Soil Investigation - Construction of Bridge across Baduvathodu in ward no.7 of Kadungallur Grama Panchayath -Investigation Work	1.03	Work completed.
16	-Arayankavu - Investigation-Investigation for the proposal for installing Lift irrigation Scheme from Muvattupuzha River-Investigation Work-1	7.70	Work completed.
17	Soil Investigation -Construction of Vidakkuzha- Muthalakkuhi culvert in Kalamassery pipe line road-Investigation Work.	1.90	15 % completed. Survey work ongoing to finalize the feasible route.
18	Extention work -Pipe line extension of Palpuzha LIS TO Kunnapillissery ATM road in ward No 15 of Parakadavu Panchayath	7.00	80% work completed.

19	Urgent Rectification works for canals in Kuttipuzha No 1 LIS in Kunnukara panchayath.	40.00	Work completed.
20	GENERAL- Rectification works-Urgent Rectification works for canals in Parakadavu No 1 LIS in Parakadavu panchayath. -General Civil Work	30.00	Work completed.
MAJOR ERNAKULAM			
1	General -NGT- Works- Removal of water hyacinth from the upstream and downstream of Pathalam lock cum regulator at Eloor municipality in Ernakulam Dist- General civil work	5.00	Final bill Paid
2	GENERAL-NGT - Works-Engaging machines and manpower for the boundary demarcation to the upstream of Pathalam Lock cum Regulator in Kadungalloor Panchayath of Ernakulam District	0.92	Fund transferred to Revenue Department for boundary demarcation
3	GENERAL-NGT works-Removal of water hyacinth Upstream and downstream side of Manjummal Regulator cum bridge at Eloor and Kalamassery Municipality in Ernakulam District 2024-25-General Civil Work.	10.70	(50%) Part bill under scrutiny"
4	GENERAL-NGT - Works-Periodic Cleaning works- Removal of water hyacinth from the Upstream and Downstream of Pathalam Lock cum Regulator at Eloor Municipality in Ernakulam District-2024-25-General Civil Work.	14.30	(10%) Work in progress

5	GENERAL-Kadambrayar-NGT-Removal of Water Hyacinth from Manakkakadavu Eco-Tourism to Kozhichira bund in Ernakulam District-General Civil Work	15.00	75% Work in Progress
6	GENERAL-Construction of Kozhithuruth Bridge (VCB)-Construction of Kozhithuruth Bridge (VCB) in ward No. 8 of Puthenvelikkara Grama Panchayath across Kozhithuruth Thodu in Paravur Constituency, Ernakulam District-General Civil Work	808.00	AS obtained
MINOR THRISSUR			
1	General Mainteance of canals under various LIS in Annamanada and Kuzhur Pt - Rectification work to branch canal near Kochukadavu LIS in Kuzhur Pt - General Civil work	14.00	works on going
2	Renovation of one pond in each panchayath Thrissur Dt Karuvannuer river basin Pappalikulam in Varandarappilly Pt	45.94	work completed (bill not submitted)
3	Construction of Kizhupulikkara LIS in Thanyam Panchayath - Balance work	150. 3995	In Progress
4	GENERAL-Painkulam NaykankadavuKariyarkode VCB-Investigation Estimate - Reconstruction of Painkulam NaykankadavuKariyarkode VCB in Panjal Grama Panchayath-General Civil Work	3.00	In Progress

5	Thalapilly Taluk special package Side protection works and silt removal of Kakkad thodu in Kunnamkulam Municipality.	16.11	In Progress
6	MI Class II Works - TTSP 2017-18 - Thrissur District - Rectification of Parakuzhy and motor thara at Puthenthodu in Kunnamkulam municipality	41.72	Completed
7	FD 2016-17 Repacing of suction and delivery pipes to PAZHAYANNUR L.I. SCHEME- supply and fixing of fittings.	2.42	Completed
8	GENERAL-Renovation Othalur pond-Renovaion of pond near Othalur lift irrigation scheme in Kadavallur Grama Panchayath.-General Civil Work	46.36	In Progress
9	GENERAL-Pandankulam-Renovation works to Pandankulam in Chelakkara Grama Panchayath-General Civil Work.	40.33	Completed
10	GENERAL- Pallur North LIS Phase II-Construction of Pallur North padasekharam LIS in Desamangalam grama panchayath- Phase II-General Civil Work	35.65	In Progress

MAJOR THRISSUR

1	GENERAL-URGENT SEA COAST PROTECTION-Urgent Protection work to the sea coast using Rubble mount from CP 1357 towards south near Fasal Nagar road in ward number 18 of Vatanapalli Grama panchayath in Chavakkad taluk -General Civil Work	40.00	Work in Progress
2	GENERAL-Road work-Renovation works to the Karuvannur south bund road connecting between Karuvannur valiyapalam & Karalam Panchayath	100.00	88 % Completed

MINOR PALAKKAD

1	GENERAL-Navakerala Sadhassu Petition-Renovation of Kuzhichapully VCB across Karakkad thodu in Shornur Municipality-General Civil Work	15.00	Site hand over
2	GENERAL-Njangatiri LIS-Renovation of right main canal of Njangatiri LIS in Thrithala Panchayath-General Civil Work	15.00	Site hand over
3	GENERAL-Budget works 2023-24 renovation of chorottur LIS in Vaniyamkulam GP in Palakkad District-General civil work	100.00	Site hand over

MINOR MALAPPURAM

1	GENERAL-Rejuvenation of Anakallu public pond at ward 10 in Pothukallu GP of Nilambur Constituency in Malappuram Dt. - Rejuvenation of ponds-General Civil Work.	45	Site Handed Over ,Work Could not start due to High water level in the pond
---	-----------------------------------------------------------------------------------------------------------------------------------------------------------------	----	----------------------------------------------------------------------------

2	GENERAL-Renovation of Tanks and Ponds - Improvements to Pothina padam kulam at Kuttippuram Panchayath in Kottakkal LAC , Malappuram District.- General Civil Work	35	TS Estimate under Scrutiny
---	-------------------------------------------------------------------------------------------------------------------------------------------------------------------	----	----------------------------

MAJOR MALAPPURAM

1	Investigation work for the Construction of a Regulator across Kadalundi river at Mattathur-Manikkuth Kadavu -in Oorakam Panchayath in Vengara LAC in Malappuram district.	8.50	15% work Completed
2	GENERAL-CHEMBITHODUMUKKU-Investigation work for Regulator cum bridge across Kanhirappuzha at Chembithodumukku in Chaliyar Panchayath-General Civil Work	3.28	Agreement executed
3	GENERAL-ASE maintenance to Parappanangadi coastal sea wall-at Sadham beach for a length of 108m from 90m south of CЕСP 1695 towards north in Parappanangadi municipality in Malappuram district-General Civil Work	100.00	Site handed over to the contractor
4	GENERAL-Desiltation-Cleaning and Desiltation of TanurKootayi canal from Chainage:343.056 to 347.798 km in TanurMunicipality,Malappuram District-General Civil Work	100.00	Agreement Stage
5	Annual Plan 2021-22: Reformation of Damaged Sea wall in the most vulnerable reaches of Ponnani Sea coast in Ponnani Municipality, Veliyancode Gramapanchayath and Perumpadappu Grama panchayath in Ponnani Taluk ,malappuram District.	1000.00	36% work Completed

6	Construction of Check dam across Velliyar River downstream of Maniyaneerikadavu Bridge at Kallada in Melattur Panchayath in Malappuram District.	322.00	85 % work Completed
7	GENERAL-Investigation-Soil investigation for the proposed interlinking of Bharathapuzha and Biyyamkayal in Ponnani Taluk in Malappuram (Dt)-Investigation Work	2.80	work Completed
8	GENERAL-Natural calamity-2023-2024 Urgent protection work near CЕСP 1536 (Back side of MES college)for a length of 118 m in Ponnani,Municipality, Malappuram district.-General Civil Work-1	35.00	work Completed
9	Investigation for side Protection work- Check Dam across Velliyar river Downstream of Maniyaneerikkadavu Bridge at Kallada in Melattur panchayath in Malappuram district-Investigation work	2.61	work Completed
10	GENERAL-Environmental Impact Assessment Study-For the Proposed project of Interlinking of Bharathapuzha and Biyyam Lake in Ponnani Taluk ,Malappuram District-General Civil Work.	7.08	work Completed
11	GENERAL-National Green Tribunal-Rejuvenation of polluted rivers-Tirur-Ponnanippuzha-General Civil Work.	30.10	work Completed

12	GENERAL-Feasibility study-For the Proposed Project Interlinking of Bharathapuzha and Biyyam Lake in Ponnani Taluk ,Malappuram	9.44	work Completed
----	-------------------------------------------------------------------------------------------------------------------------------	------	----------------

MINOR KOZHIKKODE

1	RELIS-Rehabilitation of LI Scheme-Renovation of Karuvottuchira LI Scheme-including desilting of Naduthodu and repairs of pumpset in Perambra LAC,Kozhikode District.-General Civil Work.	13.57	Site handed over on 19/06/2025
2	GENERAL-Reconstruction of Kelothe thazha SWE/VCB-and forming bund in Keezhariyur Panchayath, Perambra LAC, Kozhikode District-General Civil Work.	20	Work tendered
3	GENERAL-Renovation of tanks and ponds under Haritha Keralam-Improvements of Jathiyur temple pond in Kayakkodi Grama panchayath in Nadapuram LAC Kozhikode District-General Civil Work.	65	Site handed over on 27/06/2025.
4	GENERAL-Budget work 2024-25-Side protection works to the Madakkara thodu at Kannookkara in Onchiyam Grama Panchayath in Vatakara LAC, Kozhikode District.	75	Site handed over on 30/06/2025
5	GENERAL-Budget Work 2024-25-Renovation of Oolapuzha-Perumpuzhakkara Thodu cum Construction of footpath in Eramala panchayath Vatakara LAC-Kozhikode District-General Civil Work.	50	Site handed over 29/05/2025

6	GENERAL-Budget work 2024-25-Side protection works to Kappuzhakkal thodu in Azhiyoor panchayath -Vatakara LAC-Kozhikode District-General Civil Work.	100	Site handed over 28/05/2025
7	GENERAL-Investigation work to-Cherupuzha Padasekharam in Keezhariyur and Thurayur Panchayaths in Perambra L A C, Kozhikode District.-Investigation Work.	8.92	Site handed over on 21/06/2025

MAJOR KOZHIKKODE

1	GENERAL-ASE- Reformation-of Srambi paramba Sea wall near CP 1848 in Athanikkal Kozhikode Corportion.-General Civil Work	44.00	Work in Progress
2	Protecting the sides of Naduthuruthi Island in Korappuzha river in Thalikulathoor Panchayath, Elathur LAC in Kozhikode District	98.00	Work in Progress
3	ASE works-Reformation of Mukacheri seawall from 60m south of CP 2065 towards north in Vatakara Municipality/Vatakara LA	164.00	Work in Progress
4	ASE works-Reformation of Customs seawall at Mukacheri from 67 m south of CP 2064 towards north in Vatakara Municipality/ Vatakara LA	90.00	Work in Progress

5	GENERAL-ASE WORKS-Construction and reformation of Kappad seawall in between CP 1911 and CP 1919 in Koyilandy constituency in Kozhikode District-General Civil Work	600.00	Submitted to Government for tender excess approval
6	GENERAL-side protection kottathuruthi-Protection work of kottathuruthi Island in Kuttiadi River in ward no.2 of Payyoli municipality in Koyilandy constituency-General Civil Work	140.00	Submitted to Government for tender excess approval
7	Construction of groynes at kallai river mouth in kozhikode corporation	105.16	Work Completed
8	GENERAL-ASE works- Reformation of Mukacheri (customs beach) seawall starts from CP2058 towards north for a length of 870m in Vadakara Municipality in Kozhikode District -General Civil Work	497.00	Work in Progress
9	GENERAL-River Protection Work-Protecting the bank of Cheruthiruthi island in Kadalundi River in Ward no.14 of Kadalundi Panchayath-General Civil Work	500.00	Work in Progress

MINOR WAYANAD

1	GENERAL-Plan Work 2023-24-MI CLASS II HKM-Repairs to Varadimoola VCB in Mananthavady Municipality.-General Civil Work	25	Site handover done
2	GENERAL-01-Reconstruction of damaged Kannarampuzha Check dam canal (Near the plot of SN ALP School Kappiset) - Pulpally Grama Panchayath - Sulthan Bathery LA - Wayanad District-General Civil Work	20	Site handover done

3	GENERAL-Annual Plan 2024-25-Construction of LI scheme at Devattom Kavikkal in Thirunelly Panchayath,Mananthavady LA,Wayanad district-General Civil Work	100	AS sanctioned
4	GENERAL-Annual Plan 2024-25-RLIS Canal maintenance and extention of Chaligadha LI Scheme in Mananthavady Municipality,LA Mananthavadi,Wayanad district-General Civil Work	14	Site handover done


MINOR KANNUR

1	GENERAL-Thundiyl VCB-Construction of VCB across Kanjirapuzha at Thundiyl in Peravoor panchayath in Peravoor constituency ,Kannur district. - General Civil Work-1	100	70%
2	GENERAL-Elayad VCB-MI CLASS II - Construction of VCB cum bridge at Elayad across Pachani thodu in Alakodu panchayath, Irikkur LA, Kannur District-General Civil Wo	31	65%
3	Construction of earthen bund in Cherila Thekkanamkoo Padasekharam for preventing the salt water intrusion from Kuniyan river at Kuniyan thekku in Ward no.13 of Karivelloor Peralam Panchayath'	75	5%
4	GENERAL-Varanakkott Kulam-Renovation of Varanakkott Kulam in Cheruthazham Panchayath,Kalliasseri Constituency in Kannur Dist.- General Civil Work	58	Site handed over to the contractor0
5	GENERAL-Vadakke nodi thodu-Repair works to VCB across Vadakke nodi thodu at ward 16 in Aralam panchayath in Peravoor constituency, Kannur district- General Civil Work	20	Site handed over to the contractor

MAJOR KANNUR

1	GENERAL-File 3-Boundary fixing of department land at Kattampally in Chirakkal and Narath grama panchayaths in Kannur District-General Civil Work	7.30	Work in Progress
2	ASE Work – Reformation of the damaged seawall between Mattool South in Mattool Panchayath and Puthiyangadi in Madayi Grama Panchayath’	1600.00	58% Work Completed
3	ASWORK- Reformation between CP stones 2198 - 2200-ASE Work-Reformation of damaged sea wall in between CP Stone 2198 and 2200 at Pareekkadav in Dharmadampahayath in Kannur district).	123.50	10%Work Completed
4	REJUVANATION OF KANAMBUZHA - Providing Irrigation facilities from Cheppupalam to Thilannur sisshumandiram Road in Kannur Corporation	440.00	Work Completed
MINOR KASARGODE			
1	GENERAL-Reconstruction-of Urmi VCB cum bridge in Paivalike GP in Kasaragod District-General Civil Work	123.9	30% work completed. Part bill submitted. Work stopped due to heavy flow in the thodu.
2	GENERAL-Kelot VCB-Reconstruction of VCB across Nekraje thodu at Kelot in Badiadka Panchayath in Kasaragod Constituency of Kasaragod District.-General Civil Work	150	Site Handed over to contractor. Work was not started due to onset of monsoon.
3	INVESTIGATION WORK FOR THE NEW ALIGNMENT OF CHECKDAM CUM BRIDGE AT THEERTHAKKARA IN DELAMPADY GRAMAPANCHAYATH OF KASARAGOD DISTRICT	2.7	Completed

4	GENERAL-Kelot VCB-Reconstruction of VCB across Nekraje thodu at Kelot in Badiadka Panchayath in Kasaragod Constituency of Kasaragod District.-General Civil Work	150	ongoing
5	General - Canal Lining - Lining of canal of Kalpara LI Scheme in chainages 0/120-0/150 & 0/160 - 0/700 in Mangalpady GP of Manjeshwar LA Constituency - General Civil work	8	Work started
6	General Shiriya anicut investigation work increasing storage capacity of Shiriya anicut in Puthige GP in manjeshwaram LAC- Investigation work	7.5	Site Handed over
MAJOR KASARGODE			
1	GENERAL- Investigation - Construction of checkdam cum tractor way across Elkana river at Olamogur in Enmakaje Grama Panchayath of Kasaragod District - Investigation Work	5.60	Site Handed over to contractor on 21.05.2025
2	Boundry Stone - Palayi SWERCB across Kariyangodu river- Planting Concrete Boundry stone for fixing revenue boundry of approach road	1.70	Work retendered on 19.06.2025


 സെക്ഷൻ വൈസർ