

പതിനഞ്ചാം കേരള നിയമസഭ

പതിനൊന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 4303

01-07-2024-ൽ മറുപടിയ്ക്ക്

കുന്നത്തുനാട് മണ്ഡലത്തിലെ ആസ്തി വികസന പദ്ധതി പ്രകാരമുള്ള പ്രവൃത്തികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. പി. വി. ശ്രീനിജിൻ

ശ്രീ. പി. വി. ശ്രീനിജിൻ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ

(മുഖ്യമന്ത്രി)

(എ) എം.എൽ.എ. ആസ്തി വികസന പദ്ധതി പ്രകാരം കുന്നത്തുനാട് മണ്ഡലത്തിൽ 2022-23, 2023-24 സാമ്പത്തിക വർഷങ്ങളിൽ ശിപാർശ ചെയ്ത പ്രവൃത്തികളിൽ ഏതെല്ലാം പ്രവൃത്തികൾക്ക് ഇതുവരെ ഭരണാനുമതി നൽകിയെന്ന് വർഷം തിരിച്ച് വിശദമാക്കാമോ;

മറുപടി: എം.എൽ.എ. ആസ്തി വികസന പദ്ധതി പ്രകാരം കുന്നത്തുനാട് മണ്ഡലത്തിൽ 2022-23, 2023-24 സാമ്പത്തിക വർഷങ്ങളിൽ ബഹു. എം.എൽ.എ ശിപാർശ ചെയ്തിട്ടുള്ള എല്ലാ പ്രവൃത്തികൾക്കും ഭരണാനുമതി നൽകിയിട്ടുള്ളതാണ് . ഭരണാനുമതി നൽകിയിട്ടുള്ള പ്രവൃത്തികളുടെ സ്ഥിതി സംബന്ധിച്ച ലിസ്റ്റ് അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) പ്രസ്തുത കാലയളവിലെ ഏതെല്ലാം പ്രവൃത്തികൾക്ക് ഇനി ഭരണാനുമതി ലഭിക്കാനുണ്ടെന്ന് വർഷം തിരിച്ച് വിശദമാക്കാമോ;

മറുപടി: എം.എൽ.എ. ആസ്തി വികസന പദ്ധതി പ്രകാരം കുന്നത്തുനാട് മണ്ഡലത്തിൽ 2022-23, 2023-24 സാമ്പത്തിക വർഷങ്ങളിൽ ബഹു. എം.എൽ.എ ശിപാർശ ചെയ്തിട്ടുള്ള എല്ലാ പ്രവൃത്തികൾക്കും ഭരണാനുമതി നൽകിയിട്ടുള്ളതാണ് . ഭരണാനുമതി നൽകിയിട്ടുള്ള പ്രവൃത്തികളുടെ സ്ഥിതി സംബന്ധിച്ച ലിസ്റ്റ് അനുബന്ധമായി ചേർക്കുന്നു.

(സി) ഭരണാനുമതി നൽകിയ ഓരോ പ്രവൃത്തിയുടെയും നിലവിലെ സ്ഥിതി എന്താണെന്ന് വ്യക്തമാക്കാമോ; ഭരണാനുമതി നൽകാനുള്ള പ്രവൃത്തികൾക്ക് ആയത് ലഭ്യമാക്കുന്നതിന് നടപടി സ്വീകരിക്കുമോ; വിശദമാക്കാമോ?

മുറപടി: എം.എൽ.എ. ആസ്തി വികസന പദ്ധതി പ്രകാരം കുന്നത്തുനാട് മണ്ഡലത്തിൽ 2022-23, 2023-24 സാമ്പത്തിക വർഷങ്ങളിൽ ബഹു. എംഎൽഎ ശുപാർശ ചെയ്തിട്ടുള്ള എല്ലാ പ്രവൃത്തികൾക്കും ഭരണാനുമതി നൽകിയിട്ടുള്ളതാണ് . ഭരണാനുമതി നൽകിയിട്ടുള്ള പ്രവൃത്തികളുടെ സ്ഥിതി സംബന്ധിച്ച ലിസ്റ്റ് അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

WORKS PROPOSED BY Sri V P SAJEENDRAN MLA UNDER MLA-ADS 2017-18						
Sl No	Name of Work	Amount in Lakhs	Implementing Agency	പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടുണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പൂർത്തിയാക്കിയ പ്രവൃത്തിയുടെ ടെണ്ടർ സേവിംഗ്സ് തുക	Bill Amount
1	Construction of School Building for Govt. LPS Malayidomthuruth in Kizhakkambalam Grama Panchayath	97	EE LSGD Division Ernakulam	YES	4029187	5670813
2	Construction of Class Rooms in Airapuram NSS LPS in Mazhuvannoor Grama Panchayath	42	EE LSGD Division Ernakulam	YES	494183	3705817
3	Construction of Centenary Memorial Building for LPGS Mazhuvannoor in Mazhuvannoor Grama Panchayath	42	EE LSGD Division Ernakulam	YES	441500	3758500
4	Construction of New Class Rooms for Govt. H S S Mudickal in Vazhakulam Grama Panchayath	55.5	EE LSGD Division Ernakulam	YES	640376	4909624
5	Retarring works of Mattakuzhy Ambalam road and Pothanakuzhy road in Thiruvaniyoor Grama Panchayath	37.15	EE LSGD Division Ernakulam	YES	290665	3424335
6	Side protection and Concreting works of Malekuriz cross road in Malekuriz colony in Poothrikka Grama Panchayath	10	EE LSGD Division Ernakulam	YES	6815	993185
7	Choondy Knalathuthazham road in Poothrikka Grama Panchayath	10	EE LSGD Division Ernakulam	YES	171514	828486
8	Retarring works of Peringala-Post Office-Kannimattam road and Chakkalamughal road in Kunnathunad Grama Panchayath	24	EE LSGD Division Ernakulam	YES	104586	2295414
9	Pulavathithazham road Metalling & Tarring in Thiruvaniyoor Grama Panchayath	10	EE LSGD Division Ernakulam	YES	10611	989389
					1413	1498587
11	Construction of Anganwadi Building No 143 in Kunnathunad Grama Panchayath	11.26	EE LSGD Division Ernakulam	YES	24409	1101591
12	PVIP-Improvement works of Mannur-Pulikkakudithazham road of Nellad MD between Ch OM to 500M, Tarring works of Chelakkulam Canal Bund road between Ch 500M to 1000M.	34.75	EE PVIP Div I Perumbavoor	Work Completed	654191	2820809
13	Supply Erection Testing and Commissioning of 3 Nos of 8 Mtr Mini Mast and 18 Nos of 10 Mtr High Mast Light at Kunnathunad LAC	93.9	Steel Industries Kerala Limited			

14	Purchase of 31+D Seater School Bus in Govt. Higher Secondary School Kadayirippu	16.04	DD Education Ernakulam			
----	---	-------	------------------------	--	--	--

WORKS PROPOSED BY Sri V P SAJEENDRAN MLA UNDER MLA-ADS 2018-19

SI No	Name of Work	Amount in Lakhs	Implementing Agency	പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടുണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പൂർത്തിയാക്കിയ പ്രവൃത്തിയുടെ ടെണ്ടർ സെവിംഗ്സ് തുക	FINAL BILL AMOUNT
1	Construction of Mazhuvannoor Panchayath office	50	EE LSGD ERNAKULAM	YES	964491	4035509
2	Construction of Shalom Chirangaramoola road in Kunnathunad Panchayath	10	EE LSGD ERNAKULAM	YES	174401	825599
3	Construction of Vellekkattu Thumbayippadom road in Kizhakkambalam Panchayath	12.1	EE LSGD ERNAKULAM	YES	65708	1144292
4	Metalling and tarring of Peruvannippady Ezhuvannamala Road in Mazhuvannoor Panchayath	14	EE LSGD ERNAKULAM	YES	245050	1154950
5	Construction of Adhikaarimoola Kannimattom road in Kunnathunad Panchayath	12	EE LSGD ERNAKULAM	YES	60735	1139265
6	Construction of Building for Govt. L P School Pancode in Aikkarana Panchayath	16	EE LSGD ERNAKULAM	YES	233655	1366345
7	Construction of Community Hall in Thiruvaniyoor Panchayath	29	EE LSGD ERNAKULAM	YES	355052	2544948
8	Construction of Pallikkara Milma Society Building in Kunnathunad Panchayath	10	EE LSGD ERNAKULAM	YES	97499	902501
9	Construction of Class Room for Karukappilly LPS in Poothrikka Grama Panchayath	45	EE LSGD ERNAKULAM	YES	525368	3974632
10	Improvements to Nellad Elanjikkuzhy Gandhigram Canal Bund road and Construction of Culvert near Ch 11700M of valakom Branch canal	16.88	EE PVIP DIVISION NO 1 PERUMBAVOOR	yes	4.24lakhs	12.64 lakhs
11	Construction of Class Room for Govt UPS Vilangu in Kizhakkambalam grama Panchayath Grama Panchayath	40	EE LSGD ERNAKULAM	YES	1147444	2852556
12	Purchase of 31+D Seater School Bus in Govt Higher Secondary School South Vazhakulam	16.48	DD Education Ernakulam			
13	Improvements to Chembarakky Pukkattupady Road with BM & BC from Chainage 4/000 to 5/270	99	SE PWD Roads & Bridges Central Circle Aluva			

25

14	Construction of Office Building in Vadavucode Block Panchayath	99.99	EE LSGD ERNAKULAM	YES	YES	2852556
15	Construction of Dining hall and Kitchen in St. Marys School Morakkala	10	EE LSGD ERNAKULAM	YES	54453	943779
16	Construction of Perumbarambu By Road in W 2 of Vazhakulam Grama Panchayath	10	EE LSGD ERNAKULAM	YES	75590	866989
17	Construction of first floor Building in CHC Vadavucode	52	EE LSGD ERNAKULAM	YES	835857	4364143

WORKS PROPOSED BY Sri V P SAJEENDRAN MLA UNDER MLA-ADS 2019-20						
Sl No	Name of Work	Amount in Lakhs	Implementing Agency	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പൂർത്തീകരിച്ച പ്രവൃത്തിയുടെ ടെണ്ടർ സെവിംഗ്സ് തുക	Bill Amount
1	Construction of Class Room at Govt. UPS North Ezhipuram in vazhakulam Grama Panchayath	44.15	EE LSGD Ernakulam	YES	816609	3598391
3	Construction of New Building for Govt. HSS South Ezhipuram in Vazhakulam Grama Panchayath	175	EE LSGD Ernakulam		2150425	15349575
4	Highmast Light-Vazhakulam & Mazhuvannoor Grama Panchayath	42.58	DD Education Ernakulam			
5	Highmast Light-Kunnathunad & Thiruvaniyoor Grama Panchayath	36.27	KEL			
6	Highmast Light-Poothrikka & Aikkaranad Grama Panchayath	46.86	KEL			
7	construction of community hall Kinginimattom in Poothrikka GP	65	EE LSGD Ernakulam	945107	5554893	
8	Supply and installing Highmast Light and Minimast lighting system at Kizhakkambalam Grama Panchayath	19.56	KEL			
9	Supply and Installation of 10 mtr High Mast with 04 no.s 180 w LED at 3 Locations and 09 mtr Minimast with 05 nos. 150 w LED at 6 Locations in Kunnathunadu LAC	30	KEL			

WORKS PROPOSED BY Sri V P SAJEENDRAN MLA UNDER MLA-ADS 2020-21						
Sl No	Name of Work	Amount in Lakhs	Implementing Agency	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പൂർത്തീകരിച്ച പ്രവൃത്തിയുടെ ടെണ്ടർ സെവിംഗ്സ് തുക	Bill Amount

1	Side Protection works of Kuttayarachira-Nirappamala Lakshamveedu colony road in Poothrika Grama Panchyat	10	EE LSGD Ernakulam	YES	122189	877811
2	Construction of Building for Orakkad Govt.UP School in Kizhakkambalam Grama Panchyat	50	EE LSGD Ernakulam	YES	300814	4699186
3	Construction of Varikoli-Pallithazham Neermel Colony Road in ward no.10 of Vadavucode-Puthencruiz Grama Panchyat	10	EE LSGD Ernakulam	YES	104368	895632
4	Construction of Classrooms in South Mazhuvannur Govt.LPSchool in Mazhuvannur Grama Panchyat	62	EE LSGD Ernakulam	YES	1583975	4616025
5	Construction of Kitchen Building in Sree Narayana Lower Primary Aided School- Mamala in Thiruvaniyoor GP	10	EE LSGD Ernakulam	YES	123960	876040
6	Construction of School Building in North Mazhuvannur UPS in Mazhuvannur Grama Panchyat	85	EE LSGD Ernakulam	YES	2099341	6400659
7	Construction of Kaipillithazham - Puncta Road in Poothrika Grama Panchyat	10.5	EE LSGD Ernakulam	YES	51157	998843
8	Construction of Centenary School Building in Vadayampadi Govt.LPS in Poothrika GP	62	EE LSGD Ernakulam	YES	1978684	4221316
9	Construction of PHC Health Sub Centre Building in South Vazhakulam in ward no.16 of Vazhakulam GP	20	EE LSGD Ernakulam	YES	380211	1619789
12	Supply and Installation of minimast with LED Lighting System in Mazhuvannur GP,Vadavucode-Puthencruiz GP and Vazhakulam GP of Kunnathunadu LAC	31.78	GENERAL MANAGER KEL, KOLLAM			
13	Supply and Installation of Highmast/Minimast with LED Lighting system in Poothrika Gramapanchayat, Kunnathunad grama panchayat of Kunnathunad LAC	24.77	GENERAL MANAGER KEL, KOLLAM			
14	Construction of First Floor Building in Pattimattom PHC in Kunnathunad GP	30	EE LSGD Ernakulam	YES	572694	2427306
15	Construction of Subcentre at Karimugal in Vadavucode Puthencruiz GP	11.45	EE LSGD Ernakulam	YES	54750	1090250
16	Improvement works of Chithrapuzha-Ponjassery road	15	EE PWD MUVATTUPUZH A			
17	Supply and Installation of 09 mtr Minimast with 05 no.s 150w LED at various locations in Kunnathunadu LAC	20	GENERAL MANAGER KEL, KOLLAM			

WORKS PROPOSED BY Sri SREENIJAN MLA UNDER MLA-ADS 2021-22						
Sl No	Name of Work	Amount in Lakhs	Implementing Agency	പ്രവൃത്തി പൂർത്തിയാക്കിട്ടുണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പൂർത്തിയാക്കിയ പ്രവൃത്തിയുടെ ടെണ്ടർ സേവിംഗ്സ് തുക	Bill Amount
1	Construction and Extension of South Vazhakulam LP School in Vazhakulam GP	50	EE LSGD Ernakulam	civil Work completed	Electrification tendered 6 times. No bids received	
2	Construction of Kottoor Subcenter in Poothrikka GP	25	EE LSGD Ernakulam	YES	713297	1786703
3	Construction of Kunnakkurudy Kaithavely Road in Mazhuvannoor GP	25	EE LSGD Ernakulam	YES	13270	2486730

WORKS PROPOSED BY Sri SREENIJAN MLA UNDER MLA-ADS 2022-23						
Sl No	Name of Work	Amount in Lakhs	Implementing Agency	പ്രവൃത്തി പൂർത്തിയാക്കിട്ടുണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പൂർത്തിയാക്കിയ പ്രവൃത്തിയുടെ ടെണ്ടർ സേവിംഗ്സ് തുക	Bill Amount

27 days

SI No	Name of Work	Amount in Lakhs	Implementing Agency	പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടുണ്ടോ/ ഇൻഷുറൻസ് ക്ലെയിം	പ്രവൃത്തിയുടെ ടെണ്ടർ സെലിക്ഷൻ തുക	Bill Amount
	LAC ADS - PVIP - Construction of culvert at ch:12/744 km of Kolenchery Branch canal - General Civil Work	15	AXE, PVIP SUB DIV- NO.7 KOLENCHAERY	Work Completed	251699	1248301
	Construction of VCB across Karippathazham Thodu in Ward 6	33.5	EXECUTIVE ENGINEER, MINOR IRRIGATION DIVISION, ERNAKULAM			
	Construction of Kavumthazham-Church Link road in Ward8, Vadavucode Puthencruz GP"	16	EE, LSGD EKM	Work started. Initial level of WMM reported to CTE		
	Re-Construction of Side Protection Wall of Gadhika Chira in ward-10 of Poothrika GP	25	EE, LSGD EKM	Revised estimate sent for approval		
	PURCHASE OF SCHOOL BUS- GHSS South Vazhakulam, GLPS VADAVUCODE , GJBS Neeramugal, GUPS Valampoor	87	DD EDUCATION, EKM			
	CONSTRUCTION OF RETAINING WALL AND ROAD FOR AMRUTHA KUDEERAM SAMAGRA VIKASANAM" under MLA ADS 2022-23	50	EE, LSGD EKM	YES	1089170	3910830

MLA-ADS KUNNATHUNAD LAC - SUPPLY , ERECTION , TESTING AND COMMISSIONING OF 100 H P KIRLOSKAR PUMSET AND ACCESSORIES AT CHEMBARACKY PLANT VAZHAKULAM G P	38.04	EE, KERALA WATER AUTHORITY, PH DIVISION ALUVA	YES		
MLA-ADS -2022-23 - SUPPLY AND INSTALLATION OF MINIMAST LIGHT IN VARIOUS PLACES IN VADAVUCODE UNDER KUNNATHUNAD LAC	37.8	EE, LSGD EKM	YES	390628	3389372
MLA-ADS -2022-23- SUPPLY AND INSTALLATION OF MINIMAST LIGHT AND FLOOD LIGHT IN VARIOUS PLACES IN VAZHAKKULAM UNDER KUNNATHUNAD LAC	29.6	EE, LSGD EKM	YES		
വടവുകോട് പുത്തൻകുരിശ് ഗ്രാമ പഞ്ചായത്തിലെ " കാളവയൽ ഗ്രൗണ്ട് നവീകരണം " (ഒരു പഞ്ചായത്തിന് ഒരു കളിസ്ഥലം)	50	DIRECTOR SPORT AND YOUTH AFFAIRS		312909	2647091
MLA-ADS KUNNATHUNAD LAC - 2022-2023 - CUT AND COVER WORK IN VALAKOM CANAL AT CH.11/000 Contractor: V M Boss			As issued on 24/08/2024, TS issued on 01/01/2025 , Tendered on 01/01/2025 Agreement executed on 07/02/2025.Site handed over on 12/02/25 TOC was up to 11/11/25 ,TOC extended upto 31.01.2026. 60% work completed. Work in progress.		
MLA-ADS KUNNATHUNAD LAC -2022-23 - CONSTRUCTION OF STAGE , PODIUM AND SOUND SYSTEM ARRANGEMENTS ETC, IN CONFERENCE HALL IN MINI CIVIL STATION KOLENCHERY	29.4	EE,PVIP,DIVISION -1 , PERUMBAAVOOR			
	15	EE,PWD,BUILDINGS, EKM	Work completed and final bill submitted	22975	1477025

MLA-ADS 2022-23 - KUNNATHUNAD LAC - PAVING INTERLOCKING TILES IN GOVT.JBS KANVATTUNIRAPPU WARD 12 OF THIRUVANIYOOR G P	14	EE,LSGD,EKM	YES	ബഹു : എൻ എൽ 174539 എ യുടെ നിർദ്ദേശ പ്രകാരം MLA-ADS - 2022-2023- KUNNATHUNAD LAC - SHEET ROOFING TO SREEJESH STADIUM IN WARD -1 PALLIKKARA OF KUNNATHUNAD ജിപി എന്ന പ്രവർത്തിക്കു ഭരണാനുമതി നൽകുന്നതിന് ടി പ്രവർത്തിയുടെ ഭരണാനുമതി റദ്ദ് ചെയ്തിട്ടുള്ളതാണ് , ബഹു : എൻ എൽ എ-യുടെ കരുത്ത് ഇതോടൊപ്പം ഉള്ളടക്കം ചെയ്യുന്നു	1225461
MLA-ADS 2022-2023 - KUNNATHUNAD LAC - CONSTRUCTION OF BRIDGE AT MILMA- KARIYILAPPADAM ROAD NEAR CH:0/880 KM OF LINK CANAL ROAD IN WARD 9 OF KUNNATHUNAD GRAMA PANCHAYATH		AEE , PVIP , DIV-7 KOLANJERI	AS CANCELED AS PER ORDER NUMBER LSGD/JD/EKM/6923/2024 F1 DTD : 03/10/2024		
MLA-ADS 2022-2023- KUNNATHUNAD LAC- WATER SUPPLY SCHEME TO NAZRETH NAGAR IN MAZHUVANNUR PANCHAYATH	25	EE, KWA, PH DIVITION ALUVA	Work in progress..70% completed		
MLA-ADS - 202-2023-KUNNATHUNAD LAC- SHEET ROOFING TO PR SREEJESH STADIUM IN PALLIKKARA OF KUNNATHUNAD GP	30	EE,LSGD,EKM	Agmt Executed. Not started		

WORKS PROPOSED BY SRI SREENJIAN MLA UNDER MLA-ADS 2023-24

Sl No	Name of Work	Amount in Lakhs	Implementing OFFICER	പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടുണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പ്രവൃത്തികൾ ചെയ്ത സെമ്പിൾസ് തുക
1	MLA-ADS -2023-24 - KUNNATHUNAD LAC - RENOVATION OF RAMANCHIRA PATHALAPARAMB ROAD IN WARD 1,10 OF MAZHUVANOOR GP	27.5	EE,LSGD,EKM	TENDERED	
2	MLA-ADS - KUNNATHUNAD LAC - 2023-2024- CONSTRUCTION OF ANGANA WADI NO:61 VANCHINADU IN WARD 7 VAZHAKULAM GP	25	EE,LSGD,EKM	Civil Work completed. ELECTRIFICATION WORK 5 TIMES TENDERED NO BIDS RECEIVED	
3	MLA-ADS - KUNNATHUNAD LAC - 2023-2024 - SHAMKHUKULAM MUNDASSERY NAGAR ROAD WARD -16 MAZHUVANNOR GP	12.5	EE,LSGD,EKM	Side protection work completed and tile work pending	
5	MLA-ADS - KUNNATHUNAD LAC - 2023-24 - CONSTRUCTION OF NEW BUILDING TO GLPS VEETTOR MAZHUVANNOR GP	79.62	EE,LSGD,EKM	RETENDER opening DT 15/01/26	NA
6	MLA-ADS - KUNNATHUNAD LAC - 2023-24 - RENNOVATION OF THATAMUGAL DOUBLE CANAL ROAD IN WARD 17 AND 19 OF MAZHUVANNOR GP	22.8	EE,LSGD,EKM	RETENDER opening DT 15/01/26	
7	MLA-ADS - KUNNATHUNAD LAC - 2023-24 - CONSTRUCTION OF NSS - KUZHUR BHAGAVATHI KSHETHRAM LINK ROAD IN MAZHUVANNOR GP WARD -2	18.4	EE,LSGD,EKM	RETENDER opening DT 22/01/26	
8	MLA-ADS - 2023-24 - KUNNATHUNAD - LAC - CONSTRUCTION OF KITCHEN AND DINING HALL TO GLPS PANCODE AIKARANAD GP	29.5	EE,LSGD,EKM	RETENDER opening DT 22/01/26	NA
10	MLA-ADS -2023-24- CONSTRUCTION OF KITCHEN AND DINING HALL TO GUPS KURINJI POOTHRIKKA GP	28.3	EE,LSGD,EKM	AGREEMENT EXECUTED 31/12/25 Eldho Philip	
11	MLA-ADS - 2023-2024 - KUNNATHUNAD LAC - CONSTRUCTION OF OPEN STAGE AND FIRST FLOOR BUILDING TO GUPS PUTTUMANNOR - VADAVUKODE PUTHENCURUZ GP	54.5	EE,LSGD,EKM	RETENDER opening DT 15/01/26	
12	MLA-ADS - 2023-2024 - KUNNATHUNAD LAC - TOILET COMPLEX NIARALLOOR BATHLEHEM DAYARA SCHOOL KIZHAKAMBALAM GP	10	EE,LSGD,EKM	Foundation work ongoing	
13	MLA-ADS -2024- KUNNATHUNAD LAC - CONSTRUCTION OF TOILET BLOCK IN RALARSHI MEMMORIAL HIGHER SECONDARY SCHOOL IN PUTHENCURUZ GP	10	EE,LSGD,EKM	SITE HAND OVER 8/10/25 JOY T P	

14	MILA-ADS - 2023-24 - KUNNATHUNAD LAC - CONSTRUCTION OF GALAXY FRIENDS ROAD IN THIRUVANIYOOR G P		EE,LSGD,EKM	Cancelled	2023-2024 സാമ്പത്തിക വർഷത്തിലെ ടെൻഡർ പോകാത്ത 7 പ്രവർത്തികളുടെ എണ്ണിമെറ്റ് 2021 DSR പ്രകാരമുള്ളതായി UPDATE ചെയ്തപ്പോൾ അധികരിച്ചിട്ടുള്ള തുക കണ്ടെത്തുന്നതിനായി ടി പ്രവർത്തിയുടെ ഭരണാനുമതി ബഹു : എം എൽ എ - യുടെ നിർദ്ദേശ പ്രകാരം റദ്ദ് ചെയ്തിട്ടുള്ളതാണ്
16	MILA-ADS- KUNNATHUNAD LAC - 2023-24 - CONSTRUCTION OF NEW BUILDING FOR KUNNAKKURUDY GUPS IN MAZHUVANNUR GP	99.98	EE,LSGD,EKM	Construction upto roof slab completed .1ST AND PARTBILL SUBMITTED	NA

WORKS PROPOSED BY Sri SREENIHAN MLA UNDER MLA-ADS 2024-25					
SI No	Name of Work	Amount in Lakhs	Implementing OFFICER	പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പൂർത്തീകരിച്ച പ്രവൃത്തിയുടെ ടെണ്ടർ സേവിംഗ്സ് തുക
1	MLA-ADS - 2024-2025 - KUNNATHUNAD LAC - CONSTRUCTION OF FIRST FLOOR BUILDING AND SHEET ROOFING CHANGAMPUZHA GRAMEENA VAYANASALA IN THIRUVANIYOOR GP	27	EE , LSGD , EKM	Tender Opened single tender 09/01/26 need SE approval	

	MLA-ADS - KUNNATHUNAD LAC - 2024-25 - CONSTRUCTION OF SIDE PROTECTION WALL FROM CH:110 M TO CH:315 M OF KUNNUKURUDI FC CANAL IN 2 MAZHUVANNUR GP	18.17	EE,PVIP,DIV 1 PERUMBAVOOR	AS issued on 28/09/2025, TS issued on 30/10/2025, and Agreement executed on 29/12/2025, SHO on .07.01.2026, Time of completion as per agreement is upto 06.07.2026. The Work will be started by next week.	NA
	MLA-ADS - 2024-2025- KUNNATHNAD LAC - CONSTRUCTION OF NEW BRIDGE AT VALAKOM BRANCH 3 CANAL CH-8700 M IN MAZHUVANNUR G P	15	EE,PVIP,DIV 1 PERUMBAVOOR	AS issued on 23/05/2025 ,TS issued on 01/08/2025, Agreement executed on 12/09/2025, Time of completion as per agreement is upto 11.09.2026. 85% work completed. Work in progress. RE of the work to be submitted.	NA
	MLA-ADS - 2024-25- KUNNATHUNAD LAC - RECTIFICATION WORKS TO PALLIKKARA MD CANAL NEAR 4 CH : 2/950 MTR IN KUNNATHUNAD G P	11.5	EE , PVIP , DIV-7, KOLANJERI	Agt executed. SHO.16.12.2025.70% Work completed	NA
	MLA-ADS - 2024-25 - KUNNATHUNAD LAC - KANNAMMANGALAM TEMPLE - KUNDUKULAM ROAD 5 RENNOVATION	10.5	EE,LSGD,EKM	Work 80% completed	
	MLA-ADS - KUNNATHUNAD LAC - 2024-25 - NORTH 6 EZHIPRAM GUPS NEW BUILDING - VAZHAKULAM G P	99.9	EE,LSGD,EKM	SHO on 7/11/25, Work not started	
	MLA-ADS - KUNNATHUNAD LAC - MINI CIVIL STATION KOLENCHERY-PROVIDING SHEET ROOFING WORKS TO 7 MINI CIVIL STATION KOLENCHERY	35	EE,PWD BUILDINGS , EKM	TS stage	NA
	MLA-ADS - 2024-25 - KUNNATHUNAD LAC - CONSTRUCTION OF PUBLIC LIBRARY BUILDING AT 8 MANGAKATHUNADA IN MAZHUVANNUR GP	18	EE , LSGD , EKM	site handover 07/01/26 ANILKUMAR K and work started	
	MLA-ADS - KUNNATHUNAD 2024-25 - PUBLIC LIBRARY NEW BUILDING CONSTRUCTION MALAYIDAMTHURUTH 9 KIZHAKAMBALAM GP	30	EE , LSGD , EKM	Foundation work ongoing	
	MLA-ADS - 2024-2025 - KUNNATHUNAD LAC - CONSTRUCTION OF PATTULLIMOOLA ROAD AND DRAIN 10 IN WARD - 12 THIRUVANIYOOR GP	20	EE , LSGD , EKM	Site handover 16/11/25 K M SUNNY	
	MLA-ADS - 2024-2025 - KUNNATHUNAD LAC - CONSTRUCTION CLASS ROOMS TO GOV:JS KUTTA IN 11 VADAVUKODE GP PUTHENCURUZ G P	50	EE , LSGD , EKM	Agreement executed Sreeram K Nandan	
	MLA-ADS - 2024-2025- KUNNATHUNAD LAC - LAYING INTERLOCKING TILES IN PADATHIKARATHURUTH - ANGANAWADI ROAD IN WARD 1 OD VADAVUKODE 12 PUTHENCURUZ GP	20	EE , LSGD , EKM	Site Hand over 17/11/25 EBIN BENNY	
	MLA-ADS - 2024-2025 - KUNNATHUNAD LAC - CONSTRUCTION CLASS ROOMS FOR NSS GLPS AT 13 MAZHUVANNUR GP	68.8	EE , LSGD , EKM	SITE HAND OVER 23/12/25 K M NAVAS and work started	
	MLA-ADS - 2024-2025 - KUNNATHUNAD LAC - MANNOOR VALAKOM - CONSTRUCTION OF BOX 14 CULVERT IN MANNOOR VALAKAM ROAD AT CH 3/500	58	EE,PWD,ROADS,M UVATTUPUZHA		
	MLA-ADS - 2024-2025 - KUNNATHUNAD LAC - RENNOVATION OD NASRATH NAGAR HIGH LEVEL CANAL 15 BUND ROAD IN WARD NO:1 OF MAZHUVANOOR GP	17	EE , LSGD , EKM	Estimate sent for TS	

KUNNATHUNAD LAC 2025-2026

SI No	Name of Work	Amount in Lakhs	Implementing OFFICER	പ്രവൃത്തി പൂർത്തിയാക്കിയിട്ടു ണ്ടോ/ഇല്ലെങ്കിൽ കാരണം	പൂർത്തിയാക്കിയിട്ടു ണ്ടെന്ന് സെവിംഗ്സ് തുക
1	MLA-ADS - 2025-2026 - KUNNATHUNAD LAC - RENNOVATION OF CHENGARA MUSLIM PALLI - CANAL BUND ROAD IN KUNNATHUNAD GP	12	EE,LSGD,EKM	RETENDER -OPENING DATE 22/1/25	NA

	MLA-ADS - 2025-2026 - KUNNATHUNAD LAC - RETARRING THE RIGHT - SIDE BUND ROAD OF KIZHAKAMBALAM MAJOR DISTRIBUTARY FROM CH.0.985 KM TO CH.1.60 KM INCLUDING SIDE PROTECTION WALL 2 NEAR 1.575 KM IN KIZHAKAMBALAM GP		EE,PVIP DIVISION 1, 25 PERUMBAVOOR	AS issued on 14/09/2025 ,Agreement executed on 31/10/2025,SHO on 01.11.2025,Time of completion as per agreement is upto 31.05.2026 . Work Ongoing. 67% completed	NA
	MLA-ADS - KUNNATHUNAD LAC -2025-2026 TAKE A 3 BREAK PHASE 2 REST ROOM CUM READING ROOM WITH IT FACILITIES	19.97	EE,LSGD,EKM	Work started	na
	MLA-ADS - 2025-2026 - KUNNATHUNAD LAC - CONSTRUCTION OF FIRST FLOOR TO GLPS 4 VADAYAMPADY IN POOTHRIKKA G P	49	EE,LSGD,EKM	RETENDER -OPENING DATE 22/1/25	
	MLA-ADS - 2025-2026 - KUNNATHUNAD LAC - PAVING INTERLOCK TILE IN LEFT BUND ROAD AT CH:3/200 M OF 5 PUTHENCRUZ MD CANAL	14.57	AEE , PVIP SUB DIVISION NO:7 , KOLANJERI	Agreement executed on 01.01.2026.	NA
	MLA-ADS - 2025-2026 - KUNNATHUNAD LAC - CONSTRUCTION OF CLASS ROOMS TO KAKKATTUPARA 6 GLPS IN POOTHRIKKA GP	50	EE,LSGD,EKM	Estimate under preparation	
	MLA-ADS - 2025-2026 - KUNNATHUNAD LAC - LAYING INTERLOCK TILES AT PISHARATHPADU PUNNASSERIPPADI 7 ROAD IN WARD 16 OD MAZHUVANOOR GP	10	EE , LSGD , EKM	Tender opening dt 22/01/25	