

പതിനഞ്ചാം കേരള നിയമസഭ

പതിനാറാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 478

28-01-2026-ൽ മറുപടിയ്ക്ക്

മഞ്ചേശ്വരം മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. എ. കെ. എം. അഷ്റഫ്

ശ്രീ. എ. കെ. എം. അഷ്റഫ്

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ

(മുഖ്യമന്ത്രി)

(എ) മഞ്ചേശ്വരം നിയോജക മണ്ഡലത്തിൽ നടപ്പിലാക്കുന്ന കിഫ്ബി പദ്ധതികളുടെ വിശദ വിവരങ്ങളും ഇതുവരെയുള്ള പ്രവർത്തന പുരോഗതിയും ലഭ്യമാക്കാമോ;

മറുപടി: മഞ്ചേശ്വരം നിയമസഭാ മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയ പദ്ധതികളുടെ വിവരങ്ങളും നിലവിലെ പ്രവർത്തന പുരോഗതിയും പൂർത്തീകരിക്കാത്ത പദ്ധതികൾ എപ്പോൾ പൂർത്തീകരിക്കാൻ കഴിയുമെന്ന വിവരവും സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) മേൽപ്പറഞ്ഞവയിൽ പൂർത്തീകരിക്കാത്ത പദ്ധതികൾ എപ്പോൾ പൂർത്തീകരിക്കാൻ കഴിയുമെന്ന് വിശദമാക്കുമോ?

മറുപടി: മഞ്ചേശ്വരം നിയമസഭാ മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയ പദ്ധതികളുടെ വിവരങ്ങളും നിലവിലെ പ്രവർത്തന പുരോഗതിയും പൂർത്തീകരിക്കാത്ത പദ്ധതികൾ എപ്പോൾ പൂർത്തീകരിക്കാൻ കഴിയുമെന്ന വിവരവും സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

478

Dronam Inu

Sl. No	Department	Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	Current Status and Expected Date of Completion
1	Fisheries & Ports	FSH001-01 Construction of Groynes and Extension of Breakwaters (Construction of Groynes and Extension of Breakwaters)	Beach stabilization on southern side of Manjeswaram Fishing Harbour	₹ 13.47	Kerala State Coastal Area Development Corporation (KSCADC)	Work Completed
2	General Education	GED005-24 PPE Mission- Upgradation of one school in each constituency (PPE Mission- Upgradation of one school in each constituency - Kasargod District-Phase 2)	Govt. HSS, Morgal (Manjeswaram Constituency) 5Cr	₹ 5.00	KITE	Work Completed
3	PWD	PWD013-07 Hill Highway (Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635))		₹ 86.64	KRFB	Work in progress (95%) Expected Date of Completion: March 31/2026
4	PWD	PWD013-08 Hill Highway (Improvements to the Hill Highway from Nandarapadavu to Chevar Km 0/000 to 23/000 in Kasargode District.)		₹ 54.76	KRFB	Work Completed
5	General Education	GED008-56 Betterment of infrastructure facilities in 229 schools (Kasargode Phase-3 Cluster-1)	Kumbala GHSS	₹ 3.00	INKEL	Work completed
6	Higher Education	HED007-27 Augmentation of Infrastructural Facilities at Government Colleges in Kerala (KASARGOD CLUSTER PHASE 4)	Govinda Pai Memorial Govt College Manjeshwaram, Kasargode	₹ 5.49	Kerala State IT infrastructure Limited (KSITIL)	Subproject revision in progress. The work may be executed subject to the issuance of the revised funding sanction order.
7	PWD	PWD015-51 182 roads (IMPROVEMENTS TO MASKUMARI KURUDAPADVU ROAD 0/000 TO 7/544 IN KASARGOD DISTRICT)		₹ 5.79	KRFB	FS issued by KIIFB on 20/12/2025. Work can be TENDERED tendered after issuing TS by SPV-KRFB
8	Fisheries & Ports	FSH002-11 Improving Education Infrastructure in Selected Schools of the Coast of Kerala (Educational Infrastructure Works in Kasargod District Phase -1)	Government Higher Secondary School, Bengara Manjeswaram in Kasargod District	₹ 1.79	KSCADC	Work completed

9	PWD	PWD011-13 Construction of 39 Road Over Bridges/Road Under Bridges by availing funds under KIIFB 2018-19 (Construction of ROB in lieu of LC 289 in between Railway KM 865/500-600 at Hosangadi in Kasaragod)		₹ 40.64	RBDCK	KIIFB approved .Waiting for approval of GAD from railway. As reported by the SPV, land acquisition can be started after approval of GAD by the Railway. Work can be completed within 2 years after completion of land acquisition.
10	PWD	PWD011-09 Construction of 39 Road Over Bridges/Road Under Bridges by availing funds under KIIFB 2018-19 (Construction of RoB in lieu of LC 291 in between Railway KM 868/800-900 at Manjeshwar in Kasaragod District)		₹ 40.40	RBDCK	LA in progress. As reported by the SPV, work can be completed within 2 years after completion of land acquisition.
11	General Education	GED003-24 Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA (Kasaragod Cluster - 24)	1.GHS Kadambar - 92,00,000 2.GHSS Uppala - 1,14,00,000 3.GHSS Mangalpady -1,04,00,000 4. GHSS Angadimoger - 1,30,00,000 5. GHSS Bekur -1,29,00,000 6. GHS Paivallike - 99,75,911 7. GVHSS Shiriya - 1,07,00,000 8.GVHSS Kunjathur - 99,99,310	₹ 8.76	KILA	1.GHS Kadambar - Work completed 2.GHSS Uppala - Work completed 3.GHSS Mangalpady - Work completed 4. GHSS Angadimoger - Expected to be completed in June 2026 5. GHSS Bekur - Expected to be completed in June 2026 6. GHS Paivallike - Work completed 7. GVHSS Shiriya -Work completed 8.GVHSS Kunjathur - Work completed
12	General Education	GED006-09 Betterment of Infrastructure facilities in 166 schools (Kasaragod Cluster 2)	G.H.S.S Paivalike Nagar	₹ 3.86	KILA	Work Completed
13	General Education	GED006-09 Betterment of Infrastructure facilities in 166 schools (Kasaragod Cluster 2)	G.S.B.S Kumbala	₹ 3.89	KILA	Work in progress
14	Health & Family Welfare	HFW002-40 Improvements to the infrastructure of Taluk, District and General Hospitals (Development of THQ Hospital, Mangalapady, Kasaragod)		₹ 16.28	KITCO	Excavation and PCC works is on going (36 out of 65 Completed) Steel reinforcement work in progress

(Signature)
(Signature)