

**പതിനാറാം കേരള നിയമസഭ**

**ഒന്നാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 67**

**22-06-2026-ൽ മറുപടിയ്ക്ക്**

**കിഫ്ബി പദ്ധതികൾ**

**ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ**

ശ്രീ. ഗോവിന്ദൻ പള്ളിക്കാപ്പിൽ

**മറുപടി നൽകിയ മന്ത്രി**

ശ്രീ. വി. ഡി. സതീശൻ  
(മുഖ്യമന്ത്രി)

**(എ)** കാസർഗോഡ് ജില്ലയിൽ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നിർദ്ദേശിക്കപ്പെട്ട പ്രവർത്തികൾ സംബന്ധിച്ച വിശദാംശങ്ങൾ നിയോജകമണ്ഡലം തിരിച്ച് വിശദമാക്കാമോ;

**മറുപടി:** കാസർഗോഡ് ജില്ലയിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ നിയോജകമണ്ഡലം തിരിച്ചുള്ള വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു. ഇതിൽ ഏതൊക്കെ പ്രവൃത്തികളാണ് പൂർത്തീകരിച്ചതെന്ന വിവരവും, നടന്നു കൊണ്ടിരിക്കുന്ന പ്രവൃത്തികളുടെ പുരോഗതി സംബന്ധിച്ച വിശദാംശങ്ങളും, ഇനിയും നടപ്പിലാക്കാനുള്ള പദ്ധതികൾ സംബന്ധിച്ച് സ്വീകരിച്ച നടപടികളുടെ വിശദാംശങ്ങളും അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്.

**(ബി)** അവയിൽ ഏതൊക്കെ പ്രവർത്തികളാണ് പൂർത്തീകരിച്ചത് എന്ന് വിശദമാക്കാമോ;

**മറുപടി:** മുൻ ഖണ്ഡികയിലെ ഉത്തരം

**(സി)** നടന്നുകൊണ്ടിരിക്കുന്ന പ്രവർത്തികളുടെ പുരോഗതി വിശദമാക്കാമോ;

**മറുപടി:** മുൻ ഖണ്ഡികയിലെ ഉത്തരം

**(ഡി)** ഇനിയും നടപ്പിലാക്കാനുള്ള പ്രവർത്തികൾ സംബന്ധിച്ച് എന്തൊക്കെ നടപടികൾ സ്വീകരിച്ചു എന്ന് പദ്ധതി തിരിച്ച് വിശദമാക്കാമോ?

**മറുപടി:** മുൻ ഖണ്ഡികയിലെ ഉത്തരം

**സെക്ഷൻ ഓഫീസർ**

*Pranav*

67

KIIIFB Projects in Kasargod District										
1. Manjeshwar LAC										
Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
1	Fisheries & Ports	FSH001-01	Construction of Groynes and Extension of Breakwaters	Beach stabilization on southern side of Manjeswaram Fishing Harbour	₹ 13.47	KSCADC	Manjeshwar	Kasargod	Work Completed	Work Completed
2	Fisheries & Ports	FSH002-11	Improving Education Infrastructure in Selected Schools of the Coast of Kerala Educational Infrastructure Works in Kasargod District Phase -1	Government Higher Secondary School, Bengara Manjeswaram in Kasargod District	₹ 1.79	KSCADC	Manjeshwar	Kasargod	Work Completed	Work Completed
3	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Kasaragod Cluster - 24	GHS Kadambar	₹ 0.92	KILA	Manjeshwar	Kasargod	Work Completed	Work Completed
4	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Kasaragod Cluster - 24	GHSS Uppala	₹ 1.14	KILA	Manjeshwar	Kasargod	Work Completed	Work Completed
5	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Kasaragod Cluster - 24	GHSS Mangalpady	₹ 1.04	KILA	Manjeshwar	Kasargod	Work Completed	Work Completed
6	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Kasaragod Cluster - 24	GHSS Angadimoger	₹ 1.30	KILA	Manjeshwar	Kasargod	Work in progress	Ground floor lintel and sunshade work completed, masonry work ongoing, slab shuttering work to be started
7	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Kasaragod Cluster - 24	GHSS Bekur	₹ 1.29	KILA	Manjeshwar	Kasargod	Work in progress	Plinth beam works completed, Ground floor column completed, lintel and sunshade works completed, GF masonry work ongoing, Slab shuttering work ongoing
8	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Kasaragod Cluster - 24	GHS Paivallike	₹ 0.99	KILA	Manjeshwar	Kasargod	Work Completed	Work Completed
9	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Kasaragod Cluster - 24	GVHSS Shiriya	₹ 1.07	KILA	Manjeshwar	Kasargod	Work Completed	Work Completed
10	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Kasaragod Cluster - 24	GVHSS Kunjathur	₹ 0.99	KILA	Manjeshwar	Kasargod	Work Completed	Work Completed
11	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency - Kasargod District- Phase 2	Govt. HSS, Morgal	₹ 5.00	KITE	Manjeshwar	Kasargod	Work Completed	Work Completed

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. in Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
12	General Education	GED006-09	Betterment of Infrastructure facilities in 166 schools Kasaragod Cluster 2	G.H.S.S Paivalike Nagar	₹ 3.89	KILA	Manjeshwar	Kasara god	Work Completed	Work Completed
13	General Education	GED006-09	Betterment of Infrastructure facilities in 166 schools Kasaragod Cluster 2	G.S.B.S Kumbala	₹ 3.89	KILA	Manjeshwar	Kasara god	Work in progress	Plastering works completed, Floor tiling works, Primer works completed, grill work, Fire fighting work, painting, electrical work ongoing
14	General Education	GED008-56	Betterment of infrastructure facilities in 229 schools Kasargode Phase-3 Cluster-1	Kumbala GHSS,	₹ 3.00	INKEL	Manjeshwar	Kasara god	Work Completed	Work Completed
15	Higher Education	HED007-27	Augmentation of Infrastructural Facilities at Government Colleges in Kerala KASARGOD CLUSTER PHASE 4	Govinda Pai Memorial Govt College Manjeshwaram	₹ 5.48	KSITIL	Manjeshwar	Kasara god	FS Issued	Sub Project revision under scrutiny in KIIFB due to DSR change
16	Higher Education	HED009-01	Construction of International Hostel and Domestic Hostel at Kannur University	Girls hostel at Manjeshwaram campus	₹ 12.58	Kannur University	Manjeshwar	Kasara god	FS Issued	Due to access road issue the project is not considered for the time being
17	Health & Family Welfare	HF006-01	Construction of 10 bedded isolation wards in 140 LAC	CHC Mangalpaday	₹ 1.69	KMSCL	Manjeshwar	Kasara god	Work Completed	Work Completed
18	Health & Family Welfare	HF002-40	Development of THQ Hospital, Mangalpaday, Kasaragod		₹ 16.28	KITCO	Manjeshwar	Kasara god	Work in progress	Footing 42 numbers completed (out of 65). Expected date of completion 31/12/2026.
19	PWD	PWD01-09	Construction of RoB in lieu of LC 291 in between Railway KM 868/800-900 at Manjeshwar in Kasaragod District		₹ 40.40	RBDCCK	Manjeshwar	Kasara god	LA in progress. Area of Land - 90.80 Are 4(1) Draft submitted to District Collector on 24.04.2026	LA in progress
20	PWD	PWD01-13	Construction of ROB in lieu of LC 289 in between Railway KM 865/500-600 at Hosangadi in Kasaragod		₹ 40.64	RBDCCK	Manjeshwar	Kasara god	GAD approval pending	GAD approval pending from Railway
21	PWD	PWD01-3-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635)		₹ 86.64	KRFB	Manjeshwar, Kasaragod, Udma	Kasara god	Work in progress	94% works completed. All works completed except road safety measures along 6 km stretch
22	PWD	PWD01-3-08	Improvements to the Hill Highway from Nandarapadavu to Chevar Km 0/000 to 23/000 in Kasargode District.		₹ 54.76	KRFB	Manjeshwar	Kasara god	Work Completed	Work completed
23	PWD	PWD01-5-51	IMPROVEMENTS TO MASKUMARI KURUDAPADVU ROAD 0/000 TO 7/544 IN KASARAGOD DISTRICT		₹ 5.79	KRFB	Manjeshwar	Kasara god	Work in progress. Site clearance works are in progress.	Work in progress. Site clearance works are in progress.

2. Kasaragod LAC

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
1	Fisheries & Ports	FSH002-12	Educational Infrastructure Works in Selected Schools of the Coast of Kerala of Ernakulam and Kasargod Districts Phase -2	Government Higher Secondary School, Kasargod in Kasargod District Kasargod	₹ 1.61	KSCADC	Kasaragod	Kasaragod	Work Completed	Work Completed
2	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency Kasargod District-Phase 2	Thalankara Govt. Muslim V.H.S.S	₹ 3.00	KITE	Kasaragod	Kasaragod	Work Completed	Work Completed
3	General Education	GED006-09	Betterment of Infrastructure facilities in 166 schools Kasargod Cluster 2	GHS Perdala	₹ 3.89	KILA	Kasaragod	Kasaragod	Work Completed	Work Completed
4	General Education	GED006-21	Betterment of Infrastructure facilities in 166 schools Kasargod, Kannur, Kozhikode, Palakkad, Malappuram & Trivandrum Cluster	GVHSS Karadukka, Kasargode	₹ 3.40	KILA	Kasaragod	Kasaragod	Work in progress	Painting work, electrical and plumbing final fittings work ongoing
5	General Education	GED006-22	Betterment of Infrastructure facilities in 166 schools Palakkad, Malappuram, Kozhikode, Kannur & Kasargod Cluster	GHSS PATLA, KASARGODE	₹ 3.86	KILA	Kasaragod	Kasaragod	TS Stage	DBR returned from KIIFB to SPV on 03-06-2026
7	General Education	GED008-09	Betterment of infrastructure facilities in 229 schools Kasargod cluster Phase 1	Cherkala central G.H.S.S	₹ 3.00	KITE	Kasaragod	Kasaragod	Work Completed	Work Completed
8	General Education	GED008-32	Betterment of infrastructure facilities in 229 schools Kasargode Phase-3 Cluster-1	Mogral Puthur GHSS,	₹ 3.00	WAPCOS	Kasaragod	Kasaragod	Work Completed	Work Completed
9	Health & Family Welfare	HFWD005-07	Development of Government Medical College Kasargode (MEP Works)	MEP	₹ 36.45	KITCO	Kasaragod	Kasaragod	Work in progress	1. Development of KMC additional works Part A MEP works of Hospital Block - Work by ULCCS suspended midway. 2. MEP works for residential + substation civil works - M/s ULCCS just commenced the work
10	PWD	PWD006-17	Improvements to Kalladka - Cherkala Road km 33/000 to 52/192 in Kasargod District		₹ 59.42	KRFB	Kasaragod	Kasaragod	Work in progress	Original work scope - 78% work completed. The contract of original work foreclosed by KRFB on 21.03.2023. Balance work tendered and financial bid opened and to be placed in next Tender Approval Committee and after that agreement to be executed.
11	PWD	PWD006-24	Improvements to Kalladka - Perla - Ukkinadka Road 23/227 to 32/827 in Kasargod District		₹ 27.39	KRFB	Kasaragod	Kasaragod	Work Completed	Work Completed
12	PWD	PWD013-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635)		₹ 86.64	KRFB	Manjeshwar, Kasargod, Udma	Kasaragod	Work in progress	94% works completed. All works completed except road safety measures along 6 km stretch
13	PWD	PWD015-33	Improvements to Badiadka - Yethadka - Soolyapadhavu Road Km 0/000 to 19/828 in Kasargod District		₹ 45.58	KRFB	Kasaragod	Kasaragod	Work completed as per the agreed BoQ	Work completed as per the agreed BoQ
14	Water Resources	WRD002-05	WSS to Kasargode Municipality and Chemmanad Panchayath - Phase - I	1.13.5km UG cable from Vidya Nagar to Bavikkara Pump House. 2.200m UG cable to WTP. 3.1km UG cable and DP structure to Intake (deposit work) 2. Supply and erection of raw water pump set, transformer and construction of substation building and allied works, supply and laying raw water pumping main, clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam 3. WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s( 1stly) 1000kva transformer -1 no. 4.OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m 5. a) Gravity main for Chemmanad, b) 16 LL OHSR at Deli Kunnupara c) 13LL OHSR at Kunnupara Chattanchal	₹ 76.00	KWA	Kasaragod, Udma	Kasaragod	Work in progress	*1.13.5km UG cable from Vidya Nagar to Bavikkara Pump House. 2.200m UG cable to WTP. 3.1km UG cable and DP structure to Intake.(deposit work) - Work Completed 2. Supply and erection of raw water pump set, transformer and construction of substation building and allied works, supply and laying raw water pumping main, clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam - Work Completed 3. WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s( 1stly) 1000kva transformer -1 no. - Work Completed 4.OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m - Work Completed 5. a) Gravity main for Chemmanad, b) 16 LL OHSR at Deli Kunnupara c) 13LL OHSR at Kunnupara Chattanchal - TS returned to SPV
15	Water Resources	WRD005-131	Replacement of Transmission Mains in Kannur Circle	Replacement of Transmission Mains in Kannur	₹ 45.75	KWA	Payyannur, Dharmadam, Kannur, Mattanoor, Thalipramba, Azhikode, Peravoor, Kasargod	Kannur, Kasargod	Work Completed	Work Completed

**3. Udma LAC**

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
--------	------------	--------------	------------------	----------	-------------------------------	----------	-----	----------	-------------	--

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
1	Fisheries & Ports	FSH002-11	Improving Education Infrastructure in Selected Schools of the Coast of Kerala Educational Infrastructure Works in Kasargod District Phase -1	Government Upper Primary School, Agasarahole in Kasargod District.	₹ 0.64	KSCADC	Udma	Kasaragod	Civil works completed, Electrification completed	Civil works completed, Electrification completed
2	Fisheries & Ports	FSH002-11	Improving Education Infrastructure in Selected Schools of the Coast of Kerala Educational Infrastructure Works in Kasargod District Phase -1	Government Fisheries Upper Primary School, Keezhur, Udma in Kasargod District	₹ 0.78	KSCADC	Udma	Kasaragod	Work Completed	Work Completed
3	Fisheries & Ports	FSH002-11	Improving Education Infrastructure in Selected Schools of the Coast of Kerala Educational Infrastructure Works in Kasargod District Phase -1	Government Muslim Upper Primary School, Pallikkaara (Kallingal) in Kasargod District	₹ 1.87	KSCADC	Udma	Kasaragod	Work Completed	Work Completed
4	General Education	GED005-35	PPE Mission- Upgradation of one school in each constituency Kannur & Kasargod Districts- Phase 3	GHSS Periya	₹ 5.00	KITE	Udma	Kasaragod	Work Completed	Work Completed
5	General Education	GED006-09	Betterment of Infrastructure facilities in 166 schools Kasargod Cluster 2	G.V.H.S.S Iriyanni	₹ 3.89	KILA	Udma	Kasaragod	Work in progress	Floor tiling works, grill work, primer work, electrical and plumbing works ongoing
6	General Education	GED008-09	Betterment of infrastructure facilities in 229 schools Kasargod cluster Phase 1.	Bandhadukka Govt. H.S.S	₹ 3.00	KITE	Udma	Kasaragod	Work Completed	Work Completed
7	General Education	GED008-32	Betterment of infrastructure facilities in 229 schools Kasargode Phase-3 Cluster-1	GHSS Adoor, Kasargod	₹ 3.00	WAPCOS	Udma	Kasaragod	Work Completed	Work Completed
8	Higher Education	HED007-19	Augmentation of Infrastructural Facilities at Government Colleges in Kerala Kannur-Kozhikode-Kasargode Cluster Phase-3	Government College Udma	₹ 9.86	KITCO	Udma	Kasaragod	Work Completed	Work Completed
9	PWD	PWD003-14	Kasargode Bypass		₹ 55.27	RBDCK	Udma	Kasaragod	On hold	On 14.06.2023 KIIFB conducted Udma LAC meeting and ED-KIIFB suggested RBDCK to coordinate with Hon.MLA so as to finalize the alignment and to initiate LA procedures. Accordingly, MLA informed to hold on the works until to solve the protest against the Land acquisition.
10	PWD	PWD004-122	Improvements to Thekkil - Alatty road between KM 0/000 to 34/555 Udma LA Constituency in Kasargod district		₹ 82.62	KRFB	Udma	Kasaragod	Work in progress	Works under original scope completed. Balance work (Construction of Palinchal Bridge at KM 31/730 in Thekkil-Alatty road in Kasargod District, Improvements to Bandadka Town-Pallathingal town road and junction improvement at Kuttikol Town) to be arranged by SPV
11	PWD	PWD010-01	Construction of Kottikkulam ROB-Kasargod		₹ 22.83	RBDCK	Udma	Kasaragod	Work in progress	Agreement executed on 12.03.2026. Preliminary works in progress.
12	PWD	PWD011-12	Construction of RoB in lieu of LC 281 in between Railway KM 831/700-800 at Udma in Kasargod		₹ 36.56	RBDCK	Udma	Kasaragod	LA in progress. Are of Land-96.60 Are 4(1) Draft submitted to District Collector on 15.12.2025.	LA to be completed
13	PWD	PWD013-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasargode District (Km 49.635)		₹ 86.64	KRFB	Manjeshwar, Kasargod, Udma	Kasaragod	Work in progress	94% works completed. All works completed except road safety measures along 6 km stretch
14	PWD	PWD014-43	Valiyaperamba Bridge to Pannikunnu in Kasargod district (57.23km) - Land Acquisition	LA component	₹ 44.69	KRFB	Thrikkaripur Udma Kasargod Kanhangad	Kasaragod	LA in progress. Area of Land-2989.9 Are 4(1) published on 11.03.2026 SIA Study under progress	LA to be completed
15	PWD	PWD015-40	Improvements to Bovikanam - Kanthur - Ennipuzha - Kuttikol road KM 0/000 to 17/000 in Kasargod District		₹ 58.30	KRFB	Udma	Kasaragod	Work Completed	Work Completed
16	PWD	PWD016-46	CONSTRUCTION OF CHOTTA BRIDGE ACROSS PAYASWINI RIVER AT KM 4/000 OF KUNDAMKUZHI - CHOTTA - IRIYANNI ROAD IN UDMA LAC IN KASARGOD DISTRICT		₹ 19.96	KRFB	Udma	Kasaragod	Work in progress	Work has been reported to be completed by SPV without obtaining Forest land in approach portions. This was clearly decided in the meeting dated 15-11-2025 chaired by CEO-KIIFB. *SPV is also directed strictly to adhere to 10m ROW as per obtained approval from KIIFB at all locations and conveyed that payment for works executed in these locations will be released only after completion of works in all respects, as per agreed scope. Balance works at those stretches, where forest land permission is pending, needs to be completely executed, after obtaining the same.*
17	Registration	RGD007-01	Cluster VI - Construction of Sub Registrar office at Udma		₹ 1.06	KSCC	Udma	Kasaragod	Work Completed	Work Completed

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
18	SC/ST	SCD002-04	Modernisation of all Pre metric and Post metric Hostel in Kerala Construction of Hostels at Various location	Pre-matric hostel at Kuttikol in Kasaragod district	₹ 4.20	(KSCC)	Udma	Kasaragod	Work Completed	Work Completed
19	SC/ST	SCD002-04	Modernisation of all Pre metric and Post metric Hostel in Kerala Construction of Hostels at Various location	Pre-matric hostel for 100 girls at Bedaduka in Kasaragod district	₹ 4.70	(KSCC)	Udma	Kasaragod	Work Completed	Work Completed
20	Water Resources	WRD002-05	WSS to Kasargode Municipality and Chemmanad Panchayath - Phase - I	1.13.5km UG cable from Vidya Nagar to Bavikkara Pump House. 2.200m UG cable to WTP. 3.1km UG cable and DP structure to Intake (deposit work) 2. Supply and erection of raw water pump set, transformer and construction of substation building and allied works ,supply and laying raw water pumping main ,clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam 3.WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s( 1stby) 1000kva transformer -1 no. 4.OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m 5. a) Gravity main for Chemmanad, b) 16 LL OHSR at Deli Kunnupara c) 13LL OHSR at Kunnupara Chattanchal	₹ 76.00	KWA	Kasaragod, Udma	Kasaragod	Work in progress	1. 13.5km UG cable from Vidya Nagar to Bavikkara Pump House. 2.200m UG cable to WTP. 3.1km UG cable and DP structure to Intake (deposit work) - Work Completed 2. Supply and erection of raw water pump set, transformer and construction of substation building and allied works ,supply and laying raw water pumping main ,clear water pumping main and construction of 11 lakh litre capacity OHSR at Bovikkanam - Work Completed 3.WTP-55 MLD Clear water Sump- 23LL CW Pump sets- 3 no.s( 1stby) 1000kva transformer -1 no. - Work Completed 4.OHSR 21 LL -1 No. OHSR 8 LL -1 No. OHSR 5 LL -1 No. Gravity main - 200mm DI K9 -3420m, 300mm DI K9 -210m - Work Completed 5. a) Gravity main for Chemmanad, b) 16 LL OHSR at Deli Kunnupara c) 13LL OHSR at Kunnupara Chattanchal" - TS returned to SPV

#### 4. Kanhangad LAC

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
1	Culture	CAD001-02	Construction of Cultural Complexes in all the districts of Kerala Subramanyan Thirumunp cultural complex in Kasargod		₹ 46.44	KSFDC	Kanhangad	Kasaragod	Work Completed	Work Completed
2	COASTAL SHIPPING & INLAND NAVIGATION	CIN002-06	Kovalam-Kasargod Water way project Land Acquisition for the development of Neeloswaram - Bekal stretch of West Coast Canal	Contingency Charges for LA	₹ 178.15	KWIL	Kanhangad	Kasaragod	Work on hold	LA under hold due to court case
3	Fisheries & Ports	FSH003-11	STRENGTHENING OF FISH MARKETING INFRASTRUCTURE IN FIVE DISTRICTS OF THE STATE	Kanhangad Fish Market	₹ 3.01	KSCADC	Kanhangad,	Kasaragod	Work not Started due to Land Issues	Due to land issue site to be finalised by SPV for further action.
4	General Education	GED003-20	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 20	GHSS Bella East	₹ 1.03	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
5	General Education	GED003-20	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 20	GHSS Hosdurg	₹ 1.30	KILA	Kanhangad	Kasaragod	Agreement to be executed	Agreement to be executed
6	General Education	GED003-20	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 20	GHS Madikkai II	₹ 1.22	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
7	General Education	GED003-20	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 20	GHSS Madikkai	₹ 1.03	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
8	General Education	GED003-20	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 20	GHSS Ravaneshwar	₹ 0.93	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
9	General Education	GED003-20	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 20	GHSS Uppilikkai	₹ 0.99	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
10	General Education	GED003-20	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 20	GHS Panathur	₹ 0.89	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
11	General Education	GED003-21	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 21	Govt. HS Kalichanudkkam	₹ 1.14	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
12	General Education	GED003-21	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 21	GHS Bafal	₹ 1.29	KILA	Kanhangad	Kasaragod	Work in progress	Footing work completed, GF Intel and sunshade completed, masonry work completed, GF slab work completed, FF column rising work ongoing
13	General Education	GED003-21	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 21	GHS Kottodi	₹ 1.21	KILA	Kanhangad,	Kasaragod	Work Completed	Work Completed


Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
14	General Education	GED003-21	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 21	GHSS Thayannur	₹ 1.29	KILA	Kanhangad	Kasaragod	Work in progress	Stage slab completed, masonry work completed, academic block footing, lintel and sunshade work completed, masonry work completed, GF Slab shuttering and reinforcement work ongoing, Auditorium footing work and plinth beam work completed
15	General Education	GED003-21	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 21	GFHS Kanhangad	₹ 0.99	KILA	Kanhangad	Kasaragod	Agreement Executed	Site to be handed over
16	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 24	SRMCHWHS Ramnagar	₹ 1.06	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
17	General Education	GED005-09	PPE Mission- Upgradation of one school in each constituency Kannur and Kasaragod Districts- Phase-I	Kakkat Govt. H.S.S	₹ 5.00	KITE	Kanhangad	Kasaragod	Work Completed	Work Completed
18	General Education	GED006-05	Betterment of Infrastructure facilities in 166 schools Kasaragod Cluster 1	Dr. A.G.H.S.S Kodoth	₹ 3.89	KILA	Kanhangad	Kasaragod	Work Completed	Work Completed
19	General Education	GED006-05	Betterment of Infrastructure facilities in 166 schools Kasaragod Cluster 1	G.H.S.S Parappa	₹ 3.82	KILA	Kanhangad	Kasaragod	Work in progress	Excavation, footing and plinth beam work completed, GF lintel and sunshade work completed, GF slab completed, FF lintel and sunshade completed, FF slab work completed, FF masonry work ongoing, SF Column rising work ongoing
20	General Education	GED008-09	Betterment of infrastructure facilities in 229 schools Kasaragod cluster Phase 1	Bellikoth M.P.S.G.V.H.S.S	₹ 3.00	KITE	Kanhangad	Kasaragod	Work Completed	Work Completed
21	General Education	GED008-16	Betterment of infrastructure facilities in 229 schools Kozhikode Kannur Kasaragode District Cluster - Phase 2	GHSS Chayoth, Kasaragod	₹ 2.86	KITE	Kanhangad	Kasaragod	Work Completed	Work Completed
22	General Education	GED008-16	Betterment of infrastructure facilities in 229 schools Kozhikode Kannur Kasaragode District Cluster - Phase 2	GHSS Balanthode, Kasaragod	₹ 3.00	KITE	Kanhangad	Kasaragod	Work Completed	Work Completed
23	General Education	GED008-32	Betterment of infrastructure facilities in 229 schools Kasaragode Phase-3 Cluster-1	GVHSS Kanhangad, Kasaragod	₹ 3.00	WAPCOS	Kanhangad,	Kasaragod	Work Completed	Work Completed
24	General Education	GED008-42	Betterment of infrastructure facilities in 229 schools Palakkad Kannur Kasaragod Cluster Phase 7	GHSS Maloth Kasaba	₹ 3.00	INKEL	Kanhangad	Kasaragod	Work Completed	Work Completed
25	Health & Family Welfare	HF001-01	Setting up of Cathlab & CCU	DH Kanhangad -8 Cr	₹ 8.00	KMSCL	Kanhangad	Kasaragod	Work Completed	Work Completed
26	Power	POW002-07	Kolathuradu Lines Package	Kolathuradu Lines Package Construction / Upgradation of 110kV SC line to 220/110kV DC line using narrow base MCMV Towers from Kanthode to Mylatty	₹ 262.54	KSEB	Kanhangad, Trikanipur, Payyannur, Thaliparamba, Azhikode, Kannur	Kasaragod, Kannur, Kozhikode	Work completed	Work Completed
27	PWD	PWD004-128	Improvements to Nileshwar-Edathode road KM 0/000 to 13/125 by providing DBM & BC in Kasaragod Dist		₹ 58.93	KRFB	Kanhangad	Kasaragod	Work in progress	Original work 38% work completed. The contract of original work terminated at risk & cost of the contractor by SPV vide order dated 29.05.2023. Balance work to be arranged by SPV
28	PWD	PWD004-27	Improvements to Hosdurg; Panathur road by providing BM and BC from 24/000 to 42/000 in Kasaragode District		₹ 62.01	KRFB	Kanhangad	Kasaragod	Work in progress	72% work completed. DBM work completed for 13 KM. 32 Nos of culvert completed and balance under progressing Shoulder concrete, drainage, retaining wall works etc are going on.
29	PWD	PWD006-14	IMPROVEMENTS TO CHERUVATHUR- CHEEMENI IT PARK- PALAVAYAL- BEEMANADY - MUKKADA ROAD BY PROVIDING DGBM and BC IN KASARAGOD DISTRICT		₹ 121.43	KRFB	Kanhangad, Trikanipur	Kasaragod	Work in progress	94% work completed. DBM work completed for a length of 30 Km and BC work completed for 25 km. Balance works are progressing at site.
30	PWD	PWD006-22	Improvements and providing DBM and BC to Kiliyalam-Varanhoor road KM 0/000 to 10/000 in Kasaragod District		₹ 30.17	KRFB	Kanhangad	Kasaragod	Work Completed	Work Completed
31	PWD	PWD011-08	Construction of ROB in lieu of LC 273 between Railway KM 815/200-300 at Kushal Nagar in Kasaragod		₹ 34.71	RBDCK	Kanhangad	Kasaragod	LA in progress. Area of Land- 58 Ares 11(1) Notification published on 17.09.2025 BVR Approved and RR Package approved by District Collector. Rs. 14,07,52,000/- requested for LA Cost on 22.04.2026	Next step is 19(1) Declaration.

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
32	PWD	PWD013-16	Improvements to Hill Highway Kolichal - Cherupuzha road km 0/000 to 30/377 BM & BC in Kasaragod district		₹ 109.38	KRFB	Kanhangad	Kasaragod	Work completed except forest reach	All the works except 3.2 Km forest portion is completed. KIFB approved the DPR for the forest reach for an amount of Rs 30.79 Cr. TS to be issued
33	PWD	PWD013-17	Improvements to Hill Highway Kolichal - Edapparamba road at km 0/000 to 24/400 in Kasaragod district		₹ 80.06	KRFB	Kanhangad, Trikaripur	Kasaragod	Work completed except forest reach	The work completed except forest portion (Ch 17/400 to Ch 20/770) and at Kavungal (Ch 16/400 to 17/300) where the bridge is to be reconstructed. DPR for the Kavungal bridge is under appraisal. For the forest portion, Procedures for obtaining Forest clearance is in progress.
34	PWD	PWD013-27	KIFB 2017-18-Hill highway-Construction of Vallikadavu Bridge at Km 18/250 of Kolichal Cherupuzha reach in Kasaragod District		₹ 4.69	KRFB	Kanhangad, Trikaripur	Kasaragod	TS stage	TS to be issued. Free-surrender issues at one of the bridge approaches
35	PWD	PWD014-43	Valiyaparamba Bridge to Pannikunnu in Kasaragod district (57.23km) - Land Acquisition	LA component	₹ 44.69	KRFB	Thrikaripur Udma Kasaragod Kanhangad	Kasaragod	LA in progress. Area of Land-2989.9 Are 4(1) published on 11.03.2026 SIA Study under progress	LA to be completed
36	PWD	PWD015-102	Improvements by providing DBM and BC Padamakkad over Bridge-Vellarikundu road Km 0/000 to 31/100 in Kasaragod District		₹ 9.38	KRFB	Kanhangad	Kasaragod	Work completed	Work completed
37	Revenue	REV001-01	Construction of Mini Civil station, Vellarikundu		₹ 10.09	KSHB	Kanhangad	Kasaragod	Work Completed	Work completed
38	SC/ST	SCD002-04	Modernisation of all Pre metric and Post metric Hostel in Kerala Construction of Hostels at Various location	Hostel building at Vellachal in Kasaragod district	₹ 5.00	(KSCC)	Kanhangad	Kasaragod	Work Completed	Work completed

#### 5. Trikaripur LAC

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
1	Fisheries & Ports	FSH002-11	Improving Education Infrastructure in Selected Schools of the Coast of Kerala Educational Infrastructure Works in Kasaragod District Phase -1	Government Fisheries Vocational and Higher Secondary School, Kadamcode in Kasaragod District	₹ 1.48	KSCADC	Trikaripur	Kasaragod	Work Completed	Work Completed
2	Fisheries & Ports	FSH002-12	Educational Infrastructure Works in Selected Schools of the Coast of Kerala of Ernakulam and Kasaragod Districts Phase -2	Pilakkode C Krishnan Nair Smaraka Govt. H.S.S	₹ 1.15	KSCADC	Trikaripur	Kasaragod	Work Completed	Work Completed
3	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency - Kasaragod District-Phase 2		₹ 5.00	KITE	Trikaripur	Kasaragod	Work Completed	Work Completed
4	General Education	GED006-05	Betterment of Infrastructure facilities in 166 schools Kasaragod Cluster 1	G.H.S.S Cheemeni	₹ 3.89	KILA	Trikaripur	Kasaragod	Work in progress	Excavation work ongoing, footing concrete completed, Plinth beam completed, GF Column rising work and Lintel and sunshade work completed, GF Slab completed, FF Lintel and sunshade work completed, FF slab completed, SF Column rising work ongoing
5	General Education	GED006-05	Betterment of Infrastructure facilities in 166 schools Kasaragod Cluster 1	G.H.S.S Udinoor	₹ 3.89	KILA	Trikaripur	Kasaragod	Work foreclosed due to death of contractor, work to be retendered	Work foreclosed due to death of contractor, work to be retendered
6	General Education	GED006-22	Betterment of Infrastructure facilities in 166 schools Palakkad, Malappuram, Kozhikode, Kannur & Kasaragod Cluster	GFVISS CHERUVATHUR, KASARGODE	₹ 3.29	KILA	Trikaripur	Kasaragod	Work in progress	FF lintel and sunshade work completed column rising above FF Lintel is completed, FF slab work completed, SF lintel and sunshade work completed, GF cc work ongoing
7	General Education	GED008-10	Betterment of infrastructure facilities in 229 schools Kannur & kasaragod cluster - phase 1	GHSS Kuttamath	₹ 3.00	KITE	Trikaripur	Kasaragod	Work Completed	Work Completed
8	Higher Education	HED007-27	Augmentation of Infrastructural Facilities at Government Colleges in Kerala KASARGOD CLUSTER PHASE 4	E K Nayanar Govt College Elerithattu	₹ 7.64	KSITIL	Trikaripur	Kasaragod	FS Issued	Sub Project revision under scrutiny in KIFB due to DSR change
9	Higher Education	HED009-01	Construction of International Hostel and Domestic Hostel at Kannur University	Boys hostel at Neeleshwaram	₹ 7.13	Kannur University	Trikaripur	Kasaragod	FS Issued	TS ready document is under preparation at SPV- kannur university
10	Labour & Skills development	LBR002-04	UPGRADATION OF GOVT ITI KOYILANDY, GOVT ITI KANNUR AND EK NAYANAR MEMORIAL ITI KAYYUR	EK NAYANAR MEMORIAL ITI KAYYUR	₹ 5.28	KASE	Trikaripur	Kasaragod	Tender stage	Tendered eight times, but could not be finalized, due to bidder withdrawal, unviable quoted rates, etc. SPV has sought approval from Government approval to proceed with the work through e-tendering or accredited agencies based on the revised estimate aligned with DSR 2021 & 2022, by adopting updated rates for lumiture OD items while retaining the existing rates for the remaining OD items. Decision from AD to be obtained.
11	Power	POW002-07	Kolathunadu Lines Package	Kolathunadu Lines Package Construction / Upgradation of 110kV SC line to 220/110kV DC line using narrow base MCMV Towers from Kanhirode to Mslatty	₹ 262.54	KSEB	Kanhangad, Trikaripur, Panyannur, Thaliparamba, Azhikode, Kannur	Kasaragod, Kannur, Kozhikode	Work completed	Work Completed
12	PWD	PWD001-43	Construction of Ramanchira Bridge across Mutoli River in Kasaragod District		₹ 20.96	KRFB	Trikaripur	Kasaragod	Work Completed	Work Completed

Sl. No	Department	Project Code	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Action taken for not started projects & Current Status in detail
13	PWD	PWD004-108	Improvements and providing DBM & BC to Kayyur-Chembrakanam-Palakattu road 0/000 to 12/270 in Kasaragod District		₹ 36.64	KRFB	Trikaripur	Kasaragod	Work Completed	Work Completed
14	PWD	PWD006-14	IMPROVEMENTS TO CHERUVATHUR-CHEEMENI-T PARK-PALAVAYAL-BEEMANADY - MUKKADA ROAD BY PROVIDING DGBM and IC IN KASARAGOD DISTRICT		₹ 121.43	KRFB	Kanhangad, Trikarpur	Kasaragod	Work in progress	94% work completed. DBM work completed for a length of 50 Km and IBC work completed for 25 km. Balance works are progressing at site.
15	PWD	PWD008-47	Construction of Kalikkadavu bridge across Chaitravahini puzha, Madakkal kadavu Bridge & Padanna Thekkkadavu Hanging bridge in Kasaragod District		₹ 89.70	KRFB	Trikaripur	Kasaragod	Kalikkadavu bridge - Work completed. Madakkal & Thekkkadavu bridge - LA started	Kalikkadavu bridge - Work completed. Madakkal & Thekkkadavu bridge - LA to be completed
16	PWD	PWD011-03	Beecheri ROB [LC No. 265 @ km 792/600-700]		₹ 28.23	RBDCK	Trikaripur	Kasaragod	GAD approval pending LA procedures was pending due to Alignment Sketch not yet approved from Railway authorities	GAD approval pending from Railway
17	PWD	PWD011-10	Construction of ROB in lieu of LC 267 in between Railway KM 795/500-600 on Cheruvathur - Padne - Edachukkal road		₹ 32.24	RBDCK	Trikaripur	Kasaragod	LA in progress. Area of Land -101 Are 6(1) Notification published on 23.10.2025. Contingency fund 50 Lakh released from KIIFB. Next step is 4(1) Notification	LA to be completed
18	PWD	PWD011-19	Construction of ROB in lieu of LC 266 in between Railway KM at Thrikaripur in Kasaragod		₹ 53.09	RBDCK	Trikaripur	Kasaragod	GAD submitted to Railway	GAD approval pending from Railway
19	PWD	PWD013-17	Improvements to Hill Highway Kolichal - Edapparamba road at km 0/000 to 24/400 in Kasaragod district		₹ 80.06	KRFB	Kanhangad, Trikarpur	Kasaragod	Work completed except forest reach	The work completed except forest portion (Ch 17/400 to Ch 20/770) and at Kavungal (Ch 16/400 to 17/300) where the bridge is to be reconstructed. DPR for the Kavungal bridge is under appraisal. For the forest portion, Procedures for obtaining Forest clearance is in progress.
20	PWD	PWD013-27	KIIFB 2017-18-Hill highway-Construction of Vallikadavu Bridge at Km 18/250 of Kolichal Cherupuzha reach in Kasaragod District		₹ 4.69	KRFB	Kanhangad, Trikarpur	Kasaragod	TS stage	TS to be issued. Free-surrender issues at one of the bridge approaches
21	PWD	PWD014-44	Coastal Highway in Kasaragod District - Construction of Valisapuramba Bridge		₹ 59.94	KRFB	Poyyummur, Trikarpur	Kannur, Kasaragod	Work Tendered	Work to be awarded
22	PWD	PWD015-69	Improvements and Providing DBM & BC to Nileswar- NH- Kacherikadavu Town-Raja Road Km 0/000 to 1/680 and Kacherikadavu Bridge in Kasaragod District	Road including LA = ₹ 16,72,19,872 Cr Bridge component = ₹ 24,18,61,069 Cr	₹ 52.13	KRFB	Trikaripur	Kasaragod	For Bridge work : 74% works completed. All spans completed except central span 58 m (bowstring) to be completed. 484 m approach roads (292 + 192 m) sub grade works are progressing.	For road work, LA nearing completion. Civil work for the road portion will be started after completion of LA.
23	Registration	RGD007-01	Cluster VI - Construction of Sub Registrar office at Thrikaripur		₹ 0.91	KSCC	Trikaripur	Kasaragod	Work Completed	Work Completed
24	Sports & Youth Affairs	SYA001-14	Construction of M.R.C Krishnan Memorial Indoor stadium at Thrikaripur		₹ 33.80	KITCO	Trikaripur	Kasaragod	work completed	Civil work and mapple works are completed
25	Sports & Youth Affairs	SYA002-06	Neeseswaram EMS Stadium		₹ 17.04	KITCO	Trikaripur	Kasaragod	Work Completed	Work Completed

  
 SECTION OFFICER