

15 -ാം കേരള നിയമസഭ

2 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2441

02-08-2021 - ൽ മറുപടിയ്ക്ക്

ദേശീയപാത ആറ് വരിയാക്കുന്നതിന് ഭൂമി ഏറ്റെടുക്കൽ

ചോദ്യം		ഉത്തരം	
ശ്രീ. കുറുക്കോളി മൊയ്തീൻ		Shri P. A. Mohamed Riyas (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	സംസ്ഥാനത്തെ ദേശീയപാതകൾ ആറ് വരിയാക്കുന്നതിന് വേണ്ടി സ്ഥലം ഏറ്റെടുക്കുന്ന നടപടി ഏത് ഘട്ടത്തിലാണെന്ന് വ്യക്തമാക്കുമോ;	(എ)	സ്ഥലം ഏറ്റെടുക്കൽ നടപടിയുടെ പുരോഗതി അനുബന്ധം I ആയി ചേർക്കുന്നു.
(ബി)	ഭൂമി ഏറ്റെടുക്കുന്നതിന് എത്ര തുകയാണ് കണക്കാക്കിയിട്ടുള്ളതെന്നും ഇതിൽ സംസ്ഥാന സർക്കാർ വഹിക്കേണ്ട തുക എത്രയാണെന്നും വ്യക്തമാക്കുമോ;	(ബി)	ഭൂമി ഏറ്റെടുക്കലിന് ആവശ്യമായ തുകയുടെയും സംസ്ഥാന വിഹിതത്തിന്റെയും വിശദാംശങ്ങൾ അനുബന്ധം II ആയി ചേർക്കുന്നു.
(സി)	പ്രസ്തുത പ്രവൃത്തി എപ്പോൾ പൂർത്തിയാക്കാനാണ് ലക്ഷ്യമിടുന്നതെന്നും നിലവിൽ പ്രവർത്തനം ഏത് ഘട്ടത്തിലാണെന്നും വിശദമാക്കുമോ?	(സി)	ദേശീയപാത വികസനത്തിന്റെ നിലവിലെ സ്ഥിതി സംബന്ധിച്ച വിശദവിവരം അനുബന്ധം III ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

PROJECTS AWARDED IN FY 2020-21


Sl. No	Name of Work	NH	Length (Km.)	Approximate LA cost (Rs. In Cr.)	GoK share of 25% (Rs. In Cr.)	Status
1.	Thalappadi to Changala on HAM	66	39	689.92	172.48	Awarded to M/s Urulungal Labour Contract Co-operative Society on 23.03.2021
2.	Changala to Neeleshwaram on HAM	66	37.27	514.62	128.655	Awarded to M/s MEIL Chengala Roadways Pvt. Ltd. on 15.10.2020
3.	Perole to Thalipparamba on HAM	66	40.11	1511.63	377.9075	Awarded to M/s MEIL Neeleshwaram Roadways Pvt.Ltd.on 15.10.2020
4.	Thalipparamba to Muzhapilangadu on HAM.	66	29.95	1247.15	311.7875	Awarded to M/s Vishwa Samudra Kannur Expressway Private Limited on 08.02.2021
5.	Azhiyur to Vengalam on HAM	66	40.8	1834.02	458.505	Awarded to M/s AzhiyurVengalam Road Private Limited on 12.01.2021
6.	Ramanattukara to Valanchery on HAM	66	39.68	2286.01	571.5025	Awarded to M/s KNR Ramanattukara Infra Private Limited on 30.03.2021
7.	Valanchery to Kappirikkad on HAM	66	37.35	1641.01	410.2525	Awarded to M/s KNR Guruvayur Infra Private Limited on 31.03.2021
TOTAL			264.16	9724.36	2431.09	

PROJECTS TO BE AWARDED IN FY 2021-22

Sl. No	Name of Work	NH	Length (Km.)	Approximate LA cost (Rs. In Cr.)	GoK share of 25% (Rs. In Cr.)	Present Status
1.	Kappirikkad to Thalikulam on HAM	66	33.17	2408.15	602.0375	Bid Invited.
2.	Thalikulam to Kodungallur on HAM	66	28.84	2221.03	555.2575	Bid Invited
3.	Kodungallur to Edappally on HAM	66	25.15	1634.75	408.6875	Bid yet to be invited
4.	Thuravoor to Paravoor on EPC	66	37.90	1412.94	353.235	Bid Invited
5.	Paravoor to Kottukulangara on EPC	66	37.50	1909.04	477.26	Bid Invited
6.	Kottukulangara to Start of Kollam Bypass on HAM	66	31.50	1640.07	410.0175	Bid Invited
7.	Start of Kollam Bypass to Kadambattukonam on HAM	66	31.25	1409.68	352.42	Bid Invited
8.	Kadambattukonam to Kazhakuttom EPC	66	29.83	2584.5	646.125	Bid yet to be invited
TOTAL			255.14	15220.16	3805.04	

Sl. No.	PIU Name	Project	NH No	Length (in km)	NHDP/BH aramala	Date of Award	Total Land required (In Hec)	Land already in Possession	Total additional land to be acquired (Hec)	Cumulative progress				Pending LA works (in Hec)				% of Total Land in Possession	
										3A (Hec)	3D (Hec)	3C (Hec)	Proces in (Hec)	3A (Hec)	3D (Hec)	3C (Hec)	Proces in (Hec)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Kerala																			
1	KOZHIKODE	Package I - Section I - 6-laning of Kerala / Karnataka Border- Thalappady to Chengala (Km. 17.200 to Km. 57.200) (De. Ch: 17.200 to De Ch. 56.200)	66	569.148			2604.495	1473.459	1130.147	1128.123	1110.394	1040.423	674.038	1.460	18.294	73.545	456.109	82.49%	
		39.000				175.5000	139.9894	35.5106	35.5104	35.5106	35.5106	25.2478	0.0000	0.0000	0.0000	10.2628	94.15%		
		37.268				15.10.2020	167.7060	126.7789	40.9271	40.9271	40.9271	40.9271	36.9765	0.0000	0.0000	0.0000	3.9506	97.64%	
		0.780				13.04.2018	3.5100	2.7576	0.7524	0.7524	0.7524	0.7524	0.7524	0.7524	0.0000	0.0000	0.0000	0.0000	100.00%
		40.110				15.10.2020	181.5660	76.0430	105.5230	105.5230	105.5230	105.5230	92.3450	0.0000	0.0000	0.0000	13.1780	92.74%	
		29.948					135.9450	24.1272	111.8178	111.8178	111.8178	111.8178	67.6120	0.0000	0.0000	0.0000	44.2058	67.48%	
		18.600				25.10.2017	82.8046	45.7486	37.0560	37.0560	37.0560	37.0560	37.0560	0.0000	0.0000	0.0000	0.0000	100.00%	
		40.800				12.01.2021	183.6000	75.236	108.3636	108.3636	108.3636	108.3636	35.369	0.0000	0.0000	0.0000	72.9946	60.24%	
		2.100				17.09.2020	9.4500	5.6895	3.7605	3.7605	3.7605	3.7605	3.7605	0.0000	0.0000	0.0000	0.0000	100.00%	
9		4/6-laning of Kozhikode Bypass from Vengalam to Ramaattukara (Km. 230.400 to Km. 258.800)		28.400		18.04.2018	127.8000	127.0331	0.7669	0.7669	0.7669	0.7669	0.7669	0.0000	0.0000	0.0000	0.0000	100.00%	
10	COCHIN	6-laning of Ramaattukara to Start of Valanchery Bypass of NH-17 (New NH-66) (from De: Ch. km 258.818 to Km 298.500)		39.682			178.5690	64.7549	113.8141	113.8141	113.8141	113.8141	113.8141	0.0000	0.0000	0.0000	0.0000	100.00%	
11		6-laning of Valanchery to Kapprikkad of NH-17 (New NH-66) (from De: Ch. km 298.500 to Km 335.850)		37.350			168.0750	77.6591	90.4159	90.4159	90.4159	90.4159	90.4159	0.0000	0.0000	0.0000	0.0000	100.00%	
12		6-laning of Kapprikkad to Thalikulam (from De: Ch. Km. 335.850 to from De: Ch. Km. 369.015) Section of NH-66 (Old No-17)		33.165			169.7387	60.3310	109.4077	109.4077	109.4077	109.3721	0.3354	0.0000	0.0000	0.0000	109.0723	35.74%	
13		6-laning of Thalikulam to Kodungallur (from De: Ch. Km. 369.015 to from De: Ch. Km. 397.850) Section of NH-66 (Old No-17)		28.835			144.6404	47.9914	96.6600	96.6600	96.6600	96.0099	0.0000	0.0000	0.0000	0.0000	96.0600	33.18%	
14		4-laning of Kodungallur to Edappally (from De: Ch. Km. 397.850 to from De: Ch. Km. 423.000) Section of NH-66 (Old No-17)		25.150			112.5304	74.0085	38.5219	37.0623	22.4292	16.7447	0.0000	1.4596	14.6331	5.6825	38.5219	65.77%	
15	THIRUVANANTHAPURAM	4-laning of Thuravoor - Paravoor (Km. 379.100 to Km. 417.000) -HAM -NH-66 (Old NH-47)		37.9			170.550	124.7200	45.8297	45.8297	42.5690	37.7574	37.7574	0.0000	3.2607	8.0723	8.0723	95.27%	
16		4-laning of Paravoor - Kottankulangara (Km. 417.000 to Km. 454.500) -HAM -NH-66 (Old NH-47)		37.5			168.750	114.1085	54.6415	54.6415	54.6415	41.5928	41.5928	0.0000	0.0000	13.0487	13.0487	92.27%	
17		4-laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000		31.5			141.750	99.7965	41.9535	41.3891	41.9535	33.2862	33.2862	0.0000	0.0000	8.6674	8.6674	93.89%	
18		4-laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km 517.800		31.25			143.100	117.5225	25.5775	25.5775	25.5775	21.4304	21.4304	0.0000	0.0000	4.1471	4.1471	97.10%	
19		Kadambattukonam Km. 517.800 - Kozhikode Km. 547.128		29.83			138.610	69.1625	69.4475	69.448	69.0475	35.5200	35.5200	0.0000	0.4000	33.9275	33.9275	75.52%	

Converted into Bharatmala Scheme from NHDP


 മോഡിഫൈഡ്

Form No. III

S. No.	Project Name	NH No.	District	Length (in Km)	No. of Lanes	Current Stage	Expected Date of Completion
1	Six Lining of Thalapady to Chengala section of NH-17 in the State of Kerala from Existing km 17.200 to km 57.200	66	Kasaragod	39	6	Awarded. Appointed date yet to be declared	910 Days from appointed Date
2	Six Lining of Chengala to Neeleshwaram section of NH-17 (New NH-66) from Ch. 56.200 (existing km 57.200) to Ch. 93.468 (existing km 95.650)	66	Kasaragod	37.268	6	Awarded. Appointed date yet to be declared	910 Days from appointed Date
3	Construction of Four-Lane of ROB in the section of National Highway 17 (new NH-66) from km 93.468 (Existing km 95.650) to km 94.248 (Existing Km 96.450) as per approved GAD and its approaches & allied works on approaches of ROB near Neeleshwaram town (Pallikara Railway Gate)	66	Kasaragod	0.78	4	Under Construction	31.10.2021
4	Six Lining of Neeleshwaram to Thaliparamba section from Ch. 94.540 (existing km 96.450) to Ch. 134.650 (existing Km 137.900)	66	Kasaragod & Kannur	40.11	6	Awarded. Appointed date yet to be declared	910 Days from appointed Date
5	Six Lining of Thaliparamba- Muzhapilangad section from Km 137.900 to Km. 170.600 of NH-17 (New NH-66)	66	Kannur	29.948	6	Awarded. Appointed date yet to be declared	910 Days from appointed Date
6	Four-lining of Thalassery-Mahe bypass section of NH-17 from km 170.600 (design chainage km 170.600) to km 188.000 (design chainage km 189.200)	66	Kannur, UT of Pudukcherry, Kozhikode	18.6	4	Under Construction	31.03.2022
7	Six Lining of Azhhyur to Vengalam section from Ch. 189.200 (existing km 188.000) to Ch. 232.100 (existing Km 230.400)	66	Kozhikode	40.8	6	Awarded. Appointed date yet to be declared	910 Days from appointed Date
8	Construction of Six lane Minor Bridge (Paloli Patam) at Km 203.160, Major Bridge (Moorad) at Km 204.895 & allied works like 6 lane Main Carriageway with Service Road for the section Km. 203.000 to Km. 205.100 (length of 2.1 Km) of NH-17 (New NH-66)	66	Kozhikode	2.1	6	Under Construction	11.06.2022
9	Six Lining of Existing Kozhikode Bypass (i.e. Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Chainage) of NH-66	66	Kozhikode	28.4	6	Under Construction	21.02.2023
10	6-lining of Ramanattukara to Start of Valanchery Bypass of NH-17 (New NH-66) (from De: Ch. km 258.818 to Km 298.500)	66	Malappuram	39.682	6	Awarded to M/s KNR Ramanattukara Infra Private Limited on 30.03.2021	910 Days from appointed Date
10	6-lining of Valanchery to Kappirikkad of NH-17 (New NH-66) (from De: Ch. km 298.500 to Km 335.850)	66		37.35	6	Awarded to M/s KNR Guruvayur Infra Private Limited on 31.03.2021	910 Days from appointed Date
11	6 Lining of Kappirikkad to Thalikulam (from De: Ch. Km. 335.850 to from De: Ch. Km. 369.015) Section of NH-66 (Old No-17)	66	Thrissur	33.165	6	Bid Invited	Work not awarded
12	6 Lining of Thalikulam to Kodungallur (from De: Ch. Km. 369.015 to from De: Ch. Km. 397.850) Section of NH-66 (Old No-17)	66	Thrissur	28.835	6	Bid Invited	
13	4 Lining of Kodungallur to Edappally (from De: Ch. Km. 397.850 to from De: Ch. Km. 423.000) Section of NH-66 (Old No-17)	66	Ernakulam	25.15	4	Bid yet to be invited	
14	4 Lining of Thuravoor - Paravoor (Km. 379.100 to Km. 417.000) -HAM -NH-66, (Old NH-47)	66	Alappuzha	37.9	4	Bid Invited	
14	4 Lining of Paravoor - Kottankulangara (Km. 417.000 to Km. 454.500) -HAM -NH-66 (Old NH-47)	66	Alappuzha	37.5	4	Bid Invited	
15	4 Lining of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000	66	Kollam	31.5	4	Bid Invited	
16	4 Lining of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800	66	Kollam	31.25	4	Bid Invited	
17	Kadambattukonam Km. 517.800 - Kazhakkuttam Km. 547.320	66	Travnur	29.83		Bid yet to be invited	

