

**15 -ാം കേരള നിയമസഭ**

**2 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4065**

**09-08-2021 - ൽ മറുപടിയ്ക്ക്**

**ദേശീയ പാത വികസനം**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീമതി കെ. കെ. ശൈലജ ടീച്ചർ</b>		<b>Shri P. A. Mohamed Riyas</b> <b>(പൊതുമാതൃക-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</b>	
(എ)	പൊതുമാതൃക വകുപ്പ് വക സ്ഥലം പരസ്യ കമ്പനികളും മറ്റും അന്യായമായി കയ്യേറി ഉപയോഗിക്കുന്നത് ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ;	(എ)	ദേശീയപാതാ വിഭാഗത്തിന്റെ വക സ്ഥലം അന്യായമായി കയ്യേറ്റുമ്പോൾ ഹൈവേ പ്രൊട്ടക്ഷൻ ആക്ട് പ്രകാരം നോട്ടീസ് നൽകുകയും അതിൻപ്രകാരം പരസ്യ ബോർഡുകൾ എടുത്ത് മാറ്റാത്തവർക്കെതിരെ പോലീസ് സാന്നിധ്യം ആവശ്യമുള്ളപക്ഷം അത് ലഭ്യമാക്കി കയ്യേറ്റങ്ങൾ നീക്കം ചെയ്യാറുണ്ട്.
(ബി)	ദേശീയ പാത വികസനം ഇപ്പോൾ ഏത് ഘട്ടത്തിലാണ്; വിശദമാക്കാമോ;	(ബി)	വിശദാംശങ്ങൾ അനുബന്ധം ആയി ചേർക്കുന്നു.
(സി)	പ്രസ്തുത പ്രവൃത്തി എന്നത്തേക്ക് പൂർത്തിയാക്കാൻ കഴിയുമെന്ന് വ്യക്തമാക്കാമോ?	(സി)	വിശദാംശങ്ങൾ അനുബന്ധം ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

**UNDER IMPLEMENTATION PROJECTS**

Sl. No	Name of Project	NH No.	Length (In Km.)	Total Project Cost (In Cr.)	Physical Progress(%)	Anticipated Completion Date
1.	6-laning of Vadakkanchery to Thrissur on BOT(Toll) basis	544	28.355	910.28	86.42%	30.09.2021
2.	4-laning of Thiruvananthapuram from Mukkola (Km. 26.500) to Kerala/Tamilnadu Border on EPC Mode	66	16.202	1147.79	93.62%	31.12.2021
3.	4-laning of Thalassery-Mahe Bypass on EPC Mode	66	18.600	1232.76	66.56%	15.12.2021
4.	4-lane Neeleshwaram ROB on EPC Mode	66	0.780	83.16	80.00%	17.08.2021
5.	4-lane Elevated Highway connecting Kazhakuttom Jn. to Technopark Jn on EPC	66	2.721	304.63	54.80%	04.10.2021
6.	6-laning of Kozhikode Bypass on HAM	66	28.400	1862.54	0	21.02.2023
7.	Construction of 6-lane Minor Bridge at Paloli and Major Bridge at Moorad on EPC	66	2.100	211.61	20.53%	11.06.2022
<b>Total</b>			<b>97.158</b>	<b>5752.77</b>		

**PROJECTS AWARDED IN FY 2020-21**

Sl. No	Name of Work	NH	Length (Km.)	Total Project Cost (In Cr.)	Status	Completion time (Days)
1.	Thalappadi to Changala on HAM	66	39	1981	Awarded to M/s Uralungal Labour Contract Co-operative Society on 23.03.2021	910 days from Appointment date
2.	Changala to Neeleshwaram on HAM	66	37.27	1746	Awarded to M/s MEIL Chengala Roadways Pvt. Ltd. on 15.10.2020	910 days from Appointment date
3.	Perole to Thalipparamba on HAM	66	40.11	3042	Awarded to M/s MEIL Neeleshwaram Roadways Pvt.Ltd.on 15.10.2020	910 days from Appointment date
4.	Thalipparamba to Muzhapilangadu on HAM	66	29.95	2737	Awarded to M/s Vishwa Samudra Kannur Expressway Private Limited on 08.02.2021	910 days from Appointment date
5.	Azhiyur to Vengalam on HAM	66	40.8	3219	Awarded to M/s AzhiyurVengalam Road Private Limited on 12.01.2021	910 days from Appointment date
6.	Ramanattukara to Valanchery on HAM	66	39.68	4384	Awarded to M/s KNR Ramanattukara Infra Private Limited on 30.03.2021	910 days from Appointment date
7.	Valanchery to Kappirikkad on HAM	66	37.35	3483	Awarded to M/s KNR Guruvayur Infra.Private Limited on 31.03.2021	910 days from Appointment date
<b>TOTAL</b>			<b>264.16</b>	<b>20592</b>		

**PROJECTS TO BE AWARDED IN FY 2021-22**


Sl. No	Name of Work.	NH	Length (Km.)	Total Project Cost (In Cr.)	Present Status	Completion time (Days)
1.	Kappirkkad to Thalikulam on HAM	66	33.17	3696	Bid Invited	Work not awarded
2.	Thalikulam to Kodungallur on HAM	66	28.84	3715	Bid Invited	
3.	Kodungallur to Edappally on HAM	66	25.15	4339	Bid yet to be invited	
4.	Thuravoor to Paravoor on EPC	66	37.90	2798	Bid Invited	
5.	Paravoor to Kottukulangara on EPC	66	37.50	3227	Bid Invited	
6.	Kottukulangara to Start of Kollam Bypass on HAM	66	31.50	2841	Bid Invited	
7.	Start of Kollam Bypass to Kadambattukonam on HAM	66	31.25	2708	Bid Invited	
8.	Kadambattukonam to Kazhakuttom EPC	66	29.83	3593	Bid yet to be invited	
TOTAL			255.14	26917		

**NEW BHARATMALA PARIYOJANA UPCOMING PROJECTS IN KERALA STATE**

Sl. No.	Stretch	Length (Km.)	Approximate project cost (Rs. In Cr.)	Status	Completion time (Days)
1.	4 laning of Palakkad-Kozhikode Stretch of NH-966.	122	3130.7	DPR is in progress	Completion period not ascertained.
2.	4 laning of Kochi Munnar-Theni Stretch of NH-85	152	11358.9		
3.	6 laning of Walayar-Vadakkancherry Section of NH-544	54	1676		
4.	6 laning of Thrissur-Edapally Section of NH-544 including proposed Ernakulam Bypass	84	8008		
5.	4 laning of Thiruvananthapuram-Kottarakkara-Kottayam Angamaly (NH-183 & SH-01)	228	6794.41		
6.	4 laning of Kollam-Shengottai section of NH-744	59	3083.84		
7.	4 laning of kutta- Malappuram section of Economic Corridor (New NH) - Alignment under Finalization	139	Alignment yet to be finalized and cost yet to be ascertained.		
TOTAL LENGTH		838 Km	34051.82		

**PORT/COASTAL CONNECTIVITY PROJECTS PROPOSED TO BE AWARDED IN FY 2021-22 UNDER BHARATMALA PARIYOJANA**

Sl. No	Project Stretch	Length (Km.)	Status	Completion time (Days)
1	Azhikkal Port - Proposed NH - Bypass and widening of 2 km.	13	DPR is in progress and cost yet to be ascertained.	Completion period not ascertained.
2	Widening of road connecting from Kollam port to NH.	3		
3	Development of river side port road to Beypore port.	2		
4	Road from Azhikkal to Puthuvalappu	14		
5	Road from Payikulangara to Alappuzha Byass	14		
6	Road from SH:Alappuzha Bypass Intersection.	12		
7	Road from Payyambalam to Azhikkal	12		
8	Road from Mudhiyam Beach to Madhura Bazaar	12		
9	Road from Madhura Bazaar to Chullikad	10		
10	Road from Fort Vypin to Matasyafed Tourist Office	9		
11	Beypore port connectivity to Malaparamab via beach	18		
TOTAL		119		

  
 അമ്മൻ അ. അ.