

15 -ാം കേരള നിയമസഭ

5 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1056

30-06-2022 - ൽ മറുപടിയ്ക്ക്

വട്ടിയൂർക്കാവ് മണ്ഡലത്തിലെ ജലവിഭവ വകുപ്പ് പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ വി കെ പ്രശാന്ത്		ശ്രീ റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	<p>വട്ടിയൂർക്കാവ് നിയോജക മണ്ഡലത്തിൽ ജലവിഭവ വകുപ്പ് നേരിട്ടും വകുപ്പിന് കീഴിലെ മിഷനുകൾ, ഏജൻസികൾ, അതോറിറ്റികൾ എന്നിവ മുഖേനയും നടപ്പാക്കി വരുന്ന പദ്ധതികളുടെ തത്സമിതി റിപ്പോർട്ട് ഉൾപ്പെടെയുള്ള വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ;</p>	(എ)	<p>വട്ടിയൂർക്കാവ് നിയോജക മണ്ഡലത്തിൽ ജലവിഭവ വകുപ്പ് നേരിട്ടും വകുപ്പിന് കീഴിലെ മിഷനുകൾ, ഏജൻസികൾ, അതോറിറ്റി കൾ എന്നിവ മുഖേനയും നടപ്പാക്കി വരുന്ന പദ്ധതികളുടെ തത്സമിതി റിപ്പോർട്ട് അനുബന്ധം (എ) ആയി ചേർത്തിരിക്കുന്നു.</p>
(ബി)	<p>2019-20, 2020-21, 2021-22, 2022-23 ബജറ്റുകളിൽ പ്രഖ്യാപിച്ചിട്ടുള്ളതും വകുപ്പ് നേരിട്ടും വകുപ്പിന് കീഴിലെ മിഷനുകൾ, ഏജൻസികൾ, അതോറിറ്റികൾ എന്നിവ മുഖേനയും നടപ്പിലാക്കേണ്ട പ്രസ്തുത മണ്ഡലത്തിലെ പദ്ധതികൾ ഏതൊക്കെയാണെന്നും അവയുടെ നിലവിലെ സ്ഥിതിയും വിശദമാക്കാമോ;</p>	(ബി)	<p>(1). പട്ടം തോടിന്റെ നവീകരണത്തിനായി 2021-2022 സാമ്പത്തിക വർഷത്തെ ബഡ്ജറ്റിൽ ഉൾപ്പെടുത്തി “Improvements to Pattom thodu and construction of flood protection walls in Thiruvananthapuram corporation” എന്ന പ്രവൃത്തിയ്ക്ക് 483 ലക്ഷം രൂപയുടെ ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. എസ്റ്റിമേറ്റിന് kmt\Xn-Im-\p-a-Xn നൽകുന്നതിനുള്ള നടപടിക്രമങ്ങൾ നടന്നു വരുന്നു.</p> <p>(2). ഉള്ളൂർ തോടിന്റെ നവീകരണത്തിനായി 2019-20 വർഷത്തെ ബഡ്ജറ്റിൽ പ്രഖ്യാപിച്ചിട്ടുള്ള “Improvements to Ulloor thodu from Ulloor thodu to Puthenpalam” – എന്ന 900 ലക്ഷം രൂപയുടെ പ്രവൃത്തി ആരംഭിച്ചിട്ടുണ്ട്.</p>
(സി)	<p>പ്രസ്തുത മണ്ഡലത്തിൽ 2021 ഏപ്രിലിന് ശേഷം വകുപ്പ് നേരിട്ടും വകുപ്പിന് കീഴിലെ മിഷനുകൾ, ഏജൻസികൾ, അതോറിറ്റികൾ എന്നിവ മുഖേനയും പൂർത്തീകരിച്ച പദ്ധതികളുടെ വിശദാംശങ്ങൾ, ഫണ്ട്, ഭരണാനുമതി തുക, എസ്റ്റിമേറ്റ് തുക, ചെലവഴിച്ച തുക എന്നിവ സഹിതം ലഭ്യമാക്കാമോ?</p>	(സി)	<p>മണ്ഡലത്തിൽ 2021 ഏപ്രിലിന് ശേഷം വകുപ്പ് നേരിട്ടും വകുപ്പിന് കീഴിലെ മിഷനുകൾ, ഏജൻസികൾ, അതോറിറ്റി കൾ എന്നിവ മുഖേനയും പൂർത്തീകരിച്ച പദ്ധതികളുടെ വിശദാംശങ്ങൾ, ഫണ്ട്, ഭരണാനുമതി തുക, എസ്റ്റിമേറ്റ് തുക, ചെലവഴിച്ച തുക എന്നിവ അനുബന്ധം (ബി) ആയി ചേർത്തിരിക്കുന്നു.</p>

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം (എ)

വട്ടിയൂർക്കാവ് നിയോജക മണ്ഡലത്തിൽ ജലവിഭവ വകുപ്പ് നേരിട്ടും വകുപ്പിന് കീഴിലെ മിഷനുകൾ, ഏജൻസികൾ, അതോറിറ്റികൾ എന്നിവ മുഖേനയും നടപ്പാക്കി വരുന്ന പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി ചുവടെ ചേർക്കുന്നു.

ജലസേചന വകുപ്പ്

Sl. No.	Name of work	Estimate amount (lakhs)	% of completion	Remarks
1	Construction of Check Dam in Karamana River downstream of Vellaikadau bridge in Vattiyoor kavu Constituency	94.50	75%	Work in progress
2	Protection of left bank of Killi river u/s of Manikandeswaram bridge in Vattiyoor kavu Constituency.	89.24	40	Work in progress
3	Protection of right bank of Killiyar near Maruthankuzhi area in Vattiyoor kavu Constituency.	150.00	100	Work completed
4	Flood mitigation works in TVPM 2021-Emergency jungle clearance and removal of deltas in Killi river b/w Vazhayila and Pallathukadavu – Phase I	31.15	90	Work in progress
5	Flood mitigation works in TVPM City Phase II – Urgent protection works to the left bank of Killi river from d/s of Thozhuvancode bridge – Reach 1	40.00	40	Work in progress
6	Flood mitigation works in TVPM City – Phase II – Urgent protection works to the left bank of Killi river from d/s of Thozhuvancode Bridge – Reach II	40.00	40	Work in progress
7	Flood mitigation works in TVPM city – Phase II – Urgent protection works to the left bank of Killi river from d/s of Thozhuvancode bridge – Reach III.	40.00	80	Work in progress
8	Flood mitigation works in TVPM city – Urgent side protection to left bank of Killi river u/s of Mannamoola Bridge	35.00	25	Work in progress

9	Urgent rectification of damaged bund b/w Manikandeswaram and Cherupalod on left bank of Killi river in Vattiyoor kavu LA – Phase I.	40.16	75	Work in progress
10	Flood mitigation works in TVPM City – urgent side protection on the left bank of Killi river near Cherupalodu 3rd Reach.	31.246	15	Work in progress
11	FD – Protection works to the left bank of Killi river near Sree Chithra Nagar, Edapazhanji u/s of Pangode bridge in TVPM Corporation.	10.71		Work stand still due to public objections
12	Improvements to Ulloor thodu from Ulloor thodu to Puthenpalam	900.00		Work started

വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ നാഷണൽ ഹൈഡ്രോളജി പ്രോജക്ടിന്റെ കീഴിൽ 2021-22 കാലയളവിൽ കിള്ളിയാറിൽ ജലനിരപ്പ് അളക്കുന്നതിനു വേണ്ടി ഓട്ടോമാറ്റിക് വാട്ടർലെവൽ റെക്കോർഡർ മരുതൻകുഴി പാലത്തിൽ സ്ഥാപിച്ചിട്ടുണ്ട്. കൂടാതെ മഴയുടെ തോത് ലഭിക്കുന്നതിന് വേണ്ടി മരുതൻകുഴിയിൽ ടിപ്പിംഗ് ബക്കറ്റ് റെയിൻ ഗേജ് സ്ഥാപിച്ചിട്ടുണ്ട്.

ഹരിതകേരളം മിഷന്റെ നേതൃത്വത്തിൽ വട്ടിയൂർക്കാവ് നിയോജക മണ്ഡലത്തിൽ എം.എൽ.എ യുടെ പ്രാദേശിക വികസന ഫണ്ട് ഉപയോഗിച്ച് ഹയർ സെക്കന്ററി സ്കൂളുകളിൽ പ്രാഥമിക ജലഗുണനിലവാര നിർണ്ണയ ലാബുകൾ സ്ഥാപിക്കുന്ന പദ്ധതിയുടെ ഭാഗമായി ജി.എം.ജി.എച്ച്.എസ്.എസ്, പട്ടം, ജി.ജി.എച്ച്.എസ്.എസ് പേരൂർക്കട എന്നിവിടങ്ങളിൽ പ്രാഥമിക ജലഗുണനിലവാര ലാബുകൾ സ്ഥാപിക്കുന്ന പ്രവർത്തനം പൂർത്തിയായിട്ടുണ്ട്.

കേരള വാട്ടർ അതോറിറ്റി

തിരുവനന്തപുരം ശുദ്ധജലവിതരണ പദ്ധതിയുടെ ശാക്തീകരണത്തിന്റെ ഭാഗമായി തിരുവനന്തപുരം നഗരത്തിലും സമീപ പ്രദേശങ്ങളിലും കുടിവെള്ളമെത്തിക്കുന്നതിനായി പേരൂർക്കട മുതൽ മൺവിള വരെയുള്ള കാലപ്പഴക്കം ചെന്ന പ്രധാന പി.എസ്.സി.ജലവാഹിനിക്കുഴലുകൾ മാറ്റി പുതിയ മൈൽഡ് സ്റ്റീൽ ശുദ്ധജല വാഹിനിക്കുഴലുകൾ സ്ഥാപിക്കുന്ന പദ്ധതിയ്ക്ക് കിഫ്ബി വഴി 63.72 കോടി രൂപയുടെ ഭരണാനുമതി നൽകുകയും 38% പ്രവൃത്തികൾ പൂർത്തീകരിക്കുകയും ചെയ്തു.

വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ നടപ്പിലാക്കി വരുന്ന മറ്റു പദ്ധതികൾ ചുവടെ ചേർക്കുന്നു.

2019-2020			
SI No	Name of Work	A.S.Amount (Rs in lakh)	Status of Work
Sewerage Works			
1	State Plan -Supplying and installation of Diesel generators for Sewage Pump Houses at Pattoor, Plamood, Murinjapalam, Kannamoola	56.00	Completed. Trial run in progress
2	State Plan-Supply and installation of sewage pumpsets for Kannammoola and Murinjapalam Pump House	42.53	Pump set installed at Murinjapalam pump house and pump erection in progress under Kannammoola pump house.
3	State Plan- Reconstruction of old dilapidated man holes and raising of manholes under sewerage section, Sasthamangalam	50.00	Completed
4	State Plan -(69) Renovation of civil structures Renovation of Sewerage Division office building, Pump house Pattoor	15.00	Completed
2020-21			
1	State Plan-TSS - Providing and laying 200mm dia SW branch sewer line in Parayattil Lane Residence Association Area at Muttada	53.10	completed
2	State Plan- TSS – Replacing of old and damaged 150 mm s w sewer line with 300 mm s w sewer line from Observatory lane to Lenin nagar under Sewerage Section, Sasthamangalam	23.75	completed
3	State Plan-TSS –Reconstruction of old dilapidated brick manholes with R C C and Raising of manhole covers in the Central R C area under Sewerage Section , Sasthamangalam.	43.82	completed
4	State Plan-TSS –Reconstruction of old dilapidated brick manholes with R C C and raising of manhole covers in the West R C area under Sewerage Section ,Sasthamangalam.	40.18	completed
5	MLA SDF - 2020 - 21 - TSS - Rehabilitation of 150mm dia sewer main and brick man holes with 200mm pipe and concrete man holes at Kannanvilakom lane from GRA 146 to Gaureesapattom	5.98	completed
6	MLA-SDF -Vattiyoorkavu Constituency Laying 200mm dia SW sewer line towards Karithodu - Kanjirampara	23.30	completed
7	MLA - ADS - Vattiyoorkavu Constituency - Laying 200mm dia SW branch line at VKP housing colony Kanjirampara	36.00	completed
8	MLA - ADS - 2020-21 - Vattiyoorkavu Constituency - TSS - Replacing of old and damaged 150 mm SW sewer line with 300 mm SW sewer line near Sreekrishna Swami Temple, Ambalamukku, underSewerage Section, Sasthamangalam	42.46	Agreement executed
2021-22			
1	State Plan-TSS - D Block - Zone II - Supplying Conveying and Laying 700mm dia RCC NP3 pipe sewer trunk main II from Murinjapalam to Kannamoola - Ch 0 to 342m	146.00	4% completed

2	State Plan-TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers in the Right RC Area under Sewerage Section Sasthamangalam	43.94	Completed
3	State Plan-TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers in the Left RC Area under Sewerage Section Sasthamangalam	44.06	Completed
4	State Plan-TSS - D Block - Zone II - Supplying conveying and laying 700 mm dia RCC NP3 pipe sewer Trunk main II from Murinjapalam towards Kannammoola Ch. 342 M to 952 M - land acquisition cost	381.00	LA in progress. Initial stage
5	State Plan-TSS -Providing and laying 150mm SW branch sewer line (six branches) in Chenneseri lane in Maruthamkuzhi residents Association	44.00	Completed
6	State Plan-TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers in the West RC Area under Sewerage Section Sasthamangalam	43.94	Completed
7	State Plan-TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers in the Central RC Area under Sewerage Section Sasthamangalam	43.94	Completed
8	State Plan-TSS - Providing and laying 200mm SW sewer line in Kedaram line near Murinjaplam from KRA 161 to 167 in Pattom ward under Sewerage Section Sasthamangalam	15.33	Completed
9	State Plan-TSS-Replacing of old and damaged 150 mm SW sewer line with 200 mm SW sewer line from Maruthankuzhy Ganapathy temple Jn through side of Kochar Road to Triveni Lane and replacing of old and damaged 150 mm SW sewer line with 250 mm sewer line at Panickers lane F lane under Sewerage Section Sasthamangalam	60.00	25 % completed
10	State Plan-TSS- Providing sewer lines at Kadappathala lane in Oolampara Sasthamangalam Pippinmoodu Road	79.30	48% completed
11	State Plan 2021-22 - Sewerage Schemes of Kerala Water Authority - TSS - E Block zone 2nd reach and balance of 3rd zone - Land already taken in advance possession by KWA for laying 300mm RCC pipes in Peroorkada Mannammoola area - Land Acquisition charges	26.00	LA in progress
12	State Plan-TSS-Providing and laying 200mm SW sewer line from RP lane towards Kuravankonam main line under Sewerage Section, Sasthamangalam	43	Completed
13	State Plan-TSS - Providing and laying 200 mm SW sewer line from DBRA 93 at Devaswom Board Jn,Nanthancode by replacing old damaged 150mm sewer line under Sewerage Section,Sasthamangalam	11.48	Completed
14	State Plan-TSS-Providing and laying200mm SWsewer line at Regent Court lane, Kuravankonam under Sewerage Section, Sasthamangalam.	14.62	50% completed
15	State Plan-TSS-Replacing of old and damaged 150 mm SW sewer line with 300 mm SW sewer line,near Sreekrishna Swami Temple, Ambalamukku from East Nada to Murali lane, under Sewerage section, Sasthamangalam	13.21	Work tendered

16	State Plan-TSS-Providing and laying 200 mm SW sewer line from House No.VRA-14 to VRA-37 in Madancovil Lane Vellayambalam under Sewerage Section, Sasthamangalam	30.55	Awaiting tar cut sanction from Corporation
17	State Plan-TSS-Providing and laying 200 mm SW sewer line at Puthupalli Lane from House No.PRA-68 at Chalakuzhy under Sewerage Section, Sasthamangalam	11.15	Completed
18	State Plan-TSS-Replacing of old damaged 150 mm, SW sewer line with 250 mm SW sewer line at Panicker's Lane C-Lane under Sewerage Section, Sasthamangalam	47.84	45% completed
19	State Plan-TSS -Providing and laying 200 mm SW sewer line at Thamarabthagam near pond, Kumarapuram under Sewerage Section, Sasthamangalam	25.61	99% completed
20	State Plan-TSS- Providing and laying 200 mm SW sewer line at Koonamkulam lane from KPRAA-56(8) and Pottakuzhi Jeevan Nagar-Karimbichivilla under Sewerage Section,Sasthamangalam	27.6	Agreement executed
21	State Plan-TSS- Providing and laying 300 mm and 250 mm SW sewer line at Koonamkulam Lane from pond to Paloor Lane by replacing old damaged undersized pipes under Sewerage Section, Sasthamangalam (Reach I)	47.9	Agreement executed
22	State Plan-TSS- Providing and laying 250 mm SW sewer line at Koonamkulam Lane from pond to Paloor Lane by replacing old damaged undersized pipes under Sewerage Section,Sasthamangalam(Reach II)	49.87	Agreement executed
23	State Plan-TSS- Providing sewer line towards House no.RNRA 21 to 25 C,D,E Lane and RNRA E7 of Resmi Lane Muttada	19.9	Tendered. 2 offersreceived. Opening on 23.06.22
24	State Plan-TSS-Providing and laying 200mm dia SW sewer branch line at Pallivila Lane and branches of Mythiri Lane in Kuravankonam-Ambalamukku Road	14.9	Tendered
25	State Plan-TSS-Standardization of electrical installation of 315 KVA substation at Kannammoola pump house	9.65	Tendered
2022-2023			
1	T S S -STATE PLAN-2022-23-Providing and laying 200mm SW Sewer line at D- Lane (SEKT D1 to D6) and L-Lane (L1 to L6) in Kurups lane,and Sreerangam lane House no. A-40 to 50 in Sasthamangalam ward and Jagathy near UP school House no. SKNRA 129 to 134(A) in Jagathy ward, under Sewerage section Sasthamangalam	40.1	Tendered
2	State plan 2022-23-T S S - Replacing of old and damaged 225 mm SW sewer line with 300 mm s w sewer line , Mangalam lane in Sasthamangalam Ward under Sewerage section , Sasthamangalam	138.08	Tendered
3	STATE PLAN 2022-23- T S S- Replacing of old and damaged 100 mm s w sewer line with 200 mm s w sewer line at Bains Compound and Clif house area in Nanthancode ward under Sewerage section ,Sasthamangalam	143.58	Tendered

Water Supply			
2019-20			
1	TWSS-Retarring and resurfacing of WTP and PTP subdivision premise	33.2	completed
2	State Plan 2019-20 "TWSS renovation, rewiring of PTP Sub Division Building, Rewiring of Maruthankuzhy C & D Quarters and construction of Toilet at Nettyam Booster Pump House	18.36	No offer after repeated tender calls
2020-21			
1	State Plan 2020-21"Supply, Erection and Commissioning of new 40 HP Centrifugal pumpset at Nettayam Booster Pump House	8.06	ongoing
2	State Plan 2020-21-Mace. of TWSS - Urgent Replacing of existing frequent bursting 280mm PVC JICA land lane in Vattiyoorkavu Junction to Machadimoodu width 300mm dia Pipe"	61.68	ongoing
3	State Plan 2019-20 "urgent rewiring and electrification of Maruthankuzhy C & D Quarters	6.5	No offer received after repeated tender calls
4	State Plan 2020-21"Supply, Erection and Commissioning of new 10 HP Submessible pumpset a Manalayam Pump House	2.25	completed
2021-22			
1	TWSS- Supply, erection, testing & commissioning of 1 No of Flash mixer unit and supplying, conveying & installation of 4 Nos of Alum lime unit at Paramala plant under Karamana Maintenance Section under PTP Sub Division	3.94	Tendered no offer received
2	TWSS- Rewiring, electrification of 16 MLD,13.5 MLD Plant, GL tank, Nettayam and Manalayam Pump House under PTP Subdivision.	19.31	Tendered no offer received
3	TWSS- Modernization of water treatment plantsat PTP-Supply and erection of Chlorine leak absorption system under PTP Sub Division.	24.3	Tendered no offer received
4	TWSS- Supply ,erection,testing and commissioning of 2Nos of flash mixer units in 16 MLD WTP at PTP Nagar under PTP Sub Division.	1.65	Tendered no offer received
5	TWSS- Supply and fixing of Panel board at Kundamankadavu pump house for 16MLD WTP under PTP Subdivision.	11.2	Tendered no offer received
6	TWSS- Supply ,erection and commissioning of new 120HP VT pumpset with softstarter at Kundamankadavu pump house for 13.5MLD WTP at PTP NAGAR	26	Tendered no offer received
7	Providing CCTV security system installation of WTP (16 & 13.5 MLD) GL tank and pump house under thirumala	2.5	Ongoing
2022-23			
1	Replacement of filter media with Anthracite and renovation of filter bed of 13.5 MLD and 16 MLD WTP at PTP	169.57	TS to be issued
നീക്ഷേപ പ്രവൃത്തികൾ			
S0548 2021-22			
1	കരിമംകളം പ്രദേശത്ത് ഒരു പ്രവൃത്തി	4.8	പ്രവൃത്തി പുരോഗമിച്ചു വരുന്നു
2	നെട്ടയം വാർഡിൽ ചെന്നിക്കോണം പറയടി പ്രദേശത്ത് 2,70,000/- രൂപയുടെ പ്രവൃത്തി	2.54	പ്രവൃത്തി പുരോഗമിച്ചു വരുന്നു
3	വലിയവിള വാർഡിൽ വിവിധ ഇടവഴികളിലായി 13,62,000/- രൂപയുടെ ഒരു പ്രവൃത്തി	12.84	പ്രവൃത്തി പുരോഗമിച്ചു വരുന്നു

4	ഇരുത്തുമൂല ശാസ്താനഗർ പ്രദേശത്ത് 8,10,000/- രൂപയുടെ പ്രവൃത്തി	8.1	പ്രവൃത്തി പുരോഗമിച്ചു വരുന്നു
5	മേലെ കുഴിയിലെ ലൈൻ കാഞ്ഞിരംപാറ മരുതൻകുഴി	10.25	പ്രവൃത്തി പുരോഗമിച്ചു വരുന്നു
6	നെട്ടയം വാർഡിൽ വിവിധ വഴികൾ	11.69	പ്രവൃത്തി പുരോഗമിച്ചു വരുന്നു
7	കൊടുങ്ങാൻതൂർ വിവിധ വഴികൾ	11.85	ടെൻഡർ നടപടികൾ പുരോഗമിച്ചു വരുന്നു
8	പൂജപ്പുര വിവിധ വഴികൾ	10.44	ടെൻഡർ നടപടികൾ പുരോഗമിച്ചു വരുന്നു
9	മുടവൻമുകൾ വിവിധ വഴികൾ	18.9	ടെൻഡർ നടപടികൾ പുരോഗമിച്ചു വരുന്നു
10	വാഴോട്ടുകോണം പഞ്ചമി ലെയിനിൽ പപ്പോട് സൗത്ത് പ്രദേശത്ത് 14,34,000/- രൂപയുടെ ഒരു പ്രവൃത്തി	14.34	ടെൻഡർ നടപടികൾ പുരോഗമിച്ചു വരുന്നു
11	പുന്നക്കാമുകൾ വിവിധ വഴികൾ	1.31	ടെൻഡർ നടപടികൾ പുരോഗമിച്ചു വരുന്നു
S0070 2020-21			
1	വലിയവീള വിവിധ വഴികൾ	8.97	പൂർത്തീകരിച്ചു
2	a) കുതിരക്കാട് ലൈനിൽ പ്രവൃത്തി	6.86	പൂർത്തീകരിച്ചു
3	b) തിരുമല സെക്ഷനിൽ വിവിധവഴികൾക്കായി പ്രവൃത്തി	6.37	പൂർത്തീകരിച്ചു
4	d) പാങ്ങോട് വാർഡിൽ വിവിധ ഇടവഴികളിലായി	9.68	പൂർത്തീകരിച്ചു
5	e) കാഞ്ഞിരംപാറ വാർഡിൽ തൊഴുവൻകോട് എടപ്പറമ്പ് റോഡിൽ പ്രവൃത്തി	23.51	പൂർത്തീകരിച്ചു
6	f) ഇരുത്തുമൂല വാർഡിൽ എം.ജി നഗർ പ്രദേശത്ത് പ്രവൃത്തി	1.93	പൂർത്തീകരിച്ചു
7	g) വാഴോട്ടുകോണം വാർഡിൽ വലിയവീട് ലെയിനിൽ ഒരു പ്രവൃത്തി	11.01	പൂർത്തീകരിച്ചു
8	h) നെട്ടയം വാർഡിൽ ചെന്നിക്കോണം പറയടി തിരുമല പ്രദേശത്ത് ഒരു പ്രവൃത്തി	25.43	പൂർത്തീകരിച്ചു
9	i) കാച്ചാണി മൂന്നാംമുക്ക് ആലുമുകൾ, അരുവിക്കരക്കോണം പ്രദേശത്ത് വാർഡിൽ പ്രദേശത്ത് ഒരു പ്രവൃത്തി	11.25	പൂർത്തീകരിച്ചു
10	j) നെട്ടയം 2020/12663 വെട്ടിക്കോണം ശ്രീനഗർ പ്രദേശത്ത് ഒരു പ്രവൃത്തി	4.51	പൂർത്തീകരിച്ചു
11	k) കാച്ചാണി വിവിധ വഴികൾക്കായി പ്രവൃത്തി	6.37	പൂർത്തീകരിച്ചു
12	l) വാഴോട്ടുകോണം 2020/6374 അമൃത നഗർ പ്രദേശത്ത് പ്രവൃത്തി	2.52	പൂർത്തീകരിച്ചു
13	m) PTP Nagar - 2020/11874 - ഡോ. ഗുണശേഖരൻ ലെയിൻ ഉല്ലാസ് നഗർ പ്രദേശത്ത് പ്രവൃത്തി	2.82	പൂർത്തീകരിച്ചു
14	n) പാങ്ങോട് വാർഡിൽ വിവിധ ഇടവഴികളിലായി പ്രവൃത്തി	7.28	പൂർത്തീകരിച്ചു
15	o) വലിയവീള തിരുമല സെക്ഷനിൽ വിവിധ ഇടവഴികളിലായി 6,97,000/- രൂപയുടെ പ്രവൃത്തി	6.97	പൂർത്തീകരിച്ചു
16	p) വലിയവീള തിരുമല സെക്ഷനിൽ 2020/25635 വിവിധ ഇടവഴികളിലായി പ്രവൃത്തി	12.84	പൂർത്തീകരിച്ചു

S0048 2019-20			
1	പദ്ധതി നമ്പർ S0911/19-ൽ കരിമൺകളം സ്ഥലത്ത് 8,37,000/- രൂപയുടെ ഒരു പ്രവൃത്തി	8.37	പൂർത്തീകരിച്ചു
2	പുന്നക്കാമുകൾ വിവിധ പ്രദേശങ്ങൾ മുടവൻമുകൾ- ലക്ഷ്മി വിളാകം അമ്പാടി ലൈൻ ദേവി നഗർ	10	പൂർത്തീകരിച്ചു
3	മുടവൻമുകൾ- ലക്ഷ്മി വിളാകം	1.32	പൂർത്തീകരിച്ചു
4	മുടവൻമുകൾ- അമ്പാടി ലൈൻ	2.48	പൂർത്തീകരിച്ചു
5	മുടവൻമുകൾ- ദേവി നഗർ	0.11	പൂർത്തീകരിച്ചു
6	കാഞ്ഞിരംപാറ വിവിധ വഴികൾ	6.37	പൂർത്തീകരിച്ചു
7	തുരുത്തം മൂല വിവിധ വഴികൾ	6.37	പൂർത്തീകരിച്ചു
8	നെട്ടയം വിവിധ വഴികൾ	6.37	പൂർത്തീകരിച്ചു
9	കാച്ചാണി വിവിധ വഴികൾ	6.37	പൂർത്തീകരിച്ചു
10	വാഴോട്ടുകോണം വിവിധ വഴികൾ	6.37	പൂർത്തീകരിച്ചു
11	വട്ടിയൂർക്കാവ് വിവിധ വഴികൾ	6.37	പൂർത്തീകരിച്ചു
12	പി ടി പി കേശവൻ നായർ റോഡ്	12.43	പൂർത്തീകരിച്ചു
13	പാങ്ങോട് വിവിധ വഴികൾ	7.3	പൂർത്തീകരിച്ചു
14	തിരുമല വിവിധ വഴികൾ	6.97	പൂർത്തീകരിച്ചു
15	വലിയവില വിവിധ വഴികൾ	6.97	പൂർത്തീകരിച്ചു
16	പൂജപ്പുര വിവിധ വഴികൾ	17.15	പൂർത്തീകരിച്ചു
17	പൊന്നമംഗലം വിവിധ വഴികൾ	6.37	പൂർത്തീകരിച്ചു
18	പുന്നക്കാമുകൾ വിവിധ വഴികൾ	3.06	പൂർത്തീകരിച്ചു
P H Div North, Tvm			
19	ഡിപ്ലോസിറ്റ് വർക്ക് - തിരുവനന്തപുരം കോർപ്പറേഷനിലെ പട്ടം വാർഡിലെ കോസ്റ്റോ ഹോസ്പിറ്റലിന് എതിർവശം കുഴി വയൽ ലൈനിൽ 110 mm PVC പൈപ്പ് സ്ഥാപിക്കുന്ന പ്രവർത്തി.	20.69	മെയിൻ പൈപ്പ് ലൈൻ നീളം കൂട്ടുന്നത് പൂർത്തിയായി
2019-20			
1	TWSS -പേരൂർക്കട സെക്ഷന്റെ കീഴിലുള്ള കുടപ്പനക്കുന്ന് ബുസ്റ്റർ പമ്പ് ഹൗസിൽ ട്രോയ്ലറ്റ് നിർമ്മാണം	2.2	ദർഘാസിൽ ആരം പങ്കെടുത്തില്ല
2	TWSS - പഴയതും കേടായതുമായ 100mm എസി പൈപ്പ് മാറ്റി സ്ഥാപിക്കൽ, 950m 200mm DI, 110mm pvc (950m വീതം) അമ്പലമുക്ക് സാന്ത്വന ജംഗ്ഷൻ മുതൽ പറമ്പുകോണം വരെ	141.12	പൂർത്തിയായി
2020-21			
1	കുടപ്പനക്കുന്ന് പമ്പ് ഹൗസിനായി പുതിയ 90 എച്ച്പി സെൻട്രിഫ്യൂഗൽ പമ്പ് സെറ്റിന്റെ സ്ഥാപിക്കുന്ന പ്രവർത്തി	15.83	പൂർത്തിയായി
2	പേരൂർക്കട - പൈപ്പിന്റുട് റോഡിൽ 160 mm പിവിസി പൈപ്പ് സ്ഥാപിക്കുന്ന പ്രവർത്തി.	368.5	ദർഘാസിൽ ആരം പങ്കെടുത്തില്ല. എസ്റ്റിമേറ്റ് റിവൈസ് ചെയ്തു തുടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു

2021-22			
1	സംസ്ഥാന പദ്ധതി 2021-22- ഉൽപ്പാദനത്തിന്റെയും പ്രക്ഷേപണത്തിന്റെയും ഒപ്റ്റിമൈസേഷൻ: നിലവിലുള്ള WSS-ൽ പഴയ പൈപ്പുകൾ മാറ്റിസ്ഥാപിക്കൽ - TWSS-പഴയ കേടായ 80mm എസി പൈപ്പ് മാറ്റി 110 mm PVC ഉപയോഗിച്ച് വിക്രമപുരം ജങ്ഷനിൽ നിന്ന് അപ്പർ മേരിഡിയൻ റോഡിലേക്ക്	27	പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്
2022-23			
1	സംസ്ഥാന പദ്ധതി 2022-23 - തിരുവനന്തപുരത്ത് പാളയത്തുള്ള പോലീസ് ക്വാർട്ടേഴ്സിന്റെ ആന്തരിക റോഡുകളിൽ പഴയ എസി മെയിൻ മാറ്റി 110 എംഎം പിവിസി പൈപ്പുകൾ സ്ഥാപിക്കുന്നു.	35	ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്
2	സംസ്ഥാന പദ്ധതി 22-23 - വഴുതക്കാട് വാർഡിനു കീഴിലുള്ള ഇടപ്പഴിഞ്ഞി റോഡിൽ വഴുതക്കാടിന് ഇരുവശങ്ങളിലും പുതിയ ജലവിതരണ ലൈനുകൾ നൽകൽ	190.16	ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്

അനുബന്ധം (ബി)

വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ 2021 ഏപ്രിലിന് ശേഷം പൂർത്തീകരിച്ച പദ്ധതികളുടെ വിശദാംശങ്ങൾ ചുവടെ ചേർക്കുന്നു.

ജലസേചന വകുപ്പ്

ക്രമ നം	പ്രവൃത്തിയുടെ പേര്	ഫണ്ട്	ഭരണാനുമതി തുക (ലക്ഷം)	എസ്റ്റിമേറ്റ് തുക (ലക്ഷം)	ചെലവഴിച്ച തുക (ലക്ഷം)
1	Construction of side protection wall and covering slab to Irukunnam thodu near Irukunnam temple in Nettayam ward in Thiruvananthapuram Corporation	Non plan	10.45	10.45	10.23
2	SDRF_MISubdiv_Tvpm-Rectification of damaged right bund at unprotected portion of Mannammoola-Edakulam thodu behind Mental Hospital, Peroorkada in Tvpm Coptn	do	3.00	3	2.99
3	LAC-ADS Repair and Strengthening of collapsed and damaged side wall at u/s of Marapalam at emergency reaches in Pattom thodu, Tvpm Copn.	do	27	27	26.72
4	Construction of side wall of Kadappathala pipinmoodu thodu near Pippinmoodu Jn at Sasthamangalam ward, TVPM Crptn	do	16.40	16.40	16.11
5	Improvements to right bank of Pattom thodu and construction of retaining wall on the U/S of Plamoodu bridge in TVPM Corporation	do	12.50	12.50	11.32
6	Construction of protection wall in Kunnukuzhy thodu at Moolavilakam, Ayyankali Nagar in Vattiyoorkavu LA Constituency	do	18.50	18.50	13.49
7	Renovation of Chemrakkulam at Vattiyoorkavu, in Thiruvananthapuram Corporation	Plan	30.00	30.00	29.69
8	FC – Work protection work on the left bank of Killi river near Cherupalod second reach in TVPM	Non plan	25.00	25.00	22.61
9	Protection of Right bank of Killiyar near Maruthankuzhi area in Vattiyoorkavu Constituency.	Plan	150.00	112.83	112.83

കേരള വാട്ടർ അതോറിറ്റി

SI No	Name of Work	AS Amount (Rs in lakh)	Estimate amount (Rs in lakh)	Expenditure (Rs in lakh .)
	Sewerage Works			
1	AMRUT 2015-16-SAAP -TSS- D BlockZone II Supplying,conveying Laying and jointing 700 mm dia RCC NP3 pipe sewer trunk main II from Murinjapalam- Kannammoola Ch.952m to 1334m 2 TSS- D Block Zone II - Supplying,conveying Laying and jointing 700 mm dia RCC NP3 pipe sewer trunk main II from Murinjapalam-Kannammoola Ch.1334m to1728m	164.00	164.00	153.85
2	MLA SDF - 2020 - 21 - TSS - Rehabilitation of 150mm dia sewer main and brick man holes with 200mm pipe and concrete man holes at Kannanvilakom lane from GRA 146 to Gauresapattom	5.98	5.98	4.68
3	MLA-SDF -Vattiyoorkavu Constituency Laying 200mm dia SW sewer line towards Karithodu - Kanjirampara	23.30	23.30	Bill under scrutiny
4	MLA - ADS - Vattiyoorkavu Constituency - Laying 200mm dia SW branch line at VKP housing colony Kanjirampara	36.00	36.00	30.49
5	State Plan 2019 - 2020 TSS - Renovation of Sewerage Division Office Building at pattoor.	15.00	15.00	12.77
6	State Plan-2020-21-TSS - Providing and laying 200mm dia SW branch sewer line in Parayattil Lane Residence Association Area at Muttada	53.10	53.10	49.44
7	State Plan-2020-21-TSS – Reconstruction of old dilapidated rick manholes with R C C and Raising of manhole covers in the West R C area under Sewerage Section , Sasthamangalam.	40.18	40.18	Bill under preparation
8	State Plan - 2016-17- TSS - Construction of Manholes and laying 150 mm SW sewer line from Pattom Marapalam Road near Balasubramaniya temple lane,Iswarya lane and Bund road	21.05	21.05	Bill under preparation
9	TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers in the Right RC Area under Sewerage Section Sasthamangalam	43.94	43.94	Bill under preparation
10	TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers in the Left RC Area under Sewerage Section Sasthamangalam	44.06	44.06	Bill under preparation
11	TSS -Providing and laying 150mm SW branch sewer line (six branches) in Chenneseri lane in Maruthamkuzhi residents Association	44.00	44.00	Bill under preparation

12	TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers in the West RC Area under Sewerage Section Sasthamangalam	43.94	43.94	Bill under preparation
13	TSS - Reconstruction of old dilapidated brick manholes, raising of manholes and replacement of RCC covers with CI covers in the Central RC Area under Sewerage Section Sasthamangalam	43.94	43.94	Bill under preparation
14	TSS - Providing and laying 200mm SW sewer line in Kedaram line near Murinjaplam from KRA 161 to 167 in Pattom ward under Sewerage Section Sasthamangalam	15.33	15.33	10.25
15	TSS-Providing and laying 200mm SW sewer line from RP lane towards Kuravankonam main line under Sewerage Section, Sasthamangalam	43	43	32.7
16	TSS - Providing and laying 200 mm SW sewer line from DBRA 93 at Devaswom Board Jn,Nanthancode by replacing old damaged 150mm sewer line under Sewerage Section, Sasthamangalam	11.48	11.48	Bill under preparation
17	TSS-Providing and laying 200 mm SW sewer line at Puthupalli Lane from House No.PRA-68 at Chalakuzhy under Sewerage Section, Sasthamangalam	11.15	11.15	Bill under preparation

കുടിവെള്ള പദ്ധതികൾ

1	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂസിറ്റ് പ്രവൃത്തി - പ്രോജക്ട് നമ്പർ എസ് 0048/20 - ബ്രാഹ്മിൻകൊളനി ഡി ലെയിനിനു പുതിയ 90 എം എം പി വി സി പൈപ്പ് സ്ഥാപിക്കൽ	8.59	8.59	6.76
2	09-UWSS-2015-16-വഴുതക്കാട് വാർഡിലെ ഊറ്റുകുഴിക്ക് സമീപം ബേക്കറി ജംഗ്ഷൻ, ചെമ്പക നഗർ വരെ ജലവിതരണ ലൈൻ നീട്ടൽ	3.06	3.06	3.86
3	സംസ്ഥാനപദ്ധതി -2017-18-JNNURM പദ്ധതിക്ക് കീഴിൽ രാധാകൃഷ്ണൻ മെയ്ലിൽ നിലവിലുള്ള പൈപ്പുകൾ പരസ്പരം ബന്ധിപ്പിക്കുകയും പുതിയ ലൈനുമായി ബന്ധിപ്പിക്കുകയും ഹൗസ് കണക്ഷൻ മാറ്റുകയും ചെയ്യുന്നു	8.56	8.56	5.58
4	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂസിറ്റ് വർക്ക് - പ്രോജക്ട് നം. 2146/15 - വി.ജെയിലെ സി സ്കീറ്റിനൊപ്പം പഴയ ജി.ഐ മെയിനിൻപകരം പി.വി.സി പൈപ്പുകൾ. കവടിയാർ വാർഡിലെ വെള്ളയമ്പലംപാത	4.9	4.9	3.52
5	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂസിറ്റ് വർക്ക്- പ്രോജക്ട് നം. എസ് 0048/20 - ശാസ്താംഗലം വാർഡിലെ ഗാന്ധിനഗറിലെ മൂന്നാമത്തെ തെരുവിലൂടെയുള്ള പഴയ ജിഐ സർവീസ്മെയിൻ, ഇന്റർകണക്ഷൻ എന്നിവ മാറ്റി ജെഐസിഎ ലൈനുമായി ബന്ധിപ്പിക്കുന്നു	14.48	14.48	10.57
6	തിരുവനന്തപുരം കോർപ്പറേഷൻ നിക്ഷേപം - കേശവദാസപുരം വാർഡിലെ ജ്യോതി നഗറിൽ ജലവിതരണം മെച്ചപ്പെടുത്തുന്നതിനായി പുതിയ 90 എംഎം പി വി സി പൈപ്പ് സ്ഥാപിക്കൽ	3.75	3.75	2.83

7	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂട്ടി വർക്ക് - പ്രോജക്ട് നമ്പർ. എസ് 0048/20 - തിരുവനന്തപുരം വഴുതക്കാട് വാർഡിലെ ഫോറസ്റ്റ് ഓഫീസ് ലെയിനിലേക്കുള്ള ജലവിതരണം മെച്ചപ്പെടുത്തൽ	13.73	13.73	10.79
8	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂട്ടി പ്രവൃത്തി - പേരൂർക്കട സെക്ഷന്റെ കീഴിലുള്ള കടപ്പനക്കന്ന് വാർഡിലെ കൈരളി നഗർ പേരൂർക്കടയിലേക്കുള്ള ജലവിതരണം മെച്ചപ്പെടുത്തൽ	4.98	4.98	5.14
9	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂട്ടി വർക്ക് - പ്രോജക്ട് നമ്പർ 1031/17 - കേശവദാസപുരം വാർഡിലെ 90 എം എം പി വി സി പൈപ്പ് ഉപയോഗിച്ചുമാങ്കളം ലെയ്റ്റിൽ (കിഴക്കേപട്ടം റസിഡൻസ് അസോസിയേഷൻ) പഴയ പിവിസി ലൈൻ മാറ്റി സ്ഥാപിക്കൽ	2.13	2.13	2.07
10	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂട്ടി വർക്ക് - പ്രോജക്ട് നമ്പർ എസ് 0070/21 - വിനായക നഗറിലെ ജലവിതരണം മെച്ചപ്പെടുത്തൽ - തിരുവനന്തപുരം കോട്ടൺ ഹിൽ ജംഗ്ഷൻ സമീപം വഴുതക്കാട് വാർഡ് നിലവിലുള്ള ലൈനുമായി ഇന്റർ കണക്ഷൻ ജീക്ക ലൈൻ നൽകുന്നു	8.2	8.2	3.83
11	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂട്ടി വർക്ക് - പ്രോജക്ട് നമ്പർ എസ് 0070/21 - പഴയ എസി മെയിനിൻപ കരം 110 എംഎം പിവിസി സർവീസ് മെയിൻ സ്ഥാപിക്കുകയും വെള്ളയമ്പലം മാടൻ കോവിൽ ലെയ്റ്റിൽ നിലവിലുള്ള ഉപഭോക്താക്കൾക്ക് മാറ്റം വരുത്തുകയും ചെയ്യുന്നു.	16.1	16.1	7.02
12	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂട്ടി വർക്ക് പ്രോജക്ട് നമ്പർ എസ് 0070/21 - നന്തൻകോഡ് വാർഡിലെ ക്രൈസ്റ്റ് നഗർ റോഡിൽ 90 എംഎം പിവിസി പൈപ്പ് സ്ഥാപിച്ചു ജലവിതരണം മെച്ചപ്പെടുത്തുന്നു.	6.28	6.28	6.28
13	തിരുവനന്തപുരം കോർപ്പറേഷന്റെ ഡെപ്യൂട്ടി വർക്ക് - പണ്ഡിറ്റ് കോളനിക്കു സമീപമുള്ള ഹൗസിങ് ബോർഡ് കെട്ടിട സമുച്ചയത്തിലെ പഴയ ജിഐ പൈപ്പുകൾ മാറ്റി 90 എംഎം പിവിസി പൈപ്പുകളും ഹൗസ് കണക്ഷനുകളിൽ മാറ്റം വരുത്തലും	7.5	7.5	7.2