

**15 -ാം കേരള നിയമസഭ**

**8 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1617**

**08-02-2023 - ൽ മറുപടിയ്ക്ക്**

**പൊന്നാനി കോൾ കൃഷി വികസന പദ്ധതി**

ചോദ്യം		ഉത്തരം	
ശ്രീ എ. സി. മൊയ്തീൻ		ശ്രീ പി. പ്രസാദ് (കൃഷി വകുപ്പ് മന്ത്രി)	
(എ)	<p>തൃശൂർ ജില്ലയിൽ കേരള ലാൻഡ് ഡെവലപ്മെന്റ് കോർപ്പറേഷൻ മുഖേന നടപ്പാക്കി വരുന്ന പൊന്നാനി കോൾ കൃഷി വികസന പദ്ധതിയുടെ പ്രവർത്തന പുരോഗതി അറിയിക്കുമോ?</p>	(എ)	<p>തൃശൂർ ജില്ലയിൽ കേരള ലാൻഡ് ഡെവലപ്മെന്റ് കോർപ്പറേഷൻ മുഖേന നടപ്പാക്കി വരുന്ന പൊന്നാനി കോൾ കൃഷി വികസന പദ്ധതിയിൽ കന്നുകുളം, ഗുരുവായൂർ നിയോജകമണ്ഡലങ്ങളാണ് ഉൾപ്പെട്ടിട്ടുള്ളത്. കന്നുകുളം നിയോജകമണ്ഡലത്തിൽ ആർ.കെ.ഐ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ഏഴ് പ്രവൃത്തികളും, ഗുരുവായൂർ നിയോജകമണ്ഡലത്തിൽ ആർ.കെ.ഐ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ഒരു പ്രവൃത്തിയും നടപ്പിലാക്കി വരുന്നു. ആയത് സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>

സെക്ഷൻ ഓഫീസർ

## Annexure

Sl. No.	Name of Work	TS Amount (Rs.)	Name of Padasekharam	Expenditure	Target	Achievement
<b>Kunnamkulam Constituency</b>						
1	Improvements to pazhanji Koottukrishi in Kattakmbal GP in Ponnani kole area	2,10,68,500.00	Pazhanji Koottukrishi	36,06,606.00	10000	Innerchal deepening 6000 m completed. Ramp 3 nos. ongoing.
2	Improvements to Pullanichal, nambra Ankundu, Pappathi Thamaravattom Padasekharams in kattakambal GP in Ponnani kole area	1,16.53,500.00	Pullani chal	20,40,033.00	1500	Innerchal deepening 1580 m completed. Ramp 3 nos. completed. Engine shed 1 no. ongoing.
			Nambra anakkund		3000	Innerchal deepening 3000 m completed. Ramp 3 nos. completed. 1 no. Engine shed ongoing.
			Papparathi Thamaravatta			1 no. Engine shed ongoing. Ramp 2 nos. completed.
3	Improvements to Chittethazham, Valiyadam, Vattakayal, Kariyampadam, Vavekkar kole in Kattakambal GP in Ponnani kole area	1,43,81,000.00	Chittethazham	58,75,271.00	2500	Innerchal deepening 2500 m completed. Ramp 1 no. completed. 1 no. Engine shed ongoing.
			Valiyadam Vatta Kayal		2500	Innerchal deepening 2500 m completed. Ramp 2 nos. completed. Kida 1 no. completed & 3 nos. partially completed. Engine shed 1 no. ongoing.
			Kariyampadam		1000	Innerchal deepening 1000 m completed. Kida 2 nos. partially completed. Additional Ramp 2 nos. completed. Engine shed 1 no. ongoing.
			Vevekkar Kole		1000	Innerchal deepening 1000 m completed. Ramp 1 no. completed & 1 no. partially completed. Engine shed 1 no. ongoing.

4	Improvements to Porkulam Panchayath Works (Vettikadavu, Mangatt, Kottiyil, Parakkuzhi)	1,51,47,000.00	Vettikadavu	37,62,343.00	4900	Innerchal deepening 4900 m completed.
			Mangatt kottiyil		4000	Innerchal deepening 2600 m completed. Ramp 1 no. ongoing, Engine shed 1 no. ongoing.
			Parakkuzhi		2000	Innerchal deepening 2000 m completed.
5	Deepening of innerchal and construction of engine shed (2 nos.) and ramp (2 nos.) at Chirakkathazham kole padavu in Chavakkad Taluk in Ponnani region	46,21,000.00	Chirakkathazham Kole Padavu	15,59,926.00	2000	Innerchal deepening 1500 m completed. Ramp 2 nos. completed. Engine shed 1 no. completed.
6	Deepening of innerchal and construction of Kida ( 2 nos.) and Ramp (1 no.) & Engine shed (2 nos.) at Muthuvammalthazham kole padavu	60,60,200.00	Muthuvammalthazham Kole Padavu		2000	Engine shed 2 nos. ongoing.
7	Improvements to innerchal of Padasekharam in Thiruthikkad, Kakkad, Chiralayam, Vedakkad in Ponnani kole area including deepening of innerchals, construction of enginethara (2 nos.), Construction of engine shed (2 nos.), Construction of Ramp (4 nos.), Construction of Kida (3 nos.) in Thalappilly Taluk in Thrissur District.	1,57,21,980.41	Thiruthikkad	12,47,967.00	3550	Innerchal deepening 3450 m completed. Ramp 2 nos. completed.
			Vedakkad		1050	Ramp 3 nos. completed. Innerchal deepening 1050 m completed.
			Kakkad		0	Ramp 1 nos. completed.
	<b>Total</b>	<b>8,86,53,180.41</b>		<b>1,80,92,146.00</b>	<b>41000</b>	<b>Innerchal deepening -33080 m completed. Ramp – 22 nos. completed. 1 No. ongoing, 1 no. partially completed, Engine shed – 1 no. completed, 2 nos. ongoing, Kida – 1 no. completed, 5 nos. partially completed.</b>

**Guruvayur**

1	Improvements to Uppungal, Paroorpadavu, Chemmannur thazham, Cherulipuzha padasekharams in Punnayoorkulam gramapanchayath and Mathikkayal padasekharams in Chavakkad Municipality	1,49,88,000.00	Uppungal	22,88,958.00	1500	Innerchal deepening 1920 m completed.
			Paroorpadavu		0	Engine shed 2 nos. ongoing, 1 no. partially completed.
			Chemmannur thazham		0	
			Cherulipuzha		0	
			Mathikkayal		2500	Innerchal deepening – 1350 m completed,
	<b>Total</b>	<b>1,49,88,000.00</b>		<b>22,88,958.00</b>	<b>4000</b>	<b>Innerchal deepening – 3270 m completed, Engine shed – 2 nos. ongoing, 1 no. partially completed.</b>