പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 1562 **01-07-2026-ൽ മറുപടിയ്ക്ക്**

കോഴിക്കോട് മെഡിക്കൽ കോളേജിൽ നടപ്പിലാക്കിവരുന്ന പദ്ധതികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ **മറുപടി നൽകിയ മന്ത്രി**

ശ്രീ. പി. എ. മുഹമ്മദ് റിയാസ് ശ്രീ. കെ. മുരളീധരൻ
(ആരോഗ്യ - ദേവസ്വം വകുപ്പ് മന്ത്രി)

(എ) കോഴിക്കോട് മെഡിക്കൽ കോളേജിൽ വിവിധ വകുപ്പുകൾ വഴി നടപ്പിലാക്കിവരുന്ന പദ്ധതികൾ ഏതെല്ലാമാണെന്നും അവയുടെ നിലവിലെ സ്ഥിതി എന്താണെന്നും വ്യക്തമാക്കാമോ?

മറുപടി: മെഡിക്കൽ വിദ്യാഭ്യാസ വകുപ്പ് മുഖേന കോഴക്കോട് സർക്കാർ മെഡിക്കൽ കോളേജിൽ നടപ്പിലാക്കിവരുന്ന പദ്ധതികൾ സംബന്ധിച്ച വിവരം **അനുബന്ധമായി** ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Annexure

അനുബന്ധം

Details of civil works completed/under progress							
SL No	**Nature of Work**	**Fund allotted**	**Source of Fund**	**Date of commencement of work**	**Implementing Agency**	**Present status of work**	**GO and Date**
1	Capacity Building for developing Trauma Care Facilities in Government in national Highways	8.34 Cr	CSS		PWD	First floor concrete has been completed.	G.O(Rt) No. 619/2018/H&F WD dated 23/02/2018 (Comprehensive Order)
							G.O (Rt) No.3392/2025/H&FWD dated 02.11.2025.
		8Cr	Plan Fund	SHO - 05.06.2023 TOC - 04.06.2025			GO(Rt) No. 2926/2019/H&FWD dated 04.12.2020
		3 Cr.	Plan Fund				GO(Rt)No.2407/2022/ H&FWD dated 02/10/2022
2	Modernization of Drug Store, Phase I & II	300L	Plan Fund	SHO -18.08.2022 TOC - 17.02.2024	PWD	completed	GO(Rt) No 3319/2016/H&FWD dated 14.12.2016
		100L	Plan Fund		PWD	completed	GO(Rt) No.1832/2018/H&FWD dated 07.06.2018
3	Men's Hostel for 250 Students	14 Cr	Plan Fund	SHO -23.08.2022 TOC - 07.03.2024	PWD	Work nearly completion	GO(Rt) No. 3393/2016/H&FWD dated 28.12.2016
4	Construction of New Examination Hall rear side of Aurora	13 Cr	Plan Fund	SHO -30.10.2020 TOC - 29.12.2023	PWD	Work completed and inaugurated	GO (Rt) 1040/2018/H&FWD dated 28/03/2018
5	Construction of Building exclusively for stroke centre under Neuro Medicine	5 Cr.	Plan Fund	SHO -02.10.2022 TOC - 01.10.2024 TOC Extended upto 15.03.2025	PWD	Work nearing completion	GO(Rt) No. 1954/2018/H&FWD dated 19.06.2018

6	Construction of Building for postpartum unit in IMCH Phase I	1.10Cr.	Plan Fund	SHO-01.09.2022 TOC - 31.08.2023	PWD	completed	GO(Rt) No. 2329/2018/H&FWD dated 20.07.2018
7	Construction of Bio Safety Level III Virology Lab	7.3Cr	ICMR	Nov-21	CPWD	90 % civil work completed	Go(Rt) No.1684/2019/H&FWD dated 09.07.2019
8	Construction of Hostel for House Surgeons	7.50 Cr.	Plan Fund	SHO - 07.05.2023 TOC - 06.11.2024	PWD	two floor Completed	GO(Rt) No. 1620/2020/H&FWD dated 06.09.2020
9	Construction of Hostel for House Surgeons Extension Works to additional floor at Tertiary Cancer Care Centre Building(PWD)	5 Crore	Plan Fund	SHO - 07.05.2023 TOC - 06.11.2024	PWD	Ongoing	GO(Rt) No.2252/2021/H&FWD dated 20.10.2021
		2 Cr	Plan Fund	SHO -03-07-2020, TOC-10.06.2022	PWD	Work completed	GO(Rt) No. 2168/2019/H&FWD dated 03.09.2019
10	PMSSY	195.93 Cr (120 Cr Central + 75.93 Cr State)	CSS		HITES	Inaugurated and started functioning	GO(Rt) No 1943/2016/H&FWD dated 14.07.2016. GO(Ms) No 707/2017/H&FWD dated 18.03.2017.
11	Construction of Compound wall for the campus	5.92Cr	Plan Fund	SHO -26.12.2020 TOC – 20.09.2023	PWD	Estimate for Second stage has been submitted	GO(Rt) No. 2329/2018/H&FWD dated 20.07.2018
12	Construction of students Hostel in Medical College for Boys	840L	Plan Fund	SHO - 22.10.2023 TOC - 21.10.2024	PWD	Finishing work in progress	GO(Rt) No. 1922/2019/H&FWD dated 05.08.2019
13	Setting up of State Institute of Paramedical Science and Setting up of College of Paramedical Education	1370 Lakh(60: 40)	CSS	SHO -18.05.2023 TOC - 7.05.2025	PWD	Pile capping completed	G.O(Rt) No.2069/2019/H&FWD Dated 23.08.2019

14	Extension Works to additional floor at Tertiary Cancer Care Centre Building(PWD)	1 Cr.	Plan Fund	SHO-14/11/2024 TOC-13/11/2025	PWD	Completed	GO(Rt) No.175/2022/H&FWD dated 21.01.2022
15	Implementation of Plan Scheme. Dept. of respiratory Medicine	3 Cr.	Plan Fund	SHO -08.09.2024 TOC - 31.03.2026	PWD	Work started	GO(RT)NO.2325/2022 /H&FW D dated 24/09/2022
16	National Programme for prevention and Management of Burn injuries (NPPMBI)	20790000	CSS	01.07.2024	ULCCS	Work Nearing Completion	G.O.(Rt) No. 1108/2018/H&FWD dated 31.03.2018
17	Annual plan scheme for the year 2021-22- Oncology and tertiary cancer care centre - Construction of additional floor at tertiary cancer care centre building	400 lakhs	Plan Fund	SHO - 11.03.2023 TOC - 10.03.2024	PWD	Work is nearing completion	G.O(Rt)No.1723/2021/ H&FWD. Dt.11/08/2021
18	Deposit- H& FWD Renovation of operation theatre- work - composite work	201.4 lakhs	Plan Fund	SHO - 07.02.2023 TOC - 06.08.2024	PWD	Work started	GO(RT)NO.2807/2019 /H&FW D dated 22/11/2019
19	Implementation plan scheme for the year 2023-24- Construction of Mens hostel for 250 students- balance work	3.5 Crore	Plan Fund	SHO - 20.11.2024 TOC - 19.05.2026	PWD	Work started	GO(RT)NO.2928/2023 /H&FWD dated 07.11.2023
20	H&FWD- Medical Education – Implementation plan scheme for the year 2023-24- Construction of building for post partum unit balance work	2.5 Crore	Plan Fund	SHO - 14.03.2024 TOC - 13.03.2025	PWD	80% work completed for Phase I	GO(RT)NO.2928/2023 /H&FWD dated 07.11.2023

21	Critical Care		NHM		NHM	TS waiting	
22	OP & Diagnostic Block	187.5 Crore	KIIFB		HITES	DPR preparing	GO (P) No. 7/2021/H& FWD Dated 20.01.2021
23	Isolation Block	34.92 Core	KIIFB		HITES	DPR Submitted to KIIFB for approval	GO (Ms) 74/2023 H& FWD Dated 24-03-2023
24	Hemophilia Block	1,64,28,867	NHM		NHM	Completed	NHM/5784/ENGG3/2022/SP MSU, Dated 16-08-2022